

EXHIBIT O-1

INITIAL BASELINE SCHEDULE

[See attached]

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 000021	Test Fiber Optic Line - All Locations	60	08AUG11	08NOV11																																																																								
A1 000099	First Tolling Point Available	0	23MAR12																																																																									
A1 000321	Install/Test/Commission Toll System & TMS	270	30MAR12	24DEC12																																																																								
A1 000199	All Tolling Points Available	0	30MAY12																																																																									
PROJECT SECTION 1 Sta. 545+54 to584+00																																																																												
Section 1																																																																												
A1 110371	Clear & Grub Plans Section 1	13	02JAN08	22JAN08	█												Clear & Grub Plans Section 1																																																											
A1 110471	ROW Plans Section 1	10	02JAN08	15JAN08	█												ROW Plans Section 1																																																											
A1 110571	MOT Plans Design Section 1	10	02JAN08	15JAN08	█												MOT Plans Design Section 1																																																											
A1 110671	Retaining Wall Plans Design Section 1	41	02JAN08	04MAR08	███												Retaining Wall Plans Design Section 1																																																											
A1 110771	Sound Walls Design Section 1	10	02JAN08	15JAN08	█												Sound Walls Design Section 1																																																											
A1 110971	Ductbank Design Section 1	10	02JAN08	15JAN08	█												Ductbank Design Section 1																																																											
A1 111171	Start of Design Section 1	0	02JAN08		◆												Start of Design Section 1																																																											
A1 111271	ROW 100% Section 1	0	16JAN08		◆												ROW 100% Section 1																																																											
A1 111371	VDOT Review 100% Section 1	21	16JAN08	05FEB08	█												VDOT Review 100% Section 1																																																											
A1 112071	MOT 100% Section 1	0	16JAN08		◆												MOT 100% Section 1																																																											
A1 112171	VDOT Review MOT 100% Section 1	21	16JAN08	05FEB08	█												VDOT Review MOT 100% Section 1																																																											
A1 112871	Sound Walls 100% Section 1	0	16JAN08		◆												Sound Walls 100% Section 1																																																											
A1 112971	VDOT Review Soundwalls 100% Section 1	21	16JAN08	05FEB08	█												VDOT Review Soundwalls 100% Section 1																																																											
A1 113671	Ductbank 100% Section 1	0	16JAN08		◆												Ductbank 100% Section 1																																																											
A1 113771	VDOT Review 100% Ductbank Section 1	21	16JAN08	05FEB08	█												VDOT Review 100% Ductbank Section 1																																																											
A1 110871	Grading & Drainage Plans Section 1	56	23JAN08	11APR08	███												Grading & Drainage Plans Section 1																																																											
A1 111071	Final Roadway Design Section 1	85	23JAN08	27MAY08	███												Final Roadway Design Section 1																																																											
A1 111671	Clear & Grub 100% Section 1	0	23JAN08		◆												Clear & Grub 100% Section 1																																																											
A1 111771	VDOT Clear & Grub Review 100%	21	23JAN08	12FEB08	█												VDOT Clear & Grub Review 100%																																																											
A1 111471	1st Resubmittal ROW Plan Section 1	10	06FEB08	21FEB08	█												1st Resubmittal ROW Plan Section 1																																																											
A1 112271	1st Resubmittal MOT Section 1	10	06FEB08	21FEB08	█												1st Resubmittal MOT Section 1																																																											
A1 113071	1st Resubmittal Sound Walls Section 1	10	06FEB08	21FEB08	█												1st Resubmittal Sound Walls Section 1																																																											
A1 113871	1st Resubmittal Ductbank Section 1	10	06FEB08	21FEB08	█												1st Resubmittal Ductbank Section 1																																																											
A1 111871	1st Resubmittal Clear & Grub Section 1	10	13FEB08	27FEB08	█												1st Resubmittal Clear & Grub Section 1																																																											
A1 111571	VDOT Design Review ROW Approval Section 1	21	22FEB08	13MAR08	█												VDOT Design Review ROW Approval Section 1																																																											
A1 112371	VDOT Design Review MOT Approval Section 1	21	22FEB08	13MAR08	█												VDOT Design Review MOT Approval Section 1																																																											
A1 113171	VDOT Des Review Approv Sound Walls Sec. 1	21	22FEB08	13MAR08	█												VDOT Des Review Approv Sound Walls Sec. 1																																																											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 113971	VDOT Des Review Approv Ductbank Section 1	21	22FEB08	13MAR08	■ VDOT Des Review Approv Ductbank Section 1																																																																							
A1 111971	VDOT Des. Clear/Grub Review Approv- Sec 1	21	28FEB08	19MAR08	■ VDOT Des. Clear/Grub Review Approv- Sec 1																																																																							
A1 112471	Retaining Walls 100% Section 1	0	05MAR08		◆ Retaining Walls 100% Section 1																																																																							
A1 112571	VDOT Review Retaining Walls 100% Section 1	21	05MAR08	25MAR08	■ VDOT Review Retaining Walls 100% Section 1																																																																							
A1 112671	1st Resubmittal Retaining Walls Section 1	10	26MAR08	08APR08	■ 1st Resubmittal Retaining Walls Section 1																																																																							
A1 112771	VDOT Review Des Approv Retain. Walls Sec. 1	21	09APR08	29APR08	■ VDOT Review Des Approv Retain. Walls Sec. 1																																																																							
A1 113371	VDOT Review Drainage/Grading 100% Section 1	21	12APR08	02MAY08	■ VDOT Review Drainage/Grading 100% Section 1																																																																							
A1 113271	Drainage/Grading 100% Section 1	0	14APR08		◆ Drainage/Grading 100% Section 1																																																																							
A1 113471	1st Resubmittal Drainage/Grading Section 1	10	05MAY08	19MAY08	■ 1st Resubmittal Drainage/Grading Section 1																																																																							
A1 113571	VDOT Des Review Approv Drain./Grading Sec 1	21	20MAY08	09JUN08	■ VDOT Des Review Approv Drain./Grading Sec 1																																																																							
A1 114071	Final Roadway 100% Section 1	0	28MAY08		◆ Final Roadway 100% Section 1																																																																							
A1 114171	VDOT Review Final Roadway Section 1	21	28MAY08	17JUN08	■ VDOT Review Final Roadway Section 1																																																																							
A1 114271	1st Resubmittal Final Roadway Section 1	10	18JUN08	01JUL08	■ 1st Resubmittal Final Roadway Section 1																																																																							
A1 114371	VDOT Des Final Roadway Plan Approv Sec. 1	21	02JUL08	22JUL08	■ VDOT Des Final Roadway Plan Approv Sec. 1																																																																							
Section Work																																																																												
A1 110050	MOT:Initial Temp Barr/Temp Stripe/E&S NB Sec	8	16MAY08	29MAY08	■ MOT:Initial Temp Barr/Temp Stripe/E&S NB Sec 1																																																																							
A1 110035	Clear & Grub NB Section - 1	24	30MAY08	07JUL08	■ Clear & Grub NB Section - 1																																																																							
A1 110150	MOT:Initial Temp Barr/Temp Stripe/E&S SB Sec	8	24JUL08	04AUG08	■ MOT:Initial Temp Barr/Temp Stripe/E&S SB Sec 1																																																																							
A1 110135	Clear & Grub SB Section - 1	24	30OCT08	09DEC08	■ Clear & Grub SB Section - 1																																																																							
A1 110003	Embankment NB Sta. 545+54-584+00	6	14APR09	22APR09	■ Embankment NB Sta. 545+54-584+00																																																																							
A1 110102	E3xcavation NB Sta. 545+54-584+00	50	14APR09	30JUN09	■ E3xcavation NB Sta. 545+54-584+00																																																																							
A1 110103	Embankment SB Sta. 545+54-584+00	10	25JUN09	09JUL09	■ Embankment SB Sta. 545+54-584+00																																																																							
A1 110002	Excavation SB Sta. 545+54-584+00	30	14AUG09	30SEP09	■ Excavation SB Sta. 545+54-584+00																																																																							
A1 110138	Exc/Inst/BkF Surf Drain. & Struct. NB&Med. Sec	17	17AUG09	11SEP09	■ Exc/Inst/BkF Surf Drain. & Struct. NB&Med. Sec 1																																																																							
A1 110026	Place Subbase NB GP, Sec 1	44	14SEP09	16MAR10	■ Place Subbase NB GP, Sec 1																																																																							
A1 110034	Place/BkFill Roadway Underdrain - NB Sec 1	6	14SEP09	22SEP09	■ Place/BkFill Roadway Underdrain - NB Sec 1																																																																							
A1 110038	Exc/Inst/BkF Surf Drain. Struct.SB &Med. Sec 1	17	01OCT09	28OCT09	■ Exc/Inst/BkF Surf Drain. Struct.SB &Med. Sec 1																																																																							
A1 110058	Install Waterpipe 547+75 SB 25' x 6"	20	01OCT09	02NOV09	■ Install Waterpipe 547+75 SB 25' x 6"																																																																							
A1 110134	Place / BkFill Roadway Underdrain SB Sec. 1	6	29OCT09	05NOV09	■ Place / BkFill Roadway Underdrain SB Sec. 1																																																																							
A1 110158	Install Waterpipe 565+50 SB 10' x 6"	15	03NOV09	22MAR10	■ Install Waterpipe 565+50 SB 10' x 6"																																																																							
A1 110226	Place Subbase SB GP, Sec 1	44	03NOV09	04MAY10	■ Place Subbase SB GP, Sec 1																																																																							
A1 110019	Communications Dtbk & F.O. Line - NB, Section	30	17MAR10	29APR10	■ Communications Dtbk & F.O. Line - NB, Section 1																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 110020	Roadway Conduit/Pull Boxes/Conductor NB Sec.	30	17MAR10	29APR10																																					Roadway Conduit/Pull Boxes/Conductor NB Sec. 1																																			
A1 110007	Base & Intermediate Asph Pvm Courses, NB	17	30APR10	26MAY10																																					Base & Intermediate Asph Pvm Courses, NB Sec 1																																			
A1 110068	Guardrail NB Section - 1	38	30APR10	29JUN10																																					Guardrail NB Section - 1																																			
A1 110119	Communications Dtbk & F.O. Line - SB, Section 1	60	05MAY10	02AUG10																																					Communications Dtbk & F.O. Line - SB, Section 1																																			
A1 110120	Roadway Conduit/Pull Boxes/Conductor SB Sec.	60	05MAY10	02AUG10																																					Roadway Conduit/Pull Boxes/Conductor SB Sec. 1																																			
A1 110047	Lighting - NB Section -1	44	27MAY10	04AUG10																																					Lighting - NB Section -1																																			
A1 110450	Delay NB Belt.Traf. Switch (Laydown Area) Sec 1	475	30JUN10	03AUG12																																					Delay NB Belt.Traf. Switch (Laydown Area) Sec 1																																			
A1 110207	Base & Intermed Asph Pvm Courses, SB Sec 1	17	03AUG10	27AUG10																																					Base & Intermed Asph Pvm Courses, SB Sec 1																																			
A1 110147	Lighting SB Section -1	44	30AUG10	04NOV10																																					Lighting SB Section -1																																			
A1 110168	Guardrail SB Section - 1	38	30AUG10	27OCT10																																					Guardrail SB Section - 1																																			
A1 110108	Asph Surface Crs & Striping SB Gen'l Purp, Sec	2	18APR11	19APR11																																					Asph Surface Crs & Striping SB Gen'l Purp, Sec 1																																			
A1 110350	MOT: Shift SB Beltway Traffic to Outside, Sec 1	4	21APR11	26APR11																																					MOT: Shift SB Beltway Traffic to Outside, Sec 1																																			
A1 110021	Install Roadside FO Comm. Equip. NB Sec 1	10	09NOV11	29NOV11																																					Install Roadside FO Comm. Equip. NB Sec 1																																			
A1 110121	Install Roadside FO Comm. Equip. SB Sec 1	10	30NOV11	14DEC11																																					Install Roadside FO Comm. Equip. SB Sec 1																																			
A1 110221	All Rdside Eq Installed 9 mo's before Rev Serv	0		29MAR12																																					All Rdside Eq Installed 9 mo's before Rev Serv																																			
A1 110008	Asph Surface Crs & Striping NB Gen'l Purp, Sec	5	06AUG12	13AUG12																																					Asph Surface Crs & Striping NB Gen'l Purp, Sec 1																																			
A1 110250	MOT: Shift NB Beltway Traffic to Outside, Sec 1	4	14AUG12	17AUG12																																					MOT: Shift NB Beltway Traffic to Outside, Sec 1																																			
A1 110052	HOT LANES Median Construction Section-1	40	20AUG12	16OCT12																																					HOT LANES Median Construction Section-1																																			
A1 110208	Asph Surface Crs & Striping - SB HOT Lanes Sec	2	17OCT12	18OCT12																																					Asph Surface Crs & Striping - SB HOT Lanes Sec 1																																			
A1 110308	Asph Surface Crs & Striping - NB HOT Lanes	2	17OCT12	18OCT12																																					Asph Surface Crs & Striping - NB HOT Lanes Sec 1																																			
A1 110099	SECTION 1 COMPLETE	0		18OCT12																																					SECTION 1 COMPLETE																																			
Retaining Wall RW-1																																																																												
A1 110001	Excav Ret Wall 1-RW1 SB 573+50-581+50,	6	01OCT09	08OCT09																																					Excav Ret Wall 1-RW1 SB 573+50-581+50, RW-3																																			
A1 110029	Const/BF RW 1-RW1 - SB 573+50-581+50,	30	13OCT09	23MAR10																																					Const/BF RW 1-RW1 - SB 573+50-581+50, RW-3																																			
Retaining Wall RW-2																																																																												
A1 110101	Exc Ret Wall 1-RW2 - NB 577+75-583+75 RW-3	6	01JUL09	09JUL09																																					Exc Ret Wall 1-RW2 - NB 577+75-583+75 RW-3																																			
A1 110129	Const/BF RW 1-RW2 - NB 577+75-583+75 RW-3	23	13JUL09	14AUG09																																					Const/BF RW 1-RW2 - NB 577+75-583+75 RW-3																																			
Sound Wall SW-1																																																																												
A1 110088	Fab / Deliver Sound Wall Panels	45	14MAR08	19MAY08																																					Fab / Deliver Sound Wall Panels																																			
A1 110360	Rmv & Reconstr SW 1-SW1, SB 554+20 -	30	30DEC08	18FEB09																																					Rmv & Reconstr SW 1-SW1, SB 554+20 - 565+22																																			
A1 110260	Sound Wall 1-SW1 SB Sta. 565+50 - 584+00	50	19FEB09	06MAY09																																					Sound Wall 1-SW1 SB Sta. 565+50 - 584+00																																			
Sound Wall SW-2																																																																												
A1 110188	Fab / Deliver Soundwall Panels	45	14MAR08	19MAY08																																					Fab / Deliver Soundwall Panels																																			

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 110160	Sound Wall 1-SW2 NB Sta. 551+00 - 559+00	48	06OCT08	29DEC08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
Sound Wall SW-3																																																																												
A1 110288	Fab / Deliver Soundwall Panels	35	14MAR08	02MAY08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 110060	Sound Wall 1-SW3 NB Sta. 566+00 - 584+00	57	08JUL08	03OCT08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
PROJECT SECTION 2 Sta. 584+00 to 656+00																																																																												
Section 2																																																																												
A1 120099	Start of Design Section 2	0	02JAN08		◆												◆												◆												◆												◆												◆											
A1 122771	ROW Plans Section 2	10	02JAN08	15JAN08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 123471	Clear & Grub Plans Section 2	31	02JAN08	19FEB08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 123871	MOT Plans Design Section 2	10	02JAN08	15JAN08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 124471	Retaining Wall Plans Design Section 2	54	02JAN08	21MAR08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 124971	Sound Walls Design Section 2	18	02JAN08	29JAN08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 125971	Ductbank Design Section 2	5	02JAN08	08JAN08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 125771	Ductbank 100% Section 2	0	09JAN08		◆												◆												◆												◆												◆												◆											
A1 125871	VDOT 100% Review Duct Bank Sec. 2	21	09JAN08	29JAN08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 122871	ROW 100% Section 2	0	16JAN08		◆												◆												◆												◆												◆												◆											
A1 122971	VDOT 100% ROW Review Section 2	21	16JAN08	05FEB08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 123771	MOT 100% Section 2	0	16JAN08		◆												◆												◆												◆												◆												◆											
A1 123971	VDOT MOT Review 100% Section 2	21	16JAN08	05FEB08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 124771	Sound Walls 100% Section 2	0	30JAN08		◆												◆												◆												◆												◆												◆											
A1 124871	VDOT Review 100% Sound Walls Sec. 2	21	30JAN08	19FEB08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 126071	1st Resubmittal Ductbank Section 2	10	30JAN08	13FEB08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 123071	1st Resubmittal ROW Plan Section 2	10	06FEB08	21FEB08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 124071	1st Resubmittal MOT Section 2	10	06FEB08	21FEB08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 126171	VDOT Design Review Duct Bank Approval Sec. 2	21	14FEB08	05MAR08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 123271	Clear & Grub 100% Section 2	0	20FEB08		◆												◆												◆												◆												◆												◆											
A1 123371	VDOT Clear & Grub Review 100%	21	20FEB08	11MAR08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 125071	1st Resubmittal Sound Walls Section 2	10	20FEB08	04MAR08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 125471	Grading & Drainage Plans Section 2	127	20FEB08	22AUG08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 123171	VDOT Design Review Approval ROW Section 2	21	22FEB08	13MAR08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 124171	VDOT Design Review Approval MOT Section 2	21	22FEB08	13MAR08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 126471	Final Roadway Design Section 2	121	28FEB08	22AUG08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											
A1 125171	VDOT Design Rev Sound Walls Approv Sec. 2	21	05MAR08	25MAR08	■■■■■												■■■■■												■■■■■												■■■■■												■■■■■												■■■■■											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 123571	1st Resubmittal Clear & Grub Section 2	10	12MAR08	25MAR08	■ 1st Resubmittal Clear & Grub Section 2																																																																							
A1 124371	VDOT Review 100% Retaining Walls Sec. 2	21	22MAR08	11APR08	■ VDOT Review 100% Retaining Walls Sec. 2																																																																							
A1 124271	Retaining Walls 100% Section 2	0	24MAR08		◆ Retaining Walls 100% Section 2																																																																							
A1 123671	VDOT Design Review Clear/Grub Approv Sec. 2	21	26MAR08	15APR08	■ VDOT Design Review Clear/Grub Approv Sec. 2																																																																							
A1 124571	1st Resubmittal Retaining Walls Section 2	10	14APR08	28APR08	■ 1st Resubmittal Retaining Walls Section 2																																																																							
A1 124671	VDOT Design Review Ret. Walls Approv Sec 2	21	29APR08	19MAY08	■ VDOT Design Review Ret. Walls Approv Sec 2																																																																							
A1 125371	VDOT 100% Review Drainage/Grading Sec. 2	21	23AUG08	12SEP08	■ VDOT 100% Review Drainage/Grading Sec. 2																																																																							
A1 126371	VDOT Review 100% Final Roadway Sec. 2	21	23AUG08	12SEP08	■ VDOT Review 100% Final Roadway Sec. 2																																																																							
A1 125271	Drainage/Grading 100% Section 2	0	25AUG08		◆ Drainage/Grading 100% Section 2																																																																							
A1 126271	Final Roadway 100% Section 2	0	25AUG08		◆ Final Roadway 100% Section 2																																																																							
A1 125571	1st Resubmittal Drainage/Grading Section 2	10	15SEP08	29SEP08	■ 1st Resubmittal Drainage/Grading Section 2																																																																							
A1 126571	1st Resubmittal Final Roadway Section 2	10	15SEP08	29SEP08	■ 1st Resubmittal Final Roadway Section 2																																																																							
A1 125671	VDOT Design Rev Drain/Grad. Approv Sec. 2	21	30SEP08	20OCT08	■ VDOT Design Rev Drain/Grad. Approv Sec. 2																																																																							
A1 126671	Final Roadway Design Rev Approv Section 2	14	30SEP08	20OCT08	■ Final Roadway Design Rev Approv Section 2																																																																							
Section Work																																																																												
A1 120082	ROW Aquisition Activity - Sec. 2	126	16MAY08	19NOV08	■ ROW Aquisition Activity - Sec. 2																																																																							
A1 120050	MOT:Initial Temp Barr/Temp Stripe/E&S NB Sec	14	30MAY08	19JUN08	■ MOT:Initial Temp Barr/Temp Stripe/E&S NB Sec 2																																																																							
A1 120150	MOT:Initial Temp Barr/Temp Stripe/E&S, SB Sec	14	01JUL08	23JUL08	■ MOT:Initial Temp Barr/Temp Stripe/E&S, SB Sec 2																																																																							
A1 120035	Clear & Grub NB Section - 2	34	08JUL08	28AUG08	■ Clear & Grub NB Section - 2																																																																							
A1 120358	Design/Relocate Dominion Power poles	344	23AUG08	01AUG09	■ Design/Relocate Dominion Power poles																																																																							
A1 120558	Demo' Tower / Relocate V DOT Camera	344	25AUG08	15MAR10	■ Demo' Tower / Relocate V DOT Camera																																																																							
A1 120002	Excavation NB Sta. 584+00-620+50	70	29AUG08	13APR09	■ Excavation NB Sta. 584+00-620+50																																																																							
A1 120003	Embankment NB Sta. 584+00-620+50	7	29AUG08	09SEP08	■ Embankment NB Sta. 584+00-620+50																																																																							
A1 120135	Clear & Grub SB Section - 2	34	05SEP08	29OCT08	■ Clear & Grub SB Section - 2																																																																							
A1 120428	Exc/Inst/Bkf Deep Drng Pipe SB Sec 2	15	30OCT08	24NOV08	■ Exc/Inst/Bkf Deep Drng Pipe SB Sec 2																																																																							
A1 120138	Exc/Place/BkF Deep Drain Struct. SB Sec 2	10	16MAR09	30MAR09	■ Exc/Place/BkF Deep Drain Struct. SB Sec 2																																																																							
A1 120258	Jack 48" (Sleeve) Lateral 613+50 315'	45	16MAR09	22MAY09	■ Jack 48" (Sleeve) Lateral 613+50 315'																																																																							
A1 120458	Jack 30" Lateral 613+50 - 350' WM	15	26MAY09	16JUN09	■ Jack 30" Lateral 613+50 - 350' WM																																																																							
A1 120028	Exc/Inst/Bkf Deep Drng Pipe NB Sec 2	24	27MAY09	01JUL09	■ Exc/Inst/Bkf Deep Drng Pipe NB Sec 2																																																																							
A1 120103	Embankment SB Sta. 584+00-621+50 Sec. 2	9	11JUN09	24JUN09	■ Embankment SB Sta. 584+00-621+50 Sec. 2																																																																							
A1 120102	Excavation SB Sta. 584+00-621+50 Sec. 2	39	15JUN09	13AUG09	■ Excavation SB Sta. 584+00-621+50 Sec. 2																																																																							
A1 129658	Install 6" 613+50 - 30'	15	17JUN09	09JUL09	■ Install 6" 613+50 - 30'																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 120038	Exc/Place/BkFi Deep Drainage Struct. NB Sec. 2	15	02JUL09	27JUL09																																																													Exc/Place/BkFi Deep Drainage Struct. NB Sec. 2											
A1 120238	Exc/Inst/BkF/Surf Drain Struct NB Sec. 2	10	02JUL09	17JUL09																																																													Exc/Inst/BkF/Surf Drain Struct NB Sec. 2											
A1 120758	Jack 36" Lateral 619+35 - 470'	45	13JUL09	18SEP09																																																													Jack 36" Lateral 619+35 - 470'											
A1 120456	Construct Ramp BNW Sec. 2	20	03AUG09	01SEP09																																																													Construct Ramp BNW Sec. 2											
A1 120228	Exc/Inst/Bkf Surf Drng Pipe NB Sec 2	65	03SEP09	18DEC09																																																													Exc/Inst/Bkf Surf Drng Pipe NB Sec 2											
A1 120958	Install 20" Lateral 619+35 950'	30	22SEP09	05NOV09																																																													Install 20" Lateral 619+35 950'											
A1 121158	Jack 48" lateral 764+00 BSE 60'	20	22SEP09	22OCT09																																																													Jack 48" lateral 764+00 BSE 60'											
A1 121258	Install Waterline 764+00 - 30" / 1080' (BSE)	45	23OCT09	26APR10																																																													Install Waterline 764+00 - 30" / 1080' (BSE)											
A1 121058	Install 6" Lateral 619+35 15'	15	06NOV09	25MAR10																																																													Install 6" Lateral 619+35 15'											
A1 120534	Place/BkFill Roadway Underdrain NB, Section 2	10	16MAR10	30MAR10																																																													Place/BkFill Roadway Underdrain NB, Section 2											
A1 120328	Exc/Inst/Bkf Surf Drng Pipe SB Sec 2	65	18MAR10	28JUN10																																																													Exc/Inst/Bkf Surf Drng Pipe SB Sec 2											
A1 121358	Relocate Fire Hydrant ML 646+00	30	27APR10	11JUN10																																																													Relocate Fire Hydrant ML 646+00											
A1 120356	Construct Ramp BWS	22	14MAY10	17JUN10																																																													Construct Ramp BWS											
A1 120856	Construct Ramp BSE	17	14JUN10	08JUL10																																																													Construct Ramp BSE											
A1 120120	RdSide Conduit/Pull Boxes/ Conductor SB Sec. 2	45	29JUN10	01SEP10																																																													RdSide Conduit/Pull Boxes/ Conductor SB Sec. 2											
A1 120126	Place Subbase SB-GP, Sec 2	45	29JUN10	07SEP10																																																													Place Subbase SB-GP, Sec 2											
A1 120319	Communications Dtbk & F.O. Line - SB, Section 2	45	29JUN10	01SEP10																																																													Communications Dtbk & F.O. Line - SB, Section 2											
A1 120338	Exc/Place/BkF Surf Drain Structures Sec. 2	10	29JUN10	14JUL10																																																													Exc/Place/BkF Surf Drain Structures Sec. 2											
A1 120656	Construct Ramp BWN	16	12JUL10	03AUG10																																																													Construct Ramp BWN											
A1 120634	Place/BkFill Roadway Underdrain, SB, Section 2	10	15JUL10	29JUL10																																																													Place/BkFill Roadway Underdrain, SB, Section 2											
A1 120556	Construct Ramp BNE - Section 2	16	26JUL10	17AUG10																																																													Construct Ramp BNE - Section 2											
A1 120756	Construct Ramp BSW	14	04AUG10	25AUG10																																																													Construct Ramp BSW											
A1 120107	Base & Intermed. Asph Pvm Courses, SB Sec 2	97	16AUG10	13JUN11																																																													Base & Intermed. Asph Pvm Courses, SB Sec 2											
A1 120256	Construct Ramp BEN	18	26AUG10	23SEP10																																																													Construct Ramp BEN											
A1 120026	Place Subbase NB GP, Sec 2	45	08OCT10	12APR11																																																													Place Subbase NB GP, Sec 2											
A1 120019	Communications Dtbk & F.O. Line - NB, Section	45	04FEB11	12APR11																																																													Communications Dtbk & F.O. Line - NB, Section											
A1 120020	Rdside Conduit/ Pull Boxes/ Conductor NB Sec. 2	45	04FEB11	12APR11																																																													Rdside Conduit/ Pull Boxes/ Conductor NB Sec. 2											
A1 120007	Base & Intermed. Asph Pvm Courses, NB Sec 2	91	18APR11	07SEP11																																																													Base & Intermed. Asph Pvm Courses, NB Sec 2											
A1 120147	Lighting SB Section -2	60	14JUN11	15SEP11																																																													Lighting SB Section -2											
A1 120168	Guardrail SB Section - 2	38	14JUN11	11AUG11																																																													Guardrail SB Section - 2											
A1 120005	Signalization @ Braddock Road Section - 2	22	28JUN11	01AUG11																																																													Signalization @ Braddock Road Section - 2											
A1 120047	Lighting NB Section -2	60	28JUN11	29SEP11																																																													Lighting NB Section -2											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 120068	Guardrail NB Section - 2	38	08SEP11	04NOV11	Guardrail NB Section - 2																																																																							
A1 120108	Asph Surface Crs & Striping SB Gen'l Purp, Sec	14	16SEP11	06OCT11	Asph Surface Crs & Striping SB Gen'l Purp, Sec 2																																																																							
A1 120008	Asph Surface Crs & Striping NB Gen'l Purp, Sec	14	30SEP11	21OCT11	Asph Surface Crs & Striping NB Gen'l Purp, Sec 2																																																																							
A1 120350	MOT: Shift SB Beltway Traffic to Outside, Sec 2	4	07OCT11	13OCT11	MOT: Shift SB Beltway Traffic to Outside, Sec 2																																																																							
A1 120250	MOT: Shift NB Beltway Traffic to Outside, Sec 2	4	07NOV11	14NOV11	MOT: Shift NB Beltway Traffic to Outside, Sec 2																																																																							
A1 120121	Install Roadside FO Comm. Equip. SB Sec 2	10	09NOV11	29NOV11	Install Roadside FO Comm. Equip. SB Sec 2																																																																							
A1 120025	Hot Lanes Toll Gath. Struct. & Cabinet NB Sec 2	60	15NOV11	24FEB12	Hot Lanes Toll Gath. Struct. & Cabinet NB Sec 2																																																																							
A1 120125	Hot Lanes Toll Gath. Struct. & Cabinet SB Sec 2	60	15NOV11	24FEB12	Hot Lanes Toll Gath. Struct. & Cabinet SB Sec 2																																																																							
A1 121054	Demo' Existing Median, Section 2	30	15NOV11	05JAN12	Demo' Existing Median, Section 2																																																																							
A1 120021	Install Roadside FO Comm. Equip. NB Sec 2	10	30NOV11	14DEC11	Install Roadside FO Comm. Equip. NB Sec 2																																																																							
A1 120526	Place Subbase Median 495, SB Section 2	16	15MAR12	06APR12	Place Subbase Median 495, SB Section 2																																																																							
A1 120626	Place Subbase Median 495, NB Section 2	15	09APR12	01MAY12	Place Subbase Median 495, NB Section 2																																																																							
A1 122034	Place/BkFill Roadway Underdrain, Median, Sec. 2	8	19APR12	01MAY12	Place/BkFill Roadway Underdrain, Median, Sec. 2																																																																							
A1 120542	FRP Median Barrier, Section 2	20	02MAY12	01JUN12	FRP Median Barrier, Section 2																																																																							
A1 120207	Base/Intermed. Asph Pvm Courses, Med. SB	30	04JUN12	19JUL12	Base/Intermed. Asph Pvm Courses, Med. SB Sec 2																																																																							
A1 120807	Base/Intermed. Asph Pvm Courses, Med. NB.	28	04JUN12	17JUL12	Base/Intermed. Asph Pvm Courses, Med. NB. Sec 2																																																																							
A1 120408	Asph Surface Crs & Striping - NB HOT Lanes	7	18JUL12	27JUL12	Asph Surface Crs & Striping - NB HOT Lanes Sec 2																																																																							
A1 120208	Asph Surface Crs & Striping - SB HOT Lanes Sec	7	23JUL12	31JUL12	Asph Surface Crs & Striping - SB HOT Lanes Sec 2																																																																							
A1 120199	SECTION 2 COMPLETE	0		25OCT12	SECTION 2 COMPLETE																																																																							
Bridge B601 Braddock Road																																																																												
A1 120070	Superstructure Design B601	59	15FEB08	12MAY08	Superstructure Design B601																																																																							
A1 120170	Substructure Design B601	50	29FEB08	12MAY08	Substructure Design B601																																																																							
A1 120058	Design/Relocation Verizon & CATV (B601)	175	29MAR08	19SEP08	Design/Relocation Verizon & CATV (B601)																																																																							
A1 120370	B601 Substructure 100%	0	13MAY08		B601 Substructure 100%																																																																							
A1 120470	VDOT Review 100% Substructure B601	21	13MAY08	02JUN08	VDOT Review 100% Substructure B601																																																																							
A1 122170	B601 Superstructure 100%	0	13MAY08		B601 Superstructure 100%																																																																							
A1 122370	VDOT 100% Review Superstructure B601	21	13MAY08	02JUN08	VDOT 100% Review Superstructure B601																																																																							
A1 120670	1st Resubmittal Substructure B601	10	03JUN08	16JUN08	1st Resubmittal Substructure B601																																																																							
A1 122470	1st Resubmittal Superstructure B601	10	03JUN08	16JUN08	1st Resubmittal Superstructure B601																																																																							
A1 122570	VDOT Design Rev Superstructure Approval B601	21	17JUN08	07JUL08	VDOT Design Rev Superstructure Approval B601																																																																							
A1 126770	VDOT Design Review Substructure Approval	21	17JUN08	16JUL08	VDOT Design Review Substructure Approval B601																																																																							
A1 120088	Fab / Deliver Rebar B601	45	08JUL08	11SEP08	Fab / Deliver Rebar B601																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 120454	Demo Ex Footing - Pier 2 - Bridge (B601) EB	5	16MAY11	23MAY11	Demo Ex Footing - Pier 2 - Bridge (B601) EB																																																																							
A1 120716	F/R/P Substructure - Pier 2 - Bridge B601 EB	22	24MAY11	27JUN11	F/R/P Substructure - Pier 2 - Bridge B601 EB																																																																							
A1 120312	Erect Structural Steel EB (601)	30	28JUN11	12AUG11	Erect Structural Steel EB (601)																																																																							
A1 120211	F/R/P Bridge Deck - EB (B601)	40	15AUG11	14OCT11	F/R/P Bridge Deck - EB (B601)																																																																							
A1 120124	F/R/P Approach Slabs @ Bridge (B601) EB	15	17OCT11	07NOV11	F/R/P Approach Slabs @ Bridge (B601) EB																																																																							
A1 120323	F/R/P Parapet @ Bridge (B601) EB	10	08NOV11	28NOV11	F/R/P Parapet @ Bridge (B601) EB																																																																							
A1 120240	Bridge Finishes @ Bridge B601 EB	10	29NOV11	13DEC11	Bridge Finishes @ Bridge B601 EB																																																																							
A1 120284	Slope Protection @ Abut's - B601 EB	10	29NOV11	13DEC11	Slope Protection @ Abut's - B601 EB																																																																							
A1 120156	Roadway Tie-ins @ New Bridge B601 EB	15	15MAR12	05APR12	Roadway Tie-ins @ New Bridge B601 EB																																																																							
A1 120399	I-495 / BRADDOCK ON/OFF RAMPS	0		05APR12	I-495 / BRADDOCK ON/OFF RAMPS COMPLETE																																																																							
Bridge B655 N. Face HOT Ramp over I-495 (601A)																																																																												
A1 120270	Superstructure Design B655	76	13MAY08	02SEP08	Superstructure Design B655																																																																							
A1 120870	Substructure Design B655	66	28MAY08	02SEP08	Substructure Design B655																																																																							
A1 120970	B655 Substructure 100%	0	03SEP08		B655 Substructure 100%																																																																							
A1 121070	VDOT Review 100% Substructure B655	21	03SEP08	23SEP08	VDOT Review 100% Substructure B655																																																																							
A1 121170	B655 Superstructure 100%	0	03SEP08		B655 Superstructure 100%																																																																							
A1 121370	VDOT Superstructure 100% Review B655	21	03SEP08	23SEP08	VDOT Superstructure 100% Review B655																																																																							
A1 121270	1st Resubmittal Substructure B655	10	24SEP08	07OCT08	1st Resubmittal Substructure B655																																																																							
A1 121570	1st Resubmittal Superstructure B655	10	24SEP08	07OCT08	1st Resubmittal Superstructure B655																																																																							
A1 121870	VDOT Design Rev Superstructure Approv B655	21	08OCT08	28OCT08	VDOT Design Rev Superstructure Approv B655																																																																							
A1 122270	VDOT Design Rev Substructure Approval B655	21	08OCT08	28OCT08	VDOT Design Rev Substructure Approval B655																																																																							
A1 120188	B655 Fab / Deliver Rebar	45	29OCT08	12JAN09	B655 Fab / Deliver Rebar																																																																							
A1 122089	B655 Structural Steel Shop Drawings	30	29OCT08	12DEC08	B655 Structural Steel Shop Drawings																																																																							
A1 121987	B655 Procure Structural Steel	120	15DEC08	15JUN09	B655 Procure Structural Steel																																																																							
A1 120210	B655 Pier 1 Drilled Shafts	15	03FEB11	25FEB11	B655 Pier 1 Drilled Shafts																																																																							
A1 120010	B655 Drilled West Shaft Pier 2	7	28FEB11	08MAR11	B655 Drilled West Shaft Pier 2																																																																							
A1 120316	B655 Pier 1 Columns	10	28FEB11	14MAR11	B655 Pier 1 Columns																																																																							
A1 120110	B655 Drilled Shafts Pier 2 E	7	09MAR11	18MAR11	B655 Drilled Shafts Pier 2 E																																																																							
A1 120216	B655 Pier 2 West Column	5	15MAR11	22MAR11	B655 Pier 2 West Column																																																																							
A1 120218	B655 Support of Excav for Pier 3	5	14OCT11	21OCT11	B655 Support of Excav for Pier 3																																																																							
A1 121801	B655 Excavate Pier 3	2	24OCT11	25OCT11	B655 Excavate Pier 3																																																																							
A1 120114	B655 FRP Pier 3 Footing	10	26OCT11	08NOV11	B655 FRP Pier 3 Footing																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																							
A1 120616	B655 FRP Pier 3 Column	10	09NOV11	29NOV11																																																													■ B655 FRP Pier 3 Column																							
A1 120017	B655 FRP Pier 3 Cap	15	30NOV11	22DEC11																																																													■ B655 FRP Pier 3 Cap																							
A1 120109	B655 Drive Piles Abutment A	9	30NOV11	13DEC11																																																													■ B655 Drive Piles Abutment A																							
A1 120014	B655 FRP Footing Abutment A	10	14DEC11	25JAN12																																																													■ B655 FRP Footing Abutment A																							
A1 120084	B655 Slope Protection @ Abut A	10	27DEC11	11JAN12																																																													■ B655 Slope Protection @ Abut A																							
A1 122109	B655 Drive Piling Abutment B	9	12JAN12	27JAN12																																																													■ B655 Drive Piling Abutment B																							
A1 120044	B655 FRP Abutment A Backwall	10	26JAN12	08FEB12																																																													■ B655 FRP Abutment A Backwall																							
A1 121529	B655 MSE Walls 2-RW9 & 10 1st Stage Abut B	15	15MAR12	05APR12																																																													■ B655 MSE Walls 2-RW9 & 10 1st Stage Abut B																							
A1 120015	B655 FPR Abutment B Cap	10	06APR12	23APR12																																																													■ B655 FPR Abutment B Cap																							
A1 121629	B655 Complete MSE Wall 2-RW9 - Abut B	51	06APR12	26JUN12																																																													■ B655 Complete MSE Wall 2-RW9 - Abut B																							
A1 121729	B655 Complete MSE Wall 2-RW10 - Abut B	51	06APR12	26JUN12																																																													■ B655 Complete MSE Wall 2-RW10 - Abut B																							
A1 120416	B655 FRP East Column Pier 2	15	24APR12	15MAY12																																																													■ B655 FRP East Column Pier 2																							
A1 120013	B655 Set Bearings @ Bridge	10	16MAY12	31MAY12																																																													■ B655 Set Bearings @ Bridge																							
A1 120412	B655 Erect Spans A, B, C & D	30	01JUN12	18JUL12																																																													■ B655 Erect Spans A, B, C & D																							
A1 120239	B655 Const Moment Slab for RW 2-RW9	34	27JUN12	17AUG12																																																													■ B655 Const Moment Slab for RW 2-RW9																							
A1 120339	B655 Const Moment Slab for RW 2-RW10	34	27JUN12	17AUG12																																																													■ B655 Const Moment Slab for RW 2-RW10																							
A1 120111	B655 FRP Bridge Deck	30	19JUL12	04SEP12																																																													■ B655 FRP Bridge Deck																							
A1 120224	B655 FRP Approach Slabs	15	05SEP12	27SEP12																																																													■ B655 FRP Approach Slabs																							
A1 120956	Construct Ramp BNEWH	16	05SEP12	28SEP12																																																													■ Construct Ramp BNEWH																							
A1 120308	Compl Asph Paving B655 HOT Lane Ramp -	6	01OCT12	09OCT12																																																													■ Compl Asph Paving B655 HOT Lane Ramp -																							
A1 120423	B655 Slipform Parapets & Center Barrier	10	01OCT12	16OCT12																																																													■ B655 Slipform Parapets & Center Barrier																							
A1 120140	B655 Bridge Finishes	6	17OCT12	25OCT12																																																													■ B655 Bridge Finishes																							
A1 120299	BRADDOCK ROAD BRIDGE COMPLETE	0		25OCT12																																																																									■ BRADDOCK ROAD BRIDGE COMPLETE											
Retaining Wall RW-2A																																																																																								
A1 120001	Exc - Ret Wall 2-RW2A - NB 585+00-590+00 CIP	3	11SEP08	15SEP08																																																																									■ Exc - Ret Wall 2-RW2A - NB 585+00-590+00 CIP											
A1 120029	Const/BF - RW 2-RW2A - NB 585+00-590+00	48	05NOV09	13MAY10																																																																									■ Const/BF - RW 2-RW2A - NB 585+00-590+00 CIP											
Retaining Wall RW-2B																																																																																								
A1 120101	Exc - Ret Wall 2-RW2B - NB 590+00-599+00 CIP	24	11SEP08	17OCT08																																																																									■ Exc - Ret Wall 2-RW2B - NB 590+00-599+00 CIP											
A1 120129	Const/BF - RW 2-RW2B - NB 590+00-599+00	80	14MAY10	17SEP10																																																																									■ Const/BF - RW 2-RW2B - NB 590+00-599+00 CIP											
Retaining Wall RW-2C																																																																																								
A1 120201	Exc - Ret Wall 2-RW2C - NB 599+00-621+50	10	14APR09	28APR09																																																																									■ Exc - Ret Wall 2-RW2C - NB 599+00-621+50 SP&L											
A1 120229	Const/BF RW 2-RW2C NB 599+00-621+50	168	29APR09	13MAY10																																																																									■ Const/BF RW 2-RW2C NB 599+00-621+50 SP&L											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
Sound Wall SW-1																																																																												
A1 120388	Fab / Deliver Sound Wall Panels	45	26MAR08	30MAY08	■■■■ Fab / Deliver Sound Wall Panels																																																																							
A1 120260	Sound Wall 2-SW1 SB Sta. 10+00 - 16+25	38	02JUN08	30JUL08	■■■■ Sound Wall 2-SW1 SB Sta. 10+00 - 16+25																																																																							
Sound Wall SW-2																																																																												
A1 120488	Fab / Deliver Sound Wall Panels	45	26MAR08	30MAY08	■■■■ Fab / Deliver Sound Wall Panels																																																																							
A1 120060	Sound Wall 2-SW2 NB Sta. 20+00 - 56+00	75	04MAY10	30AUG10													■■■■■■■■■■ Sound Wall 2-SW2 NB Sta. 20+00 - 56+00																																																											
Sound Wall SW-3																																																																												
A1 120588	Fab / Deliver Sound Wall Panels	45	26MAR08	30MAY08	■■■■ Fab / Deliver Sound Wall Panels																																																																							
A1 120160	Sound Wall 2-SW3 NB Sta. 60+00 - 102+50	83	23NOV09	08APR10													■■■■■■■■■■ Sound Wall 2-SW3 NB Sta. 60+00 - 102+50																																																											
PROJECT SECTION 3 Sta. 656+00 to 743+00																																																																												
Section 3																																																																												
A1 130099	Start of Design Section 3	0	02JAN08		◆ Start of Design Section 3																																																																							
A1 134871	ROW Plans Section 3	10	02JAN08	15JAN08	■ ROW Plans Section 3																																																																							
A1 135371	Clear & Grub Plans Section 3	68	02JAN08	10APR08	■■■■ Clear & Grub Plans Section 3																																																																							
A1 135871	MOT Plans Design Section 3	13	02JAN08	22JAN08	■ MOT Plans Design Section 3																																																																							
A1 136371	Retaining Wall Plans Design Section 3	61	02JAN08	01APR08	■■■■ Retaining Wall Plans Design Section 3																																																																							
A1 137171	Sound Walls Design Section 3	20	02JAN08	31JAN08	■ Sound Walls Design Section 3																																																																							
A1 138171	Ductbank Design Section 3	10	02JAN08	15JAN08	■ Ductbank Design Section 3																																																																							
A1 134971	ROW 100% Section 3	0	16JAN08		◆ ROW 100% Section 3																																																																							
A1 135071	VDOT Review ROW 100% Section 3	21	16JAN08	05FEB08	■ VDOT Review ROW 100% Section 3																																																																							
A1 138271	Ductbank 100% Section 3	0	16JAN08		◆ Ductbank 100% Section 3																																																																							
A1 138671	VDOT Review Ductbank 100% Section 3	21	16JAN08	05FEB08	■ VDOT Review Ductbank 100% Section 3																																																																							
A1 135971	MOT 100% Section 3	0	23JAN08		◆ MOT 100% Section 3																																																																							
A1 136071	VDOT review 100% MOT Section 3	21	23JAN08	12FEB08	■ VDOT review 100% MOT Section 3																																																																							
A1 137271	Sound Walls 100% Section 3	0	01FEB08		◆ Sound Walls 100% Section 3																																																																							
A1 137371	VDOT Review Sound Walls 100% Section 3	21	01FEB08	21FEB08	■ VDOT Review Sound Walls 100% Section 3																																																																							
A1 135171	1st Resubmittal ROW Plan Section 3	10	06FEB08	21FEB08	■ 1st Resubmittal ROW Plan Section 3																																																																							
A1 138471	1st Resubmittal Ductbank Section 3	10	06FEB08	21FEB08	■ 1st Resubmittal Ductbank Section 3																																																																							
A1 136171	1st Resubmittal MOT Section 3	10	13FEB08	27FEB08	■ 1st Resubmittal MOT Section 3																																																																							
A1 135271	VDOT Design Review ROW Approval Section 3	21	22FEB08	13MAR08	■ VDOT Design Review ROW Approval Section 3																																																																							
A1 137471	1st Resubmittal Sound Walls Section 3	10	22FEB08	06MAR08	■ 1st Resubmittal Sound Walls Section 3																																																																							
A1 138571	VDOT Design Rev. Ductbank Approv Section 3	21	22FEB08	13MAR08	■ VDOT Design Rev. Ductbank Approv Section 3																																																																							
A1 136271	VDOT Design Review MOT Approval Section 3	21	28FEB08	19MAR08	■ VDOT Design Review MOT Approval Section 3																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 137571	VDOT Review Design Sound Walls Approv Sec.	21	07MAR08	27MAR08	■ VDOT Review Design Sound Walls Approv Sec. 3																																																																							
A1 136471	Retaining Walls 100% Section 3	0	02APR08		◆ Retaining Walls 100% Section 3																																																																							
A1 136571	VDOT Review Retaining Walls 100% Section 3	21	02APR08	22APR08	■ VDOT Review Retaining Walls 100% Section 3																																																																							
A1 135471	Clear & Grub 100% Section 3	0	11APR08		◆ Clear & Grub 100% Section 3																																																																							
A1 135571	VDOT Review Clear & Grub 100% Section 3	21	11APR08	01MAY08	■ VDOT Review Clear & Grub 100% Section 3																																																																							
A1 137671	Grading & Drainage Plans Section 3	87	11APR08	19AUG08	■ Grading & Drainage Plans Section 3																																																																							
A1 138771	Final Roadway Design Section 3	178	11APR08	08JAN09	■ Final Roadway Design Section 3																																																																							
A1 136671	1st Resubmittal Retaining Walls Section 3	10	23APR08	06MAY08	■ 1st Resubmittal Retaining Walls Section 3																																																																							
A1 135671	1st Resubmittal Clear & Grub Section 3	10	02MAY08	16MAY08	■ 1st Resubmittal Clear & Grub Section 3																																																																							
A1 136871	VDOT Design Review Retain Walls Approv Sec.	21	07MAY08	27MAY08	■ VDOT Design Review Retain Walls Approv Sec. 3																																																																							
A1 135771	VDOT Design Review Clear & Grub Approv Sec.	21	17MAY08	06JUN08	■ VDOT Design Review Clear & Grub Approv Sec. 3																																																																							
A1 137771	Drainage/Grading 100% Section 3	0	20AUG08		◆ Drainage/Grading 100% Section 3																																																																							
A1 137871	VDOT Review Drain/Grading 100% Section 3	21	20AUG08	09SEP08	■ VDOT Review Drain/Grading 100% Section 3																																																																							
A1 137971	1st Resubmittal Drainage/Grading Section 3	10	10SEP08	24SEP08	■ 1st Resubmittal Drainage/Grading Section 3																																																																							
A1 138071	VDOT Design Rev Drain/Grading Approv Sec. 3	21	25SEP08	15OCT08	■ VDOT Design Rev Drain/Grading Approv Sec. 3																																																																							
A1 138971	VDOT Review Final Roadway 100% Section 3	21	09JAN09	29JAN09	■ VDOT Review Final Roadway 100% Section 3																																																																							
A1 138871	Final Roadway 100% Section 3	0	12JAN09		◆ Final Roadway 100% Section 3																																																																							
A1 139071	1st Resubmittal Final Roadway Section 3	10	30JAN09	12FEB09	■ 1st Resubmittal Final Roadway Section 3																																																																							
A1 139171	VDOT Design Rev. Final Roadway Approv Sec. 3	21	13FEB09	05MAR09	■ VDOT Design Rev. Final Roadway Approv Sec. 3																																																																							
Section Work																																																																												
A1 130150	MOT:Initial Temp Barr/Temp Stripe/E&S SB Sec	14	09JUN08	30JUN08	■ MOT:Initial Temp Barr/Temp Stripe/E&S SB Sec 3																																																																							
A1 130050	MOT:Initial Temp Barr/Temp Stripe/E&S NB Sec	14	23JUN08	14JUL08	■ MOT:Initial Temp Barr/Temp Stripe/E&S NB Sec 3																																																																							
A1 130135	Clear & Grub SB Section - 3	30	22JUL08	04SEP08	■ Clear & Grub SB Section - 3																																																																							
A1 130035	Clear & Grub NB Section - 3	30	29AUG08	16OCT08	■ Clear & Grub NB Section - 3																																																																							
A1 130103	Embankment SB Sta. 621+50-709+50	104	04SEP08	09JUN09	■ Embankment SB Sta. 621+50-709+50																																																																							
A1 130102	Excavation SB Sta. 621+50-709+50	59	19NOV08	12JUN09	■ Excavation SB Sta. 621+50-709+50																																																																							
A1 130128	Exc/Inst/Bkf Deep Drng Pipe SB Sec 3	35	22DEC08	23FEB09	■ Exc/Inst/Bkf Deep Drng Pipe SB Sec 3																																																																							
A1 130082	ROW Aquisition Activity	126	02JAN09	08JUL09	■ ROW Aquisition Activity																																																																							
A1 130038	Exc/Place/BkF Deep Struct. SB Sec 3	10	16MAR09	30MAR09	■ Exc/Place/BkF Deep Struct. SB Sec 3																																																																							
A1 130003	Embankment NB Sta. 620+50-709+00	58	18MAY09	17AUG09	■ Embankment NB Sta. 620+50-709+00																																																																							
A1 130858	Jack 18" Sewer Pipe 694+00 120'	30	15JUN09	30JUL09	■ Jack 18" Sewer Pipe 694+00 120'																																																																							
A1 130002	Excavation NB Sta. 620+50-709+00	87	01JUL09	17NOV09	■ Excavation NB Sta. 620+50-709+00																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																																			
A1 131558	Relocate Fire Hydrant 665+00 NB	15	01JUL09	24JUL09																																																																									■ Relocate Fire Hydrant 665+00 NB																							
A1 130028	Exc/Inst/Bkf Deep Drng Pipe NB Sec 3	8	02JUL09	15JUL09																																																																																					■ Exc/Inst/Bkf Deep Drng Pipe NB Sec 3											
A1 130138	Exc/Place/BkF Deep Struct. NB Sec. 3	15	16JUL09	06AUG09																																																																																					■ Exc/Place/BkF Deep Struct. NB Sec. 3											
A1 131458	Relocate Fire Hydrant 689+50 NB	30	27JUL09	09SEP09																																																																																					■ Relocate Fire Hydrant 689+50 NB											
A1 130958	Install 8" Sewer Pipe 694+00 180"	20	31JUL09	31AUG09																																																																																					■ Install 8" Sewer Pipe 694+00 180"											
A1 130456	Construct LRWS	16	01SEP09	25SEP09																																																																																					■ Construct LRWS											
A1 130956	Construct LRNE	16	28SEP09	22OCT09																																																																																					■ Construct LRNE											
A1 131156	Construct LRTPE	30	23OCT09	01APR10																																																																																					■ Construct LRTPE											
A1 130228	Exc/Inst/Bkf Surf Drng Pipe NB Sec 3	35	18NOV09	21JAN10																																																																																					■ Exc/Inst/Bkf Surf Drng Pipe NB Sec 3											
A1 130338	Exc/Place/BkF Surf Struct. NB Sec. 3	15	22JAN10	12FEB10																																																																																					■ Exc/Place/BkF Surf Struct. NB Sec. 3											
A1 130428	Exc/Inst/Bkf Surf Drng Pipe SB Sec 3	35	22JAN10	17MAR10																																																																																					■ Exc/Inst/Bkf Surf Drng Pipe SB Sec 3											
A1 130034	Place/BkFil RoadwayUnderdrain NB Sec. 3	6	18MAR10	26MAR10																																																																																					■ Place/BkFil RoadwayUnderdrain NB Sec. 3											
A1 130238	Exc/Place/BkF Surf Struct. SB Sec3	10	18MAR10	01APR10																																																																																					■ Exc/Place/BkF Surf Struct. SB Sec3											
A1 130026	Place Subbase NB GP, Sec 3	45	31MAR10	08JUN10																																																																																					■ Place Subbase NB GP, Sec 3											
A1 130134	Place/BkFil Roadway Underdrain, SB Sec. 3	6	02APR10	12APR10																																																																																					■ Place/BkFil Roadway Underdrain, SB Sec. 3											
A1 130556	Construct LRSE	24	04MAY10	09JUN10																																																																																					■ Construct LRSE											
A1 130656	Construct LRWN	18	11JUN10	08JUL10																																																																																					■ Construct LRWN											
A1 130756	Construct LREN	22	12JUL10	12AUG10																																																																																					■ Construct LREN											
A1 130658	Install 6" Water LRTPW 104 to 106 250'	45	19JUL10	27SEP10																																																																																					■ Install 6" Water LRTPW 104 to 106 250'											
A1 130856	Construct LRSW	18	13AUG10	09SEP10																																																																																					■ Construct LRSW											
A1 130156	Construct LRNW	30	23SEP10	05NOV10																																																																																					■ Construct LRNW											
A1 131056	Construct LRTPW	30	28SEP10	12NOV10																																																																																					■ Construct LRTPW											
A1 130256	Construct LRES	18	08NOV10	30MAR11																																																																																					■ Construct LRES											
A1 130119	Communications Dtbk & F.O. Line - SB, Section 3	45	15NOV10	26JAN11																																																																																					■ Communications Dtbk & F.O. Line - SB, Section 3											
A1 130120	RdSide Conduit/Pullbox/Conductor SB Sec.3	45	15NOV10	26JAN11																																																																																					■ RdSide Conduit/Pullbox/Conductor SB Sec.3											
A1 130126	Place Subbase SB GP, Sec 3	45	15NOV10	16MAY11																																																																																					■ Place Subbase SB GP, Sec 3											
A1 130107	Base & Intermed Asph Pvm Courses, SB Sec 3	61	17MAY11	22AUG11																																																																																					■ Base & Intermed Asph Pvm Courses, SB Sec 3											
A1 130019	Communications Dtbk & F.O. Line - NB, Section	45	02JUN11	05AUG11																																																																																					■ Communications Dtbk & F.O. Line - NB, Section											
A1 130020	RdSide Conduit/PullBox/Conductor NB Sec. 3	45	02JUN11	05AUG11																																																																																					■ RdSide Conduit/PullBox/Conductor NB Sec. 3											
A1 130007	Base & Intermed. Asph Pvm Courses, NB Sec 3	58	08AUG11	04NOV11																																																																																					■ Base & Intermed. Asph Pvm Courses, NB Sec 3											
A1 130147	Lighting SB Section -3	60	23AUG11	28NOV11																																																																																					■ Lighting SB Section -3											
A1 130168	Guardrail / Sign SB Section - 3	38	23AUG11	19OCT11																																																																																					■ Guardrail / Sign SB Section - 3											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 130047	Lighting NB Section -3	60	07NOV11	17FEB12																																																	Lighting NB Section -3																							
A1 130068	Guardrail NB Section - 3	38	07NOV11	12JAN12																																																	Guardrail NB Section - 3																							
A1 130021	Install Roadside FO Comm. Equip. NB Sec 3	10	15DEC11	03JAN12																																																	Install Roadside FO Comm. Equip. NB Sec 3																							
A1 130121	Install Roadside FO Comm. Equip. SB Sec 3	10	15MAR12	29MAR12																																																	Install Roadside FO Comm. Equip. SB Sec 3																							
A1 130008	Asph Surface Crs & Striping NB Gen'l Purp Sec 3	16	17APR12	09MAY12																																																	Asph Surface Crs & Striping NB Gen'l Purp Sec 3																							
A1 130108	Asph Surface Crs & Striping SB Gen'l Purp Sec 3	16	17APR12	09MAY12																																																	Asph Surface Crs & Striping SB Gen'l Purp Sec 3																							
A1 130350	MOT: Shift SB Beltway Traffic to Outside, Sec 3	9	11MAY12	24MAY12																																																	MOT: Shift SB Beltway Traffic to Outside, Sec 3																							
A1 130250	MOT: Shift NB Beltway Traffic to Outside, Sec 3	9	25MAY12	07JUN12																																																	MOT: Shift NB Beltway Traffic to Outside, Sec 3																							
A1 130954	Demo' Existing Median/Barrier, Section 3	15	08JUN12	02JUL12																																																	Demo' Existing Median/Barrier, Section 3																							
A1 130234	Place/BkFill Roadway Med.Underdrain, Section 3	12	03JUL12	23JUL12																																																	Place/BkFill Roadway Med.Underdrain, Section 3																							
A1 130626	Place Subbase Median 495, NB, Sec. 3	16	03JUL12	27JUL12																																																	Place Subbase Median 495, NB, Sec. 3																							
A1 130726	Place Subbase Median 495, SB, Sec. 3	16	03JUL12	27JUL12																																																	Place Subbase Median 495, SB, Sec. 3																							
A1 130642	FRP Median Barrier, Section 3	20	30JUL12	28AUG12																																																	FRP Median Barrier, Section 3																							
A1 130207	Base/Intermed. Asph Pvm Courses, Med., SB	25	29AUG12	05OCT12																																																	Base/Intermed. Asph Pvm Courses, Med., SB Sec 3																							
A1 130307	Base/Intermed. Asph Pvm Courses, Med., NB	30	29AUG12	16OCT12																																																	Base/Intermed. Asph Pvm Courses, Med., NB Sec 3																							
A1 130208	Asph Surface Crs & Striping SB HOT Lanes Sec	8	09OCT12	22OCT12																																																	Asph Surface Crs & Striping SB HOT Lanes Sec 3																							
A1 130308	Asph Surface Crs & Striping NB HOT Lanes Sec	8	17OCT12	29OCT12																																																	Asph Surface Crs & Striping NB HOT Lanes Sec 3																							
A1 130199	SECTION 3 COMPLETE	0		29OCT12																																																	SECTION 3 COMPLETE																							
Bridge B602 Pedestrian																																																																												
A1 130070	Superstructure Design B602	19	10DEC08	13JAN09																																																	Superstructure Design B602																							
A1 134470	Substructure Design B602	16	15DEC08	13JAN09																																																	Substructure Design B602																							
A1 130170	B602 Superstructure 100%	0	14JAN09																																																		B602 Superstructure 100%																							
A1 130270	VDOT Review 100% Superstructure B602	21	14JAN09	03FEB09																																																	VDOT Review 100% Superstructure B602																							
A1 130770	B602 Substructure 100%	0	14JAN09																																																		B602 Substructure 100%																							
A1 130970	VDOT Review Substructure 100% B602	21	14JAN09	03FEB09																																																	VDOT Review Substructure 100% B602																							
A1 130370	1st Resubmittal Superstructure B602	10	04FEB09	18FEB09																																																	1st Resubmittal Superstructure B602																							
A1 130870	1st Resubmittal Substructure B602	10	04FEB09	18FEB09																																																	1st Resubmittal Substructure B602																							
A1 130470	VDOT Review Superstructure Approval B602	21	19FEB09	11MAR09																																																	VDOT Review Superstructure Approval B602																							
A1 131070	VDOT Review Design Substructure Approv B602	21	19FEB09	11MAR09																																																	VDOT Review Design Substructure Approv B602																							
A1 130088	Fab / Deliver Rebar B602	45	12MAR09	14MAY09																																																	Fab / Deliver Rebar B602																							
A1 130589	B602 Structural Steel Shop Drawings	30	12MAR09	22APR09																																																	B602 Structural Steel Shop Drawings																							
A1 130687	Procure Structural Steel B602	60	23APR09	21JUL09																																																	Procure Structural Steel B602																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 130550	MOT(B602) - Shut Down Pedestrian Brg to Traffic	1	08SEP11	08SEP11																																																																								
A1 130650	MOT(B602): Shift Beltway Traffic for Work @ Pier	3	12SEP11	14SEP11																																																																								
A1 130918	Jack/Inst.Temp Shor'g/Staging B602 Abuts/Pier	15	15SEP11	06OCT11																																																																								
A1 130054	Demo Existing West Abutment @ Bridge (B602)	5	07OCT11	14OCT11																																																																								
A1 131601	Structure Exc. New West Abutment B602	3	17OCT11	19OCT11																																																																								
A1 130044	F/R/P New West Abutment @ Bridge B602	15	21OCT11	14NOV11																																																																								
A1 130144	F/R/P Adjust Pier & East Abutment @ Brg B602	16	15NOV11	12DEC11																																																																								
A1 130045	Lead Abatement @ Bridge (B602)	10	13DEC11	29DEC11																																																																								
A1 130012	Install New Bridge Beam Extension (B602)	5	30DEC11	06JAN12																																																																								
A1 130112	Lower Bridge onto New Abut & Adjusted Pier	5	09JAN12	18JAN12																																																																								
A1 130011	F/R/P Deck Struct Ext & Repair Ex Deck B602	11	29FEB12	15MAR12																																																																								
A1 130040	Bridge Finishes @ Brg (B602)	10	16MAR12	30MAR12																																																																								
A1 131218	Rmv Temp Shoring/Staging B602 Abuts & Pier	10	16MAR12	30MAR12																																																																								
A1 130750	MOT(B602) - Shift Back Beltway Trfc After Constr	3	02APR12	04APR12																																																																								
A1 130850	MOT(B602) - Open Pedestrian Bridge to Traffic	2	05APR12	06APR12																																																																								
Bridge B603 WB Little River Turnpike																																																																												
A1 131187	603 WB Procure Structural Steel	120	11APR08	07OCT08																																																																								
A1 130154	Demo Existing WB Bridge @ Bridge (B603 WB)	50	19JUL10	04OCT10																																																																								
A1 132218	Temp Longitud Shoring at East Abut B603 WB	13	19JUL10	05AUG10																																																																								
A1 132318	Temp Longitud Shoring at West Abut B603 WB	13	06AUG10	26AUG10																																																																								
A1 132418	Temp Longitudinal Shoring at Pier #2 B603 WB	13	27AUG10	16SEP10																																																																								
A1 132801	Structure Excavation Pier #-2 Bridge (B603 WB)	2	17SEP10	21SEP10																																																																								
A1 132401	Structure Excavation West Abutment @ B603	12	05OCT10	22OCT10																																																																								
A1 130214	F/R/P Spread Footing West Abutment B603 WB	7	25OCT10	02NOV10																																																																								
A1 130444	F/R/P Substructure West Abutment B603 WB	25	03NOV10	15DEC10																																																																								
A1 132501	Structure Excavation East Abutment B603 WB	12	03NOV10	23NOV10																																																																								
A1 130109	Drive 12x53 H Pile East Abut @ B603 WB	7	24NOV10	06DEC10																																																																								
A1 130544	F/R/P Substructure East Abutment B603 WB	25	16DEC10	31JAN11																																																																								
A1 132518	Construct Cofferdam Pier #1 @ B603 WB	10	16DEC10	04JAN11																																																																								
A1 132601	Structure Exc Pier #1 Spread Footing B603 WB	2	05JAN11	06JAN11																																																																								
A1 130316	F/R/P Substructure Pier #-1 Bridge (B603 WB)	25	01FEB11	09MAR11																																																																								
A1 132701	Structure Excavation Pier #-4 Bridge (B603 WB)	2	01FEB11	02FEB11																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 130210	Drilled Shafts 54" Dia. Pier #-4 @ B603 WB	6	03FEB11	11FEB11	■ Drilled Shafts 54" Dia. Pier #-4 @ B603 WB																																																																							
A1 130516	F/R/P Substructure Pier #-4 Bridge (B603 WB)	25	11MAR11	18APR11	■ F/R/P Substructure Pier #-4 Bridge (B603 WB)																																																																							
A1 132901	Structure Excavation Pier #-3 Bridge (B603 WB)	2	11MAR11	14MAR11	■ Structure Excavation Pier #-3 Bridge (B603 WB)																																																																							
A1 130510	Drilled Shafts 54" Dia. Pier #-3 @ B603 WB	6	15MAR11	23MAR11	■ Drilled Shafts 54" Dia. Pier #-3 @ B603 WB																																																																							
A1 130410	Drilled Shafts 54" Dia. Pier #-2 @ B603 WB	6	24MAR11	31MAR11	■ Drilled Shafts 54" Dia. Pier #-2 @ B603 WB																																																																							
A1 130716	F/R/P Substructure Pier #-3 Bridge (B603 WB)	25	19APR11	26MAY11	■ F/R/P Substructure Pier #-3 Bridge (B603 WB)																																																																							
A1 130616	F/R/P Substructure Pier #-2 Bridge (B603 WB)	25	27MAY11	06JUL11	■ F/R/P Substructure Pier #-2 Bridge (B603 WB)																																																																							
A1 130113	Set Bearings @ Bridge (B603 WB)	6	07JUL11	15JUL11	■ Set Bearings @ Bridge (B603 WB)																																																																							
A1 130412	Erect Structural Steel @ Bridge (B603 WB)	25	18JUL11	24AUG11	■ Erect Structural Steel @ Bridge (B603 WB)																																																																							
A1 130311	F/R/P Bridge Deck @ Bridge (B603 WB)	40	25AUG11	26OCT11	■ F/R/P Bridge Deck @ Bridge (B603 WB)																																																																							
A1 130124	F/R/P Approach Slabs @ Bridge (B603 WB)	15	27OCT11	18NOV11	■ F/R/P Approach Slabs @ Bridge (B603 WB)																																																																							
A1 130323	F/R/P Parapets @ Bridge (B603 WB)	10	22NOV11	07DEC11	■ F/R/P Parapets @ Bridge (B603 WB)																																																																							
A1 132540	Bridge Finishes @ Brg (B603 WB)	10	08DEC11	27DEC11	■ Bridge Finishes @ Brg (B603 WB)																																																																							
A1 131250	MOT Shift WB Traffic to New B603 WB	2	28DEC11	29DEC11	■ MOT Shift WB Traffic to New B603 WB																																																																							
A1 130254	Demo Abandoned Roadway Section (B603 EB)	5	22MAR12	28MAR12	■ Demo Abandoned Roadway Section (B603 EB)																																																																							
A1 132618	Rmv Shoring & Compl Excav - E Abut B603 WB	5	22MAR12	28MAR12	■ Rmv Shoring & Compl Excav - E Abut B603 WB																																																																							
A1 130284	Slope Protection - E Abut's @ B603 WB & EB	10	05APR12	19APR12	■ Slope Protection - E Abut's @ B603 WB & EB																																																																							
A1 131818	Rmv Shoring & Compl Excav - W Abut B603 WB	5	05APR12	12APR12	■ Rmv Shoring & Compl Excav - W Abut B603 WB																																																																							
A1 132718	Rmv Shoring & Compl Excav - W Abut B603 EB	5	13APR12	19APR12	■ Rmv Shoring & Compl Excav - W Abut B603 EB																																																																							
A1 130384	Slope Protection - W Abut's @ B603 WB & EB	10	23APR12	04MAY12	■ Slope Protection - W Abut's @ B603 WB & EB																																																																							
A1 130299	LITTLE RIVER TPK. EB/WB BRIDGES	0		04MAY12	■ LITTLE RIVER TPK. EB/WB BRIDGES COMPLETE ◆																																																																							
Bridge B604 Little River Turnpike																																																																												
A1 134570	Superstructure Design B604	35	17OCT08	09DEC08	■ Superstructure Design B604																																																																							
A1 134670	Substructure Design B604	30	24OCT08	09DEC08	■ Substructure Design B604																																																																							
A1 132370	B604 Superstructure 100%	0	10DEC08		◆ B604 Superstructure 100%																																																																							
A1 132470	VDOT Review Superstructure 100% B604	21	10DEC08	30DEC08	■ VDOT Review Superstructure 100% B604																																																																							
A1 132970	B604 Substructure 100%	0	10DEC08		◆ B604 Substructure 100%																																																																							
A1 133070	VDOT Review 100% Substructure B604	21	10DEC08	30DEC08	■ VDOT Review 100% Substructure B604																																																																							
A1 132570	1st Resubmittal Superstructure B604	10	31DEC08	15JAN09	■ 1st Resubmittal Superstructure B604																																																																							
A1 133170	1st Resubmittal Substructure B604	10	31DEC08	15JAN09	■ 1st Resubmittal Substructure B604																																																																							
A1 132670	VDOT Rev Design Approv Superstructure B604	21	16JAN09	05FEB09	■ VDOT Rev Design Approv Superstructure B604																																																																							
A1 133270	VDOT Rev Design Approval Substructure B604	21	16JAN09	05FEB09	■ VDOT Rev Design Approval Substructure B604																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 130288	Fab / Deliver Rebar B604	45	06FEB09	10APR09													■ Fab / Deliver Rebar B604																																																											
A1 132789	B604 Structural Steel Shop Drawings	30	06FEB09	20MAR09													■ B604 Structural Steel Shop Drawings																																																											
A1 132887	Procure 604 Structural Steel	120	23MAR09	11SEP09													■ Procure 604 Structural Steel																																																											
A1 133018	Temp Shoring at Abutments @ B604	6	23SEP10	30SEP10																									■ Temp Shoring at Abutments @ B604																																															
A1 133201	Structure Excavation Abutments Bridge (B604)	6	01OCT10	08OCT10																									■ Structure Excavation Abutments Bridge (B604)																																															
A1 130509	Drive 12x53 H Piles for Abutments Bridge B604	8	04NOV10	17NOV10																									■ Drive 12x53 H Piles for Abutments Bridge B604																																															
A1 130744	F/R/P Substructure Abutments (B604)	30	18NOV10	11JAN11																									■ F/R/P Substructure Abutments (B604)																																															
A1 133118	Construct Cofferdams for Piers #1&2 @ B604	10	12JAN11	28JAN11																									■ Construct Cofferdams for Piers #1&2 @ B604																																															
A1 133301	Structure Excavation Piers #1&2 @ Bridge	3	31JAN11	02FEB11																									■ Structure Excavation Piers #1&2 @ Bridge (B604)																																															
A1 130514	F/R/P Spread Footings Piers #1&2 B604	10	03FEB11	17FEB11																									■ F/R/P Spread Footings Piers #1&2 B604																																															
A1 130916	F/R/P Substructure Piers #1&2 Bridge (B604)	25	25APR11	01JUN11																									■ F/R/P Substructure Piers #1&2 Bridge (B604)																																															
A1 130313	Set Bearings @ Bridge (B604)	3	02JUN11	06JUN11																									■ Set Bearings @ Bridge (B604)																																															
A1 130812	Erect Structural Steel @ Bridge (B604)	6	07JUN11	15JUN11																									■ Erect Structural Steel @ Bridge (B604)																																															
A1 130211	F/R/P Bridge Deck @ Bridge (B604)	23	03AUG11	07SEP11																									■ F/R/P Bridge Deck @ Bridge (B604)																																															
A1 130424	F/R/P Approach Slabs @ Bridge (B604)	15	08SEP11	30SEP11																									■ F/R/P Approach Slabs @ Bridge (B604)																																															
A1 130623	F/R/P Parapets @ Bridge (B604)	10	03OCT11	17OCT11																									■ F/R/P Parapets @ Bridge (B604)																																															
A1 130399	I-495 / LITTLE RIVER ON/OFF RAMPS	0		17OCT11																									■ I-495 / LITTLE RIVER ON/OFF RAMPS COMPLETE ◆																																															
A1 130740	Bridge Finishes @ Bridge (B604)	7	18OCT11	27OCT11																									■ Bridge Finishes @ Bridge (B604)																																															
A1 131450	MOT Shift Traffic onto New Bridge B604	2	28OCT11	31OCT11																									■ MOT Shift Traffic onto New Bridge B604																																															
A1 130854	Demo Existing Ramp LRES and Bridge B604	19	01NOV11	02DEC11																									■ Demo Existing Ramp LRES and Bridge B604																																															
Bridge B605 Little River Turnpike																																																																												
A1 133370	Superstructure Design B605	30	03SEP08	16OCT08																									■ Superstructure Design B605																																															
A1 133970	Substructure Design B605	25	10SEP08	16OCT08																									■ Substructure Design B605																																															
A1 133470	B605 Superstructure 100%	0	17OCT08																										◆ B605 Superstructure 100%																																															
A1 133570	VDOT Review Superstructure 100% B605	21	17OCT08	06NOV08																									■ VDOT Review Superstructure 100% B605																																															
A1 134070	B605 Substructure 100%	0	17OCT08																										◆ B605 Substructure 100%																																															
A1 134170	VDOT Review Substructure 100% B605	21	17OCT08	06NOV08																									■ VDOT Review Substructure 100% B605																																															
A1 133670	1st Resubmittal Superstructure B605	10	07NOV08	21NOV08																									■ 1st Resubmittal Superstructure B605																																															
A1 134270	1st Resubmittal Substructure B605	10	07NOV08	21NOV08																									■ 1st Resubmittal Substructure B605																																															
A1 133770	VDOT Rev Design Approv Superstructure B605	21	22NOV08	12DEC08																									■ VDOT Rev Design Approv Superstructure B605																																															
A1 134370	VDOT Review Design Approv Substructure B605	21	22NOV08	12DEC08																									■ VDOT Review Design Approv Substructure B605																																															
A1 130388	Fab / Deliver Rebar B605	45	15DEC08	26FEB09																									■ Fab / Deliver Rebar B605																																															

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 131018	Temp Longitud Shoring at W Abut @ B654 EB	13	11APR08	30APR08	■Temp Longitud Shoring at W Abut @ B654 EB																																																																							
A1 135389	B654 Structural Steel Shop Drawings	30	11APR08	27MAY08	■B654 Structural Steel Shop Drawings																																																																							
A1 131701	Structure Excavation West Abutment B654 EB	12	01MAY08	19MAY08	■Structure Excavation West Abutment B654 EB																																																																							
A1 130014	F/R/P Spread Footing West Abutment B654 EB	7	21MAY08	30MAY08	■F/R/P Spread Footing West Abutment B654 EB																																																																							
A1 131318	Temp Longitudinal Shoring at E Abut B654 EB	13	21MAY08	09JUN08	■Temp Longitudinal Shoring at E Abut B654 EB																																																																							
A1 135487	Procure 654 Structural Steel	80	28MAY08	23SEP08	■Procure 654 Structural Steel																																																																							
A1 130244	F/R/P Substructure West Abut. Bridge B654	25	02JUN08	09JUL08	■F/R/P Substructure West Abut. Bridge B654																																																																							
A1 131801	Structure Excavation East Abut Bridge B654 EB	12	11JUN08	27JUN08	■Structure Excavation East Abut Bridge B654 EB																																																																							
A1 130009	Drive 12x53 H Pile East Abut @ B654 EB	7	06FEB09	18FEB09	■Drive 12x53 H Pile East Abut @ B654 EB																																																																							
A1 130344	F/R/P Substructure East Abutment B654 EB	25	19FEB09	30MAR09	■F/R/P Substructure East Abutment B654 EB																																																																							
A1 130950	MOT Shift Bltwy Trfc for Pier 3 Constr B654 EB	4	19FEB09	25FEB09	■MOT Shift Bltwy Trfc for Pier 3 Constr B654 EB																																																																							
A1 131918	Construct Cofferdam Pier #1 B6654	10	19FEB09	05MAR09	■Construct Cofferdam Pier #1 B6654																																																																							
A1 130354	Demo Center Median before Pier 3 Const B654	5	26FEB09	04MAR09	■Demo Center Median before Pier 3 Const B654 EB																																																																							
A1 132001	Structure Excav Pier #1 Spread Footing B654 EB	2	06MAR09	09MAR09	■Structure Excav Pier #1 Spread Footing B654 EB																																																																							
A1 130016	F/R/P Substructure Pier #-1 Bridge (B654 EB)	25	31MAR09	06MAY09	■F/R/P Substructure Pier #-1 Bridge (B654 EB)																																																																							
A1 131901	Structure Excavation Pier #-4 Bridge (B654 EB)	2	31MAR09	01APR09	■Structure Excavation Pier #-4 Bridge (B654 EB)																																																																							
A1 130010	Drilled Shafts 54" Dia. Pier #4 @ B654 EB	6	02APR09	09APR09	■Drilled Shafts 54" Dia. Pier #4 @ B654 EB																																																																							
A1 130116	F/R/P Substructure Pier #-4 Bridge (B654 EB)	25	07MAY09	16JUN09	■F/R/P Substructure Pier #-4 Bridge (B654 EB)																																																																							
A1 132301	Structure Excavation Pier #-3 Bridge (B654 EB)	2	07MAY09	08MAY09	■Structure Excavation Pier #-3 Bridge (B654 EB)																																																																							
A1 130310	Drilled Shafts 54" Dia. Pier #-3 @ B654 EB	6	12MAY09	19MAY09	■Drilled Shafts 54" Dia. Pier #-3 @ B654 EB																																																																							
A1 130416	F/R/P Substructure Pier #-3 Bridge (B654 EB)	25	17JUN09	27JUL09	■F/R/P Substructure Pier #-3 Bridge (B654 EB)																																																																							
A1 132201	Structure Excavation Pier #-2 Bridge (B654 EB)	2	28JUL09	29JUL09	■Structure Excavation Pier #-2 Bridge (B654 EB)																																																																							
A1 130110	Drilled Shafts 54" Dia. Pier #-2 @ B654 EB	6	30JUL09	06AUG09	■Drilled Shafts 54" Dia. Pier #-2 @ B654 EB																																																																							
A1 131216	F/R/P Substructure Pier #-2 Bridge (B654 EB)	25	07AUG09	16SEP09	■F/R/P Substructure Pier #-2 Bridge (B654 EB)																																																																							
A1 130013	Set Bearings @ Bridge (B654 EB)	6	17SEP09	25SEP09	■Set Bearings @ Bridge (B654 EB)																																																																							
A1 130058	Catv/Verizon Reloc to New EB Bridge, B654 EB	90	17SEP09	15DEC09	■Catv/Verizon Reloc to New EB Bridge, B654 EB																																																																							
A1 130558	12" Gas Line Little River B654 EB	63	17SEP09	11MAY10	■12" Gas Line Little River B654 EB																																																																							
A1 130312	Erect Structural Steel @ Bridge B654	25	08OCT09	18NOV09	■Erect Structural Steel @ Bridge B654																																																																							
A1 130111	F/R/P Bridge Deck @ Bridge (B654 EB)	40	11MAR10	11MAY10	■F/R/P Bridge Deck @ Bridge (B654 EB)																																																																							
A1 130224	F/R/P Approach Slabs - B654 EB	15	12MAY10	03JUN10	■F/R/P Approach Slabs - B654 EB																																																																							
A1 130223	F/R/P Parapets @ Bridge (B654 EB)	10	04JUN10	18JUN10	■F/R/P Parapets @ Bridge (B654 EB)																																																																							
A1 130240	Bridge Finishes @ Brg (B654 EB)	10	22JUN10	06JUL10	■Bridge Finishes @ Brg (B654 EB)																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 130064	Temp On/Off Ramps/Roadways Ex Brg B654 EB	5	07JUL10	14JUL10																																																																								
A1 131050	MOT Shift EB Bridge Traffic onto New B654 EB	2	07JUL10	08JUL10																																																																								
A1 131150	MOT Shift WB Brg Traffic onto Existing B603 EB	2	15JUL10	16JUL10																																																																								
A1 130454	Demo Existing EB Bridge @ Bridge (B654 EB)	50	30DEC11	21MAR12																																																																								
A1 131718	Rmv Shoring & Compl Excav - E Abut B654 EB	5	29MAR12	04APR12																																																																								
Retaining Wall RW-1																																																																												
A1 130801	Excav Ret Wall 3-RW1 NB 655+75-657+25, MSE	3	18NOV09	23NOV09																																																																								
A1 130029	Const/BF - RW 3-RW1 - NB 655+75-657+25	8	25MAY10	04JUN10																																																																								
A1 130039	Const Mom. Slab -RW 3-RW1 NB	2	07JUN10	08JUN10																																																																								
Retaining Wall RW-2																																																																												
A1 130901	Excav -Ret Wall 3-RW2 SB 662+25-671+50 MSE	4	11JUN09	16JUN09																																																																								
A1 130129	Const/BF - RW 3-RW2 -SB 662+25-671+50,MSE	22	17JUN09	22JUL09																																																																								
A1 130139	Const Moment Slab RW 3-RW2 SB	31	23JUL09	08SEP09																																																																								
Retaining Wall RW-3																																																																												
A1 131001	Exc Ret Wall 3-RW3 LRCNS 204+75-207+55	5	15JUN09	22JUN09																																																																								
A1 130229	Const/BF RW 3-RW3 LRCNS 204+75-207+55	10	07MAY10	24MAY10																																																																								
A1 130032	Const Coping RW 3-RW3 LRCNS	3	25MAY10	27MAY10																																																																								
Retaining Wall RW-5																																																																												
A1 131101	Exc Ret Wall 3-RW5 LRCWS 216+25-221+00	3	24JUL08	28JUL08																																																																								
A1 130329	Const/BF RW 3-RW5 LRCWS 216+25-221+00	6	22JUN09	29JUN09																																																																								
Retaining Wall RW-8																																																																												
A1 131201	Exc - Ret Wall 3-RW8 - LREN 12+70-16+70, Dr	2	02OCT09	05OCT09																																																																								
A1 130429	Const/BF RW 3-RW8 LREN 12+70-16+70 Drill	10	06OCT09	22OCT09																																																																								
Retaining Wall RW-9																																																																												
A1 131301	Exc. Ret Wall 3-RW9 -LRWS 10+75-11+75, CIP	5	11JUN09	17JUN09																																																																								
A1 130529	Const/BF - RW 3-RW9 - LRWS 10+75-11+75,	23	02APR10	06MAY10																																																																								
Retaining Wall RW-11																																																																												
A1 131401	Excav - Ret Wall 3-RW11 - LRWS 5+65-8+92,	2	11JUN09	12JUN09																																																																								
A1 130629	Const/BF - RW 3-RW11 - LRWS 5+65-8+92, CIP	39	24AUG11	24OCT11																																																																								
Retaining Wall RW-12																																																																												
A1 131501	Exc.-Ret Wall 3-RW12 - PEDBRG 7+65-8+92	2	11JUN09	12JUN09																																																																								
A1 130729	Const/BF RW 3-RW12 PEDBRG 7+65-8+92 CIP	25	07MAY10	16JUN10																																																																								
Sound Wall SW-1																																																																												
A1 130488	Fab / Deliver Sound Wall Panels	45	28MAR08	03JUN08																																																																								
A1 130160	Sound Wall 3-SW1 NB Sta. 10+00 62+00	100	18NOV09	03MAY10																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 130501	Stru.Exc/Bed.Mat'I B.Culv7x8 SB@700+70	5	05JAN09	12JAN09	■Stru.Exc/Bed.Mat'I B.Culv7x8 SB@700+70 Sect-3																																																																							
A1 130533	Set/Bkfill B.Culvert7x8 SB @700+70 Sect-3	10	16MAR09	30MAR09	■Set/Bkfill B.Culvert7x8 SB @700+70 Sect-3																																																																							
Box Culvert @ 711+00 SB																																																																												
A1 130818	SOE B.Culvert2x10x10 SB @711+00 Sect-3	15	05JAN09	29JAN09	■SOE B.Culvert2x10x10 SB @711+00 Sect-3																																																																							
A1 130701	Stru.Exc/Bed.Mat'I B.Culv2x10x10 SB711+00S-3	5	30JAN09	05FEB09	■Stru.Exc/Bed.Mat'I B.Culv2x10x10 SB711+00S-3																																																																							
A1 130733	F/R/P & Bkfill B.Culv2x10x10 SB711+00 Sect-3	10	16MAR09	30MAR09	■F/R/P & Bkfill B.Culv2x10x10 SB711+00 Sect-3																																																																							
PROJECT SECTION 4 Sta. 743+00 to 845+00																																																																												
Section 4																																																																												
A1 140070	ROW Plans Section 4	10	02JAN08	15JAN08	■ROW Plans Section 4																																																																							
A1 140099	Start of Design Section 4	0	02JAN08		◆ Start of Design Section 4																																																																							
A1 140571	Clear & Grub Plans Section 4	29	02JAN08	14FEB08	■ Clear & Grub Plans Section 4																																																																							
A1 141071	MOT Plans Design Section 4	24	02JAN08	06FEB08	■ MOT Plans Design Section 4																																																																							
A1 141971	Retaining Wall Plans Design Section 4	65	02JAN08	07APR08	■ Retaining Wall Plans Design Section 4																																																																							
A1 142071	Sound Walls Design Section 4	27	02JAN08	12FEB08	■ Sound Walls Design Section 4																																																																							
A1 142571	Grading & Drainage Plans Section 4	63	02JAN08	03APR08	■ Grading & Drainage Plans Section 4																																																																							
A1 143071	Ductbank Design Section 4	10	02JAN08	15JAN08	■ Ductbank Design Section 4																																																																							
A1 146371	Final Roadway Design Section 4	182	02JAN08	29SEP08	■ Final Roadway Design Section 4																																																																							
A1 140171	ROW 100% Section 4	0	16JAN08		◆ ROW 100% Section 4																																																																							
A1 140271	VDOT Review ROW 100% Section 4	21	16JAN08	05FEB08	■ VDOT Review ROW 100% Section 4																																																																							
A1 143170	Ductbank 100% Section 4	0	16JAN08		◆ Ductbank 100% Section 4																																																																							
A1 143270	VDOT Review Ductbank 100% Section 4	21	16JAN08	05FEB08	■ VDOT Review Ductbank 100% Section 4																																																																							
A1 140371	1st Resubmittal ROW Plan Section 4	10	06FEB08	21FEB08	■ 1st Resubmittal ROW Plan Section 4																																																																							
A1 143370	1st Resubmittal Ductbank Section 4	10	06FEB08	21FEB08	■ 1st Resubmittal Ductbank Section 4																																																																							
A1 141171	MOT 100% Section 4	0	07FEB08		◆ MOT 100% Section 4																																																																							
A1 141271	VDOT Review MOT 100% Section 4	21	07FEB08	27FEB08	■ VDOT Review MOT 100% Section 4																																																																							
A1 142171	Sound Walls 100% Section 4	0	13FEB08		◆ Sound Walls 100% Section 4																																																																							
A1 142271	VDOT Review Soundwalls Section 4	21	13FEB08	04MAR08	■ VDOT Review Soundwalls Section 4																																																																							
A1 140671	Clear & Grub 100% Section 4	0	15FEB08		◆ Clear & Grub 100% Section 4																																																																							
A1 140771	VDOT Review Clear/Grub 100% Section 4	21	15FEB08	06MAR08	■ VDOT Review Clear/Grub 100% Section 4																																																																							
A1 140471	VDOT Review Design ROW Approval Section 4	21	22FEB08	13MAR08	■ VDOT Review Design ROW Approval Section 4																																																																							
A1 143470	VDOT Design Review Ductbank Approval Sec. 4	21	22FEB08	13MAR08	■ VDOT Design Review Ductbank Approval Sec. 4																																																																							
A1 141371	1st Resubmittal MOT Section 4	10	28FEB08	12MAR08	■ 1st Resubmittal MOT Section 4																																																																							
A1 142370	1st Resubmittal Sound Walls Section 4	10	05MAR08	18MAR08	■ 1st Resubmittal Sound Walls Section 4																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 141256	Construct Ramp ANE	20	16MAR09	14APR09													■ Construct Ramp ANE																																																											
A1 140558	Jack 30"Sleeve @ 765+50 240'	45	02APR09	11JUN09													■ ■ ■ Jack 30"Sleeve @ 765+50 240'																																																											
A1 142054	Demo' Houses Gallows Road	30	02APR09	18MAY09													■ ■ ■ Demo' Houses Gallows Road																																																											
A1 141356	Construct Ramp AES	18	15APR09	12MAY09													■ Construct Ramp AES																																																											
A1 140102	Excavation NB Sta. 780+50-824+25	30	06MAY09	23JUN09													■ ■ ■ Excavation NB Sta. 780+50-824+25																																																											
A1 141756	Construct Ramp ASW	18	13MAY09	09JUN09													■ ■ ■ Construct Ramp ASW																																																											
A1 140658	Install 12" WM 765+50 - 370'	30	12JUN09	29JUL09													■ ■ ■ Install 12" WM 765+50 - 370'																																																											
A1 141558	Jack 18" Sewer Sleeve - 796+40 120'	20	12JUN09	14JUL09													■ ■ ■ Jack 18" Sewer Sleeve - 796+40 120'																																																											
A1 141658	Install 10" Sewer Pipe 796+40 - 480'	20	15JUL09	13AUG09													■ ■ ■ Install 10" Sewer Pipe 796+40 - 480'																																																											
A1 140028	Exc/Inst/Bkf Deep Drng Pipe NB Sec 4	24	16JUL09	21AUG09													■ ■ ■ Exc/Inst/Bkf Deep Drng Pipe NB Sec 4																																																											
A1 140758	Jack Water Main Sleeve @ 779+00 390'	45	30JUL09	07OCT09													■ ■ ■ ■ Jack Water Main Sleeve @ 779+00 390'																																																											
A1 140003	Embankment NB Sta. 709+00-780+50	29	18AUG09	01OCT09													■ ■ ■ Embankment NB Sta. 709+00-780+50																																																											
A1 140038	Exc/Place/BkF Deep Struct. NB Sec. 4	15	24AUG09	15SEP09													■ ■ ■ Exc/Place/BkF Deep Struct. NB Sec. 4																																																											
A1 140156	Construct Ramp GWS	42	15SEP09	19NOV09													■ ■ ■ ■ Construct Ramp GWS																																																											
A1 140103	Embankment NB Sta. 780+50-824+25	25	02OCT09	12NOV09													■ ■ ■ Embankment NB Sta. 780+50-824+25																																																											
A1 140228	Exc/Inst/Bkf Surf Drng Pipe NB Sec 4	16	02OCT09	28OCT09													■ ■ ■ Exc/Inst/Bkf Surf Drng Pipe NB Sec 4																																																											
A1 140858	Install 12" Waterpipe 779+00 640'	15	08OCT09	02NOV09													■ ■ ■ Install 12" Waterpipe 779+00 640'																																																											
A1 141758	Jack 30" Sewer Sleeve 842+50 - 330'	30	08OCT09	22MAR10													■ ■ ■ ■ Jack 30" Sewer Sleeve 842+50 - 330'																																																											
A1 140238	Exc/Place/BkF Surf Struct. NB Sec. 4	10	29OCT09	13NOV09													■ ■ ■ Exc/Place/BkF Surf Struct. NB Sec. 4																																																											
A1 140958	Install 6" Waterpipe 779+00 40'	15	03NOV09	22MAR10													■ ■ ■ ■ Install 6" Waterpipe 779+00 40'																																																											
A1 140034	Place/BkFill Roadway Underdrain, NB Sec. 4	6	16NOV09	17MAR10													■ ■ ■ ■ Place/BkFill Roadway Underdrain, NB Sec. 4																																																											
A1 140328	Exc/Inst/Bkf Surf Drng Pipe SB Sec 4	16	22DEC09	21JAN10													■ ■ ■ ■ Exc/Inst/Bkf Surf Drng Pipe SB Sec 4																																																											
A1 140338	Exc/Place/BkF Surf Struct. SB Sec. 4	10	22JAN10	04FEB10													■ ■ ■ ■ Exc/Place/BkF Surf Struct. SB Sec. 4																																																											
A1 140134	Place/BkFil Roadway Underdrain, SB Sec. 4	6	16MAR10	24MAR10													■ ■ ■ ■ Place/BkFil Roadway Underdrain, SB Sec. 4																																																											
A1 140756	Construct Gallows East	30	16MAR10	29APR10													■ ■ ■ ■ Construct Gallows East																																																											
A1 141058	Jack 54" Ramp ASE 17+00 200'	45	23MAR10	28MAY10													■ ■ ■ ■ ■ Jack 54" Ramp ASE 17+00 200'																																																											
A1 141858	Install 16" Sewer Pipe 842+50 - 380'	25	23MAR10	28APR10													■ ■ ■ ■ ■ Install 16" Sewer Pipe 842+50 - 380'																																																											
A1 140119	Communications Dtbk & F.O. Line - SB, Section 4	45	30APR10	06JUL10													■ ■ ■ ■ ■ Communications Dtbk & F.O. Line - SB, Section 4																																																											
A1 140120	RdSide Conduit/PullBox/Conductor SB Sec 4	45	30APR10	06JUL10													■ ■ ■ ■ ■ RdSide Conduit/PullBox/Conductor SB Sec 4																																																											
A1 140126	Place Subbase SB GP, Sec 4	45	30APR10	12JUL10													■ ■ ■ ■ ■ Place Subbase SB GP, Sec 4																																																											
A1 140456	Construct Ramp GNW	20	30APR10	01JUN10													■ ■ ■ ■ ■ Construct Ramp GNW																																																											
A1 140026	Place Subbase NB GP, Sec 4	45	18MAY10	28JUL10													■ ■ ■ ■ ■ Place Subbase NB GP, Sec 4																																																											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 140019	Communications Dtbk & F.O. Line - NB, Section	45	28MAY10	04AUG10																																																													Communications Dtbk & F.O. Line - NB, Section 4											
A1 140020	RdSide Conduit/PullBox/Conductor NB Sec. 4	45	28MAY10	04AUG10																																																													RdSide Conduit/PullBox/Conductor NB Sec. 4											
A1 141158	Install 42" Waterpipe Ramp ASE 17+00 900'	45	01JUN10	09AUG10																																																													Install 42" Waterpipe Ramp ASE 17+00 900'											
A1 140007	Base & Intermed. Asph Pvm Courses, NB Sec 4	60	05AUG10	05NOV10																																																													Base & Intermed. Asph Pvm Courses, NB Sec 4											
A1 141258	Jack 54" Ramp AWN 25+75 500'	45	11AUG10	19OCT10																																																													Jack 54" Ramp AWN 25+75 500'											
A1 141358	Install 42" Waterpipe AWN 25+75 - 1200'	45	11AUG10	19OCT10																																																													Install 42" Waterpipe AWN 25+75 - 1200'											
A1 140107	Base & Intermed. Asph Pvm Courses, SB Sec 4	59	12AUG10	12NOV10																																																													Base & Intermed. Asph Pvm Courses, SB Sec 4											
A1 140168	Guardrail Sign SB Section - 4	38	14SEP10	09NOV10																																																													Guardrail Sign SB Section - 4											
A1 140068	Guardrail NB Section - 4	38	23SEP10	22NOV10																																																													Guardrail NB Section - 4											
A1 141656	Construct Ramp AWN	18	21OCT10	17NOV10																																																													Construct Ramp AWN											
A1 140147	Lighting/Electrical SB Section -4	60	15NOV10	24FEB11																																																													Lighting/Electrical SB Section -4											
A1 141556	Construct Ramp ASE	22	18NOV10	14APR11																																																													Construct Ramp ASE											
A1 140047	Lighting NB Section -4	50	25FEB11	12MAY11																																																													Lighting NB Section -4											
A1 140856	Construct Gallows West	30	15MAR11	28APR11																																																													Construct Gallows West											
A1 141156	Construct Ramp AWS	22	15APR11	18MAY11																																																													Construct Ramp AWS											
A1 140108	Asph Surface Crs & Striping SB Gen'l Purp, Sec	17	18APR11	12MAY11																																																													Asph Surface Crs & Striping SB Gen'l Purp, Sec 4											
A1 140350	MOT: Shift SB Beltway Traffic to Outside, Sec 4	9	13MAY11	26MAY11																																																													MOT: Shift SB Beltway Traffic to Outside, Sec 4											
A1 141456	Construct Ramp ANW	18	19MAY11	16JUN11																																																													Construct Ramp ANW											
A1 140256	Construct RampGSEW	22	25MAY11	28JUN11																																																													Construct RampGSEW											
A1 141856	Construct Ramp AEN	22	17JUN11	22JUL11																																																													Construct Ramp AEN											
A1 140556	Construct Ramp GEWN	20	29JUN11	29JUL11																																																													Construct Ramp GEWN											
A1 140005	Signalization @ Gallows Road Section - 4	25	01AUG11	07SEP11																																																													Signalization @ Gallows Road Section - 4											
A1 140008	Asph Surface Crs & Striping NB Gen'l Purp, Sec	17	08SEP11	04OCT11																																																													Asph Surface Crs & Striping NB Gen'l Purp, Sec 4											
A1 140250	MOT: Shift NB Beltway Traffic to Outside, Sec 4	9	05OCT11	18OCT11																																																													MOT: Shift NB Beltway Traffic to Outside, Sec 4											
A1 141354	Demo' Existing Median/Barrier, Section 4	18	19OCT11	16NOV11																																																													Demo' Existing Median/Barrier, Section 4											
A1 140025	Hot Lanes Toll Gath. Struct. & Cabinet NB Sec 4	75	17NOV11	22MAR12																																																													Hot Lanes Toll Gath. Struct. & Cabinet NB Sec 4											
A1 140125	Hot Lanes Toll Gath. Struct. & Cabinet SB Sec 4	75	17NOV11	22MAR12																																																													Hot Lanes Toll Gath. Struct. & Cabinet SB Sec 4											
A1 140234	Place/BkFil Median Underdrain, Section 4	8	17NOV11	23MAR12																																																													Place/BkFil Median Underdrain, Section 4											
A1 140326	Place Subbase Median, 495, Section 4 SB	20	17NOV11	11APR12																																																													Place Subbase Median, 495, Section 4 SB											
A1 140726	Place Subbase Median, 495, Section 4 NB	20	17NOV11	11APR12																																																													Place Subbase Median, 495, Section 4 NB											
A1 140021	Install Roadside FO Comm. Equip. NB Sec 4	10	30JAN12	13FEB12																																																													Install Roadside FO Comm. Equip. NB Sec 4											
A1 140121	Install Roadside FO Comm. Equip. SB Sec 4	10	07MAR12	22MAR12																																																													Install Roadside FO Comm. Equip. SB Sec 4											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 140742	FRP Median Roadway Barrier, Sec. 4	20	12APR12	11MAY12	FRP Median Roadway Barrier, Sec. 4																																																																							
A1 140207	Base/Intermed. Asph Pvm Courses, Med. SB,	26	14MAY12	22JUN12	Base/Intermed. Asph Pvm Courses, Med. SB, Sec 4																																																																							
A1 140208	Asph Surface Crs & Striping - SB HOT Lanes Sec	9	25JUN12	06JUL12	Asph Surface Crs & Striping - SB HOT Lanes Sec 4																																																																							
A1 140307	Base/Intermed. Asph Pvm Courses, Med. NB,	26	17JUL12	24AUG12	Base/Intermed. Asph Pvm Courses, Med. NB, Sec 4																																																																							
A1 140308	Asph Surface Crs & Striping - NB HOT Lanes	9	27AUG12	07SEP12	Asph Surface Crs & Striping - NB HOT Lanes Sec 4																																																																							
A1 140199	SECTION 4 COMPLETE	0		18SEP12	SECTION 4 COMPLETE																																																																							
Bridge B608 Gallows Road																																																																												
A1 143570	Superstructure Design B608	61	02JAN08	01APR08	Superstructure Design B608																																																																							
A1 144670	Substructure Design B608	52	15JAN08	01APR08	Substructure Design B608																																																																							
A1 140058	Relocate CATV - Gallows	115	01FEB08	25MAY08	Relocate CATV - Gallows																																																																							
A1 144170	B608 Superstructure 100%	0	02APR08		B608 Superstructure 100%																																																																							
A1 144270	VDOT Review Superstructure B608	21	02APR08	22APR08	VDOT Review Superstructure B608																																																																							
A1 144770	B608 Substructure 100%	0	02APR08		B608 Substructure 100%																																																																							
A1 144870	VDOT Review Substructure 100% B608	21	02APR08	22APR08	VDOT Review Substructure 100% B608																																																																							
A1 144370	1st Resubmittal Superstructure B608	10	23APR08	06MAY08	1st Resubmittal Superstructure B608																																																																							
A1 144970	1st Resubmittal Substructure B608	10	23APR08	06MAY08	1st Resubmittal Substructure B608																																																																							
A1 144470	VDOT Design Review Superstructure Approval	21	07MAY08	27MAY08	VDOT Design Review Superstructure Approval B608																																																																							
A1 145070	VDOT Design Review Substructure Approval	21	07MAY08	27MAY08	VDOT Design Review Substructure Approval B608																																																																							
A1 140062	Construct Temp 2 Lane Brg N of Existing @ B608	65	16MAY08	27AUG08	Construct Temp 2 Lane Brg N of Existing @ B608																																																																							
A1 140088	Fab / Deliver Rebar B608	45	28MAY08	31JUL08	Fab / Deliver Rebar B608																																																																							
A1 144589	B608 Structural Steel Shop Drawings	30	28MAY08	09JUL08	B608 Structural Steel Shop Drawings																																																																							
A1 144087	Procure 608 Structural Steel	120	10JUL08	13JAN09	Procure 608 Structural Steel																																																																							
A1 146470	Design B608 Verizon Hospital Relocation	104	10JUL08	12DEC08	Design B608 Verizon Hospital Relocation																																																																							
A1 140064	Temp Detours for Temp 2 Ln Brg N of Ex @	15	28AUG08	22SEP08	Temp Detours for Temp 2 Ln Brg N of Ex @ B608																																																																							
A1 140450	MOT(B608): Shift WB Traffic onto Temp 2 Ln Brg	3	23SEP08	25SEP08	MOT(B608): Shift WB Traffic onto Temp 2 Ln Brg																																																																							
A1 140550	MOT(B608): Inst Barr & Shift EB Trfc to WB Side	5	26SEP08	02OCT08	MOT(B608): Inst Barr & Shift EB Trfc to WB Side																																																																							
A1 140009	Drive Piles / Pile Tests @ East Abut B608 EB	10	03OCT08	21OCT08	Drive Piles / Pile Tests @ East Abut B608 EB																																																																							
A1 140054	Demo EB Side of Existing Bridge (B608)	45	03OCT08	17DEC08	Demo EB Side of Existing Bridge (B608)																																																																							
A1 140418	Temp. Shoring @ Bridge (B608) Abutments	13	03OCT08	24OCT08	Temp. Shoring @ Bridge (B608) Abutments																																																																							
A1 140650	Shift Bltwy Trfc Outsd for Pier Const, B608 EB	4	03OCT08	08OCT08	Shift Bltwy Trfc Outsd for Pier Const, B608 EB																																																																							
A1 141401	Structure Excav - Bridge (B608) EB Abutments	13	03OCT08	24OCT08	Structure Excav - Bridge (B608) EB Abutments																																																																							
A1 140154	Demo Ex Pier Ftg - Bridge (B608) EB	5	09OCT08	17OCT08	Demo Ex Pier Ftg - Bridge (B608) EB																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 141301	Structure Excav - Bridge (B608) EB Pier	4	09OCT08	16OCT08																																																																								
A1 140010	Drill & Test 54" Drilled Sht @ B608(incl. Report)	25	21OCT08	01DEC08																																																																								
A1 140110	Drilled Shafts 54" Dia Center Ln Pier @ B608 EB	5	02DEC08	08DEC08																																																																								
A1 140016	F/R/P Substructure Center Line Pier B608 EB	25	09DEC08	26JAN09																																																																								
A1 140044	F/R/P Substructure Abutments Bridge (B608) EB	50	27JAN09	14APR09																																																																								
A1 140013	Set Bearings @ Bridge (B608) EB	4	15APR09	21APR09																																																																								
A1 140458	Relocate Verizon - Hosp. Elec. Duct Bridge 608	360	22APR09	16APR10																																																																								
A1 140012	Erect Structural Steel @ Bridge (B608) EB	15	25AUG09	16SEP09																																																																								
A1 140011	F/R/P Bridge Deck @ Bridge (B608) EB	25	03MAY10	09JUN10																																																																								
A1 140024	F/R/P Approach Slabs @ Bridge (B608) EB	12	11JUN10	29JUN10																																																																								
A1 140023	F/R/P Parapet @ Bridge (B608) EB	8	30JUN10	13JUL10																																																																								
A1 140040	Bridge Finishes @ Bridge B608 EB	5	14JUL10	21JUL10																																																																								
A1 140750	MOT(B608): Shift EB Traffic onto New Brg B608	2	22JUL10	23JUL10																																																																								
A1 140109	Drive Piles / Pile Tests @ East Abutment B608	10	26JUL10	06AUG10																																																																								
A1 140254	Demo WB Side of Existing Bridge (B608)	45	26JUL10	01OCT10																																																																								
A1 140850	Shift Bltwy Trfc Outsd for Pier Const, B608 WB	4	26JUL10	29JUL10																																																																								
A1 141601	Structure Excav. - Bridge (B608) WB Abutments	13	26JUL10	12AUG10																																																																								
A1 141501	Structure Excav - Bridge (B608) WB Pier	4	30JUL10	04AUG10																																																																								
A1 140354	Demo Ex Pier Ftg - Bridge (B608) WB	5	05AUG10	12AUG10																																																																								
A1 140310	Drilled Shafts 54" Dia Center Ln Pier @ B608 WB	13	13AUG10	01SEP10																																																																								
A1 140216	F/R/P Substructure Center Line Pier Bridge B608	25	02SEP10	12OCT10																																																																								
A1 140144	F/R/P Substructure Abutments Bridge (B608) WB	50	13OCT10	05JAN11																																																																								
A1 140113	Set Bearings @ Bridge (B608) WB	4	06JAN11	12JAN11																																																																								
A1 140312	Erect Structural Steel @ Bridge (B608) WB	15	22APR11	13MAY11																																																																								
A1 140211	F/R/P Bridge Deck @ Bridge (B608) WB	30	16MAY11	30JUN11																																																																								
A1 140124	F/R/P Approach Slabs @ Bridge (B608) WB	15	01JUL11	26JUL11																																																																								
A1 140123	F/R/P Parapets @ Bridge (B608) WB	10	27JUL11	09AUG11																																																																								
A1 140340	Bridge Finishes @ Bridge (B608) WB	10	11AUG11	25AUG11																																																																								
A1 140950	MOT(B608): Shift WB Trfc From Temp Brg to	2	26AUG11	29AUG11																																																																								
A1 140162	Remove Temp. 2 Lane Bridge North of Bridge	22	30AUG11	03OCT11																																																																								
A1 141701	Structure Exc Brg B608 ON/OFF HOT Ramp Str	5	19OCT11	26OCT11																																																																								
A1 140209	Drive Piles/Pile Test ON/OFF HOT Ramp @B608	6	27OCT11	03NOV11																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 141129	MSE Wall/Coping B/F ON/OFF HOT Ramp B608	60	04NOV11	01JUN12	MSE Wall/Coping B/F ON/OFF HOT Ramp B608																																																																							
A1 140244	F/R/P Abutments for ON/OFF HOT Ramp B608	12	04JUN12	21JUN12	F/R/P Abutments for ON/OFF HOT Ramp B608																																																																							
A1 140213	Set Bearings ON/OFF HOT Ramp Bridge (B608)	2	22JUN12	25JUN12	Set Bearings ON/OFF HOT Ramp Bridge (B608)																																																																							
A1 140212	Erect Struct Steel for ON/OFF HOT Ramp B608	5	26JUN12	02JUL12	Erect Struct Steel for ON/OFF HOT Ramp B608																																																																							
A1 140311	F/R/P Deck for ON/OFF HOT Ramp Bridge	8	03JUL12	16JUL12	F/R/P Deck for ON/OFF HOT Ramp Bridge (B608)																																																																							
A1 140424	F/R/P Approach Slab ON/OFF HOT Ramp B608	15	17JUL12	07AUG12	F/R/P Approach Slab ON/OFF HOT Ramp B608																																																																							
A1 140223	F/R/P Parapets for ON/OFF HOT Ramp B608	16	08AUG12	31AUG12	F/R/P Parapets for ON/OFF HOT Ramp B608																																																																							
A1 140408	Compl Asph Paving @ B608 HOT Lane Ramp -	5	08AUG12	15AUG12	Compl Asph Paving @ B608 HOT Lane Ramp - Sec 4																																																																							
A1 140042	F/R/P Median @ Bridge (B608)	10	04SEP12	18SEP12	F/R/P Median @ Bridge (B608)																																																																							
A1 140299	GALLOWES ROAD BRIDGE COMPLETE	0		18SEP12	GALLOWES ROAD BRIDGE COMPLETE																																																																							
A1 140399	I-495/GALLOWES ROAD ON/OFF RAMPS	0		18SEP12	I-495/GALLOWES ROAD ON/OFF RAMPS COMPLETE																																																																							
Bridge B609 Route 50																																																																												
A1 145170	Superstructure Design B609	87	02APR08	07AUG08	Superstructure Design B609																																																																							
A1 146270	Substructure Design B609	75	18APR08	07AUG08	Substructure Design B609																																																																							
A1 145270	B609 Superstructure 100%	0	08AUG08		B609 Superstructure 100%																																																																							
A1 145370	VDOT Review Superstructure 100% B609	21	08AUG08	28AUG08	VDOT Review Superstructure 100% B609																																																																							
A1 145870	B609 Substructure 100%	0	08AUG08		B609 Substructure 100%																																																																							
A1 145970	VDOT Review Substructure 100% B609	21	08AUG08	28AUG08	VDOT Review Substructure 100% B609																																																																							
A1 145470	1st Resubmittal Superstructure B609	10	29AUG08	12SEP08	1st Resubmittal Superstructure B609																																																																							
A1 146070	1st Resubmittal Substructure B609	10	29AUG08	12SEP08	1st Resubmittal Substructure B609																																																																							
A1 145570	VDOT Design Review Superstructure Approval	21	13SEP08	03OCT08	VDOT Design Review Superstructure Approval B609																																																																							
A1 146170	VDOT Design Rev. Substructure Approv B609	21	13SEP08	03OCT08	VDOT Design Rev. Substructure Approv B609																																																																							
A1 140188	Fab / Deliver Rebar B609	45	06OCT08	11DEC08	Fab / Deliver Rebar B609																																																																							
A1 145689	B609 Precast Concrete Girders Shop Drawings	30	06OCT08	18NOV08	B609 Precast Concrete Girders Shop Drawings																																																																							
A1 141150	Shift Trfc on Rt 50 for Pier Const B609 CD Brgs	4	27OCT08	30OCT08	Shift Trfc on Rt 50 for Pier Const B609 CD Brgs																																																																							
A1 140618	Support of Exc Pier B609 NB CD Road	7	31OCT08	12NOV08	Support of Exc Pier B609 NB CD Road																																																																							
A1 142101	Structure Exc for Pier B609 NB CD Rd	3	13NOV08	17NOV08	Structure Exc for Pier B609 NB CD Rd																																																																							
A1 140410	Drill Shafts 54" Center Ln Pier B609 NB CD	8	18NOV08	02DEC08	Drill Shafts 54" Center Ln Pier B609 NB CD																																																																							
A1 145787	Procure 609 Precast Concrete Girders	100	19NOV08	22APR09	Procure 609 Precast Concrete Girders																																																																							
A1 140416	F/R/P Substr Center Ln Pier B609 NB CD Rd	18	12DEC08	14JAN09	F/R/P Substr Center Ln Pier B609 NB CD Rd																																																																							
A1 140718	Temp Long Shoring Abuts B609 NB CD	5	12DEC08	18DEC08	Temp Long Shoring Abuts B609 NB CD																																																																							
A1 141250	Shift Rt 50 Trfc, Outsd to Inside, for CD Brgs	4	15JAN09	23JAN09	Shift Rt 50 Trfc, Outsd to Inside, for CD Brgs																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																																			
A1 140309	Drive Piles (18)/Test Abuts B609 NB CD Rd	6	26JAN09	02FEB09													■ Drive Piles (18)/Test Abuts B609 NB CD Rd																																																																																			
A1 142001	Structure Exc for Abut's B609 NB CD Rd	13	26JAN09	12FEB09													■ Structure Exc for Abut's B609 NB CD Rd																																																																																			
A1 140444	F/R/P Substr - Abut's @ B609 NB CD Road	20	03FEB09	05MAR09													■ F/R/P Substr - Abut's @ B609 NB CD Road																																																																																			
A1 141429	F/R/P & Bkfl - Ret Wall Ext @ B609 NB CD Road	8	16MAR09	26MAR09													■ F/R/P & Bkfl - Ret Wall Ext @ B609 NB CD Road																																																																																			
A1 141313	Set Bearings @ Bridge (B609) North Bound CD	3	27MAR09	31MAR09													■ Set Bearings @ Bridge (B609) North Bound CD Road																																																																																			
A1 141529	Bridge MSE Walls & Coping @ B609 NB CD	22	27MAR09	29APR09													■ Bridge MSE Walls & Coping @ B609 NB CD Road																																																																																			
A1 140243	Erect Precast Bulb-T Bms/Diaphragms @ B609	10	23APR09	06MAY09													■ Erect Precast Bulb-T Bms/Diaphragms @ B609 NB CD																																																																																			
A1 140511	F/R/P Bridge Deck @ B609 NB CD Road	15	07MAY09	01JUN09													■ F/R/P Bridge Deck @ B609 NB CD Road																																																																																			
A1 140324	F/R/P Approach Slabs @ B609 NB CD Road	15	02JUN09	24JUN09													■ F/R/P Approach Slabs @ B609 NB CD Road																																																																																			
A1 140423	F/R/P Parapet @ Bridge (B609) North Bound CD	10	25JUN09	09JUL09													■ F/R/P Parapet @ Bridge (B609) North Bound CD Rd																																																																																			
A1 141350	MOT Shift NB CD Traffic onto New B609 NB CD	4	13JUL09	16JUL09													■ MOT Shift NB CD Traffic onto New B609 NB CD Brg																																																																																			
A1 140164	Construct Crossovers on Beltway @ B609	10	17JUL09	31JUL09													■ Construct Crossovers on Beltway @ B609																																																																																			
A1 140454	Rmv/Repave Ex NB Med'n Isle Betw Bltwy & CD	10	17JUL09	31JUL09													■ Rmv/Repave Ex NB Med'n Isle Betw Bltwy & CD B609																																																																																			
A1 141450	MOT Shift NB Bltwy Trfc to the Right @ B609	4	03AUG09	06AUG09													■ MOT Shift NB Bltwy Trfc to the Right @ B609																																																																																			
A1 141550	MOT: Temp. Barrier @ Center Ln of Ex NB B609	3	07AUG09	12AUG09													■ MOT: Temp. Barrier @ Center Ln of Ex NB B609 Brg																																																																																			
A1 141650	MOT Shift SB Beltway Traffic onto Ex NB Brg	5	13AUG09	19AUG09													■ MOT Shift SB Beltway Traffic onto Ex NB Brg B609																																																																																			
A1 140918	Temp Long. Shoring @ Abuts betw NB&SB Brgs,	5	21AUG09	27AUG09													■ Temp Long. Shoring @ Abuts betw NB&SB Brgs, B609																																																																																			
A1 140599	I-495 ROUTE 50 SB BRIDGE COMPLETE	0		14OCT10													◆ I-495 ROUTE 50 SB BRIDGE COMPLETE																																																																																			
A1 140499	I-495/ ROUTE 50 NB BRIDGE COMPLETE	0		21SEP11													◆ I-495/ ROUTE 50 NB BRIDGE COMPLETE																																																																																			
A1 140699	I-495/ROUTE 50 ON/OFF RAMPS COMPLETE	0		21SEP11													◆ I-495/ROUTE 50 ON/OFF RAMPS COMPLETE																																																																																			
B651 NB 495 Bridge (Old 609)																																																																																																				
A1 140854	Demo Existing NB Beltway & CD Road Bridges,	25	15OCT10	24NOV10													■ Demo Existing NB Beltway & CD Road Bridges, B651																																																																																			
A1 142050	Shift Trfc on Rt 50 for Pier Const, B651 NB Brg	4	29NOV10	02DEC10													■ Shift Trfc on Rt 50 for Pier Const, B651 NB Brg																																																																																			
A1 140954	Demo Ex Med Barr on Rt 50 for Pier Cons, B651	5	03DEC10	09DEC10													■ Demo Ex Med Barr on Rt 50 for Pier Cons, B651 NB																																																																																			
A1 141054	Support of Excav @ Center Pier For B651 NB	10	13DEC10	29DEC10													■ Support of Excav @ Center Pier For B651 NB Brg																																																																																			
A1 140610	Drilled Shafts 54", Center Ln Pier @ B651 NB	11	19JAN11	03FEB11													■ Drilled Shafts 54", Center Ln Pier @ B651 NB																																																																																			
A1 140616	F/R/P Substr Center Ln Pier Brg B651 NB	22	04FEB11	09MAR11													■ F/R/P Substr Center Ln Pier Brg B651 NB Beltway																																																																																			
A1 142150	Shift Rt 50 Trfc, Outsd to Inside, for NB B651	4	11MAR11	16MAR11													■ Shift Rt 50 Trfc, Outsd to Inside, for NB B651																																																																																			
A1 140609	Drive Piles / Pile Tests @ Abuts Brg B651 NB	12	17MAR11	04APR11													■ Drive Piles / Pile Tests @ Abuts Brg B651 NB																																																																																			
A1 140644	F/R/P Substr Abuts - Brg B651 NB Beltway	35	17MAR11	09MAY11													■ F/R/P Substr Abuts - Brg B651 NB Beltway																																																																																			
A1 142401	Struct Exc for Abut's - B651 NB Beltway Brg	13	17MAR11	05APR11													■ Struct Exc for Abut's - B651 NB Beltway Brg																																																																																			
A1 140513	Set Bearings @ Bridge (B651) North Bound	6	11MAY11	18MAY11													■ Set Bearings @ Bridge (B651) North Bound Beltway																																																																																			

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 140443	Erect Precast Bulb-T Beams/Diaphragms @	24	19MAY11	27JUN11	Erect Precast Bulb-T Beams/Diaphragms @ B651 NB																																																																							
A1 140711	F/R/P Bridge Deck @ Brg B651 NB Beltway	20	01JUL11	02AUG11	F/R/P Bridge Deck @ Brg B651 NB Beltway																																																																							
A1 140724	F/R/P Approach Slabs @ Bridge (B651) North	15	03AUG11	25AUG11	F/R/P Approach Slabs @ Bridge (B651) North Bound																																																																							
A1 140623	F/R/P Parapets @ Brg B651 NB Beltway	10	26AUG11	12SEP11	F/R/P Parapets @ Brg B651 NB Beltway																																																																							
A1 142250	MOT: Shift NB&SB Trfc into Final Config @ B651	6	13SEP11	21SEP11	MOT: Shift NB&SB Trfc into Final Config @ B651																																																																							
B652 SB 495 Bridge																																																																												
A1 140654	B652 Demo Ex Med Barr on Rt 50 for Pier Cons,	5	06NOV09	16NOV09	B652 Demo Ex Med Barr on Rt 50 for Pier Cons, SB																																																																							
A1 254050	B652 Shift Trfc on Rt 50 for Pier Const, SB Brg	4	06NOV09	13NOV09	B652 Shift Trfc on Rt 50 for Pier Const, SB Brg																																																																							
A1 141018	B652 Support of Excav @ Center Pier, SB Bridge	10	17NOV09	03DEC09	B652 Support of Excav @ Center Pier, SB Bridge																																																																							
A1 142201	B652 Struct Exc. Center Pier, SB	10	04DEC09	18DEC09	B652 Struct Exc. Center Pier, SB																																																																							
A1 140754	B652 Demo Ex Ftgs, Center Pier, SB	10	22DEC09	07JAN10	B652 Demo Ex Ftgs, Center Pier, SB																																																																							
A1 140510	B652 Drilled Shafts 54", Center Ln Pier SB	11	08JAN10	28JAN10	B652 Drilled Shafts 54", Center Ln Pier SB																																																																							
A1 140516	B652 F/R/P Substr - Center Pier - Brg SB	22	29JAN10	04MAR10	B652 F/R/P Substr - Center Pier - Brg SB																																																																							
A1 141850	B652 Shift Rt 50 Trfc, Outsd to Inside, SB Brg	4	05MAR10	11MAR10	B652 Shift Rt 50 Trfc, Outsd to Inside, SB Brg																																																																							
A1 142301	B652 Struct Exc for Abut's - SB Beltway Brg	13	12MAR10	31MAR10	B652 Struct Exc for Abut's - SB Beltway Brg																																																																							
A1 140509	B652 Drive Piles/Tests @ Abuts Bridge SB	12	25MAR10	12APR10	B652 Drive Piles/Tests @ Abuts Bridge SB Beltway																																																																							
A1 140544	B652 F/R/P Substr Abuts Brg SB Beltway	35	25MAR10	17MAY10	B652 F/R/P Substr Abuts Brg SB Beltway																																																																							
A1 140413	B652 Set Bearings @ Bridge South Bound	10	18MAY10	02JUN10	B652 Set Bearings @ Bridge South Bound Beltway																																																																							
A1 140343	B652 Erect Precast Bulb-T Beams/Diaphragms	24	03JUN10	12JUL10	B652 Erect Precast Bulb-T Beams/Diaphragms SB																																																																							
A1 140611	B652 F/R/P Bridge Deck @ Brg SB Beltway	20	13JUL10	11AUG10	B652 F/R/P Bridge Deck @ Brg SB Beltway																																																																							
A1 140624	B652 F/R/P Approach Slabs @ Bridge SB	15	12AUG10	02SEP10	B652 F/R/P Approach Slabs @ Bridge SB																																																																							
A1 140364	B652 Bltwy Xovers & Rdway Tie-ins to New SB	20	03SEP10	05OCT10	B652 Bltwy Xovers & Rdway Tie-ins to New SB Brg																																																																							
A1 140523	B652 F/R/P Parapets @ Brg SB Beltway	10	03SEP10	21SEP10	B652 F/R/P Parapets @ Brg SB Beltway																																																																							
A1 141950	B652MOT Shift NB & SB Trfc onto New SB Brg	6	06OCT10	14OCT10	B652MOT Shift NB & SB Trfc onto New SB Brg																																																																							
A1 141154	B652 Struct Exc & Demo Ex Ftgs, Center Pier,	10	30DEC10	18JAN11	B652 Struct Exc & Demo Ex Ftgs, Center Pier, SB																																																																							
A1 141254	B652 Demo Ex Ftgs, Center Pier, SB	10	30DEC10	18JAN11	B652 Demo Ex Ftgs, Center Pier, SB																																																																							
B653 Bridge SB CD (Old 609)																																																																												
A1 140518	B653 Support of Exc Pier, SB CD Road	7	31OCT08	12NOV08	B653 Support of Exc Pier, SB CD Road																																																																							
A1 141901	B653 Structure Exc Center Pier, SB CD Road	3	13NOV08	17NOV08	B653 Structure Exc Center Pier, SB CD Road																																																																							
A1 140210	B653 Drill Shafts 54" Center Ln Pier SB CD	8	18NOV08	02DEC08	B653 Drill Shafts 54" Center Ln Pier SB CD																																																																							
A1 140316	B653 F/R/P Substr Center Ln Pier SB CD Rd	18	12DEC08	14JAN09	B653 F/R/P Substr Center Ln Pier SB CD Rd																																																																							
A1 140818	B653 Temp Longitud Shoring Abuts, SB CD	5	22DEC08	31DEC08	B653 Temp Longitud Shoring Abuts, SB CD																																																																							
A1 141801	B653 Structure Exc for Abut's SB CD Rd	13	26JAN09	12FEB09	B653 Structure Exc for Abut's SB CD Rd																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 140409	B653 Drive Piles (18)/Tests @ Abuts SB CD	6	13FEB09	24FEB09													■B653 Drive Piles (18)/Tests @ Abuts SB CD Road																																																											
A1 140344	B653 F/R/P Substr - Abuts SB CD Road	20	15APR09	14MAY09													■B653 F/R/P Substr - Abuts SB CD Road																																																											
A1 141229	B653 F/R/P & Bkfl - Ret Wall Ext SB CD Road	8	15MAY09	28MAY09													■B653 F/R/P & Bkfl - Ret Wall Ext SB CD Road																																																											
A1 140313	Set Bearings @ Bridge (B609) South Bound CD	3	29MAY09	02JUN09													■Set Bearings @ Bridge (B609) South Bound CD Road																																																											
A1 141329	B653 Bridge MSE Walls & Coping SB CD Road	22	29MAY09	01JUL09													■B653 Bridge MSE Walls & Coping SB CD Road																																																											
A1 140043	B653 Erect Precast Bulb-T Bms/Diaphragms SB	10	02JUL09	17JUL09													■B653 Erect Precast Bulb-T Bms/Diaphragms SB CD																																																											
A1 140411	B653 F/R/P Bridge Deck SB CD Road	15	21JUL09	11AUG09													■B653 F/R/P Bridge Deck SB CD Road																																																											
A1 140524	B653 F/R/P Approach Slabs SB CD Road	15	12AUG09	02SEP09													■B653 F/R/P Approach Slabs SB CD Road																																																											
A1 140323	F/R/P Parapets @ Bridge (B609) South Bound	10	03SEP09	18SEP09													■F/R/P Parapets @ Bridge (B609) South Bound CD Rd																																																											
A1 141050	B653 MOT Shift SB CD traffic onto New SB CD	5	22SEP09	28SEP09													■B653 MOT Shift SB CD traffic onto New SB CD Brg																																																											
A1 140554	B653 Demo Existing SB Beltway & CD Road	25	29SEP09	05NOV09													■B653 Demo Existing SB Beltway & CD Road Bridge																																																											
Retaining Wall RW-1A																																																																												
A1 142501	Excav - Ret Wall 4-RW1A - NB 773+50-779+50,	18	06MAY09	03JUN09													■Excav - Ret Wall 4-RW1A - NB 773+50-779+50, MSE																																																											
A1 140029	Const/BF - RW 4-RW1A - NB 773+50-779+50,	18	04JUN10	01JUL10													■Const/BF - RW 4-RW1A - NB 773+50-779+50, MSE																																																											
A1 140032	Const Coping - RW 4-RW1A - NB	7	02JUL10	14JUL10													■Const Coping - RW 4-RW1A - NB 773+50-779+50, MSE																																																											
Retaining Wall RW-1B																																																																												
A1 140401	Excav - Ret Wall 4-RW1B - NB 780+50-784+60,	7	24JUN09	02JUL09													■Excav - Ret Wall 4-RW1B - NB 780+50-784+60, MSE																																																											
A1 140129	Const/BF - RW 4-RW1B - NB 780+50-784+60,	11	02JUL10	21JUL10													■Const/BF - RW 4-RW1B - NB 780+50-784+60, MSE																																																											
A1 140132	Const Coping - RW 4-RW1B - NB	5	22JUL10	28JUL10													■Const Coping - RW 4-RW1B - NB 780+50-784+60, MSE																																																											
Retaining Wall RW-2A																																																																												
A1 140022	Excav - Ret Wall 4-RW2A - SB 774+50-781+50,	22	24OCT08	01DEC08													■Excav - Ret Wall 4-RW2A - SB 774+50-781+50, MSE																																																											
A1 140229	Const/BF - RW 4-RW2A - SB 774+50-781+50,	20	26MAY09	24JUN09													■Const/BF - RW 4-RW2A - SB 774+50-781+50, MSE																																																											
A1 140039	Const Moment Slab - RW 4-RW2A - SB	24	25JUN09	31JUL09													■Const Moment Slab - RW 4-RW2A - SB 774+50-781+50																																																											
Retaining Wall RW-2B																																																																												
A1 140501	Excav - Ret Wall 4-RW2B - SB 782+50-784+50,	1	01JUL08	01JUL08													■Excav - Ret Wall 4-RW2B - SB 782+50-784+50, MSE																																																											
A1 140329	Const/BF - RW 4-RW2B - SB 782+50-784+50,	13	02JUL08	23JUL08													■Const/BF - RW 4-RW2B - SB 782+50-784+50, MSE																																																											
Retaining Wall RW-3																																																																												
A1 140601	Exc - Ret Wall 4-RW3 - GEWNH	2	04NOV11	07NOV11													Exc - Ret Wall 4-RW3 - GEWNH 782+00-787+00, MSEI																																																											
A1 140429	Const/BF - RW 4-RW3 - GEWNH	14	08NOV11	26MAR12													Const/BF - RW 4-RW3 - GEWNH 782+00-787+00, MSE ■■■■■																																																											
A1 140139	Const Mom. Slab - RW 4-RW3 - GEWNH	17	27MAR12	19APR12													Const Mom. Slab - RW 4-RW3 - GEWNH 782+00-787+00 ■■■■■																																																											
Retaining Wall RW-4																																																																												
A1 140701	Exc - Ret Wall 4-RW4 - GNEWH	2	04NOV11	07NOV11													Exc - Ret Wall 4-RW4 - GNEWH 782+00-787+50, MSEI																																																											
A1 140529	Const/BF - RW 4-RW4 - GNEWH	14	08NOV11	26MAR12													Const/BF - RW 4-RW4 - GNEWH 782+00-787+50, MSE ■■■■■																																																											
A1 140239	Const Mom. Slab - RW 4-RW4 - GNEWH	17	27MAR12	19APR12													Const Mom. Slab - RW 4-RW4 - GNEWH 782+00-787+50 ■■■■■																																																											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
Retaining Wall RW-5																																																																												
A1 140801	Exc - RW 4-RW5 - ACSN/ASE 810+25-815+00,	2	13NOV09	16NOV09																																																																								
A1 140629	Const/BF: RW 4-RW5 - ACSN/ASE	14	13MAY10	03JUN10																																																																								
A1 140339	Const Mom. Slab- RW 4-RW5 ACSN/ASE	16	04JUN10	29JUN10																																																																								
Retaining Wall RW-6																																																																												
A1 140901	Exc - Ret Wall 4-RW6 - ACNS 812+00-813+50,	6	24JUL08	31JUL08																																																																								
A1 140729	Const/BF - RW 4-RW6 - ACNS 812+00-813+50,	8	01AUG08	13AUG08																																																																								
A1 140439	Const Moment Slab - RW 4-RW6 ACNS	5	14AUG08	21AUG08																																																																								
Retaining Wall RW-7																																																																												
A1 141001	Excav - Ret Wall 4-RW7 - NB 758+00-760+50,	1	02OCT09	02OCT09																																																																								
A1 140829	Const/BF - RW 4-RW7 - NB 758+00-760+50, CIP	24	28MAY10	06JUL10																																																																								
Retaining Wall RW-8																																																																												
A1 141101	Excav - Ret Wall 4-RW8 - NB 793+50-798+00,	3	13NOV09	17NOV09																																																																								
A1 140929	Const/BF - RW 4-RW8 - NB 793+50-798+00, CIP	48	16MAR10	27MAY10																																																																								
Retaining Wall RW-10																																																																												
A1 141201	Excav - Ret Wall 4-RW10 - NB 840+00-844+50,	3	06APR10	08APR10																																																																								
A1 141029	Const/BF - RW 4-RW10 - NB 840+00-844+50,	48	12APR10	24JUN10																																																																								
Sound Wall SW-1																																																																												
A1 140288	Fab / Deliver Sound Wall Panels	45	09APR08	13JUN08																																																																								
A1 140060	Sound Wall 4-SW1 NB Sta. 743+00 - 777+00	73	01FEB11	24MAY11																																																																								
Sound Wall SW-2																																																																												
A1 140388	Fab / Deliver Sound Wall Panels	45	09APR08	13JUN08																																																																								
A1 140260	Sound Wall 4-SW2 SB Sta. 749+30 - 767+50	74	19MAY09	14SEP09																																																																								
Sound Wall SW-3																																																																												
A1 140488	Fab / Deliver Sound Wall Panels	45	09APR08	13JUN08																																																																								
A1 140160	Sound Wall 4-SW3 NB Sta. 780+00 - 803+00	63	28MAY10	03SEP10																																																																								
Sound Wall SW-4																																																																												
A1 140588	Fab / Deliver Sound Wall Panels	45	09APR08	13JUN08																																																																								
A1 140360	Sound Wall 4-SW4 SB Loop Sta. 837+50 -	39	07SEP10	04NOV10																																																																								
Box Culvert @ 793+00 SB																																																																												
A1 140118	SOE B.Culvert 6x6 SB @793+00 Sect-4	15	30MAY08	23JUN08																																																																								
A1 140101	Stru.Exc/Bed.Mat'l B.Culvert6x6 SB@793+00 S-4	5	24JUN08	30JUN08																																																																								
A1 140133	Set/Bkfill B.Culvert 6x6 SB @793+00 Sect-4	10	01JUL08	16JUL08																																																																								
Box Culvert @ 841+70 SB																																																																												
A1 140318	SOE B.Culvert 2x5x5 SB @841+70 Sect-4	15	29DEC08	23JAN09																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 140301	Stru.Exc/Bed.Mat'I B.Culvert2x5x5 SB@841+70	5	26JAN09	30JAN09	■Stru.Exc/Bed.Mat'I B.Culvert2x5x5 SB@841+70 S-4																																																																							
A1 140433	F/R/P &Bkfill B.Culvert 2x5x5 SB @841+70	25	16MAR09	22APR09	■F/R/P &Bkfill B.Culvert 2x5x5 SB @841+70 Sect-4																																																																							
Box Culvert @ 793+00 NB																																																																												
A1 140018	SOE B.Culvert 6x6 NB @793+00 Sect-4	15	29DEC08	23JAN09	■SOE B.Culvert 6x6 NB @793+00 Sect-4																																																																							
A1 140001	Stru.Exc/Bed.Mat'I B.Culvert6x6 NB @793+00	5	26JAN09	30JAN09	■Stru.Exc/Bed.Mat'I B.Culvert6x6 NB @793+00 S-4																																																																							
Box Culvert @ 841+70 NB																																																																												
A1 140218	SOE B.Culvert 2x5x5 NB @841+70 Sect-4	15	26JAN09	17FEB09	■SOE B.Culvert 2x5x5 NB @841+70 Sect-4																																																																							
A1 140201	Stru.Exc/Bed.Mat'I B.Culvert2x5x5 NB @841+70	5	18FEB09	25FEB09	■Stru.Exc/Bed.Mat'I B.Culvert2x5x5 NB @841+70 S-4																																																																							
A1 140033	Set/Bkfill B.Culvert 6x6 NB @793+00 Sect-4	10	16MAR09	30MAR09	■Set/Bkfill B.Culvert 6x6 NB @793+00 Sect-4																																																																							
A1 140333	F/R/P &Bkfill B.Culvert2x5x5 NB @841+70	25	16MAR09	22APR09	■F/R/P &Bkfill B.Culvert2x5x5 NB @841+70 Sect-4																																																																							
PROJECT SECTION 5 Sta. 845+00 to 940+00																																																																												
Section 5																																																																												
A1 250099	Start of Design Section 5	0	02JAN08		◆ Start of Design Section 5																																																																							
A1 250771	ROW Plans Section 5	10	02JAN08	15JAN08	■ ROW Plans Section 5																																																																							
A1 250871	Clear & Grub Plans Section 5	77	02JAN08	24APR08	■ Clear & Grub Plans Section 5																																																																							
A1 250971	MOT Plans Design Section 5	57	02JAN08	26MAR08	■ MOT Plans Design Section 5																																																																							
A1 251071	Retaining Wall Plans Design Section 5	110	02JAN08	12JUN08	■ Retaining Wall Plans Design Section 5																																																																							
A1 251171	Sound Walls Design Section 5	34	02JAN08	22FEB08	■ Sound Walls Design Section 5																																																																							
A1 251471	Ductbank Design Section 5	10	02JAN08	15JAN08	■ Ductbank Design Section 5																																																																							
A1 251571	ROW 100% Section 5	0	16JAN08		◆ ROW 100% Section 5																																																																							
A1 251671	VDOT Review ROW 100% Section 5	21	16JAN08	05FEB08	■ VDOT Review ROW 100% Section 5																																																																							
A1 253971	Ductbank 100% Section 5	0	16JAN08		◆ Ductbank 100% Section 5																																																																							
A1 254071	VDOT Review Ductbank 100% Section 5	21	16JAN08	05FEB08	■ VDOT Review Ductbank 100% Section 5																																																																							
A1 251771	1st Resubmittal ROW Plan Section 5	10	06FEB08	21FEB08	■ 1st Resubmittal ROW Plan Section 5																																																																							
A1 254171	1st Resubmittal Ductbank Section 5	10	06FEB08	21FEB08	■ 1st Resubmittal Ductbank Section 5																																																																							
A1 251871	VDOT Design Review ROW Approval Section 5	21	22FEB08	13MAR08	■ VDOT Design Review ROW Approval Section 5																																																																							
A1 254271	VDOT Design Review Ductbank Approval Section	21	22FEB08	13MAR08	■ VDOT Design Review Ductbank Approval Section 5																																																																							
A1 253271	VDOT Review Sound Walls 100% Section 5	21	23FEB08	14MAR08	■ VDOT Review Sound Walls 100% Section 5																																																																							
A1 253171	Sound Walls 100% Section 5	0	25FEB08		◆ Sound Walls 100% Section 5																																																																							
A1 253371	1st Resubmittal Sound Walls Section 5	10	17MAR08	28MAR08	■ 1st Resubmittal Sound Walls Section 5																																																																							
A1 252371	MOT 100% Section 5	0	27MAR08		◆ MOT 100% Section 5																																																																							
A1 252471	VDOT Review MOT 100% Section 5	21	27MAR08	16APR08	■ VDOT Review MOT 100% Section 5																																																																							
A1 253471	VDOT Design Review Sound Walls Approval	21	29MAR08	18APR08	■ VDOT Design Review Sound Walls Approval Sec. 5																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 250502	Excavate Beltway I-495 Median 901+00-922+00	136	27MAR09	28OCT09																									Excavate Beltway I-495 Median 901+00-922+00																																															
A1 251458	Jack 54" Lateral Sleeve 860+50 - 300'	45	27MAR09	04JUN09																									Jack 54" Lateral Sleeve 860+50 - 300'																																															
A1 250028	Exc/Inst/Bkf Deep Drng Pipe NB Sec 5	30	08APR09	26MAY09																									Exc/Inst/Bkf Deep Drng Pipe NB Sec 5																																															
A1 250038	Exc/Place/Bkfill Deep Struct. NB Sec. 5	15	27MAY09	17JUN09																									Exc/Place/Bkfill Deep Struct. NB Sec. 5																																															
A1 251558	Install 42" Lateral Pipe 860+50 560'	45	05JUN09	14AUG09																									Install 42" Lateral Pipe 860+50 560'																																															
A1 250334	Install Roadway Underdrain, NB, Section 5	6	18JUN09	26JUN09																									Install Roadway Underdrain, NB, Section 5																																															
A1 250403	Embankment Beltway I-495 Median	113	07JUL09	26APR10																									Embankment Beltway I-495 Median 824+25-901+00																																															
A1 250003	Embankment NB Sta. 824+25-901+00	97	13JUL09	05APR10																									Embankment NB Sta. 824+25-901+00																																															
A1 251658	Jack 24" Lateral Sleeve 860+50 300'	45	17AUG09	27OCT09																									Jack 24" Lateral Sleeve 860+50 300'																																															
A1 250002	Excavation NB Sta. 824+25-901+00 Sec. 5	75	01OCT09	21MAY10																									Excavation NB Sta. 824+25-901+00 Sec. 5																																															
A1 250856	Complete Pvmnt Apprchs to W&OD Brg (B621) &	10	28OCT09	12NOV09																									Complete Pvmnt Apprchs to W&OD Brg (B621) & Open																																															
A1 251758	Install 10" Lateral Pipe 860+50 620'	15	28OCT09	19NOV09																									Install 10" Lateral Pipe 860+50 620'																																															
A1 251156	Construct Ramp 66SE	60	14APR10	16JUL10																									Construct Ramp 66SE																																															
A1 250156	Construct New Approaches to I-66 EB Brgs(N	60	19APR10	22JUL10																									Construct New Approaches to I-66 EB Brgs(N side)																																															
A1 250503	Embankment Beltway I-495 Median	30	27APR10	11JUN10																									Embankment Beltway I-495 Median 901+00-922+00																																															
A1 250528	Exc/Inst/Bkf Surf Drng Pipe SB Sec 5	33	27APR10	16JUN10																									Exc/Inst/Bkf Surf Drng Pipe SB Sec 5																																															
A1 250103	Embankment SB Sta. 824+75-897+50	27	28APR10	08JUN10																									Embankment SB Sta. 824+75-897+50																																															
A1 250202	Excavation West of Beltway EB for I-66	11	27MAY10	14JUN10																									Excavation West of Beltway EB for I-66																																															
A1 250756	Construct Ramp 66NW	80	14JUN10	15OCT10																									Construct Ramp 66NW																																															
A1 250302	Excavation West of Beltway WB for I-66	11	15JUN10	30JUN10																									Excavation West of Beltway WB for I-66																																															
A1 250338	Exc/Place/BkFill Surf Struct. SB Sec. 5	15	17JUN10	12JUL10																									Exc/Place/BkFill Surf Struct. SB Sec. 5																																															
A1 250428	Exc/Inst/Bkf Surf Drng Pipe NB Sec 5	33	29JUN10	18AUG10																									Exc/Inst/Bkf Surf Drng Pipe NB Sec 5																																															
A1 250102	Excavation SB Sta. 824+75-897+50	21	01JUL10	03AUG10																									Excavation SB Sta. 824+75-897+50																																															
A1 250434	Place/BkFil Roadway Underdrain, SB, Section 5	6	13JUL10	21JUL10																									Place/BkFil Roadway Underdrain, SB, Section 5																																															
A1 251550	MOT - Open Relocated Ramp 66SE	2	19JUL10	21JUL10																									MOT - Open Relocated Ramp 66SE																																															
A1 250850	MOT Shift I-66 EB Trfc onto N side of B614/B615	3	23JUL10	27JUL10																									MOT Shift I-66 EB Trfc onto N side of B614/B615																																															
A1 250026	Place Subbase NB GP, Sec 5	45	19AUG10	28OCT10																									Place Subbase NB GP, Sec 5																																															
A1 250238	Exc/Place/BkFill Surf Struct. NB Sec. 5	15	19AUG10	13SEP10																									Exc/Place/BkFill Surf Struct. NB Sec. 5																																															
A1 250019	Communications Dtbk & F.O. Line - NB, Section	45	02SEP10	05NOV10																									Communications Dtbk & F.O. Line - NB, Section 5																																															
A1 250020	RdSide Conduit/Pullbox/Conuctor NB Sec. 5	45	02SEP10	05NOV10																									RdSide Conduit/Pullbox/Conuctor NB Sec. 5																																															
A1 250356	Construct New Approaches to I-66 EB Brgs(N	60	13SEP10	06APR11																									Construct New Approaches to I-66 EB Brgs(N side)																																															
A1 250126	Place Subbase SB GP, Sec 5	45	04OCT10	05APR11																									Place Subbase SB GP, Sec 5																																															

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 251150	MOT - Open Ramp 66NW	2	18OCT10	19OCT10	IMOT - Open Ramp 66NW																																																																							
A1 250056	Construct I-66 WB New Alignment	80	26OCT10	22JUN11	Construct I-66 WB New Alignment																																																																							
A1 250007	Base & Intermed. Asph Pvm Courses, GP NB	82	08NOV10	12AUG11	Base & Intermed. Asph Pvm Courses, GP NB Sec 5																																																																							
A1 250119	Communications Dtbk & F.O. Line - SB, Section 5	45	08NOV10	20JAN11	Communications Dtbk & F.O. Line - SB, Section 5																																																																							
A1 250120	RdSide Conduit/Pullbox/Conductor SB Sec. 5	45	08NOV10	20JAN11	RdSide Conduit/Pullbox/Conductor SB Sec. 5																																																																							
A1 250656	Construct Ramp 66ES Approaches to B620	75	24MAR11	19JUL11	Construct Ramp 66ES Approaches to B620																																																																							
A1 251250	MOT: Open I-66 EB Bridges (B614/B615) to	2	07APR11	08APR11	MOT: Open I-66 EB Bridges (B614/B615) to Traffic																																																																							
A1 250107	Base & Intermed. Asph Pvm Courses, GP SB	72	18APR11	08AUG11	Base & Intermed. Asph Pvm Courses, GP SB Sec 5																																																																							
A1 250147	Lighting SB Section -5	75	18APR11	12AUG11	Lighting SB Section -5																																																																							
A1 250168	Guardrail SB Section - 5	38	18APR11	15JUN11	Guardrail SB Section - 5																																																																							
A1 250068	Guardrail NB Section - 5	38	06MAY11	06JUL11	Guardrail NB Section - 5																																																																							
A1 250005	Signalization @ Rt 29 Lee Highway Section - 5	25	24MAY11	30JUN11	Signalization @ Rt 29 Lee Highway Section - 5																																																																							
A1 250047	Lighting NB Section -5	75	24MAY11	19SEP11	Lighting NB Section -5																																																																							
A1 250750	MOT Shift Traffic & Open I-66 WB in Final Config	3	23JUN11	27JUN11	MOT Shift Traffic & Open I-66 WB in Final Config																																																																							
A1 251050	MOT - Open Ramp 66ES	2	21JUL11	22JUL11	IMOT - Open Ramp 66ES																																																																							
A1 251954	Demo/Rmv Old Pvm: Ex Ramps 66ES, 66SE &	30	25JUL11	07SEP11	Demo/Rmv Old Pvm: Ex Ramps 66ES, 66SE & 66NW																																																																							
A1 250108	Asph Surface Crs & Striping SB Gen'l Purp, Sec	24	15AUG11	21SEP11	Asph Surface Crs & Striping SB Gen'l Purp, Sec 5																																																																							
A1 250956	Construct Ramp 66SW	70	23AUG11	03APR12	Construct Ramp 66SW																																																																							
A1 250008	Asph Surface Crs & Striping NB Gen'l Purp, Sec	20	21SEP11	19OCT11	Asph Surface Crs & Striping NB Gen'l Purp, Sec 5																																																																							
A1 251256	Construct Ramp 66ESH	60	07OCT11	03MAY12	Construct Ramp 66ESH																																																																							
A1 250456	Construct Ramp 66WN	53	14OCT11	30APR12	Construct Ramp 66WN																																																																							
A1 250550	MOT: Shift NB Beltway Traffic to Outside, Sec 5	13	21OCT11	08NOV11	MOT: Shift NB Beltway Traffic to Outside, Sec 5																																																																							
A1 251356	Construct Ramp 66WSH	60	15NOV11	08JUN12	Construct Ramp 66WSH																																																																							
A1 250121	Install Roadside FO Comm. Equip. SB Sec 5	10	15DEC11	03JAN12	Install Roadside FO Comm. Equip. SB Sec 5																																																																							
A1 250025	Hot Lanes Toll Gath. Struct. & Cabinet NB Sec 5	75	26JAN12	18MAY12	Hot Lanes Toll Gath. Struct. & Cabinet NB Sec 5																																																																							
A1 250125	Hot Lanes Toll Gath. Struct. & Cabinet SB Sec 5	75	26JAN12	18MAY12	Hot Lanes Toll Gath. Struct. & Cabinet SB Sec 5																																																																							
A1 250650	MOT: Shift SB Beltway Traffic to Outside, Sec 5	13	01FEB12	21FEB12	MOT: Shift SB Beltway Traffic to Outside, Sec 5																																																																							
A1 250021	Install Roadside FO Comm. Equip. NB Sec 5	10	14FEB12	28FEB12	Install Roadside FO Comm. Equip. NB Sec 5																																																																							
A1 250052	Place Subbase Median, 845+00-875+00, Sec 5	12	15MAR12	02APR12	Place Subbase Median, 845+00-875+00, Sec 5																																																																							
A1 251556	Construct Ramp 66WS	30	19MAR12	02MAY12	Construct Ramp 66WS																																																																							
A1 250152	Place Subbase Median 875+00-920+00 NB, Sec	12	03APR12	19APR12	Place Subbase Median 875+00-920+00 NB, Sec 5																																																																							
A1 250326	Base/Intermed. Asph. Courses 845 to 875	22	03APR12	04MAY12	Base/Intermed. Asph. Courses 845 to 875																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 251350	MOT - Open Relocated Ramp 66SW	2	04APR12	05APR12	MOT - Open Relocated Ramp 66SWI																																																																							
A1 251450	MOT: Close Ex Left Hand Exit (I-495 N to I-66 W)	2	06APR12	09APR12	MOT: Close Ex Left Hand Exit (I-495 N to I-66 W)I																																																																							
A1 252054	Demo/Remove Old Pavement - Existing Ramp	10	06APR12	23APR12	Demo/Remove Old Pavement - Existing Ramp 66SWI																																																																							
A1 251056	Complete Construction of Ramp 66SWH	36	11APR12	05JUN12	Complete Construction of Ramp 66SWH																																																																							
A1 251854	Rmv Ex Pvmt/Str's /612A@ Lt Exit Rmp to I-66W	100	11APR12	14SEP12	Rmv Ex Pvmt/Str's /612A@ Lt Exit Rmp to I-66W																																																																							
A1 250252	Place Subbase Median, 875+00-920+00 SB, Sec	12	23APR12	08MAY12	Place Subbase Median, 875+00-920+00 SB, Sec 5																																																																							
A1 250950	MOT Shift Traffic onto Ramp 66WN	3	01MAY12	03MAY12	MOT Shift Traffic onto Ramp 66WN																																																																							
A1 250899	Ramp 66ESH Complete	0		03MAY12	Ramp 66ESH Complete																																																																							
A1 251650	MOT - Open Ramp 66WS to Traffic	2	03MAY12	04MAY12	MOT - Open Ramp 66WS to Traffic																																																																							
A1 251654	Demo/Remove Old (Existing) Ramp 66WN	15	04MAY12	29MAY12	Demo/Remove Old (Existing) Ramp 66WN																																																																							
A1 250426	Base/Intermed. Asph. Courses 875 to 920 NB	18	07MAY12	04JUN12	Base/Intermed. Asph. Courses 875 to 920 NB																																																																							
A1 252254	Demo/Remove Old Pavement @ Ramp 66WS	10	07MAY12	22MAY12	Demo/Remove Old Pavement @ Ramp 66WS																																																																							
A1 250352	Place Subbase Median, 920+00-940+00, Sec 5	12	09MAY12	29MAY12	Place Subbase Median, 920+00-940+00, Sec 5																																																																							
A1 251456	Construct Ramp 66NWH	35	17MAY12	12JUL12	Construct Ramp 66NWH																																																																							
A1 250556	Construct Ramp 66SEH	70	30MAY12	17SEP12	Construct Ramp 66SEH																																																																							
A1 250307	Base/Intermed. Asph Pvmt Courses 875 to 920	26	05JUN12	16JUL12	Base/Intermed. Asph Pvmt Courses 875 to 920 SB																																																																							
A1 252150	Relocate Merge Ln. WSH Ramp	10	12JUN12	26JUN12	Relocate Merge Ln. WSH Ramp																																																																							
A1 251999	Ramp 66WSH Complete	0		26JUN12	Ramp 66WSH Complete																																																																							
A1 252154	Demo/Remove Old Pavement @ Ramp 66WSH	10	27JUN12	12JUL12	Demo/Remove Old Pavement @ Ramp 66WSH																																																																							
A1 251099	Ramp 66NWH Complete	0		12JUL12	Ramp 66NWH Complete																																																																							
A1 250207	Base/Intermed. Asph Pvmt Courses 920 to 940	30	17JUL12	30AUG12	Base/Intermed. Asph Pvmt Courses 920 to 940																																																																							
A1 250208	Asph Surface Crs & Striping - NB HOT Lanes	14	06AUG12	27AUG12	Asph Surface Crs & Striping - NB HOT Lanes Sec 5																																																																							
A1 250408	Asph Surface Crs & Striping - SB HOT Lanes Sec	13	07AUG12	27AUG12	Asph Surface Crs & Striping - SB HOT Lanes Sec 5																																																																							
A1 250308	Compl Asph Paving @ B610 HOT Lane Ramp -	5	13AUG12	17AUG12	Compl Asph Paving @ B610 HOT Lane Ramp - Sec 5																																																																							
A1 250699	Ramp 66SEH Complete	0		17SEP12	Ramp 66SEH Complete																																																																							
A1 250299	I-66/495 INTERCHANGE COMPLETE	0		14DEC12	I-66/495 INTERCHANGE COMPLETE																																																																							
A1 250799	Ramp 66SWH Complete	0		14DEC12	Ramp 66SWH Complete																																																																							
A1 250199	SECTION 5 COMPLETE	0		27DEC12	SECTION 5 COMPLETE																																																																							
Bridge B610 Lee Highway																																																																												
A1 258670	Superstructure Design B610	60	15FEB08	13MAY08	Superstructure Design B610																																																																							
A1 256970	Substructure Design B610	52	28FEB08	13MAY08	Substructure Design B610																																																																							
A1 254770	B610 Superstructure 100%	0	14MAY08		B610 Superstructure 100%																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 254870	VDOT Review Superstructure 100% B610	21	14MAY08	03JUN08	■ VDOT Review Superstructure 100% B610																																																																							
A1 255270	B610 Substructure 100%	0	14MAY08		◆ B610 Substructure 100%																																																																							
A1 255370	VDOT Review Substructure 100% B610	21	14MAY08	03JUN08	■ VDOT Review Substructure 100% B610																																																																							
A1 254970	1st Resubmittal Superstructure B610	10	04JUN08	17JUN08	■ 1st Resubmittal Superstructure B610																																																																							
A1 255470	1st Resubmittal Substructure B610	10	04JUN08	17JUN08	■ 1st Resubmittal Substructure B610																																																																							
A1 255070	VDOT Design Review Superstructure Approval	21	18JUN08	08JUL08	■ VDOT Design Review Superstructure Approval B610																																																																							
A1 255570	VDOT Design Review Substructure Approval	21	18JUN08	08JUL08	■ VDOT Design Review Substructure Approval B610																																																																							
A1 250188	Fab / Deliver Rebar B610	45	09JUL08	12SEP08	■ Fab / Deliver Rebar B610																																																																							
A1 255189	B610 Structural Steel Shop Drawings	30	09JUL08	21AUG08	■ B610 Structural Steel Shop Drawings																																																																							
A1 256058	Design/Relocate Dominion Power Pole	344	09JUL08	17JUN09	■ Design/Relocate Dominion Power Pole																																																																							
A1 250070	Design Relocation Verizon B610	180	11JUL08	06JAN09	■ Design Relocation Verizon B610																																																																							
A1253H87	B610 Procure Structural Steel	120	22AUG08	26FEB09	■ B610 Procure Structural Steel																																																																							
A1 250158	ATT/Verizon Relocation @ Bridge B610	360	07JAN09	01JAN10	■ ATT/Verizon Relocation @ Bridge B610																																																																							
A1 250154	Existing Bridge/Stage 1/Demo Sidew/Median EBL	20	04JAN10	04FEB10	■ Existing Bridge/Stage 1/Demo Sidew/Median EBL																																																																							
A1 250150	Switch Traffic	5	05FEB10	12FEB10	■ Switch Traffic																																																																							
A1 250018	Drive Longitudinal Sheeting - Abut. W B610	5	16FEB10	23FEB10	■ Drive Longitudinal Sheeting - Abut. W B610																																																																							
A1 250118	B610 Install Longitudinal Sheeting Abut. E	5	24FEB10	02MAR10	■ B610 Install Longitudinal Sheeting Abut. E																																																																							
A1 250354	Demo' WB Bridge	30	03MAR10	16APR10	■ Demo' WB Bridge																																																																							
A1 250001	B610/Abut West /Stage 2/Excavate	7	19APR10	28APR10	■ B610/Abut West /Stage 2/Excavate																																																																							
A1 250009	B610/Abut W/Stage 2/Piling	6	29APR10	06MAY10	■ B610/Abut W/Stage 2/Piling																																																																							
A1 250301	B610/Pier 1/Stage 2/Excavate	2	29APR10	30APR10	■ B610/Pier 1/Stage 2/Excavate																																																																							
A1 250010	B610/Pier 1/Stage 2/Drilled Shafts	10	03MAY10	17MAY10	■ B610/Pier 1/Stage 2/Drilled Shafts																																																																							
A1 250201	B610/Abut E/Stage 2/Excavate	8	03MAY10	13MAY10	■ B610/Abut E/Stage 2/Excavate																																																																							
A1 250014	B610/Abut W/Stage 2/Footing & Stem	30	07MAY10	24JUN10	■ B610/Abut W/Stage 2/Footing & Stem																																																																							
A1 250309	B610/Abut E/Stage 2/Piling	6	14MAY10	24MAY10	■ B610/Abut E/Stage 2/Piling																																																																							
A1 250016	B610/Pier 1/Stage 2/Cap & Columns(1-3)	15	18MAY10	09JUN10	■ B610/Pier 1/Stage 2/Cap & Columns(1-3)																																																																							
A1 250314	B610/Abut E/Stage 2/Footing & Stem	30	25MAY10	12JUL10	■ B610/Abut E/Stage 2/Footing & Stem																																																																							
A1 250058	Relocate MCI & CATV - Bridge 610	95	13JUL10	15OCT10	■ Relocate MCI & CATV - Bridge 610																																																																							
A1 250112	B610/Stage 2/Erect Beams	15	02AUG10	24AUG10	■ B610/Stage 2/Erect Beams																																																																							
A1 250011	B610/Deck & Parapet/Stage 2/F-R-P	33	18OCT10	09DEC10	■ B610/Deck & Parapet/Stage 2/F-R-P																																																																							
A1 250050	Switch Traffic to New WB B610	5	13DEC10	17DEC10	■ Switch Traffic to New WB B610																																																																							
A1 250054	Demo B610 EB	30	21DEC10	09FEB11	■ Demo B610 EB																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																																															
A1 250101	B610/Abut W/Stage 3/Excavate	4	11FEB11	16FEB11																																					B610/Abut W/Stage 3/Excavate																																																																							
A1 250109	B610/Abut W/Stage 3/Piling	6	17FEB11	25FEB11																																					B610/Abut W/Stage 3/Piling																																																																							
A1 250601	B610/Pier 1/Stage 3/Excavate	1	17FEB11	17FEB11																																					B610/Pier 1/Stage 3/Excavate																																																																							
A1 250210	B610/Pier 1/Stage 3/Drilled Shafts	7	18FEB11	01MAR11																																					B610/Pier 1/Stage 3/Drilled Shafts																																																																							
A1 250401	B610/Abut E/Stage 3/Excavate	4	18FEB11	24FEB11																																					B610/Abut E/Stage 3/Excavate																																																																							
A1 250214	B610/Abut W/Stage 3/Footing & Stem	30	28FEB11	13APR11																																					B610/Abut W/Stage 3/Footing & Stem																																																																							
A1 250409	B610/Abut E/Stage 3/Piling	6	28FEB11	07MAR11																																					B610/Abut E/Stage 3/Piling																																																																							
A1 250116	B610/Pier 1/Stage 3/Cap & Columns(4-5)	10	14APR11	28APR11																																					B610/Pier 1/Stage 3/Cap & Columns(4-5)																																																																							
A1 250414	B610/Abut E/Stage 3/Footing & Stem	30	29APR11	15JUN11																																					B610/Abut E/Stage 3/Footing & Stem																																																																							
A1 250212	B610/Stage 3/Erect Beams	15	16JUN11	08JUL11																																					B610/Stage 3/Erect Beams																																																																							
A1 250111	B610/Deck & Parapet/Stage 3/F-R-P	30	18NOV11	16MAR12																																					B610/Deck & Parapet/Stage 3/F-R-P																																																																							
A1 250509	B610/Ramp-Abut Piles	6	22FEB12	29FEB12																																																	B610/Ramp-Abut Piles																																																											
A1 250029	B610/Ramp-Abut MSE Wall	25	15MAR12	23APR12																																																	B610/Ramp-Abut MSE Wall																																																											
A1 250609	B610/Ramp-Abutment Pile Caps	20	24APR12	23MAY12																																																	B610/Ramp-Abutment Pile Caps																																																											
A1 250012	B610/Ramp/Stage 4/Erect Beams	3	19JUL12	24JUL12																																																	B610/Ramp/Stage 4/Erect Beams																																																											
A1 250411	B610/Ramp/Stage 4/F-R-P Deck	12	25JUL12	09AUG12																																																	B610/Ramp/Stage 4/F-R-P Deck																																																											
A1 250124	B610/Ramp/Stage 4/Approach Slab	7	13AUG12	22AUG12																																																	B610/Ramp/Stage 4/Approach Slab																																																											
A1 250499	I-495/LEE HIGHWAY ON/OFF RAMPS	0		22AUG12																																																													I-495/LEE HIGHWAY ON/OFF RAMPS COMPLETE																																															
A1 250599	LEE HIGHWAY BRIDGE COMPLETE	0		22AUG12																																																																									LEE HIGHWAY BRIDGE COMPLETE																																			
Bridge B611 I-66																																																																																																																
A1 257870	Superstructure Design B611	41	23JUN09	19AUG09																																																	Superstructure Design B611																																																											
A1 256070	Substructure Design B611	36	30JUN09	19AUG09																																																	Substructure Design B611																																																											
A1 255670	B611 Superstructure 100%	0	20AUG09																																																		B611 Superstructure 100%																																																											
A1 255770	VDOT Review Superstructure 100% B611	21	20AUG09	09SEP09																																																	VDOT Review Superstructure 100% B611																																																											
A1 256170	B611 Substructure 100%	0	20AUG09																																																		B611 Substructure 100%																																																											
A1 256270	VDOT Review Substructure 100% B611	21	20AUG09	09SEP09																																																	VDOT Review Substructure 100% B611																																																											
A1 255870	1st Resubmittal Superstructure B611	10	10SEP09	24SEP09																																																	1st Resubmittal Superstructure B611																																																											
A1 256370	1st Resubmittal Substructure B611	10	10SEP09	24SEP09																																																	1st Resubmittal Substructure B611																																																											
A1 255970	VDOT Design Review Superstructure Approval	21	25SEP09	15OCT09																																																	VDOT Design Review Superstructure Approval B611																																																											
A1 256470	VDOT Design Review Substructure Approval	21	25SEP09	15OCT09																																																	VDOT Design Review Substructure Approval B611																																																											
A1 251788	Fab / Deliver Rebar B611	45	16OCT09	23DEC09																																																	Fab / Deliver Rebar B611																																																											
A1 256089	B611 Structural Steel Shop Drawings	30	16OCT09	01DEC09																																																	B611 Structural Steel Shop Drawings																																																											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1253M87	Procure Structural Steel B611	120	02DEC09	03JUN10																																																																								
A1 250254	B611/Existing Bridge/Stage 4/Demo	30	11APR12	25MAY12																																																																								
A1 250701	B611/Abut A/Stage 1/Excavate	4	29MAY12	01JUN12																																																																								
A1 250709	B611/Abut A/Stage 1/Piling	5	04JUN12	08JUN12																																																																								
A1 250801	B611/Abut B/Stage 1/Excavate	2	04JUN12	05JUN12																																																																								
A1 250614	B611/Const. MSE Abut A/Stage 1	15	12JUN12	03JUL12																																																																								
A1 250909	B611/Abut B/Stage 1/Piling	5	12JUN12	18JUN12																																																																								
A1 250814	B611/Const. MSE Abut B/Stage 1	15	19JUN12	12JUL12																																																																								
A1 250714	B611 Abut. "A" Footing & Stem	11	05JUL12	23JUL12																																																																								
A1 250901	B611/Pier 1/Stage 4/Excavate	1	13JUL12	13JUL12																																																																								
A1 250914	B611 Const. Abut. B Footing & Stem	11	13JUL12	30JUL12																																																																								
A1 250410	B611/Pier 1/Stage 4/Drilled Shafts	7	16JUL12	25JUL12																																																																								
A1 250916	B611/Pier 1/Stage 4/Cap & Columns	12	26JUL12	13AUG12																																																																								
A1 250912	B611/Stage 4/Erect Beams	12	14AUG12	30AUG12																																																																								
A1 250711	B611/Deck & Parapet/Stage 4/F-R-P	40	31AUG12	02NOV12																																																																								
Bridge B612 I-66																																																																												
A1 255170	Superstructure Design B612	27	13MAY09	22JUN09																																																																								
A1 254670	Substructure Design B612	23	19MAY09	22JUN09																																																																								
A1 256570	B612 Superstructure 100%	0	23JUN09																																																																									
A1 256670	VDOT Review Superstructure 100% B612	21	23JUN09	13JUL09																																																																								
A1 257070	B612 Substructure 100%	0	23JUN09																																																																									
A1 257170	VDOT Review Substructure 100% B612	21	23JUN09	13JUL09																																																																								
A1 256770	1st Resubmittal Superstructure B612	10	14JUL09	27JUL09																																																																								
A1 257270	1st Resubmittal Substructure B612	10	14JUL09	27JUL09																																																																								
A1 256870	VDOT Design Review Superstructure Approval	21	28JUL09	17AUG09																																																																								
A1 257370	VDOT Design Review Substructure Approval	21	28JUL09	17AUG09																																																																								
A1 252088	Fab / Deliver Rebar B612	45	18AUG09	23OCT09																																																																								
A1 256989	B612 Structural Steel Shop Drawings	30	18AUG09	30SEP09																																																																								
A1253X87	B612 Procure Structural Steel	120	01OCT09	07APR10																																																																								
A1 250554	B612 /Existing Deck /Demo Span 5&6	20	29MAY12	27JUN12																																																																								
A1 250454	612 Demo Existing Pier 5	5	28JUN12	05JUL12																																																																								
A1 250654	612 Demo Existing Abutment "A"	10	06JUL12	23JUL12																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 250754	I/S WMATA Protection Demo O/hang Spans 1	30	24JUL12	06SEP12	I/S WMATA Protection Demo O/hang Spans 1 thru 4																																																																							
A1 250809	612 Drive New Abutment "A" Piles	6	24JUL12	31JUL12	612 Drive New Abutment "A" Piles																																																																							
A1 250015	612 Construct MSE Abut. "A"	15	01AUG12	23AUG12	612 Construct MSE Abut. "A"																																																																							
A1 251014	B612 Abut. "A" Footing & Stem	11	24AUG12	11SEP12	B612 Abut. "A" Footing & Stem																																																																							
A1 372417	B612 Reconstruct Existing Pier 4	15	07SEP12	01OCT12	B612 Reconstruct Existing Pier 4																																																																							
A1 251012	612 Erect New Span 5	10	02OCT12	17OCT12	612 Erect New Span 5																																																																							
A1 253018	B612 FRP Deck O/hang Spans 1 thru 4	10	02OCT12	17OCT12	B612 FRP Deck O/hang Spans 1 thru 4																																																																							
A1 250140	B612 Replace Existing Joint Pier 4	5	18OCT12	25OCT12	B612 Replace Existing Joint Pier 4																																																																							
A1 250811	612 FRP New Span 5 Deck	25	18OCT12	29NOV12	612 FRP New Span 5 Deck																																																																							
A1 250023	612 Slip Barrier	10	30NOV12	14DEC12	612 Slip Barrier																																																																							
A1 252050	B612 Remove WMATA Protection	5	17DEC12	27DEC12	B612 Remove WMATA Protection																																																																							
Bridge B613 I-66																																																																												
A1 254270	Superstructure Design B613	62	22JAN09	20APR09	Superstructure Design B613																																																																							
A1254D70	Substructure Design B613	53	04FEB09	20APR09	Substructure Design B613																																																																							
A1 257470	B613 Superstructure 100%	0	21APR09		B613 Superstructure 100%																																																																							
A1 257570	VDOT Review Superstructure 100%	21	21APR09	11MAY09	VDOT Review Superstructure 100%																																																																							
A1 257970	B613 Substructure 100%	0	21APR09		B613 Substructure 100%																																																																							
A1 258080	VDOT Review Substructure 100% B613	21	21APR09	11MAY09	VDOT Review Substructure 100% B613																																																																							
A1 257670	1st Resubmittal Superstructure B613	10	12MAY09	26MAY09	1st Resubmittal Superstructure B613																																																																							
A1 258170	1st Resubmittal Substructure B613	10	12MAY09	26MAY09	1st Resubmittal Substructure B613																																																																							
A1 257770	VDOT Design Review Superstructure Approval	21	27MAY09	16JUN09	VDOT Design Review Superstructure Approval B613																																																																							
A1 258270	VDOT Design Review Substructure Approval	21	27MAY09	16JUN09	VDOT Design Review Substructure Approval B613																																																																							
A1 250088	Fab / Deliver Rebar B613	45	17JUN09	20AUG09	Fab / Deliver Rebar B613																																																																							
A1 257889	B613 Structural Steel Shop Drawings	30	17JUN09	30JUL09	B613 Structural Steel Shop Drawings																																																																							
A1254G87	B613 Procure Structural Steel	140	31JUL09	05MAR10	B613 Procure Structural Steel																																																																							
A1 251001	B613/Abut A/Stage 1/Excavate	2	22JUL10	23JUL10	B613/Abut A/Stage 1/Excavate																																																																							
A1 251201	B613/Pier 1/Stage 1/Excavate	1	26JUL10	26JUL10	B613/Pier 1/Stage 1/Excavate																																																																							
A1 250510	B613/Pier 1/Stage 1/Drilled Shafts	9	27JUL10	06AUG10	B613/Pier 1/Stage 1/Drilled Shafts																																																																							
A1 251301	B613/Pier 2/Stage 1/Excavate	1	27JUL10	27JUL10	B613/Pier 2/Stage 1/Excavate																																																																							
A1 251401	B613/Pier 3/Stage 1/Excavate	2	28JUL10	29JUL10	B613/Pier 3/Stage 1/Excavate																																																																							
A1 250810	B613/Pier 2/Stage 1/Drilled Shafts	9	09AUG10	23AUG10	B613/Pier 2/Stage 1/Drilled Shafts																																																																							
A1 251016	B613/Pier 1/Stage 1/Cap & Columns	30	09AUG10	24SEP10	B613/Pier 1/Stage 1/Cap & Columns																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 251116	B613/Pier 2/Stage 1/Cap & Columns	30	24AUG10	07OCT10																																																													■ B613/Pier 2/Stage 1/Cap & Columns											
A1 253810	B613/Pier 3/Stage 1/Drilled Shafts	12	24AUG10	09SEP10																																																													■ B613/Pier 3/Stage 1/Drilled Shafts											
A1 251216	B613/Pier 3/Stage 1/Cap & Columns	25	13SEP10	19OCT10																																																													■ B613/Pier 3/Stage 1/Cap & Columns											
A1 251009	B613/Abut A/Stage 1/Piling	4	23SEP10	28SEP10																																																													■ B613/Abut A/Stage 1/Piling											
A1 251114	B613/Const. MSE Abut A/Stage 1	15	29SEP10	21OCT10																																																													■ B613/Const. MSE Abut A/Stage 1											
A1 251101	B613/Abut B/Stage 2/Excavate	2	21OCT10	22OCT10																																																													■ B613/Abut B/Stage 2/Excavate											
A1 250115	B613 FRP Abut. "A" Pile Cap	5	22OCT10	28OCT10																																																													■ B613 FRP Abut. "A" Pile Cap											
A1 251501	B613/Pier 4/Stage 2/Excavate	1	25OCT10	25OCT10																																																													■ B613/Pier 4/Stage 2/Excavate											
A1 250910	B613/Pier 4/Stage 2/Drilled Shafts	12	26OCT10	12NOV10																																																													■ B613/Pier 4/Stage 2/Drilled Shafts											
A1 251316	B613/Pier 4/Stage 2/Cap & Columns	25	15NOV10	28DEC10																																																													■ B613/Pier 4/Stage 2/Cap & Columns											
A1 251109	B613/Abut B/Stage 2/Piling	5	18APR11	25APR11																																																													■ B613/Abut B/Stage 2/Piling											
A1 251314	B613/Const. MSE Abut B/Stage 2	15	26APR11	17MAY11																																																													■ B613/Const. MSE Abut B/Stage 2											
A1 251214	B613 Construct Abut. "B" Footing & Stem	11	18MAY11	03JUN11																																																													■ B613 Construct Abut. "B" Footing & Stem											
A1 251112	B613/Stage 2/Erect Beams	30	06JUN11	22JUL11																																																													■ B613/Stage 2/Erect Beams											
A1 250911	B613/Deck & Parapet/Stage 2/F-R-P	75	25JUL11	17NOV11																																																													■ B613/Deck & Parapet/Stage 2/F-R-P											
A1 250854	B613 Demo' Existing Bridge	30	18NOV11	11JAN12																																																													■ B613 Demo' Existing Bridge											
Bridge B614 I-66																																																																												
A1 250670	Superstructure Design B614	35	14MAY08	02JUL08																																																													■ Superstructure Design B614											
A1254B70	Substructure Design B614	29	22MAY08	02JUL08																																																													■ Substructure Design B614											
A1 258370	VDOT Review Superstructure B614	21	03JUL08	23JUL08																																																													■ VDOT Review Superstructure B614											
A1 258470	B614 Superstructure 100%	0	03JUL08																																																														◆ B614 Superstructure 100%											
A1 258770	B614 Substructure 100%	0	03JUL08																																																														◆ B614 Substructure 100%											
A1 258870	VDOT Review Substructure 100% B614	21	03JUL08	23JUL08																																																													■ VDOT Review Substructure 100% B614											
A1 250170	1st Resubmittal Superstructure B614	10	24JUL08	06AUG08																																																													■ 1st Resubmittal Superstructure B614											
A1 258970	1st Resubmittal Substructure B614	10	24JUL08	06AUG08																																																													■ 1st Resubmittal Substructure B614											
A1 258570	VDOT Design Review Superstructure Approval	21	07AUG08	27AUG08																																																													■ VDOT Design Review Superstructure Approval B614											
A1 259070	VDOT Design Review Substructure Approval	21	07AUG08	27AUG08																																																													■ VDOT Design Review Substructure Approval B614											
A1 251588	Fab / Deliver Rebar B614	45	28AUG08	03NOV08																																																													■ Fab / Deliver Rebar B614											
A1 258689	B614 Structural Steel Shop Drawings	30	28AUG08	10OCT08																																																													■ B614 Structural Steel Shop Drawings											
A1254C87	B614 Procure Structural Steel	120	14OCT08	15APR09																																																													■ B614 Procure Structural Steel											
A1 250816	B614/Exist. Pier 1/Stage 1/Temp Support Column	10	30MAR09	13APR09																																																													■ B614/Exist. Pier 1/Stage 1/Temp Support Column											
A1 250418	B614 Exist. Pier 2/Stage 1 / Temp. Support	10	14APR09	28APR09																																																													■ B614 Exist. Pier 2/Stage 1 / Temp. Support Colum											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 250954	B614/Existing Bridge/Stage 1/North Demo	15	11AUG09	01SEP09																																																																								
A1 250318	Install Long. Shoring Abut. B	5	02SEP09	09SEP09																																																																								
A1 251601	B614/Abut A/Stage 1/Excavate	2	02SEP09	03SEP09																																																																								
A1 251209	B614/Abut A/Stage 1/Piling	4	04SEP09	11SEP09																																																																								
A1 252001	B614/Pier 1/Stage 1/Excavate	2	04SEP09	08SEP09																																																																								
A1 251801	B614/Abut B/Stage 1/Excavate	8	11SEP09	23SEP09																																																																								
A1 251414	B614 Construct MSE Abut A/Stage 1	15	14SEP09	05OCT09																																																																								
A1 251010	B614/Pier 1/Stage 1/Drilled Shafts	12	24SEP09	13OCT09																																																																								
A1 251409	B614/Abut B/Stage 1/Piling	4	24SEP09	29SEP09																																																																								
A1 251614	B614/Construct MSE Abut B/Stage 1	15	30SEP09	23OCT09																																																																								
A1 250515	B614 Construct Abut. A Pile Cap Stage 1	5	06OCT09	14OCT09																																																																								
A1 250716	B614/Pier 1/Stage 1/Cap & Columns	12	14OCT09	30OCT09																																																																								
A1 250616	B614 Construct Abut. B Pile Cap Stage 1	5	26OCT09	30OCT09																																																																								
A1 250258	Relocate QGS Utility- Bridge 614	125	02NOV09	26MAY10																																																																								
A1 251212	B614/Stage 1/Erect Beams	9	29JAN10	11FEB10																																																																								
A1 251011	B614/Deck & Parapet/Stage 1/F-R-P	25	27MAY10	06JUL10																																																																								
A1 251054	B614/Existing Bridge/Stage 2/South Demo	15	28JUL10	18AUG10																																																																								
A1 250218	B614 Remove Long. Shoring Abutment B Stage 2	5	19AUG10	26AUG10																																																																								
A1 251701	B614/Abut A/Stage 2/Excavate	2	19AUG10	23AUG10																																																																								
A1 251309	B614/Abut A/Stage 2/Piling	2	24AUG10	25AUG10																																																																								
A1 252101	B614/Pier 1/Stage 2/Excavate	2	24AUG10	25AUG10																																																																								
A1 251514	B614/Construct MSE Abut A/Stage 2	15	26AUG10	17SEP10																																																																								
A1 252210	B614/Pier 1/Stage 2/Drilled Shafts	8	26AUG10	07SEP10																																																																								
A1 251901	B614/Abut B/Stage 2/Excavate	2	27AUG10	30AUG10																																																																								
A1 251509	B614/Abut B/Stage 2/Piling	2	31AUG10	01SEP10																																																																								
A1 251714	B614/Construct MSE Abut B/Stage 2	15	02SEP10	27SEP10																																																																								
A1 251516	B614/Pier 1/Stage 2/Cap & Columns	15	08SEP10	30SEP10																																																																								
A1 250415	B614 Construct Abut . A Pile Cap Stage 2	5	21SEP10	27SEP10																																																																								
A1 250615	B614 Construct Abut. B pile Cap Stage 2	5	28SEP10	04OCT10																																																																								
A1 251312	B614/Stage 2/Erect Beams	9	05JAN11	21JAN11																																																																								
A1 251111	B614/Deck & Parapet/Stage 2/F-R-P	25	01MAR11	06APR11																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 252116	B615/Pier 3/Stage 1/Cap & Columns	12	14DEC09	04JAN10	■ B615/Pier 3/Stage 1/Cap & Columns																																																																							
A1 250915	B615 Const. Abut. B Pile Cap / Backwall Stage 1	11	05JAN10	25JAN10	■ B615 Const. Abut. B Pile Cap / Backwall Stage 1																																																																							
A1 251412	B615/Stage 1/Erect Beams	15	12FEB10	08MAR10	■ B615/Stage 1/Erect Beams																																																																							
A1 251211	B615/Deck & Parapet/Stage 1/F-R-P	35	27MAY10	22JUL10	■ B615/Deck & Parapet/Stage 1/F-R-P																																																																							
A1 251254	B615/Existing Bridge/Stage 2/South Demo	20	28JUL10	26AUG10	■ B615/Existing Bridge/Stage 2/South Demo																																																																							
A1 250618	B615 Remove Longitudinal Shoring Abut. A	2	27AUG10	30AUG10	B615 Remove Longitudinal Shoring Abut. A																																																																							
A1 250718	B615 Remove Longitudinal Shoring Abut. B	3	27AUG10	31AUG10	B615 Remove Longitudinal Shoring Abut. B																																																																							
A1 252301	B615/Abut A/Stage 2/Excavate	2	31AUG10	01SEP10	B615/Abut A/Stage 2/Excavate																																																																							
A1 251709	B615/Abut A/Stage 2/Piling	6	02SEP10	13SEP10	■ B615/Abut A/Stage 2/Piling																																																																							
A1 252701	B615/Pier 1/Stage 2/Excavate	1	02SEP10	02SEP10	B615/Pier 1/Stage 2/Excavate																																																																							
A1 253101	B615/Pier 2/Stage 2/Excavate	1	03SEP10	03SEP10	B615/Pier 2/Stage 2/Excavate																																																																							
A1 253001	B615/Pier 3/Stage 2/Excavate	1	07SEP10	07SEP10	B615/Pier 3/Stage 2/Excavate																																																																							
A1 252410	B615/Pier 1/Stage 2/Drilled Shafts	8	08SEP10	21SEP10	■ B615/Pier 1/Stage 2/Drilled Shafts																																																																							
A1 252501	B615/Abut B/Stage 2/Excavate	2	08SEP10	09SEP10	B615/Abut B/Stage 2/Excavate																																																																							
A1 251909	B615/Abut B/Stage 2/Piling	6	14SEP10	22SEP10	■ B615/Abut B/Stage 2/Piling																																																																							
A1 251914	B615/Construct MSE Abut A/Stage 2	15	14SEP10	05OCT10	■ B615/Construct MSE Abut A/Stage 2																																																																							
A1 251716	B615/Pier 1/Stage 2/Cap & Columns	12	22SEP10	07OCT10	■ B615/Pier 1/Stage 2/Cap & Columns																																																																							
A1 252610	B615/Pier 2/Stage 2/Drilled Shafts	8	22SEP10	01OCT10	B615/Pier 2/Stage 2/Drilled Shafts																																																																							
A1 252114	B615/Construct MSE Abut B/Stage 2	15	23SEP10	14OCT10	■ B615/Construct MSE Abut B/Stage 2																																																																							
A1 252016	B615/Pier 2/Stage 2/Cap & Columns	12	04OCT10	21OCT10	■ B615/Pier 2/Stage 2/Cap & Columns																																																																							
A1 252810	B615/Pier 3/Stage 2/Drilled Shafts	8	04OCT10	14OCT10	■ B615/Pier 3/Stage 2/Drilled Shafts																																																																							
A1 250815	B615 Const. Abut. A Pile Cap/Backwall Stage 2	11	06OCT10	22OCT10	■ B615 Const. Abut. A Pile Cap/Backwall Stage 2																																																																							
A1 251015	B615 Const. Abut. B Pile Cap/Backwall Stage 2	11	15OCT10	01NOV10	■ B615 Const. Abut. B Pile Cap/Backwall Stage 2																																																																							
A1 252216	B615/Pier 3/Stage 2/Cap & Columns	12	15OCT10	02NOV10	■ B615/Pier 3/Stage 2/Cap & Columns																																																																							
A1 251512	B615/Stage 2/Erect Beams	15	03NOV10	30NOV10	■ B615/Stage 2/Erect Beams																																																																							
A1 251311	B615/Deck & Parapet/Stage 2/F-R-P	35	01DEC10	04APR11	■ B615/Deck & Parapet/Stage 2/F-R-P																																																																							
Bridge B616 I-66																																																																												
A1 250570	Superstructure Design B616	29	02JAN08	14FEB08	■ Superstructure Design B616																																																																							
A1 250770	Substructure Design B616	24	09JAN08	14FEB08	■ Substructure Design B616																																																																							
A1 251570	B616 Superstructure 100%	0	15FEB08		◆ B616 Superstructure 100%																																																																							
A1 251670	VDOT Review Superstructure 100% B616	21	15FEB08	06MAR08	■ VDOT Review Superstructure 100% B616																																																																							
A1 252070	B616 Substructure 100%	0	15FEB08		◆ B616 Substructure 100%																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 252370	VDOT Review Substructure 100% B616	21	15FEB08	06MAR08	■ VDOT Review Substructure 100% B616																																																																							
A1 251770	1st Resubmittal Substructure B616	10	07MAR08	20MAR08	■ 1st Resubmittal Substructure B616																																																																							
A1 251870	1st Resubmittal Superstructure B616	10	07MAR08	20MAR08	■ 1st Resubmittal Superstructure B616																																																																							
A1 252170	VDOT Design Review Substructure Approval	21	21MAR08	10APR08	■ VDOT Design Review Substructure Approval B616																																																																							
A1 252270	VDOT Design Review Superstructure Approval	21	21MAR08	10APR08	■ VDOT Design Review Superstructure Approval B616																																																																							
A1 251088	Fab / Deliver Rebar B616	45	11APR08	17JUN08	■■■■ Fab / Deliver Rebar B616																																																																							
A1 252489	B616 Structural Steel Shop Drawings	30	11APR08	27MAY08	■■■■ B616 Structural Steel Shop Drawings																																																																							
A1 253401	B616/Pier 1/Stage 1/Excavate	2	11APR08	14APR08	B616/Pier 1/Stage 1/Excavate																																																																							
A1 253010	B616 Drill & Test 48" Test Shaft (Incl. Report)	25	15APR08	22MAY08	■■■■ B616 Drill & Test 48" Test Shaft (Incl. Report)																																																																							
A1 253301	B616/Abut B/Stage 1/Excavate	2	15APR08	16APR08	B616/Abut B/Stage 1/Excavate																																																																							
A1 253201	B616/Abut A/Stage 1/Excavate	2	16MAY08	19MAY08	B616/Abut A/Stage 1/Excavate																																																																							
A1 252009	B616/Abut A/Stage 1/Piling	6	21MAY08	29MAY08	B616/Abut A/Stage 1/Piling																																																																							
A1 252910	B616/Pier 1/Stage 1/Drilled Shafts	12	23MAY08	11JUN08	■ B616/Pier 1/Stage 1/Drilled Shafts																																																																							
A1 250887	Procure Structural Steel	120	28MAY08	20NOV08	■■■■■■■■■■ Procure Structural Steel																																																																							
A1 252109	B616/Abut B/Stage 1/Piling	6	30MAY08	06JUN08	B616/Abut B/Stage 1/Piling																																																																							
A1 251413	B616/Const. MSE Abut B/Stage 1	15	09JUN08	01JUL08	■ B616/Const. MSE Abut B/Stage 1																																																																							
A1 252316	B616/Pier 1/Stage 1/Cap & Columns	15	12JUN08	03JUL08	■ B616/Pier 1/Stage 1/Cap & Columns																																																																							
A1 252214	B616/Const. MSE Abut A/Stage 1	15	18JUN08	11JUL08	■ B616/Const. MSE Abut A/Stage 1																																																																							
A1 251215	B616 Const. Abut. "B" Pile Cap	5	02JUL08	09JUL08	B616 Const. Abut. "B" Pile Cap																																																																							
A1 251115	B616 Const. Abut. "A" Pile Cap	5	14JUL08	18JUL08	B616 Const. Abut. "A" Pile Cap																																																																							
A1 251612	B616/Stage 1/Erect Beams	12	21NOV08	11DEC08	■ B616/Stage 1/Erect Beams																																																																							
A1 251411	B616/Deck & Parapet/Stage 1/F-R-P	45	12DEC08	30APR09	■■■■ B616/Deck & Parapet/Stage 1/F-R-P																																																																							
A1 251354	B616/Existing Bridge/Stage 2/Full Demo	31	28JUN11	15AUG11																																																													■■■■ B616/Existing Bridge/Stage 2/Full Demo											
Bridge B617 I-66																																																																												
A1 250970	Superstructure Design B617	39	02JAN08	29FEB08	■■■■ Superstructure Design B617																																																																							
A1 251070	Substructure Design B617	33	10JAN08	29FEB08	■■■■ Substructure Design B617																																																																							
A1 252670	VDOT Review Superstructure 100% B617	21	01MAR08	21MAR08	■ VDOT Review Superstructure 100% B617																																																																							
A1 253170	VDOT Review Substructure 100% B617	21	01MAR08	21MAR08	■ VDOT Review Substructure 100% B617																																																																							
A1 252570	B617 Superstructure 100%	0	03MAR08		◆ B617 Superstructure 100%																																																																							
A1 253070	B617 Substructure 100%	0	03MAR08		◆ B617 Substructure 100%																																																																							
A1 252770	1st Resubmittal Superstructure B617	10	24MAR08	04APR08	■ 1st Resubmittal Superstructure B617																																																																							
A1 253270	1st Resubmittal Substructure B617	10	24MAR08	04APR08	■ 1st Resubmittal Substructure B617																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 250330	VDOT Design Review Substructure Approval	21	05APR08	25APR08	■ VDOT Design Review Substructure Approval B617																																																																							
A1 252870	VDOT Design Review Superstructure Approval	21	05APR08	25APR08	■ VDOT Design Review Superstructure Approval B617																																																																							
A1 251688	Fab / Deliver Rebar B617	45	28APR08	01JUL08	■ Fab / Deliver Rebar B617																																																																							
A1 252989	B617 Structural Steel Shop Drawings	30	28APR08	10JUN08	■ B617 Structural Steel Shop Drawings																																																																							
A1 251187	B617 Procure Structural Steel	120	11JUN08	08DEC08	■ B617 Procure Structural Steel																																																																							
A1 253501	B617/Abut A/Stage 1/Excavate	2	02SEP09	03SEP09	■ B617/Abut A/Stage 1/Excavate																																																																							
A1 253701	B617/Pier 1/Stage 1/Excavate	2	04SEP09	08SEP09	■ B617/Pier 1/Stage 1/Excavate																																																																							
A1 253801	B617/Pier 2/Stage 1/Excavate	2	09SEP09	11SEP09	■ B617/Pier 2/Stage 1/Excavate																																																																							
A1 253601	B617/Abut B/Stage 1/Excavate	2	14SEP09	15SEP09	■ B617/Abut B/Stage 1/Excavate																																																																							
A1 252209	B617/Abut A/Stage 1/Piling	6	30SEP09	07OCT09	■ B617/Abut A/Stage 1/Piling																																																																							
A1 252309	B617/Abut B/Stage 1/Piling	6	08OCT09	19OCT09	■ B617/Abut B/Stage 1/Piling																																																																							
A1 252314	B617/Const. MSE Abut A/Stage 1/	15	08OCT09	02NOV09	■ B617/Const. MSE Abut A/Stage 1/																																																																							
A1 252614	B617/Const. MSE Abut B/Stage 1	15	21OCT09	12NOV09	■ B617/Const. MSE Abut B/Stage 1																																																																							
A1 252514	B617 Construct Abut. "A" Footing & Stem	11	03NOV09	19NOV09	■ B617 Construct Abut. "A" Footing & Stem																																																																							
A1 252714	B617 Const. Abut. "B" Footing & Stem	11	13NOV09	02DEC09	■ B617 Const. Abut. "B" Footing & Stem																																																																							
A1 253110	B617/Pier 1/Stage 1/Drilled Shafts	15	02DEC09	28DEC09	■ B617/Pier 1/Stage 1/Drilled Shafts																																																																							
A1 252416	B617/Pier 1/Stage 1/Cap & Columns	20	29DEC09	01FEB10	■ B617/Pier 1/Stage 1/Cap & Columns																																																																							
A1 253210	B617/Pier 2/Stage 1/Drilled Shafts	15	29DEC09	25JAN10	■ B617/Pier 2/Stage 1/Drilled Shafts																																																																							
A1 252516	B617/Pier 2/Stage 1/Cap & Columns	20	02FEB10	04MAR10	■ B617/Pier 2/Stage 1/Cap & Columns																																																																							
A1 251712	B617/Stage 1/Erect Beams	25	15APR10	24MAY10	■ B617/Stage 1/Erect Beams																																																																							
A1 251511	B617/Deck & Parapet/Stage 1/F-R-P	60	25MAY10	26AUG10	■ B617/Deck & Parapet/Stage 1/F-R-P																																																																							
A1 251454	B617/Existing Bridge/Stage 2/Full Demo	35	28JUN11	22AUG11	■ B617/Existing Bridge/Stage 2/Full Demo																																																																							
Bridge B618 I-66																																																																												
A1 251270	Superstructure Design B618	15	21APR09	12MAY09	■ Superstructure Design B618																																																																							
A1 251370	Substructure Design B618	12	24APR09	12MAY09	■ Substructure Design B618																																																																							
A1 253470	B618 Substructure 100%	0	13MAY09		◆ B618 Substructure 100%																																																																							
A1 253570	VDOT Review Substructure 100% B618	21	13MAY09	02JUN09	■ VDOT Review Substructure 100% B618																																																																							
A1 253870	B618 Superstructure 100%	0	13MAY09		◆ B618 Superstructure 100%																																																																							
A1 253970	VDOT Review Superstructure 100% B618	21	13MAY09	02JUN09	■ VDOT Review Superstructure 100% B618																																																																							
A1 253670	1st Resubmittal Substructure B618	10	03JUN09	16JUN09	■ 1st Resubmittal Substructure B618																																																																							
A1 254070	1st Resubmittal Superstructure B618	10	03JUN09	16JUN09	■ 1st Resubmittal Superstructure B618																																																																							
A1 253770	VDOT Design Review Substructure Approval	21	17JUN09	07JUL09	■ VDOT Design Review Substructure Approval B618																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 254170	VDOT Design Review Superstructure Approval	21	17JUN09	07JUL09	■ VDOT Design Review Superstructure Approval B618																																																																							
A1 251888	Fab / Deliver Rebar B618	45	08JUL09	09SEP09	■ Fab / Deliver Rebar B618																																																																							
A1 254289	B618 Structural Steel Shop Drawings	30	08JUL09	18AUG09	■ B618 Structural Steel Shop Drawings																																																																							
A1 251487	B618 Procure Structural Steel	120	19AUG09	24FEB10	■ B618 Procure Structural Steel																																																																							
A1 254001	B618/Abut B/Stage 2/Excavate	2	05APR11	06APR11	■ B618/Abut B/Stage 2/Excavate																																																																							
A1 252509	B618/Abut B/Stage 2/Piling	3	07APR11	12APR11	■ B618/Abut B/Stage 2/Piling																																																																							
A1 253901	B618/Abut A/Stage 3/Excavate	2	07APR11	08APR11	■ B618/Abut A/Stage 3/Excavate																																																																							
A1 251812	B618/Const. MSE Abut B/Stage 2	15	13APR11	04MAY11	■ B618/Const. MSE Abut B/Stage 2																																																																							
A1 252409	B618/Abut A/Stage 3/Piling	3	13APR11	15APR11	■ B618/Abut A/Stage 3/Piling																																																																							
A1 251415	B618 Const. Abut. "B" Pile Cap	5	05MAY11	12MAY11	■ B618 Const. Abut. "B" Pile Cap																																																																							
A1 252814	B618/Const MSE Abut A/Stage 3	15	05MAY11	27MAY11	■ B618/Const MSE Abut A/Stage 3																																																																							
A1 251315	B618 Construct AButment "A" Pile Cap	5	31MAY11	06JUN11	■ B618 Construct AButment "A" Pile Cap																																																																							
A1 251912	B618/Stage 3/Erect Beams	3	07SEP11	12SEP11	■ B618/Stage 3/Erect Beams																																																																							
A1 251611	B618/Deck & Parapet/Stage 3/F-R-P	40	13SEP11	14NOV11	■ B618/Deck & Parapet/Stage 3/F-R-P																																																																							
Bridge B619 I-66																																																																												
A1 254370	Superstructure Design B619	30	01DEC08	21JAN09	■ Superstructure Design B619																																																																							
A1 254470	Substructure Design B619	25	08DEC08	21JAN09	■ Substructure Design B619																																																																							
A1 254570	B619 Substructure 100%	0	22JAN09		◆ B619 Substructure 100%																																																																							
A1251E70	B619 Superstructure 100%	0	22JAN09		◆ B619 Superstructure 100%																																																																							
A1251F70	VDOT Review Superstructure 100% B619	21	22JAN09	11FEB09	■ VDOT Review Superstructure 100% B619																																																																							
A1251J70	VDOT Review Substructure 100% B619	21	22JAN09	11FEB09	■ VDOT Review Substructure 100% B619																																																																							
A1251G70	1st Resubmittal Superstructure B619	10	12FEB09	26FEB09	■ 1st Resubmittal Superstructure B619																																																																							
A1251K70	1st Resubmittal Substructure B619	10	12FEB09	26FEB09	■ 1st Resubmittal Substructure B619																																																																							
A1251H70	VDOT Design Review Superstructure Approval	21	27FEB09	19MAR09	■ VDOT Design Review Superstructure Approval B619																																																																							
A1251L70	VDOT Design Review Substructure Approval	21	27FEB09	19MAR09	■ VDOT Design Review Substructure Approval B619																																																																							
A1 251988	Fab / Deliver Rebar B619	45	20MAR09	22MAY09	■ Fab / Deliver Rebar B619																																																																							
A1254K89	B619 Structural Steel Shop Drawings	30	20MAR09	30APR09	■ B619 Structural Steel Shop Drawings																																																																							
A1254I87	B619 Procure Structural Steel	120	01MAY09	27OCT09	■ B619 Procure Structural Steel																																																																							
A1 251754	Demo Existing Bridge Str adjacent to Bridge	30	25JUL11	07SEP11	■ Demo Existing Bridge Str adjacent to Bridge B619																																																																							
A1 254101	B619/Abut A/Stage 2/Excavate	2	08SEP11	12SEP11	■ B619/Abut A/Stage 2/Excavate																																																																							
A1 252609	B619/Abut A/Stage 2/Piling	4	13SEP11	16SEP11	■ B619/Abut A/Stage 2/Piling																																																																							
A1 253014	B619/Const. MSE Abut A/Stage 2	15	13SEP11	04OCT11	■ B619/Const. MSE Abut A/Stage 2																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																																															
A1 254301	B619/Pier 1/Stage 2/Excavate	2	13SEP11	14SEP11																																																																									B619/Pier 1/Stage 2/Excavate																																			
A1 253310	B619/Pier 1/Stage 2/Drilled Shafts	4	15SEP11	21SEP11																																																																																					B619/Pier 1/Stage 2/Drilled Shafts																							
A1 254201	B619/Abut B/Stage 2/Excavate	2	15SEP11	16SEP11																																																																																					B619/Abut B/Stage 2/Excavate																							
A1 252709	B619/Abut B/Stage 2/Piling	2	19SEP11	21SEP11																																																																																					B619/Abut B/Stage 2/Piling																							
A1 252616	B619/Pier 1/Stage 2/Cap & Columns	10	22SEP11	05OCT11																																																																																					B619/Pier 1/Stage 2/Cap & Columns																							
A1 253114	B619/Const. MSE Abut B/Stage 2	15	22SEP11	13OCT11																																																																																					B619/Const. MSE Abut B/Stage 2																							
A1 250114	B619 Construct Abut. "A" Footing & Stem	9	05OCT11	18OCT11																																																																																					B619 Construct Abut. "A" Footing & Stem																							
A1 253214	B619 Const. Abut. "B" Footing & Stem	9	14OCT11	27OCT11																																																																																					B619 Const. Abut. "B" Footing & Stem																							
A1 252012	B619/Stage 2/Erect Beams	14	28OCT11	18NOV11																																																																																					B619/Stage 2/Erect Beams																							
A1 251711	B619/Deck & Parapet/Stage 2/F-R-P	45	22NOV11	11APR12																																																																																					B619/Deck & Parapet/Stage 2/F-R-P																							
Bridge B620 I-66																																																																																																																
A1251M70	Superstructure Design B620	74	08AUG08	26NOV08																																																																																																	Superstructure Design B620											
A1 251470	Substructure Design B620	64	25AUG08	26NOV08																																																																																																	Substructure Design B620											
A1251O70	VDOT Review Superstructure 100% B620	21	27NOV08	17DEC08																																																																																																	VDOT Review Superstructure 100% B620											
A1251T70	VDOT Review Substructure 100% B620	21	27NOV08	17DEC08																																																																																																	VDOT Review Substructure 100% B620											
A1251N70	B620 Superstructure 100%	0	01DEC08																																																																																																		B620 Superstructure 100%											
A1251S70	B620 Substructure 100%	0	01DEC08																																																																																																		B620 Substructure 100%											
A1251P70	1st Resubmittal Superstructure B620	10	18DEC08	07JAN09																																																																																																	1st Resubmittal Superstructure B620											
A1251U70	1st Resubmittal Substructure B620	10	18DEC08	07JAN09																																																																																																	1st Resubmittal Substructure B620											
A1251Q70	VDOT Design Review Superstructure Approval	21	08JAN09	28JAN09																																																																																																	VDOT Design Review Superstructure Approval B620											
A1251V70	VDOT Design Review Substructure Approval	21	08JAN09	28JAN09																																																																																																	VDOT Design Review Substructure Approval B620											
A1 250080	Pothole Near Pier 1 - Bridge 620	5	29JAN09	04FEB09																																																																																																	Pothole Near Pier 1 - Bridge 620											
A1 250988	Fab / Deliver Rebar B620	45	29JAN09	02APR09																																																																																																	Fab / Deliver Rebar B620											
A1 254401	B620/Abut A/Stage 2/Excavate	2	29JAN09	30JAN09																																																																																																	B620/Abut A/Stage 2/Excavate											
A1251R89	B620 Structural Steel Shop Drawings	30	29JAN09	12MAR09																																																																																																	B620 Structural Steel Shop Drawings											
A1 252809	B620/Abut A/Stage 2/Piling	4	02FEB09	05FEB09																																																																																																	B620/Abut A/Stage 2/Piling											
A1 254601	B620/Pier 1/Stage 2/Excavate	2	05FEB09	06FEB09																																																																																																	B620/Pier 1/Stage 2/Excavate											
A1 254701	B620/Pier 2/Stage 2/Excavate	2	09FEB09	11FEB09																																																																																																	B620/Pier 2/Stage 2/Excavate											
A1254M87	B620 Procure Structural Steel	100	13MAR09	05AUG09																																																																																																	B620 Procure Structural Steel											
A1 253314	B620/Const. MSE Abut A/Stage 2	15	03APR09	27APR09																																																																																																	B620/Const. MSE Abut A/Stage 2											
A1 253414	B620 Const. Abut. "A" Footing & Stem	9	28APR09	08MAY09																																																																																																	B620 Const. Abut. "A" Footing & Stem											
A1 253410	B620/Pier 1/Stage 2/Drilled Shafts	6	15OCT10	25OCT10																																																																																																	B620/Pier 1/Stage 2/Drilled Shafts											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																																															
A1 254801	B620/Pier 3/Stage 2/Excavate	2	21OCT10	22OCT10																																																																									B620/Pier 3/Stage 2/Excavate																																			
A1 254901	B620/Pier 4/Stage 2/Excavate	2	25OCT10	26OCT10																																																																																					B620/Pier 4/Stage 2/Excavate																							
A1 252716	B620/Pier 1/Stage 2/Cap & Columns	10	26OCT10	08NOV10																																																																																					■B620/Pier 1/Stage 2/Cap & Columns																							
A1 253510	B620/Pier 2/Stage 2/Drilled Shaft	7	26OCT10	03NOV10																																																																																					■B620/Pier 2/Stage 2/Drilled Shaft																							
A1 254501	B620/Abut B/Stage 2/Excavate	2	27OCT10	28OCT10																																																																																					B620/Abut B/Stage 2/Excavate																							
A1 252909	B620/Abut B/Stage 2/Piling	4	29OCT10	03NOV10																																																																																					■B620/Abut B/Stage 2/Piling																							
A1 252816	B620/Pier 2/Stage 2/ Column	5	04NOV10	12NOV10																																																																																					■B620/Pier 2/Stage 2/ Column																							
A1 253514	B620/Const. MSE Abut B/Stage 2	15	04NOV10	01DEC10																																																																																					■B620/Const. MSE Abut B/Stage 2																							
A1 253610	B620/Pier 3/Stage 2/Drilled Shafts	10	04NOV10	22NOV10																																																																																					■B620/Pier 3/Stage 2/Drilled Shafts																							
A1 252916	B620/Pier 3/Stage 2/Column	10	23NOV10	08DEC10																																																																																					■B620/Pier 3/Stage 2/Column																							
A1 253710	B620/Pier 4/Stage 2/Drilled Shaft	7	23NOV10	03DEC10																																																																																					■B620/Pier 4/Stage 2/Drilled Shaft																							
A1 253614	B620 Const. Abut. "B" Footing & Stem	9	02DEC10	15DEC10																																																																																					■B620 Const. Abut. "B" Footing & Stem																							
A1 253016	B620/Pier 4/Stage 2/Column	5	06DEC10	13DEC10																																																																																					■B620/Pier 4/Stage 2/Column																							
A1 252112	B620/Stage 2/Erect Beams	32	16DEC10	09FEB11																																																																																					■B620/Stage 2/Erect Beams																							
A1 251811	B620/Deck & Parapet/Stage 2/F-R-P	70	01MAR11	16JUN11																																																																																					■B620/Deck & Parapet/Stage 2/F-R-P																							
Bridge B621 WOD																																																																																																																
A1 251970	Superstructure Design B621	31	24SEP08	06NOV08																																																																																																	■Superstructure Design B621											
A1251W70	B621 Superstructure 100%	0	07NOV08																																																																																																		◆B621 Superstructure 100%											
A1251Y70	VDOT Review Superstructure 100% B621	21	07NOV08	27NOV08																																																																																																	■VDOT Review Superstructure 100% B621											
A1254O70	Substructure Design B621	26	07NOV08	17DEC08																																																																																																	■Substructure Design B621											
A1251Z70	1st Resubmittal Superstructure B621	10	01DEC08	12DEC08																																																																																																	■1st Resubmittal Superstructure B621											
A1252A70	VDOT Design Review Superstructure Approval	21	13DEC08	02JAN09																																																																																																	■VDOT Design Review Superstructure Approval B621											
A1252D70	B621 Substructure 100%	0	18DEC08																																																																																																		◆B621 Substructure 100%											
A1252E70	VDOT Review Substructure 100% B621	21	18DEC08	07JAN09																																																																																																	■VDOT Review Substructure 100% B621											
A1 251288	Fab / Deliver Rebar B621	45	05JAN09	12MAR09																																																																																																	■Fab / Deliver Rebar B621											
A1252C89	B621 Structural Steel Shop Drawings	30	05JAN09	19FEB09																																																																																																	■B621 Structural Steel Shop Drawings											
A1252F70	1st Resubmittal Substructure B621	10	08JAN09	26JAN09																																																																																																	■1st Resubmittal Substructure B621											
A1252G70	VDOT Design Review Substructure Approval	21	27JAN09	16FEB09																																																																																																	■VDOT Design Review Substructure Approval B621											
A1 250918	B621 Install Longitudinal Shoring Abut. "A"	3	17FEB09	19FEB09																																																																																																	B621 Install Longitudinal Shoring Abut. "A"											
A1254P87	B621 Procure Structural Steel	120	20FEB09	12AUG09																																																																																																	■B621 Procure Structural Steel											
A1 251018	B621 Install Longitudinal Shoring Abut. "B"	3	23FEB09	25FEB09																																																																																																	B621 Install Longitudinal Shoring Abut. "B"											
A1 255001	B621/Abut A/Stage 1/Excavate	2	23FEB09	24FEB09																																																																																																	B621/Abut A/Stage 1/Excavate											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 251318	B621 Pier 1 Temporary Shoring	3	25FEB09	27FEB09																																																																								
A1 253009	B621/Abut A/Stage 1/Piling	2	25FEB09	26FEB09																																																																								
A1 251418	B621 Pier 2 Temporary Shoring	3	02MAR09	04MAR09																																																																								
A1 255201	B621/Pier 1/Stage 1/Excavate	1	02MAR09	02MAR09																																																																								
A1 253209	B621/Pier 1/Stage 1/Piling	2	03MAR09	04MAR09																																																																								
A1 254114	B621/Pier 1/Stage 1/Footing	5	05MAR09	12MAR09																																																																								
A1 255301	B621/Pier 2/Stage 1/Excavate	1	05MAR09	05MAR09																																																																								
A1 254214	B621/Pier 2/Stage 1/Footing	5	06MAR09	13MAR09																																																																								
A1 255101	B621/Abut B/Stage 1/Excavate	2	06MAR09	09MAR09																																																																								
A1 253109	B621/Abut B/Stage 1/Piling	2	11MAR09	12MAR09																																																																								
A1 253116	B621/Pier 1/Stage 1/Cap & Column	15	13MAR09	03APR09																																																																								
A1 253714	B621/Const. MSE Abut A/Stage 1	10	13MAR09	27MAR09																																																																								
A1 253914	B621/Const. MSE Abut B/Stage 1	10	13MAR09	27MAR09																																																																								
A1 253216	B621/Pier 2/Stage 1/Cap & Column	15	16MAR09	06APR09																																																																								
A1 251118	B621 Remove Temporary Shoring Abut's. A & B	4	30MAR09	02APR09																																																																								
A1 253814	B621 Const. Abutment "A" Footing & Stem	9	30MAR09	09APR09																																																																								
A1 254014	B621 Construct Abutment "B" Footing & Stem	9	30MAR09	09APR09																																																																								
A1 251218	B621 Remove Temporary Shoring Piers 1 & 2	4	07APR09	13APR09																																																																								
A1 250358	Relocate ATT - Bridge 621	60	10APR09	08JUN09																																																																								
A1 252212	B621/Stage 1/Erect Beams	7	13AUG09	24AUG09																																																																								
A1 251911	B621/Deck & Parapet/Stage 1/F-R-P	40	25AUG09	27OCT09																																																																								
A1 251554	B621/Existing Bridge/Stage 1/Full Demo	15	13NOV09	08DEC09																																																																								
Bridge B622 Idylwood Road																																																																												
A1 253370	Superstructure Design B622	37	07NOV08	08JAN09																																																																								
A1 252970	Substructure Design B622	31	18NOV08	08JAN09																																																																								
A1252I70	VDOT Review Superstructure 100% B622	21	09JAN09	29JAN09																																																																								
A1252N70	VDOT Review Substructure 100% B622	21	09JAN09	29JAN09																																																																								
A1252H70	B622 Superstructure 100%	0	12JAN09																																																																									
A1252M70	B622 Substructure 100%	0	12JAN09																																																																									
A1252J70	1st Resubmittal Superstructure B622	10	30JAN09	12FEB09																																																																								
A1252O70	1st Resubmittal Substructure B622	10	30JAN09	12FEB09																																																																								
A1 259570	VDOT Design Review Substructure Approval	21	13FEB09	05MAR09																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1252K70	VDOT Design Review Superstructure Approval	21	13FEB09	05MAR09	■ VDOT Design Review Superstructure Approval B622																																																																							
A1 251488	Fab / Deliver Rebar B622	45	06MAR09	07MAY09	■ Fab / Deliver Rebar B622																																																																							
A1252L89	B622 Structural Steel Shop Drawings	30	06MAR09	16APR09	■ B622 Structural Steel Shop Drawings																																																																							
A1254S87	B622 Procure Structural Steel	100	17APR09	10SEP09	■ B622 Procure Structural Steel																																																																							
A1 250062	Const Temp 2 Ln Brg & Temp Pier S of Idylwd Rd	35	28SEP09	23NOV09	■ Const Temp 2 Ln Brg & Temp Pier S of Idylwd Rd																																																																							
A1 250458	Relocate CATV - Bridge 622	60	28SEP09	26NOV09	■ Relocate CATV - Bridge 622																																																																							
A1 250064	Constr Temp Detours @ Temp 2 Ln Brg @	5	16APR10	23APR10	■ Constr Temp Detours @ Temp 2 Ln Brg @ Idylwood																																																																							
A1 251750	MOT: Shift Trfc to Temp 2 Ln Brg @ Idylwood Rd	2	26APR10	27APR10	■ MOT: Shift Trfc to Temp 2 Ln Brg @ Idylwood Rd																																																																							
A1 252718	B622 Install Longitudinal Shoring Abut. "A"	5	28APR10	04MAY10	■ B622 Install Longitudinal Shoring Abut. "A"																																																																							
A1 252818	Install Longitudinal Shoring Abut. "B" (622)	5	05MAY10	12MAY10	■ Install Longitudinal Shoring Abut. "B" (622)																																																																							
A1 252354	Demo Existing Idylwood Bridge & Pier @ B622	50	13MAY10	30JUL10	■ Demo Existing Idylwood Bridge & Pier @ B622																																																																							
A1 259101	Excavation for Abutment "A" (622)	5	02AUG10	06AUG10	■ Excavation for Abutment "A" (622)																																																																							
A1 254314	F/R/P Spread Footing - Abutments & Pier @	16	09AUG10	01SEP10	■ F/R/P Spread Footing - Abutments & Pier @ B622																																																																							
A1 255401	Excavate Pier (B622)	3	09AUG10	12AUG10	■ Excavate Pier (B622)																																																																							
A1 255501	Excavate Abut "B" (B622)	5	13AUG10	19AUG10	■ Excavate Abut "B" (B622)																																																																							
A1 250044	F/R/P Substructures - Abutments & Pier @	60	02SEP10	08DEC10	■ F/R/P Substructures - Abutments & Pier @ B622																																																																							
A1 250013	Set Bearings @ Bridge (B622)	2	09DEC10	13DEC10	■ Set Bearings @ Bridge (B622)																																																																							
A1 252312	Erect Structural Steel Bridge @ Bridge (B622)	12	14DEC10	04JAN11	■ Erect Structural Steel Bridge @ Bridge (B622)																																																																							
A1 252011	F/R/P Bridge Deck @ Bridge (B622)	30	01MAR11	14APR11	■ F/R/P Bridge Deck @ Bridge (B622)																																																																							
A1 250224	F/R/P Approach Slabs @ Bridge (B622)	15	15APR11	06MAY11	■ F/R/P Approach Slabs @ Bridge (B622)																																																																							
A1 250123	F/R/P Parapets @ Bridge (B622)	10	09MAY11	24MAY11	■ F/R/P Parapets @ Bridge (B622)																																																																							
A1 250040	Bridge Finishes @ Bridge (B622)	10	25MAY11	08JUN11	■ Bridge Finishes @ Bridge (B622)																																																																							
A1 251950	MOT Shift Trfc onto New Idylwood Bridge B622	2	09JUN11	13JUN11	■ MOT Shift Trfc onto New Idylwood Bridge B622																																																																							
A1 250162	Remove Temp 2 Ln Brg & Restore Idylwd Rd	16	14JUN11	07JUL11	■ Remove Temp 2 Ln Brg & Restore Idylwd Rd																																																																							
A1 250399	IDYLWOOD CROSS-OVER STRUCTURE	0		07JUL11	■ IDYLWOOD CROSS-OVER STRUCTURE COMPLETE ◆																																																																							
Retaining Wall RW-1																																																																												
A1 256801	Excav - Ret Wall 5-RW1 - SB 846+00-853+50,	21	04AUG10	03SEP10	■ Excav - Ret Wall 5-RW1 - SB 846+00-853+50, CIP																																																																							
A1 250129	Const/BF - RW 5-RW1 - SB 846+00-853+50, CIP	62	07SEP10	05APR11	■ Const/BF - RW 5-RW1 - SB 846+00-853+50, CIP																																																																							
Retaining Wall RW-2																																																																												
A1 256901	Excav - Ret Wall 5-RW2 - SB 8+46-852+50, MSE	3	24APR12	26APR12	■ Excav - Ret Wall 5-RW2 - SB 8+46-852+50, MSE																																																																							
A1 250229	Const/BF - RW 5-RW2 - SB 8+46-852+50, MSE	28	04JUN12	17JUL12	■ Const/BF - RW 5-RW2 - SB 8+46-852+50, MSE																																																																							
A1 250032	Const Coping - RW 5-RW2 - SB 8+46-852+50,	6	18JUL12	26JUL12	■ Const Coping - RW 5-RW2 - SB 8+46-852+50, MSE																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																																																																																			
Retaining Wall RW-3					Excav - Ret Wall 5-RW3 - NB 855+50-860+00, MSE																																																																																																																																															
A1 257001	Excav - Ret Wall 5-RW3 - NB 855+50-860+00,	3	24APR12	26APR12																																																																																																																																																
A1 250329	Const/BF - RW 5-RW3 - NB 855+50-860+00,	20	18JUL12	16AUG12	Const/BF - RW 5-RW3 - NB 855+50-860+00, MSE																																																																																																																																															
A1 250132	Const Coping - RW 5-RW3 - NB 855+50-860+00,	6	17AUG12	27AUG12	Const Coping - RW 5-RW3 - NB 855+50-860+00, MSE																																																																																																																																															
Retaining Wall RW-4					Excav - Ret Wall 5-RW4 - SB 867+00-870+50, MSE																																																																																																																																															
A1 257101	Excav - Ret Wall 5-RW4 - SB 867+00-870+50,	5	04AUG10	11AUG10																																																																																																																																																
A1 250429	Const/BF - RW 5-RW4 -SB 867+00-870+50,	9	12OCT10	25OCT10	Const/BF - RW 5-RW4 -SB 867+00-870+50, MSE																																																																																																																																															
A1 250232	Const Coping - RW 5-RW4 -SB 867+00-870+50,	4	26OCT10	29OCT10	Const Coping - RW 5-RW4 -SB 867+00-870+50, MSE																																																																																																																																															
Retaining Wall RW-5					Exc RW - 5-RW5 - SB & 66WS 3+50-10+00, Drill Shf																																																																																																																																															
A1 257201	Exc RW - 5-RW5 - SB & 66WS 3+50-10+00, Drill	6	04AUG10	12AUG10																																																																																																																																																
A1 250529	Const/BF - RW 5-RW5 - SB & 66WS	30	13AUG10	29SEP10	Const/BF - RW 5-RW5 - SB & 66WS 3+50-10+00, DrSh																																																																																																																																															
Retaining Wall RW-6					Exc RW - 5-RW6 - NB 876+75-878+75, Drilled Shf																																																																																																																																															
A1 257301	Exc RW - 5-RW6 - NB 876+75-878+75, Drilled	1	06APR10	06APR10																																																																																																																																																
A1 250629	Const/BF: RW 5-RW6 - NB 876+75-878+75, Drill	6	07APR10	15APR10	Const/BF: RW 5-RW6 - NB 876+75-878+75, Drill Shf																																																																																																																																															
Retaining Wall RW-7					Exc - Ret Wall 5-RW7 - 66SW 5+75-13+00, Drill Sh																																																																																																																																															
A1 257401	Exc - Ret Wall 5-RW7 - 66SW 5+75-13+00, Drill	4	24MAY10	27MAY10																																																																																																																																																
A1 250729	Const/BF - RW 5-RW7 - 66SW 5+75-13+00, Drill	19	17JUN10	16JUL10	Const/BF - RW 5-RW7 - 66SW 5+75-13+00, Drill Sh																																																																																																																																															
Retaining Wall RW-8					Exc - Ret Wall 5-RW8 - NB 879+50-888+50, MSE																																																																																																																																															
A1 257501	Exc - Ret Wall 5-RW8 - NB 879+50-888+50,	4	27APR10	30APR10																																																																																																																																																
A1 250829	Const/BF - RW 5-RW8 - NB 879+50-888+50,	18	14JUL10	09AUG10	Const/BF - RW 5-RW8 - NB 879+50-888+50, MSE																																																																																																																																															
A1 250039	Const Moment Slab - RW 5-RW8 - NB	31	11AUG10	28SEP10	Const Moment Slab - RW 5-RW8 - NB 879+50-888+50																																																																																																																																															
Retaining Wall RW-9					Exc - Ret Wall 5-RW9 - SB 884+50-885+60, MSE																																																																																																																																															
A1 257601	Exc - Ret Wall 5-RW9 - SB 884+50-885+60, MSE	1	09JUN10	09JUN10																																																																																																																																																
A1 250929	Const/BF - RW 5-RW9 - SB 884+50-885+60,	7	30SEP10	08OCT10	Const/BF - RW 5-RW9 - SB 884+50-885+60, MSE																																																																																																																																															
A1 250139	Const Moment Slab - RW 5-RW9 - SB	4	12OCT10	15OCT10	Const Moment Slab - RW 5-RW9 - SB 884+50-885+60																																																																																																																																															
Retaining Wall RW-10					Exc - Ret Wall 5-RW10 - 66SEH 19+00-24+00, MSE																																																																																																																																															
A1 257701	Exc - Ret Wall 5-RW10 - 66SEH 19+00-24+00,	3	27APR10	29APR10																																																																																																																																																
A1 251029	Const/BF - RW 5-RW10 - 66SEH 19+00-24+00,	15	18JUN10	13JUL10	Const/BF - RW 5-RW10 - 66SEH 19+00-24+00, MSE																																																																																																																																															
A1 250239	Const Moment Slab: RW 5-RW10 - 66SEH	17	14JUL10	06AUG10	Const Moment Slab: RW 5-RW10 - 66SEH 19+00-24+00																																																																																																																																															
Retaining Wall RW-11					Exc - Ret Wall 5-RW11 - 66WNH 4+50-6+65, MSE																																																																																																																																															
A1 257801	Exc - Ret Wall 5-RW11 - 66WNH 4+50-6+65,	1	27APR10	27APR10																																																																																																																																																
A1 251129	Const/BF - RW 5-RW11 - 66WNH 4+50-6+65,	8	07JUN10	17JUN10	Const/BF - RW 5-RW11 - 66WNH 4+50-6+65, MSE																																																																																																																																															
A1 250332	Const Coping - RW 5-RW11 - 66WNH	3	18JUN10	23JUN10	Const Coping - RW 5-RW11 - 66WNH 4+50-6+65, MSE																																																																																																																																															
Retaining Wall RW-13					Exc - Ret Wall 5-RW13 - 66WN 14+50-17+00, MSE																																																																																																																																															
A1 257901	Exc - Ret Wall 5-RW13 - 66WN 14+50-17+00,	1	06APR10	06APR10																																																																																																																																																

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 251229	Const/BF - RW 5-RW13 - 66WN 14+50-17+00,	9	16SEP10	29SEP10	█Const/BF - RW 5-RW13 - 66WN 14+50-17+00, MSE																																																																							
A1 250432	Const Coping - RW 5-RW13 - 66WN	3	30SEP10	04OCT10	█Const Coping - RW 5-RW13 - 66WN 14+50-17+00, MSE																																																																							
Retaining Wall RW-14																																																																												
A1 258001	Exc - Ret Wall 5-RW14 - 66SW 17+50-26+00,	37	24MAY10	21JUL10	█Exc - Ret Wall 5-RW14 - 66SW 17+50-26+00, MSE																																																																							
A1 251329	Const/BF - RW 5-RW14 - 66SW 17+50-26+00,	28	26OCT10	31MAR11	Const/BF - RW 5-RW14 - 66SW 17+50-26+00, MSE █																																																																							
A1 250532	Const Coping - RW 5-RW14 - 66SW	7	01APR11	12APR11	Const Coping - RW 5-RW14 - 66SW 17+50-26+00, MSE █																																																																							
Retaining Wall RW-15																																																																												
A1 258101	Exc - Ret Wall 5-RW15 - 66WSH	6	26OCT10	02NOV10	█Exc - Ret Wall 5-RW15 - 66WSH 903+00-905+25, MSE																																																																							
A1 251429	Const/BF - RW 5-RW15 - 66WSH	9	11MAY11	24MAY11	Const/BF - RW 5-RW15 - 66WSH 903+00-905+25, MSE █																																																																							
A1 250632	Const Coping: RW 5-RW15 66WSH	3	25MAY11	27MAY11	Const Coping: RW 5-RW15 66WSH 903+00-905+25, MSE █																																																																							
Retaining Wall RW-16																																																																												
A1 258201	Exc - Ret Wall 5-RW16 - 66NWH	6	06APR10	14APR10	█Exc - Ret Wall 5-RW16 - 66NWH 914+00-917+50, MSE																																																																							
A1 251529	Const/BF - RW 5-RW16 - 66NWH	13	08OCT10	28OCT10	█Const/BF - RW 5-RW16 - 66NWH 914+00-917+50, MSE																																																																							
A1 250732	Const Coping - RW 5-RW16 - 66NWH	3	29OCT10	02NOV10	█Const Coping - RW 5-RW16 - 66NWH 914+00-917+50																																																																							
Retaining Wall RW-17																																																																												
A1 258301	Exc - Ret Wall 5-RW17 - NB 918+25-922+00 Dr	2	06APR10	07APR10	█Exc - Ret Wall 5-RW17 - NB 918+25-922+00 Dr Sh																																																																							
A1 251629	Const/BF - RW 5-RW17 - NB 918+25-922+00	13	08APR10	28APR10	█Const/BF - RW 5-RW17 - NB 918+25-922+00 Drill Sh																																																																							
Retaining Wall RW-18A																																																																												
A1 258401	Exc - Ret Wall 5-RW18A - 66NW 7+00-9+00	12	27MAY10	15JUN10	█Exc - Ret Wall 5-RW18A - 66NW 7+00-9+00 MSE																																																																							
A1 251729	Const/BF - RW 5-RW18A - 66NW 7+00-9+00	11	16JUN10	01JUL10	█Const/BF - RW 5-RW18A - 66NW 7+00-9+00 MSE																																																																							
A1 250832	Const Coping - RW 5-RW18A - 66NW 7+00-9+00	2	02JUL10	06JUL10	█Const Coping - RW 5-RW18A - 66NW 7+00-9+00 MSE																																																																							
Retaining Wall RW-18B																																																																												
A1 258501	Exc - Ret Wall 5-RW18B - 66NW 16+00-20+00,	1	27MAY10	27MAY10	█Exc - Ret Wall 5-RW18B - 66NW 16+00-20+00, Dr Sh																																																																							
A1 251829	Const/BF - RW 5-RW18B - 66NW 16+00-20+00,	12	28MAY10	16JUN10	█Const/BF - RW 5-RW18B - 66NW 16+00-20+00, Dr Sh																																																																							
Retaining Wall RW-19																																																																												
A1 258601	Exc - Ret Wall 5-RW19 - NB 922+00-930+13, Dr	5	06APR10	13APR10	█Exc - Ret Wall 5-RW19 - NB 922+00-930+13, Dr Sh																																																																							
A1 251929	Const/BF - RW 5-RW19 - NB 922+00-930+13, Dr	16	29APR10	24MAY10	█Const/BF - RW 5-RW19 - NB 922+00-930+13, Dr Sh																																																																							
Retaining Wall RW-20																																																																												
A1 258701	Exc - Ret Wall 5-RW20 - 66SEH 8+50-12+50,	2	14JUN10	15JUN10	█Exc - Ret Wall 5-RW20 - 66SEH 8+50-12+50, MSE																																																																							
A1 252029	Const/BF - RW 5-RW20 - 66SEH 8+50-12+50,	11	22JUL10	05AUG10	█Const/BF - RW 5-RW20 - 66SEH 8+50-12+50, MSE																																																																							
A1 250932	Const Coping - RW 5-RW20 - 66SEH	4	06AUG10	12AUG10	█Const Coping - RW 5-RW20 - 66SEH 8+50-12+50, MSE																																																																							
Retaining Wall RW-21																																																																												
A1 258801	Exc - Ret Wall 5-RW21 - 66SEH 8+50-9+50,	1	14JUN10	14JUN10	█Exc - Ret Wall 5-RW21 - 66SEH 8+50-9+50, MSE																																																																							
A1 252129	Const/BF - RW 5-RW21 - 66SEH 8+50-9+50,	7	29SEP10	07OCT10	█Const/BF - RW 5-RW21 - 66SEH 8+50-9+50, MSE																																																																							
A1 251032	Const Coping - RW 5-RW21 - 66SEH 8+50-9+50,	1	08OCT10	08OCT10	█Const Coping - RW 5-RW21 - 66SEH 8+50-9+50, MSE																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
Retaining Wall RW-22																																																																												
A1 258901	Exc - Ret Wall 5-RW22 - 66ES 18+00-22+00,	2	28APR10	29APR10																																																																								
A1 252229	Const/BF - RW 5-RW22 - 66ES 18+00-22+00,	13	26AUG10	15SEP10																																																																								
A1 250339	Const Moment Slab - RW 5-RW22 - 66ES	14	16SEP10	06OCT10																																																																								
Retaining Wall RW-23																																																																												
A1 259001	Exc - Ret Wall 5-RW23 - 66ES 18+00-21+00,	2	28APR10	29APR10																																																																								
A1 252329	Const/BF - RW 5-RW23 - 66ES 18+00-21+00,	12	06AUG10	25AUG10																																																																								
A1 250439	Const Moment Slab - RW 5-RW23 - 66ES	10	26AUG10	09SEP10																																																																								
Sound Wall SW-1																																																																												
A125SW88	Fab / Deliver Sound Wall Panels	45	22APR08	25JUN08																																																																								
A1 250060	Sound Wall 5-SW1 NB Sta. 6+00 - 11+50	41	28FEB11	29APR11																																																																								
Sound Wall SW-2																																																																												
A1 256088	Fab / Deliver Sound Wall Panels	45	22APR08	25JUN08																																																																								
A1 250260	Sound Wall 5-SW2 NB Sta. 917+00 - 933+50	49	06DEC10	25FEB11																																																																								
Sound Wall SW-3B																																																																												
A1 256288	Fab / Deliver Sound Wall Panels	45	22APR08	25JUN08																																																																								
A1 250460	Sound Wall 5-SW3B SB Sta. 873+00 - 10+00	49	05NOV10	01FEB11																																																																								
Sound Wall SW-4																																																																												
A1 256388	Fab / Deliver Sound Wall Panels	45	22APR08	25JUN08																																																																								
A1 250360	Sound Wall 5-SW4 SB Sta. 845+00 - 859+00	46	22AUG11	31OCT11																																																																								
Sound Wall SW-5																																																																												
A1 256488	Fab / Deliver Sound Wall Panels	45	22APR08	25JUN08																																																																								
A1 250560	Sound Wall 5-SW5 111+00 (66 W) - 119+50	70	02MAY11	18AUG11																																																																								
Sound Wall SW-6																																																																												
A1 256588	Fab / Deliver Sound Wall Panels	45	22APR08	25JUN08																																																																								
A1 250660	Sound Wall 5-SW6 SB 921+00 - 930+00	52	01NOV11	31JAN12																																																																								
Sound Wall SW-7																																																																												
A1 250588	Fab / Deliver Sound Wall Panels	45	22APR08	25JUN08																																																																								
A1 250760	Sound Wall 5-SW7 SB Sta. 933+25 - 935+75	31	27MAY10	15JUL10																																																																								
Sound Wall SW-8																																																																												
A1 250688	Fab / Deliver Sound Wall Panels	45	22APR08	25JUN08																																																																								
A1 250160	Sound Wall 5-SW8 NB Sta. 864+00 - 150+00	88	16JUL10	03DEC10																																																																								
Box Culvert @ 855+00 NB																																																																												
A1 251518	SOE B.Culvert 6x4 NB @855+00 Sect-5	22	21NOV08	31DEC08																																																																								
A1 255601	Stru.Exc/Bed.Mat'l B.Culvert6x4 NB @855+00	10	02JAN09	21JAN09																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 250033	Set/Bkfill B.Culvert6x4 NB @855+00 Sect-5	15	16MAR09	06APR09	■Set/Bkfill B.Culvert6x4 NB @855+00 Sect-5																																																																							
Box Culvert @ 866+00 NB																																																																												
A1 251718	SOE B.Culvert 5x5 NB @866+00 Sect-5	15	02JAN09	28JAN09	■SOE B.Culvert 5x5 NB @866+00 Sect-5																																																																							
A1 251818	SOE J.Cham./Box 50x25 NB @866+00 Sect-5	25	29JAN09	09MAR09	■SOE J.Cham./Box 50x25 NB @866+00 Sect-5																																																																							
A1 255801	Stru.Exc/Bed.Mat'I B.Culvert5x5 NB @866+00	5	29JAN09	04FEB09	■Stru.Exc/Bed.Mat'I B.Culvert5x5 NB @866+00 S-5																																																																							
A1 255901	Stru.Exc/Bed.Mat'I J.Cham./Box50x25	15	11MAR09	01APR09	■Stru.Exc/Bed.Mat'I J.Cham./Box50x25 NB@866+00S-5																																																																							
A1 250233	Set/Bkfill B.Culvert5x5 NB @866+00 Sect-5	10	16MAR09	30MAR09	■Set/Bkfill B.Culvert5x5 NB @866+00 Sect-5																																																																							
Box Culvert @ 892+00 - 906+00 NB																																																																												
A1 252218	SOE B.Culvert3x8x6 NB@892+00-906+00/I-66	176	09SEP08	25JUN09	■SOE B.Culvert3x8x6 NB@892+00-906+00/I-66 S-5																																																																							
A1 256301	Stru.Exc/Bed.	160	17OCT08	08JUL09	■Stru.Exc/Bed. B.Culvert3x8x6NB@892+00-906+00 S-5																																																																							
A1 250733	F/R/P &Bkfill B.Culvert3x8x6NB@892+00-906+00	165	08DEC08	01SEP09	■F/R/P &Bkfill B.Culvert3x8x6NB@892+00-906+00 S-5																																																																							
Box Culvert @ 885+00 NB																																																																												
A1 252118	SOE B.Culvert6x4 NB-Left @885+00 Sect-5	15	12JUN09	06JUL09	■SOE B.Culvert6x4 NB-Left @885+00 Sect-5																																																																							
A1 256201	Stru.Exc/Bed.Mat'I B.Culvert6x4 NB-L@885+00	5	07JUL09	14JUL09	■Stru.Exc/Bed.Mat'I B.Culvert6x4 NB-L@885+00 S-5																																																																							
A1 250633	Set/Bkfill B.Culvert6x4 NB-Left @885+00 Sect-5	10	15JUL09	29JUL09	■Set/Bkfill B.Culvert6x4 NB-Left @885+00 Sect-5																																																																							
Box Culvert @ 913+00 SB																																																																												
A1 252318	SOE B.Culvert6x6 NB @913+00 Sect-5	25	07JUL09	13AUG09	■SOE B.Culvert6x6 NB @913+00 Sect-5																																																																							
A1 256401	Stru.Exc/Bed.Mat'I B.Culvert6x6 NB@913+00	10	14AUG09	28AUG09	■Stru.Exc/Bed.Mat'I B.Culvert6x6 NB@913+00 Sect-5																																																																							
A1 250833	Set/Bkfill B.Culvert6x6 NB @913+00 Sect-5	20	31AUG09	30SEP09	■Set/Bkfill B.Culvert6x6 NB @913+00 Sect-5																																																																							
Box Culvert @ 914+00 NB																																																																												
A1 252418	SOE B.Culvert6x6 NB @914+00 Sect-5	35	14AUG09	07OCT09	■SOE B.Culvert6x6 NB @914+00 Sect-5																																																																							
A1 256501	Stru.Exc/Bed.Mat'I B.Culvert6x6 NB@914+00	15	08OCT09	02NOV09	■Stru.Exc/Bed.Mat'I B.Culvert6x6 NB@914+00 Sect-5																																																																							
A1 250933	Set/Bkfill B.Culvert6x6 NB @914+00 Sect-5	30	03NOV09	13APR10	■Set/Bkfill B.Culvert6x6 NB @914+00 Sect-5																																																																							
Box Culvert @ 919+00SB																																																																												
A1 252618	SOE B.Culvert2x6x6 SB@919+00 Sect-5	20	17MAR09	15APR09	■SOE B.Culvert2x6x6 SB@919+00 Sect-5																																																																							
A1 256701	Stru.Exc/Bed.Mat'I B.Culvert2x6x6 SB@919+00	10	16APR09	30APR09	■Stru.Exc/Bed.Mat'I B.Culvert2x6x6 SB@919+00 S-5																																																																							
A1 251133	F/R/P &Bkfill B.Culvert2x6x6 SB@919+00 Sect-5	55	01MAY09	28JUL09	■F/R/P &Bkfill B.Culvert2x6x6 SB@919+00 Sect-5																																																																							
Box Culvert @ 915+00 Median																																																																												
A1 252518	SOE B.Culvert2x6x6 Median@915+00 Sect-5	20	16APR09	15MAY09	■SOE B.Culvert2x6x6 Median@915+00 Sect-5																																																																							
A1 256601	Stru.Exc/Bed B.Culvert2x6x6 Median@915+00	18	18MAY09	15JUN09	■Stru.Exc/Bed B.Culvert2x6x6 Median@915+00 Sect-5																																																																							
A1 251033	F/R/P &Bkfill B.Culvert2x6x6 Median@915+00	60	16JUN09	17SEP09	■F/R/P &Bkfill B.Culvert2x6x6 Median@915+00 S-5																																																																							
Box Culvert @ 855+00 SB																																																																												
A1 251618	SOE B.Culvert 6x4 SB @855+00 Sect-5	15	28JAN09	19FEB09	■SOE B.Culvert 6x4 SB @855+00 Sect-5																																																																							
A1 255701	Stru.Exc/Bed.Mat'I B.Culvert6x4 SB @855+00	5	23FEB09	27FEB09	■Stru.Exc/Bed.Mat'I B.Culvert6x4 SB @855+00 S-5																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 250133	Set/Bkfill B.Culvert 6x4 SB @855+00 Sect-5	10	16MAR09	30MAR09	■Set/Bkfill B.Culvert 6x4 SB @855+00 Sect-5																																																																							
Box Culvert @ 866+00 SB																																																																												
A1 252918	SOE B.Culvert 5x5 SB @866+00 Sect-5	15	23FEB09	16MAR09	■SOE B.Culvert 5x5 SB @866+00 Sect-5																																																																							
A1 256001	Stru.Exc/Bed.Mat'I B.Culvert5x5 SB @866+00	5	17MAR09	24MAR09	■Stru.Exc/Bed.Mat'I B.Culvert5x5 SB @866+00 S-5																																																																							
A1 250433	Set/Bkfill B.Culvert5x5 SB @866+00 Sect-5	10	25MAR09	07APR09	■Set/Bkfill B.Culvert5x5 SB @866+00 Sect-5																																																																							
Box Culvert @ 675+00 NB																																																																												
A1 250333	F/R/P &Bkfill J.Cham./Box50x25 NB @866+00	25	02APR09	08MAY09	■F/R/P &Bkfill J.Cham./Box50x25 NB @866+00 Sect-5																																																																							
Box Culvert @ 885+00 NB																																																																												
A1 252018	SOE B.Culvert3x8x8 NB @885+00 Sect-5	60	11MAR09	11JUN09	■SOE B.Culvert3x8x8 NB @885+00 Sect-5																																																																							
A1 256101	Stru.Exc/Bed.Mat'I B.Culvert3x8x8 NB@885+00	25	11MAR09	16APR09	■Stru.Exc/Bed.Mat'I B.Culvert3x8x8 NB@885+00 S-5																																																																							
A1 250533	F/R/P &Bkfill B.Culvert3x8x8 NB @885+00	80	17APR09	21AUG09	■F/R/P &Bkfill B.Culvert3x8x8 NB @885+00 Sect-5																																																																							
PROJECT SECTION 6 Sta. 940+00 to 1010+00																																																																												
Section 6																																																																												
A1 360099	Start of Design Section 6	0	02JAN08		◆Start of Design Section 6																																																																							
A1 360671	Clear & Grub Plans Section 6	38	02JAN08	28FEB08	■Clear & Grub Plans Section 6																																																																							
A1 360771	ROW Plans Section 6	10	02JAN08	15JAN08	■ROW Plans Section 6																																																																							
A1 361371	Ductbank Design Section 6	10	02JAN08	15JAN08	■Ductbank Design Section 6																																																																							
A1 361571	Sound Walls Design Section 6	11	02JAN08	16JAN08	■Sound Walls Design Section 6																																																																							
A1 361671	Retaining Wall Plans Design Section 6	47	02JAN08	12MAR08	■Retaining Wall Plans Design Section 6																																																																							
A1 361771	MOT Plans Design Section 6	25	02JAN08	07FEB08	■MOT Plans Design Section 6																																																																							
A1 362071	ROW 100% Section 6	0	16JAN08		◆ROW 100% Section 6																																																																							
A1 362171	VDOT Review ROW 100% Section 6	21	16JAN08	05FEB08	■VDOT Review ROW 100% Section 6																																																																							
A1 364471	Ductbank 100% Section 6	0	16JAN08		◆Ductbank 100% Section 6																																																																							
A1 364571	VDOT Review Ductbank 100% Section 6	21	16JAN08	05FEB08	■VDOT Review Ductbank 100% Section 6																																																																							
A1 363671	Sound Walls 100% Section 6	0	17JAN08		◆Sound Walls 100% Section 6																																																																							
A1 363771	VDOT Review Sound Walls 100% Section 6	21	17JAN08	06FEB08	■VDOT Review Sound Walls 100% Section 6																																																																							
A1 362271	1st Resubmittal ROW Plan Section 6	10	06FEB08	21FEB08	■1st Resubmittal ROW Plan Section 6																																																																							
A1 364671	1st Resubmittal Ductbank Section 6	10	06FEB08	21FEB08	■1st Resubmittal Ductbank Section 6																																																																							
A1 363871	1st Resubmittal Sound Walls Section 6	10	07FEB08	22FEB08	■1st Resubmittal Sound Walls Section 6																																																																							
A1 362871	MOT 100% Section 6	0	08FEB08		◆MOT 100% Section 6																																																																							
A1 362971	VDOT Review MOT 100% Section 6	21	08FEB08	28FEB08	■VDOT Review MOT 100% Section 6																																																																							
A1 362371	VDOT Design Review ROW Approval Section 6	21	22FEB08	13MAR08	■VDOT Design Review ROW Approval Section 6																																																																							
A1 364771	VDOT Design Review Ductbank Approval Sec. 6	21	22FEB08	13MAR08	■VDOT Design Review Ductbank Approval Sec. 6																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 363971	VDOT Design Review Sound Walls Approval	21	23FEB08	14MAR08	■ VDOT Design Review Sound Walls Approval Sec. 6																																																																							
A1 361271	Final Roadway Design Section 6	121	29FEB08	25AUG08	■ Final Roadway Design Section 6																																																																							
A1 361471	Grading & Drainage Plans Section 6	109	29FEB08	06AUG08	■ Grading & Drainage Plans Section 6																																																																							
A1 362471	Clear & Grub 100% Section 6	0	29FEB08		◆ Clear & Grub 100% Section 6																																																																							
A1 362571	VDOT Review Clear & Grub 100% Section 6	21	29FEB08	20MAR08	■ VDOT Review Clear & Grub 100% Section 6																																																																							
A1 363071	1st Resubmittal MOT Section 6	10	29FEB08	13MAR08	■ 1st Resubmittal MOT Section 6																																																																							
A1 363271	Retaining Walls 100% Section 6	0	13MAR08		◆ Retaining Walls 100% Section 6																																																																							
A1 363371	VDOT Review Retaining Walls 100% Section 6	21	13MAR08	02APR08	■ VDOT Review Retaining Walls 100% Section 6																																																																							
A1 363171	VDOT Design Review MOT Approval Section 6	21	14MAR08	03APR08	■ VDOT Design Review MOT Approval Section 6																																																																							
A1 362771	1st Resubmittal Clear & Grub Section 6	10	21MAR08	03APR08	■ 1st Resubmittal Clear & Grub Section 6																																																																							
A1 363471	1st Resubmittal Retaining Walls Section 6	10	03APR08	16APR08	■ 1st Resubmittal Retaining Walls Section 6																																																																							
A1 362671	VDOT Design Review Clear & Grub Approval	21	04APR08	24APR08	■ VDOT Design Review Clear & Grub Approval Sec. 6																																																																							
A1 363571	VDOT Design Review Ret. Walls Approval Sec. 6	21	17APR08	07MAY08	■ VDOT Design Review Ret. Walls Approval Sec. 6																																																																							
A1 364071	Drainage/Grading 100% Section 6	0	07AUG08		◆ Drainage/Grading 100% Section 6																																																																							
A1 364171	VDOT Review Drainage/Grading 100% Section 6	21	07AUG08	27AUG08	■ VDOT Review Drainage/Grading 100% Section 6																																																																							
A1 364871	Final Roadway 100% Section 6	0	26AUG08		◆ Final Roadway 100% Section 6																																																																							
A1 364971	VDOT Review Final Roadway 100% Section 6	21	26AUG08	15SEP08	■ VDOT Review Final Roadway 100% Section 6																																																																							
A1 364271	1st Resubmittal Drainage/Grading Section 6	10	28AUG08	11SEP08	■ 1st Resubmittal Drainage/Grading Section 6																																																																							
A1 364371	VDOT Design Review Drain/Grading Approval	21	12SEP08	02OCT08	■ VDOT Design Review Drain/Grading Approval Sec. 6																																																																							
A1 365071	1st Resubmittal Final Roadway Section 6	10	16SEP08	30SEP08	■ 1st Resubmittal Final Roadway Section 6																																																																							
A1 365171	VDOT Design Review Final Roadway Approval	21	01OCT08	21OCT08	■ VDOT Design Review Final Roadway Approval Sec. 6																																																																							
Section Work																																																																												
A1 360258	Jack 24" Lateral 990+00 420'	30	17MAR08	30APR08	■ Jack 24" Lateral 990+00 420'																																																																							
A1 360358	Install 12" Waterpipe 990+00 630'	15	17MAR08	07APR08	■ Install 12" Waterpipe 990+00 630'																																																																							
A1 360458	Install 12" Waterpipe 990+00 90'	15	17MAR08	07APR08	■ Install 12" Waterpipe 990+00 90'																																																																							
A1 360050	MOT: Initial Temp Barr/Temp Stripe/E&S, NB Sec	14	04APR08	25APR08	■ MOT: Initial Temp Barr/Temp Stripe/E&S, NB Sec 6																																																																							
A1 360150	MOT: Initial Temp Barr/Temp Stripe/E&S, SB Sec	14	14MAY08	04JUN08	■ MOT: Initial Temp Barr/Temp Stripe/E&S, SB Sec 6																																																																							
A1 360135	Clear & Grub SB Section - 6	34	04SEP08	28OCT08	■ Clear & Grub SB Section - 6																																																																							
A1 360035	Clear & Grub NB Section - 6	34	09SEP08	31OCT08	■ Clear & Grub NB Section - 6																																																																							
A1 360128	Exc/Inst/Bkf Deep Drng Pipe SB Sec 6	30	29OCT08	17DEC08	■ Exc/Inst/Bkf Deep Drng Pipe SB Sec 6																																																																							
A1 360138	Exc/Place/BkF Deep Struct. SB Sec. 6	15	16MAR09	06APR09	■ Exc/Place/BkF Deep Struct. SB Sec. 6																																																																							
A1 360303	Embankment SB Sta. 995+00-1024+00	101	28MAY09	03NOV09	■ Embankment SB Sta. 995+00-1024+00																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 360102	Excavation NB Sta. 992+00-1022+50	38	24JUN09	21AUG09	Excavation NB Sta. 992+00-1022+50																																																																							
A1 360082	ROW Aquisition Activity	126	09JUL09	20JAN10	ROW Aquisition Activity																																																																							
A1 360028	Exc/Inst/Bkf Deep Drng Pipe NB Sec 6	8	24AUG09	02SEP09	Exc/Inst/Bkf Deep Drng Pipe NB Sec 6																																																																							
A1 360038	Exc/Place/BkF Deep Struct. NB Sec. 6	10	03SEP09	18SEP09	Exc/Place/BkF Deep Struct. NB Sec. 6																																																																							
A1 360302	Excavation SB Sta. 995+00-1024+00	98	22SEP09	16JUN10	Excavation SB Sta. 995+00-1024+00																																																																							
A1 360356	Construct Ramp LPK West	30	29OCT09	07APR10	Construct Ramp LPK West																																																																							
A1 360103	Embankment NB Sta. 992+00-1022+50	23	13NOV09	12APR10	Embankment NB Sta. 992+00-1022+50																																																																							
A1 360202	Excavation SB Sta. 897+50-995+00	47	16MAR10	26MAY10	Excavation SB Sta. 897+50-995+00																																																																							
A1 360203	Embankment SB Sta. 897+50-995+00	28	16MAR10	27APR10	Embankment SB Sta. 897+50-995+00																																																																							
A1 360003	Embankment NB Sta. 901+00-992+00	88	06APR10	23AUG10	Embankment NB Sta. 901+00-992+00																																																																							
A1 360656	Construct Ramp LNE	18	08APR10	05MAY10	Construct Ramp LNE																																																																							
A1 360002	Excavation NB Sta. 901+00-992+00	98	24MAY10	25OCT10	Excavation NB Sta. 901+00-992+00																																																																							
A1 360228	Exc/Inst/Bkf Surf Drng Pipe NB Sec 6	20	24MAY10	23JUN10	Exc/Inst/Bkf Surf Drng Pipe NB Sec 6																																																																							
A1 360756	Construct Ramp LWS	18	02JUN10	29JUN10	Construct Ramp LWS																																																																							
A1 360238	Exc/Place/ BkF Surf Struct. NB Sec. 6	10	24JUN10	08JUL10	Exc/Place/ BkF Surf Struct. NB Sec. 6																																																																							
A1 360328	Exc/Inst/Bkf Surf Drng Pipe SB Sec 6	20	24JUN10	26JUL10	Exc/Inst/Bkf Surf Drng Pipe SB Sec 6																																																																							
A1 360856	Construct Ramp LSE	18	30JUN10	28JUL10	Construct Ramp LSE																																																																							
A1 360234	Place/BkFil Roadway Underdrain/BkFill NB Sec. 6	6	12JUL10	19JUL10	Place/BkFil Roadway Underdrain/BkFill NB Sec. 6																																																																							
A1 360338	Exc/Place/BkF Surf Struct. SB Sec. 6	15	27JUL10	17AUG10	Exc/Place/BkF Surf Struct. SB Sec. 6																																																																							
A1 360134	Place/BkFill Roadway Underdrain SB Sec. 6	6	18AUG10	26AUG10	Place/BkFill Roadway Underdrain SB Sec. 6																																																																							
A1 360026	Place Subbase NB GP, Sec 6	45	22OCT10	25APR11	Place Subbase NB GP, Sec 6																																																																							
A1 360119	Communications Dtbk & F.O. Line - SB, Section 6	45	21JAN11	28MAR11	Communications Dtbk & F.O. Line - SB, Section 6																																																																							
A1 360120	RdSide Conduit/Pullbox/Conductor SB Sec. 6	45	21JAN11	28MAR11	RdSide Conduit/Pullbox/Conductor SB Sec. 6																																																																							
A1 361056	Construct Ramp LPK East	35	28MAR11	18MAY11	Construct Ramp LPK East																																																																							
A1 360019	Communications Dtbk & F.O. Line - NB, Section 6	45	29MAR11	01JUN11	Communications Dtbk & F.O. Line - NB, Section 6																																																																							
A1 360020	RdSide Conduit/Pullbox/Conductor NB Sec. 6	45	29MAR11	01JUN11	RdSide Conduit/Pullbox/Conductor NB Sec. 6																																																																							
A1 360126	Place Subbase SB GP, Sec 6	45	26APR11	05JUL11	Place Subbase SB GP, Sec 6																																																																							
A1 360456	Construct Ramp LES	25	19MAY11	28JUN11	Construct Ramp LES																																																																							
A1 360007	Base & Intermediate Asph Pvmt Courses, NB	41	02JUN11	04AUG11	Base & Intermediate Asph Pvmt Courses, NB Sec 6																																																																							
A1 360556	Construct Ramp LNW	30	29JUN11	15AUG11	Construct Ramp LNW																																																																							
A1 360107	Base & Intermediate Asph Pvmt Courses, SB	39	06JUL11	02SEP11	Base & Intermediate Asph Pvmt Courses, SB Sec 6																																																																							
A1 360047	Lighting NB Section -6	60	05AUG11	07NOV11	Lighting NB Section -6																																																																							


Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 360068	Guardrail NB Section - 6	38	05AUG11	04OCT11																																																													Guardrail NB Section - 6											
A1 360147	Lighting SB Section -6	60	05AUG11	07NOV11																																																													Lighting SB Section -6											
A1 360156	Construct Ramp LSW	20	16AUG11	15SEP11																																																													Construct Ramp LSW											
A1 360008	Asph Surface Crs & Striping NB Gen'l Purp, Sec	14	23AUG11	13SEP11																																																													Asph Surface Crs & Striping NB Gen'l Purp, Sec 6											
A1 360108	Asph Surface Crs & Striping SB Gen'l Purp, Sec	14	23AUG11	13SEP11																																																													Asph Surface Crs & Striping SB Gen'l Purp, Sec 6											
A1 360168	Guardrail SB Section - 6	38	06SEP11	02NOV11																																																													Guardrail SB Section - 6											
A1 362056	Construct Ramp LEN	25	16SEP11	25OCT11																																																													Construct Ramp LEN											
A1 360250	MOT: Shift NB Beltway Traffic to Outside, Sec 6	9	05OCT11	18OCT11																																																													MOT: Shift NB Beltway Traffic to Outside, Sec 6											
A1 360025	Hot Lanes Toll Gath. Struct. & Cabinet NB Sec 6	60	19OCT11	31JAN12																																																													Hot Lanes Toll Gath. Struct. & Cabinet NB Sec 6											
A1 360956	Construct LSEWH	25	26OCT11	28MAR12																																																													Construct LSEWH											
A1 360121	Install Roadside FO Comm. Equip. SB Sec 6	10	30NOV11	14DEC11																																																													Install Roadside FO Comm. Equip. SB Sec 6											
A1 360350	MOT: Shift SB Beltway Traffic to Outside, Sec 6	9	05DEC11	16DEC11																																																													MOT: Shift SB Beltway Traffic to Outside, Sec 6											
A1 360125	Hot Lanes Toll Gath. Struct. & Cabinet SB Sec.6	60	19DEC11	27MAR12																																																													Hot Lanes Toll Gath. Struct. & Cabinet SB Sec.6											
A1 360354	Demo' Existing Median/- Barrier, Section 6	20	19DEC11	25JAN12																																																													Demo' Existing Median/- Barrier, Section 6											
A1 360021	Install Roadside FO Comm. Equip. NB Sec 6	10	29FEB12	14MAR12																																																													Install Roadside FO Comm. Equip. NB Sec 6											
A1 360326	Place Subbase Median, NB Sec. 6	16	15MAR12	06APR12																																																													Place Subbase Median, NB Sec. 6											
A1 360334	Place/BkFil Roadway Underdrain, Median, Sec. 6	8	15MAR12	27MAR12																																																													Place/BkFil Roadway Underdrain, Median, Sec. 6											
A1 360426	Place Subbase Median, SB, Sec. 6	16	15MAR12	06APR12																																																													Place Subbase Median, SB, Sec. 6											
A1 360142	FRP Median Roadway Barrier, Sec. 6	20	09APR12	08MAY12																																																													FRP Median Roadway Barrier, Sec. 6											
A1 360207	Base/Intermed. Asph Pvm Courses, NB, Med.	22	09MAY12	13JUN12																																																													Base/Intermed. Asph Pvm Courses, NB, Med. Sec 6											
A1 360208	Asph Surface Crs & Striping - NB HOT Lanes	7	14JUN12	25JUN12																																																													Asph Surface Crs & Striping - NB HOT Lanes Sec 6											
A1 360307	Base/Intermed. Asph Pvm Courses, SB, Med.	15	14JUN12	06JUL12																																																													Base/Intermed. Asph Pvm Courses, SB, Med. Sec 6											
A1 360408	Asph Surface Crs & Striping - SB HOT Lanes Sec	7	09JUL12	18JUL12																																																													Asph Surface Crs & Striping - SB HOT Lanes Sec 6											
A1 360199	SECTION 6 COMPLETE	0		06SEP12																																																													SECTION 6 COMPLETE											
Bridge B623 Oak Street																																																																												
A1 361970	Superstructure Design B623	33	02APR08	20MAY08																																																													Superstructure Design B623											
A1 361870	Substructure Design B623	28	09APR08	20MAY08																																																													Substructure Design B623											
A1 365270	B623 Superstructure 100%	0	21MAY08																																																														B623 Superstructure 100%											
A1 365370	VDOT Review Superstructure 100% B623	21	21MAY08	10JUN08																																																													VDOT Review Superstructure 100% B623											
A1 365970	B623 Substructure 100%	0	21MAY08																																																														B623 Substructure 100%											
A1 366070	VDOT Review Substructure 100% B623	21	21MAY08	10JUN08																																																													VDOT Review Substructure 100% B623											
A1 365470	1st Resubmittal Superstructure B623	10	11JUN08	24JUN08																																																													1st Resubmittal Superstructure B623											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 366170	1st Resubmittal Substructure B623	10	11JUN08	24JUN08	■ 1st Resubmittal Substructure B623																																																																							
A1 365870	VDOT Design Rev. Superstructure Approval Sec.	21	25JUN08	15JUL08	■ VDOT Design Rev. Superstructure Approval Sec. 6																																																																							
A1 366270	VDOT Design Review Substructure Approval	21	25JUN08	15JUL08	■ VDOT Design Review Substructure Approval B623																																																																							
A1 360288	Fab / Deliver Rebar B623	45	16JUL08	22SEP08	■ Fab / Deliver Rebar B623																																																																							
A1 360450	MOT Close Traffic Oak Street Bridge @ B623	1	16JUL08	16JUL08	■ MOT Close Traffic Oak Street Bridge @ B623																																																																							
A1 360489	B623 Structural Steel Shop Drawings	30	16JUL08	28AUG08	■ B623 Structural Steel Shop Drawings																																																																							
A1 360054	Demo Existing Oak Street Bridge @ Bridge	30	17JUL08	02SEP08	■ Demo Existing Oak Street Bridge @ Bridge (B623)																																																																							
A1 360587	B623 Procure Structural Steel	120	29AUG08	05MAR09	■ B623 Procure Structural Steel																																																																							
A1 360118	Support of Excav @ Center Pier - B623	5	03SEP08	09SEP08	■ Support of Excav @ Center Pier - B623																																																																							
A1 361601	Structure Excavation for Abutments & Pier @	10	03SEP08	17SEP08	■ Structure Excavation for Abutments & Pier @ B623																																																																							
A1 360014	F/R/P Spread Footing Pier @ Bridge (B623)	5	23SEP08	29SEP08	■ F/R/P Spread Footing Pier @ Bridge (B623)																																																																							
A1 360009	Drive Piles / Pile Tests @ Abutments Bridge	6	19FEB09	27FEB09	■ Drive Piles / Pile Tests @ Abutments Bridge B623																																																																							
A1 360044	F/R/P Substructure Abutments & Pier @ B623	60	02MAR09	02JUN09	■ F/R/P Substructure Abutments & Pier @ B623																																																																							
A1 360013	Set Bearings @ Bridge (B623)	2	03JUN09	04JUN09	■ Set Bearings @ Bridge (B623)																																																																							
A1 360012	Erect Structural Steel @ Bridge (B623)	10	05JUN09	22JUN09	■ Erect Structural Steel @ Bridge (B623)																																																																							
A1 360011	F/R/P Bridge Deck @ Bridge (B623)	24	23JUN09	29JUL09	■ F/R/P Bridge Deck @ Bridge (B623)																																																																							
A1 360024	F/R/P Approach Slabs @ Bridge (B623)	15	30JUL09	21AUG09	■ F/R/P Approach Slabs @ Bridge (B623)																																																																							
A1 360023	F/R/P Parapets @ Bridge (B623)	10	24AUG09	04SEP09	■ F/R/P Parapets @ Bridge (B623)																																																																							
A1 360140	Bridge Finishes @ Bridge (B623)	10	08SEP09	23SEP09	■ Bridge Finishes @ Bridge (B623)																																																																							
A1 360550	MOT Open Traffic onto New Oak Street Bridge	2	24SEP09	25SEP09	■ MOT Open Traffic onto New Oak Street Bridge B623																																																																							
A1 360299	OAK STREET CROSS-OVER STRUCTURE	0		25SEP09	◆ OAK STREET CROSS-OVER STRUCTURE COMPLETE																																																																							
Bridge B650(Old 624A)																																																																												
A1 361170	Superstructure Design B650	72	21MAY08	04SEP08	■ Superstructure Design B650																																																																							
A1 361070	Substructure Design B650	63	04JUN08	04SEP08	■ Substructure Design B650																																																																							
A1 367270	B650 Superstructure 100%	0	05SEP08		◆ B650 Superstructure 100%																																																																							
A1 367370	VDOT Review Superstructure 100% B650	21	05SEP08	25SEP08	■ VDOT Review Superstructure 100% B650																																																																							
A1 367670	B650 Substructure 100%	0	05SEP08		◆ B650 Substructure 100%																																																																							
A1 367770	VDOT Review Substructure 100% B650	21	05SEP08	25SEP08	■ VDOT Review Substructure 100% B650																																																																							
A1 367470	1st Resubmittal Superstructure B650	10	26SEP08	09OCT08	■ 1st Resubmittal Superstructure B650																																																																							
A1 367870	1st Resubmittal Substructure B650	10	26SEP08	09OCT08	■ 1st Resubmittal Substructure B650																																																																							
A1 367570	VDOT Design Review Superstruct. Approv. B650	21	10OCT08	30OCT08	■ VDOT Design Review Superstruct. Approv. B650																																																																							
A1 367970	VDOT Design Review Substructure Approval	21	10OCT08	30OCT08	■ VDOT Design Review Substructure Approval B650																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 360310	Drill /Test 96" Drilled Sh. B650 (Incl. Report)	25	31OCT08	12DEC08	■ Drill /Test 96" Drilled Sh. B650 (Incl. Report)																																																																							
A1 360488	Fab / Deliver Rebar B650	45	31OCT08	14JAN09	■ Fab / Deliver Rebar B650																																																																							
A1 360889	B650Structural Steel Shop Drawings	30	31OCT08	16DEC08	■ B650Structural Steel Shop Drawings																																																																							
A1 360409	Drive Piles Abutment B 650	9	15DEC08	31DEC08	■ Drive Piles Abutment B 650																																																																							
A1 360410	Drilled Shafts / Pier 2 East (B650)	10	15DEC08	02JAN09	■ Drilled Shafts / Pier 2 East (B650)																																																																							
A1 360987	B650 Procure Structural Steel	120	17DEC08	17JUN09	■ B650 Procure Structural Steel																																																																							
A1 360510	Drilled Shafts Pier 3 B650	15	05JAN09	29JAN09	■ Drilled Shafts Pier 3 B650																																																																							
A1 360015	FRP Pile Cap Abutment B650	15	15JAN09	09FEB09	■ FRP Pile Cap Abutment B650																																																																							
A1 360444	FRP Stem Wall Abutment B650	15	11FEB09	05MAR09	■ FRP Stem Wall Abutment B650																																																																							
A1 360216	Pier 2 East - Column - 650	15	06MAR09	30MAR09	■ Pier 2 East - Column - 650																																																																							
A1 360316	Pier 3 Columns 650	21	31MAR09	30APR09	■ Pier 3 Columns 650																																																																							
A1 360114	FRP Pier 1 Footing (650)	12	09NOV11	01DEC11																																																													■ FRP Pier 1 Footing (650)											
A1 360309	Drive Piles Abutment A (650)	10	09NOV11	29NOV11																																																													■ Drive Piles Abutment A (650)											
A1 360810	Drilled Shaft Pier 2 W (650)	12	09NOV11	01DEC11																																																													■ Drilled Shaft Pier 2 W (650)											
A1 360116	FRP Pier 1 Column (650)	13	02DEC11	22DEC11																																																													■ FRP Pier 1 Column (650)											
A1 360214	FRP Pier 2 Footing W (650)	15	02DEC11	28DEC11																																																													■ FRP Pier 2 Footing W (650)											
A1 360017	FRP Pier 1 Cap (650)	21	27DEC11	31JAN12																																																													■ FRP Pier 1 Cap (650)											
A1 360344	FRP Abutment A Cap (650)	10	01FEB12	15FEB12																																																													■ FRP Abutment A Cap (650)											
A1 360412	Erect Structural Steel - All (650))	30	16FEB12	02APR12																																																													Erect Structural Steel - All (650))■											
A1 360311	FRP Bridge Deck (650)	40	03APR12	04JUN12																																																													FRP Bridge Deck (650)■											
A1 360324	FRP Approach Slabs Bridge 650)	15	05JUN12	27JUN12																																																													FRP Approach Slabs Bridge 650)■											
A1 360308	Compl. Asphalt Paving @650 - Hot Lanes	6	28JUN12	06JUL12																																																													Compl. Asphalt Paving @650 - Hot Lanes■											
A1 360323	FRP Parapet Bridge 650	15	28JUN12	23JUL12																																																													FRP Parapet Bridge 650■											
A1 360040	Bridge Finishes 650	10	24JUL12	06AUG12																																																													Bridge Finishes 650■											
Bridge B657 (Old 624)																																																																												
A1 360270	Superstructure Design B657	61	02JAN08	01APR08	■ Superstructure Design B657																																																																							
A1 360170	Substructure Design B657	53	14JAN08	01APR08	■ Substructure Design B657																																																																							
A1 362058	Design / Relocate Dominion Power Poles	314	11MAR08	18JAN09	■ Design / Relocate Dominion Power Poles																																																																							
A1 368070	Utility Relocation Design Verizon B657	194	01APR08	11OCT08	■ Utility Relocation Design Verizon B657																																																																							
A1 360658	Relocate OH Power Pole 990+00	314	02APR08	09FEB09	■ Relocate OH Power Pole 990+00																																																																							
A1 366370	B657 Superstructure 100%	0	02APR08		◆ B657 Superstructure 100%																																																																							
A1 366470	VDOT Review Superstructure 100% B657	21	02APR08	22APR08	■ VDOT Review Superstructure 100% B657																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 366870	B657 Substructure 100%	0	02APR08		◆ B657 Substructure 100%																																																																							
A1 366970	VDOT Review Substructure 100% B657	21	02APR08	22APR08	■ VDOT Review Substructure 100% B657																																																																							
A1 366670	1st Resubmittal Superstructure B657	10	23APR08	06MAY08	■ 1st Resubmittal Superstructure B657																																																																							
A1 367070	1st Resubmittal Substructure B657	10	23APR08	06MAY08	■ 1st Resubmittal Substructure B657																																																																							
A1 366770	VDOT Design Review Superstructure Approval	21	07MAY08	27MAY08	■ VDOT Design Review Superstructure Approval B657																																																																							
A1 367170	VDOT Design Review Substructure Approval	21	07MAY08	27MAY08	■ VDOT Design Review Substructure Approval B657																																																																							
A1 360388	Fab / Deliver Rebar B657	45	28MAY08	31JUL08	■ Fab / Deliver Rebar B657																																																																							
A1 360389	B657 Structural Steel Shop Drawings	30	28MAY08	09JUL08	■ B657 Structural Steel Shop Drawings																																																																							
A1 360087	B657 Procure Structural Steel	120	10JUL08	13JAN09	■ B657 Procure Structural Steel																																																																							
A1 360058	Utility Relocation Verizon - Bridge 657	180	12OCT08	09APR09	■ Utility Relocation Verizon - Bridge 657																																																																							
A1 360062	Construct Temporary Bridge B657	75	05DEC08	09APR09	■ Construct Temporary Bridge B657																																																																							
A1 360650	MOT Shift Beltway Trfc @ B657 for WB Piers	3	30JAN09	03FEB09	■ MOT Shift Beltway Trfc @ B657 for WB Piers																																																																							
A1 360318	Support of Excav - Center Pier @ B657 WB	6	04FEB09	12FEB09	■ Support of Excav - Center Pier @ B657 WB																																																																							
A1 361801	Structure Excavation for Piers @ Bridge B657	9	13FEB09	27FEB09	■ Structure Excavation for Piers @ Bridge B657 WB																																																																							
A1 360610	Drilled Shafts 54", Piers 1, 2 & 3 @ B657 WB	15	02MAR09	24MAR09	■ Drilled Shafts 54", Piers 1, 2 & 3 @ B657 WB																																																																							
A1 361150	MOT Shift WB Bridge Traf. onto Temp. Bridg .	2	08APR09	09APR09	■ MOT Shift WB Bridge Traf. onto Temp. Bridg . 657																																																																							
A1 360218	Temp Longitudinal Shoring @ Abuts A&B B657	13	13APR09	30APR09	■ Temp Longitudinal Shoring @ Abuts A&B B657																																																																							
A1 360254	Demo Existing WB Bridge (B657 WB)	50	01MAY09	21JUL09	■ Demo Existing WB Bridge (B657 WB)																																																																							
A1 361701	Structure Excavation - Abutments @ B657 WB	12	22JUL09	06AUG09	■ Structure Excavation - Abutments @ B657 WB																																																																							
A1 360109	Drive Piles/Tests 12x53 H Piles @ Abuts B657	6	07AUG09	17AUG09	■ Drive Piles/Tests 12x53 H Piles @ Abuts B657 WB																																																																							
A1 360144	F/R/P Substructure - Abutments A&B @ B657	45	18AUG09	28OCT09	■ F/R/P Substructure - Abutments A&B @ B657 WB																																																																							
A1 360750	F/R/P Substructure for Piers @ Bridge (B657)	50	18AUG09	04NOV09	■ F/R/P Substructure for Piers @ Bridge (B657 WB)																																																																							
A1 360113	Set Bearings @ Bridge (B657 WB)	6	05NOV09	16NOV09	■ Set Bearings @ Bridge (B657 WB)																																																																							
A1 360112	Erect Structural Steel @ Bridge (B657 WB)	24	09MAR10	14APR10	■ Erect Structural Steel @ Bridge (B657 WB)																																																																							
A1 360158	Utility Relocation to New WB Bridge (B657 EB)	55	15APR10	08JUN10	■ Utility Relocation to New WB Bridge (B657 EB)																																																																							
A1 360111	F/R/P Bridge Deck @ Bridge (B657 WB)	40	09JUN10	11AUG10	■ F/R/P Bridge Deck @ Bridge (B657 WB)																																																																							
A1 360124	F/R/P Approach Slabs @ Bridge (B657 WB)	15	12AUG10	02SEP10	■ F/R/P Approach Slabs @ Bridge (B657 WB)																																																																							
A1 360123	F/R/P Parapets @ Bridge (B657 WB)	10	03SEP10	21SEP10	■ F/R/P Parapets @ Bridge (B657 WB)																																																																							
A1 360240	Bridge Finishes @ Bridge (B657 WB)	10	22SEP10	05OCT10	■ Bridge Finishes @ Bridge (B657 WB)																																																																							
A1 360950	MOT Shift EB Traffic onto New WB Brg @ B657	2	06OCT10	07OCT10	■ MOT Shift EB Traffic onto New WB Brg @ B657																																																																							
A1 360154	Demo Existing EB Bridge (B657 EB)	50	08OCT10	03JAN11	■ Demo Existing EB Bridge (B657 EB)																																																																							
A1 360209	Drive Piles/Tests 12x53 H Piles @ Abuts B657	6	04JAN11	12JAN11	■ Drive Piles/Tests 12x53 H Piles @ Abuts B657 EB																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 361050	MOT Shift Beltway Trfc @ B657 for EB Piers	3	04JAN11	06JAN11	MOT Shift Beltway Trfc @ B657 for EB Piers																																																																							
A1 361901	Structure Excavation Abutments @ Bridge B657	12	04JAN11	25JAN11	Structure Excavation Abutments @ Bridge B657 EB																																																																							
A1 360710	Drilled Shafts 54", Piers 1, 2 & 3 @ B657 EB	15	07JAN11	02FEB11	Drilled Shafts 54", Piers 1, 2 & 3 @ B657 EB																																																																							
A1 360244	F/R/P Substructure Abutments A&B @ B657 EB	45	13JAN11	25MAR11	F/R/P Substructure Abutments A&B @ B657 EB																																																																							
A1 360418	Support of Excav - Center Pier @ B657 EB	6	03FEB11	11FEB11	Support of Excav - Center Pier @ B657 EB																																																																							
A1 362001	Structure Excavation for Piers @ Bridge B657 EB	9	14FEB11	25FEB11	Structure Excavation for Piers @ Bridge B657 EB																																																																							
A1 360016	F/R/P Substructure for Piers @ Bridge (B657 EB)	50	28MAR11	13JUN11	F/R/P Substructure for Piers @ Bridge (B657 EB)																																																																							
A1 360213	Set Bearings @ Bridge (B657 EB)	6	14JUN11	22JUN11	Set Bearings @ Bridge (B657 EB)																																																																							
A1 360212	Erect Structural Steel @ Bridge (B657 EB)	24	23JUN11	29JUL11	Erect Structural Steel @ Bridge (B657 EB)																																																																							
A1 360211	F/R/P Bridge Deck @ Bridge (B657 EB)	40	19MAR12	17MAY12	F/R/P Bridge Deck @ Bridge (B657 EB)																																																																							
A1 360518	Rmv Shoring & Const Abut Wingwalls @ B657 W	15	18MAY12	12JUN12	Rmv Shoring & Const Abut Wingwalls @ B657 W Side																																																																							
A1 360618	Rmv Shoring & Const Abut Wingwalls @ B657 E	15	18MAY12	12JUN12	Rmv Shoring & Const Abut Wingwalls @ B657 E Side																																																																							
A1 360224	F/R/P Approach Slabs @ Bridge (B657 EB)	15	13JUN12	05JUL12	F/R/P Approach Slabs @ Bridge (B657 EB)																																																																							
A1 360223	F/R/P Parapet Bridge 657 EB	10	06JUL12	23JUL12	F/R/P Parapet Bridge 657 EB																																																																							
A1 360162	Remove Temporary Bridge (B657)	30	24JUL12	06SEP12	Remove Temporary Bridge (B657)																																																																							
A1 360256	Roadway Tie-ins @ New B657 EB	20	24JUL12	22AUG12	Roadway Tie-ins @ New B657 EB																																																																							
A1 360340	Bridge Finishes @ Bridge (B657 EB)	10	24JUL12	06AUG12	Bridge Finishes @ Bridge (B657 EB)																																																																							
A1 360850	MOT Shift WB Bridge Traffic onto New B657 WB	2	07AUG12	08AUG12	MOT Shift WB Bridge Traffic onto New B657 WBI																																																																							
A1 360499	I-495/LEESBURG ON/OFF RAMPS COMPLETE	0		22AUG12	I-495/LEESBURG ON/OFF RAMPS COMPLETE																																																																							
A1 360399	LEESBURG PIKE BRIDGE COMPLETE	0		06SEP12	LEESBURG PIKE BRIDGE COMPLETE																																																																							
Retaining Wall RW-1																																																																												
A1 360101	Excav - Ret Wall 6-RW1 - NB 961+00-969+00,	7	06APR10	15APR10	Excav - Ret Wall 6-RW1 - NB 961+00-969+00, CIP																																																																							
A1 360029	Const/BF - RW 6-RW1 - NB 961+00-969+00, CIP	73	08SEP10	25APR11	Const/BF - RW 6-RW1 - NB 961+00-969+00, CIP																																																																							
Retaining Wall RW-3																																																																												
A1 360201	Exc - Ret Wall 6-RW3 - SB 959+20-964+20, Dr	3	28APR10	30APR10	Exc - Ret Wall 6-RW3 - SB 959+20-964+20, Dr Sh																																																																							
A1 360129	Const/BF - RW 6-RW3 - SB 959+20-964+20, Dr	17	30SEP10	26OCT10	Const/BF - RW 6-RW3 - SB 959+20-964+20, Dr Sh																																																																							
Retaining Wall RW-4A																																																																												
A1 360301	Exc - Ret Wall 6-RW4A - SB 965+50-974+00,	4	28APR10	03MAY10	Exc - Ret Wall 6-RW4A - SB 965+50-974+00, CIP																																																																							
A1 360229	Const/BF - RW 6-RW4A - SB 965+50-974+00,	76	26APR11	23AUG11	Const/BF - RW 6-RW4A - SB 965+50-974+00, CIP																																																																							
Retaining Wall RW-4B																																																																												
A1 360401	Exc - Ret Wall 6-RW4B - SB 976+00-986+25,	6	27MAY10	04JUN10	Exc - Ret Wall 6-RW4B - SB 976+00-986+25, SP&L																																																																							
A1 360329	Const/BF - RW 6-RW4B - SB 976+00-986+25,	29	07JUN10	22JUL10	Const/BF - RW 6-RW4B - SB 976+00-986+25, SP&L																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																																																																																			
Retaining Wall RW-5A																																																																																																																																																				
A1 360501	Exc - Ret Wall 6-RW5A - NB 971+30-974+80, Dr	2	24AUG10	25AUG10	Exc - Ret Wall 6-RW5A - NB 971+30-974+80, Dr Sh																																																																																																																																															
A1 360429	Const/BF - RW 6-RW5A - NB 971+30-974+80, Dr	12	31AUG10	17SEP10	■Const/BF - RW 6-RW5A - NB 971+30-974+80, Dr Sh																																																																																																																																															
Retaining Wall RW-5B																																																																																																																																																				
A1 360601	Exc - RW 6-RW5B - NB 977+00-982+00 & LSE,	6	24MAY10	01JUN10	Exc - RW 6-RW5B - NB 977+00-982+00 & LSE, SP&L																																																																																																																																															
A1 360529	Const/BF: RW 6-RW5B, NB 977+00-982+00	33	31AUG10	21OCT10	■Const/BF: RW 6-RW5B, NB 977+00-982+00 &LSE, SP&L																																																																																																																																															
Retaining Wall RW-7																																																																																																																																																				
A1 360701	Excav - Ret Wall 6-RW7 LEN 12+00-13+50, CIP	6	21JAN10	28JAN10	Excav - Ret Wall 6-RW7 LEN 12+00-13+50, CIP																																																																																																																																															
A1 360629	Const/BF - Ret Wall 6-RW7 LEN 12+00-13+50,	26	25JUN10	04AUG10	■Const/BF - Ret Wall 6-RW7 LEN 12+00-13+50, CIP																																																																																																																																															
Retaining Wall RW-8																																																																																																																																																				
A1 360801	Excav - Ret Wall 6-RW8 - LEN 15+00-21+00,	3	21JAN10	25JAN10	Excav - Ret Wall 6-RW8 - LEN 15+00-21+00, MSE																																																																																																																																															
A1 360729	Const/BF - Ret Wall 6-RW8 - LEN 15+00-21+00,	16	11AUG10	02SEP10	■Const/BF - Ret Wall 6-RW8 - LEN 15+00-21+00, MSE																																																																																																																																															
A1 360039	Const Mom. Slab: RW 6-RW8 - LEN	20	03SEP10	05OCT10	■Const Mom. Slab: RW 6-RW8 - LEN 15+00-21+00, MSE																																																																																																																																															
Retaining Wall RW-9																																																																																																																																																				
A1 360901	Excav - Ret Wall 6-RW9 - LWS 14+50-16+00,	2	27MAY10	28MAY10	Excav - Ret Wall 6-RW9 - LWS 14+50-16+00, CIP																																																																																																																																															
A1 360829	Const/BF - Ret Wall 6-RW9 - LWS 14+50-16+00,	26	01JUN10	12JUL10	■Const/BF - Ret Wall 6-RW9 - LWS 14+50-16+00, CIP																																																																																																																																															
Retaining Wall RW-10A																																																																																																																																																				
A1 361001	Exc - Ret Wall 6-RW10A - NB 999+50-1003+65,	2	21JAN10	22JAN10	Exc - Ret Wall 6-RW10A - NB 999+50-1003+65, MSE																																																																																																																																															
A1 360929	Const/BF - RW 6-RW10A - NB 999+50-1003+65,	15	03SEP10	28SEP10	■Const/BF - RW 6-RW10A - NB 999+50-1003+65, MSE																																																																																																																																															
A1 360139	Const Moment Slab: RW 6-RW10A- NB	14	29SEP10	19OCT10	■Const Moment Slab: RW 6-RW10A- NB 999+50-1003+65																																																																																																																																															
Retaining Wall RW-10B																																																																																																																																																				
A1 361101	Exc - Ret Wall 6-RW10B - NB 1003+15-1006+65,	4	21JAN10	26JAN10	Exc - Ret Wall 6-RW10B - NB 1003+15-1006+65, CIP																																																																																																																																															
A1 361029	Const/BF - RW 6-RW10B - NB	40	07JUL10	07SEP10	■Const/BF - RW 6-RW10B - NB 1003+15-1006+65, CIP																																																																																																																																															
Retaining Wall RW-10C																																																																																																																																																				
A1 361201	Exc - RW 6-RW10C - NB 1006+25-1010+00,	2	21JAN10	22JAN10	Exc - RW 6-RW10C - NB 1006+25-1010+00, SP&Lag																																																																																																																																															
A1 361129	Const/BF - RW 6-RW10C - NB	16	05AUG10	30AUG10	■Const/BF - RW 6-RW10C - NB 1006+25-1010+00, SP&L																																																																																																																																															
Retaining Wall RW-11																																																																																																																																																				
A1 361301	Excav - Ret Wall 6-RW11 - LNW 12+37-16+00,	3	17JUN10	22JUN10	Excav - Ret Wall 6-RW11 - LNW 12+37-16+00, CIP																																																																																																																																															
A1 361229	Const/BF - RW 6-RW11 - LNW 12+37-16+00,	41	15NOV10	09MAY11	Const/BF - RW 6-RW11 - LNW 12+37-16+00, CIP 																																																																																																																																															
Retaining Wall RW-14																																																																																																																																																				
A1 361401	Exc - Ret Wall 6-RW14 - NB 978+00-982+50,	2	24AUG10	25AUG10	Exc - Ret Wall 6-RW14 - NB 978+00-982+50, MSE																																																																																																																																															
A1 361329	Const/BF - RW 6-RW14 - NB 978+00-982+50,	18	26AUG10	23SEP10	■Const/BF - RW 6-RW14 - NB 978+00-982+50, MSE																																																																																																																																															
A1 360239	Const Moment Slab - RW 6-RW14 - NB	15	24SEP10	15OCT10	■Const Moment Slab - RW 6-RW14 - NB 978+00-982+50																																																																																																																																															
Retaining Wall RW-15																																																																																																																																																				
A1 361501	Excav - Ret Wall 6-RW15 - SB 977+50-982+50,	3	28APR10	30APR10	Excav - Ret Wall 6-RW15 - SB 977+50-982+50, MSE																																																																																																																																															

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 361429	Const/BF - RW 6-RW15 - SB 977+50-982+50,	18	26AUG10	23SEP10	■ Const/BF - RW 6-RW15 - SB 977+50-982+50, MSE																																																																							
A1 360339	Const Moment Slab - RW 6-RW15 - SB	17	24SEP10	19OCT10	■ Const Moment Slab - RW 6-RW15 - SB 977+50-982+50																																																																							
Sound Wall SW-1																																																																												
A1 360088	Fab / Deliver Sound Wall Panels	45	17MAR08	20MAY08	■ Fab / Deliver Sound Wall Panels																																																																							
A1 360060	Sound Wall 6-SW1 / 5-SW9 NB 934+00 -	45	13APR10	22JUN10	■ Sound Wall 6-SW1 / 5-SW9 NB 934+00 - 945+50																																																																							
Sound Wall SW-1A																																																																												
A1 360188	Fab / Deliver Sound Wall Panels	45	17MAR08	20MAY08	■ Fab / Deliver Sound Wall Panels																																																																							
A1 360460	Sound Wall 6-SW1A SB Sta. 939+50 - 946+50	37	23JUN10	18AUG10	■ Sound Wall 6-SW1A SB Sta. 939+50 - 946+50																																																																							
Sound Wall SW-2																																																																												
A1 360788	Fab / Deliver Sound Wall Panels	45	17MAR08	20MAY08	■ Fab / Deliver Sound Wall Panels																																																																							
A1 360160	Sound Wall 6-SW2 NB Sta. 946+00 - 974+00	66	26APR11	05AUG11	■ Sound Wall 6-SW2 NB Sta. 946+00 - 974+00																																																																							
Sound Wall SW-3																																																																												
A1 360988	Fab / Deliver Sound Wall Panels	45	17MAR08	20MAY08	■ Fab / Deliver Sound Wall Panels																																																																							
A1 360360	Sound Wall 6-SW3 SB Sta. 947+50 - 973+50	63	24AUG11	02DEC11	■ Sound Wall 6-SW3 SB Sta. 947+50 - 973+50																																																																							
Sound Wall SW-4																																																																												
A1 361088	Fab / Deliver Sound Wall Panels	45	17MAR08	20MAY08	■ Fab / Deliver Sound Wall Panels																																																																							
A1 360260	Sound Wall 6-SW4 NB Sta. 1003+00 - 1010+00	38	08SEP10	04NOV10	■ Sound Wall 6-SW4 NB Sta. 1003+00 - 1010+00																																																																							
Box Culvert @ 969+00 SB																																																																												
A1 360018	SOE B.Culvert6x4 SB@969+00 Sect-6	15	29OCT08	21NOV08	■ SOE B.Culvert6x4 SB@969+00 Sect-6																																																																							
A1 360001	Stru.Exc/Bed.Mat'l B.Culvert6x4 SB @969+00	5	24NOV08	02DEC08	■ Stru.Exc/Bed.Mat'l B.Culvert6x4 SB @969+00 S-6																																																																							
A1 360033	Set & Bkfill B.Culvert6x4 SB @969+00 Sect-6	10	16MAR09	30MAR09	■ Set & Bkfill B.Culvert6x4 SB @969+00 Sect-6																																																																							
PROJECT SECTION 7 Sta. 1010+00 to 1118+50																																																																												
Section 7																																																																												
A1 370099	Start of Design Section 7	0	02JAN08		◆ Start of Design Section 7																																																																							
A1 374471	ROW Plans Section 7	10	02JAN08	15JAN08	■ ROW Plans Section 7																																																																							
A1 374571	Clear & Grub Plans Section 7	80	02JAN08	29APR08	■ Clear & Grub Plans Section 7																																																																							
A1 374671	MOT Plans Design Section 7	28	02JAN08	13FEB08	■ MOT Plans Design Section 7																																																																							
A1 374771	Retaining Wall Plans Design Section 7	61	02JAN08	01APR08	■ Retaining Wall Plans Design Section 7																																																																							
A1 374871	Sound Walls Design Section 7	25	02JAN08	07FEB08	■ Sound Walls Design Section 7																																																																							
A1 375071	Ductbank Design Section 7	10	02JAN08	15JAN08	■ Ductbank Design Section 7																																																																							
A1 375871	ROW 100% Section 7	0	16JAN08		◆ ROW 100% Section 7																																																																							
A1 375971	VDOT Review ROW 100% Section 7	21	16JAN08	05FEB08	■ VDOT Review ROW 100% Section 7																																																																							
A1 378271	Ductbank 100% Section 7	0	16JAN08		◆ Ductbank 100% Section 7																																																																							
A1 378371	VDOT Revirew Ductbank 100% Section 7	21	16JAN08	05FEB08	■ VDOT Revirew Ductbank 100% Section 7																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 376071	1st Resubmittal ROW Plan Section 7	10	06FEB08	21FEB08	■ 1st Resubmittal ROW Plan Section 7																																																																							
A1 378471	1st Resubmittal Ductbank Section 7	10	06FEB08	21FEB08	■ 1st Resubmittal Ductbank Section 7																																																																							
A1 377471	Sound Walls 100% Section 7	0	08FEB08		◆ Sound Walls 100% Section 7																																																																							
A1 377571	VDOT Review Soundwall 100% Section 7	21	08FEB08	28FEB08	■ VDOT Review Soundwall 100% Section 7																																																																							
A1 376671	MOT 100% Section 7	0	14FEB08		◆ MOT 100% Section 7																																																																							
A1 376771	VDOT Review MOT 100% Section 7	21	14FEB08	05MAR08	■ VDOT Review MOT 100% Section 7																																																																							
A1 376171	VDOT Design Review ROW Approval Section 7	21	22FEB08	13MAR08	■ VDOT Design Review ROW Approval Section 7																																																																							
A1 378571	VDOT Design Review Ductbank Approval Section	21	22FEB08	13MAR08	■ VDOT Design Review Ductbank Approval Section 7																																																																							
A1 377671	1st Resubmittal Sound Walls Section 7	10	29FEB08	13MAR08	■ 1st Resubmittal Sound Walls Section 7																																																																							
A1 376871	1st Resubmittal MOT Section 7	10	06MAR08	19MAR08	■ 1st Resubmittal MOT Section 7																																																																							
A1 377771	VDOT Design Review Sound Walls Approval	21	14MAR08	03APR08	■ VDOT Design Review Sound Walls Approval Sec. 7																																																																							
A1 376971	VDOT Design Review MOT Approval Section 7	21	20MAR08	09APR08	■ VDOT Design Review MOT Approval Section 7																																																																							
A1 377071	Retaining Walls 100% Section 7	0	02APR08		◆ Retaining Walls 100% Section 7																																																																							
A1 377171	VDOT Review Retaining Walls 100% Section 7	21	02APR08	22APR08	■ VDOT Review Retaining Walls 100% Section 7																																																																							
A1 377271	1st Resubmittal Retaining Walls Section 7	10	23APR08	06MAY08	■ 1st Resubmittal Retaining Walls Section 7																																																																							
A1 374971	Grading & Drainage Plans Section 7	110	30APR08	09OCT08	■ Grading & Drainage Plans Section 7																																																																							
A1 375771	Final Roadway Design Section 7	166	30APR08	08JAN09	■ Final Roadway Design Section 7																																																																							
A1 376271	Clear & Grub 100% Section 7	0	30APR08		◆ Clear & Grub 100% Section 7																																																																							
A1 376371	VDOT Review Clearing/Grubbing 100% Section 7	21	30APR08	20MAY08	■ VDOT Review Clearing/Grubbing 100% Section 7																																																																							
A1 377371	VDOT Design Review Retain. Walls Approval	21	07MAY08	27MAY08	■ VDOT Design Review Retain. Walls Approval Sec. 7																																																																							
A1 376471	1st Resubmittal Clear & Grub Section 7	10	21MAY08	04JUN08	■ 1st Resubmittal Clear & Grub Section 7																																																																							
A1 376571	VDOT Design Review Clear/Grub Approval Sec.	21	05JUN08	25JUN08	■ VDOT Design Review Clear/Grub Approval Sec. 7																																																																							
A1 377871	Drainage/Grading 100% Section 7	0	10OCT08		◆ Drainage/Grading 100% Section 7																																																																							
A1 377971	VDOT Review Drain/Grading 100% Section 7	21	10OCT08	30OCT08	■ VDOT Review Drain/Grading 100% Section 7																																																																							
A1 378071	1st Resubmittal Drainage/Grading Section 7	10	31OCT08	14NOV08	■ 1st Resubmittal Drainage/Grading Section 7																																																																							
A1 378171	VDOT Design Review Drain/Grading Approval	21	15NOV08	05DEC08	■ VDOT Design Review Drain/Grading Approval Sec. 7																																																																							
A1 378771	VDOT Review Final Roadway 100% Section 7	21	09JAN09	29JAN09	■ VDOT Review Final Roadway 100% Section 7																																																																							
A1 378671	Final Roadway 100% Section 7	0	12JAN09		◆ Final Roadway 100% Section 7																																																																							
A1 378871	1st Resubmittal Final Roadway Section 7	10	30JAN09	12FEB09	■ 1st Resubmittal Final Roadway Section 7																																																																							
A1 378971	VDOT Design Review Final Roadway Approval	21	13FEB09	05MAR09	■ VDOT Design Review Final Roadway Approval Sec. 7																																																																							
Section Work																																																																												
A1 370050	MOT: Initial Temp Barr/Temp Stripe/E&S, NB Sec	21	11APR08	13MAY08	■ MOT: Initial Temp Barr/Temp Stripe/E&S, NB Sec 7																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 370150	MOT: Initial Temp Barr/Temp Stripe/E&S, SB Sec 7	21	11APR08	13MAY08	■ MOT: Initial Temp Barr/Temp Stripe/E&S, SB Sec 7																																																																							
A1 370558	Design/Relocate Dominion Power Pole	300	13JUN08	08APR09	■ Design/Relocate Dominion Power Pole																																																																							
A1 370135	Clear & Grub SB Section - 7	44	26JUN08	03SEP08	■ Clear & Grub SB Section - 7																																																																							
A1 370303	Embankment SB Sta. 1052+00-1113+60	86	26JUN08	07NOV08	■ Embankment SB Sta. 1052+00-1113+60																																																																							
A1 370082	ROW Aquisition Activity	126	30JUL08	11FEB09	■ ROW Aquisition Activity																																																																							
A1 370203	Embankment SB Sta. 1024+00-1052+00	95	04SEP08	27MAY09	■ Embankment SB Sta. 1024+00-1052+00																																																																							
A1 370302	Excavation SB Sta. 1052+00-1113+60	16	04SEP08	29SEP08	■ Excavation SB Sta. 1052+00-1113+60																																																																							
A1 370202	Excavation SB Sta. 1024+00-1052+00	152	30SEP08	18SEP09	■ Excavation SB Sta. 1024+00-1052+00																																																																							
A1 370035	Clear & Grub NB Section - 7	44	03NOV08	22JAN09	■ Clear & Grub NB Section - 7																																																																							
A1 370028	Exc/Inst/Bkf Deep Drng Pipe SB Sec 7	8	08DEC08	18DEC08	■ Exc/Inst/Bkf Deep Drng Pipe SB Sec 7																																																																							
A1 370356	Construct Ramp CWS	24	16APR09	22MAY09	■ Construct Ramp CWS																																																																							
A1 371456	Construct Ramp SBH	50	15MAY09	03AUG09	■ Construct Ramp SBH																																																																							
A1 372356	Construct Ramp CNW	30	26MAY09	09JUL09	■ Construct Ramp CNW																																																																							
A1 370556	Construct Ramp CES	20	13JUL09	11AUG09	■ Construct Ramp CES																																																																							
A1 370456	Construct Ramp CNE	20	12AUG09	11SEP09	■ Construct Ramp CNE																																																																							
A1 370002	Excavation NB Sta. 1022+50-1060+50	5	24AUG09	28AUG09	■ Excavation NB Sta. 1022+50-1060+50																																																																							
A1 370102	Excavation NB Sta. 1060+50-1118+50	5	31AUG09	04SEP09	■ Excavation NB Sta. 1060+50-1118+50																																																																							
A1 370756	Construct Ramp CEN	15	14SEP09	05OCT09	■ Construct Ramp CEN																																																																							
A1 371756	Construct Ramp DTWSH	30	28SEP09	13NOV09	■ Construct Ramp DTWSH																																																																							
A1 370005	Signalization @ Fashion Blvd & Jones Rd - Sec 7	70	06OCT09	03FEB10	■ Signalization @ Fashion Blvd & Jones Rd - Sec 7																																																																							
A1 370656	Construct Ramp CSE	15	17NOV09	01APR10	■ Construct Ramp CSE																																																																							
A1 370228	Exc/Inst/Bkf Surf Drng Pipe SB Sec 7	35	22JAN10	17MAR10	■ Exc/Inst/Bkf Surf Drng Pipe SB Sec 7																																																																							
A1 371356	Construct Ramp NBH	50	16MAR10	01JUN10	■ Construct Ramp NBH																																																																							
A1 370128	Exc/Inst/Bkf Surf Drng Pipe NB Sec 7	35	18MAR10	11MAY10	■ Exc/Inst/Bkf Surf Drng Pipe NB Sec 7																																																																							
A1 370003	Embankment NB Sta. 1022+50-1060+50	9	13APR10	26APR10	■ Embankment NB Sta. 1022+50-1060+50																																																																							
A1 370103	Embankment NB Sta. 1060+50-1118+50	19	27APR10	25MAY10	■ Embankment NB Sta. 1060+50-1118+50																																																																							
A1 371556	Construct Ramp DARNW1	35	28APR10	22JUN10	■ Construct Ramp DARNW1																																																																							
A1 370107	Base & Intermediate Asph Pvmt Courses, SB	40	17JUN10	18AUG10	■ Base & Intermediate Asph Pvmt Courses, SB Sec 7																																																																							
A1 370526	Place Subbase SB GP, Sec 7	45	17JUN10	26AUG10	■ Place Subbase SB GP, Sec 7																																																																							
A1 371856	Construct Ramp DTRNW1	20	23JUN10	23JUL10	■ Construct Ramp DTRNW1																																																																							
A1 372056	Construct Ramp DTWS	35	26JUL10	16SEP10	■ Construct Ramp DTWS																																																																							
A1 370019	Communications Dtbk & F.O. Line - NB, Section	45	18AUG10	21OCT10	■ Communications Dtbk & F.O. Line - NB, Section 7																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 370026	Place Subbase NB GP, Sec 7	55	18AUG10	12NOV10																																					Place Subbase NB GP, Sec 7																																			
A1 370320	RdSide Conduit/Pullbox/Conductor NB Sec. 7	45	18AUG10	21OCT10																																					RdSide Conduit/Pullbox/Conductor NB Sec. 7																																			
A1 370147	Lighting SB Section -7	75	19AUG10	17DEC10																																					Lighting SB Section -7																																			
A1 370168	Guardrail SB Section - 7	36	19AUG10	14OCT10																																					Guardrail SB Section - 7																																			
A1 370219	Communications Dtbk & F.O. Line - SB Section 7	45	27AUG10	01NOV10																																					Communications Dtbk & F.O. Line - SB Section 7																																			
A1 370220	RdSide Conduit/Pullbox/Conductor SB Sec. 7	45	27AUG10	01NOV10																																					RdSide Conduit/Pullbox/Conductor SB Sec. 7																																			
A1 370007	Base & Intermediate Asph Pvm Courses, NB	47	15NOV10	23JUN11																																					Base & Intermediate Asph Pvm Courses, NB Sec 7																																			
A1 370108	Asph Surface Crs & Striping SB Gen'l Purp, Sec	17	18APR11	12MAY11																																					Asph Surface Crs & Striping SB Gen'l Purp, Sec 7																																			
A1 370350	MOT: Shift SB Beltway Traffic to Outside, Sec 7	11	13MAY11	31MAY11																																					MOT: Shift SB Beltway Traffic to Outside, Sec 7																																			
A1 370726	Place Subbase Median SB, Sec. 7	21	01JUN11	01JUL11																																					Place Subbase Median SB, Sec. 7																																			
A1 370068	Guardrail NB Section - 7	36	24JUN11	18AUG11																																					Guardrail NB Section - 7																																			
A1 370047	Lighting NB Section -7	75	29JUN11	25OCT11																																					Lighting NB Section -7																																			
A1 370008	Asph Surface Crs & Striping NB Gen'l Purp, Sec	17	16SEP11	12OCT11																																					Asph Surface Crs & Striping NB Gen'l Purp, Sec 7																																			
A1 370250	MOT: Shift NB Beltway Traffic to Outside, Sec 7	11	13OCT11	28OCT11																																					MOT: Shift NB Beltway Traffic to Outside, Sec 7																																			
A1 370626	Place Subbase Median NB, Sec. 7	20	31OCT11	26MAR12																																					Place Subbase Median NB, Sec. 7																																			
A1 370121	Install Roadside FO Comm. Equip. SB Sec 7	10	09NOV11	29NOV11																																					Install Roadside FO Comm. Equip. SB Sec 7																																			
A1 370025	Hot Lanes Toll Gath. Struct. & Cabinet NB Sec 7	75	01FEB12	25MAY12																																					Hot Lanes Toll Gath. Struct. & Cabinet NB Sec 7																																			
A1 370125	Hot Lanes Toll Gath. Struct. & Cabinet SB Sec.7	75	02FEB12	29MAY12																																					Hot Lanes Toll Gath. Struct. & Cabinet SB Sec.7																																			
A1 370021	Install Roadside FO Comm. Equip. NB Sec 7	10	15MAR12	29MAR12																																					Install Roadside FO Comm. Equip. NB Sec 7																																			
A1 370034	Place/BkFil Roadway Median Underdrain, Sec. 7	10	27MAR12	09APR12																																					Place/BkFil Roadway Median Underdrain, Sec. 7																																			
A1 370242	FRP Median Roadway Barrier, Section 7	20	11APR12	09MAY12																																					FRP Median Roadway Barrier, Section 7																																			
A1 370207	Base/Intermed. Asph Pvm Courses, NB, Med.	32	11MAY12	29JUN12																																					Base/Intermed. Asph Pvm Courses, NB, Med. Sec 7																																			
A1 370307	Base/Intermed. Asph Pvm Courses, SB, Med.	32	11MAY12	29JUN12																																					Base/Intermed. Asph Pvm Courses, SB, Med. Sec 7																																			
A1 370208	Asph Surface Crs & Striping - NB HOT Lanes	15	02JUL12	25JUL12																																					Asph Surface Crs & Striping - NB HOT Lanes Sec 7																																			
A1 370308	Asph Surface Crs & Striping - SB HOT Lanes Sec	9	26JUL12	07AUG12																																					Asph Surface Crs & Striping - SB HOT Lanes Sec 7																																			
A1 370199	SECTION 7 COMPLETE	0		29NOV12																																					SECTION 7 COMPLETE																																			
Bridge B626 NB HOT																																																																												
A1375B70	Superstructure Design B626	65	04FEB09	06MAY09																																					Superstructure Design B626																																			
A1375M70	Substructure Design B626	56	18FEB09	06MAY09																																					Substructure Design B626																																			
A1375C70	B626 Superstructure 100%	0	07MAY09																																						B626 Superstructure 100%																																			
A1375D70	VDOT Review Superstructure 100% B626	21	07MAY09	27MAY09																																					VDOT Review Superstructure 100% B626																																			
A1375I70	B626 Substructure 100%	0	07MAY09																																						B626 Substructure 100%																																			

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																							
A1375J70	VDOT Review Substructure 100% B626	21	07MAY09	27MAY09													■ VDOT Review Substructure 100% B626																																																																							
A1375E70	1st Resubmittal Superstructure B626	10	28MAY09	10JUN09													■ 1st Resubmittal Superstructure B626																																																																							
A1375K70	1st Resubmittal Substructure B626	10	28MAY09	10JUN09													■ 1st Resubmittal Substructure B626																																																																							
A1375F70	VDOT Design Review Superstruct. Approval	21	11JUN09	01JUL09													■ VDOT Design Review Superstruct. Approval B626																																																																							
A1375L70	VDOT Design Rev. Substructure Approv B626	21	11JUN09	01JUL09													■ VDOT Design Rev. Substructure Approv B626																																																																							
A1375A88	Fab / Deliver Rebar B626	45	02JUL09	03SEP09													■ Fab / Deliver Rebar B626																																																																							
A1375G89	B626 Precast Concrete Girders Shop Drawings	30	02JUL09	13AUG09													■ B626 Precast Concrete Girders Shop Drawings																																																																							
A1375H87	Procure 626 Precast Concrete Girders	120	14AUG09	18FEB10													■ Procure 626 Precast Concrete Girders																																																																							
A1 373154	Demo' Exist. Bridge @ Exist. old 626	25	22OCT10	02DEC10													■ Demo' Exist. Bridge @ Exist. old 626																																																																							
A1 370518	Temp Long. Shoring Betw Ex SB & NB Abut's @	5	03DEC10	09DEC10													■ Temp Long. Shoring Betw Ex SB & NB Abut's @ B626																																																																							
A1 371150	MOT:Shift Trfc on Rt 123 for Pier Const B626	4	13DEC10	16DEC10													■ MOT:Shift Trfc on Rt 123 for Pier Const B626 HOT																																																																							
A1 370618	Support of Excav for Center Pier @ B626 HOT	10	17DEC10	05JAN11													■ Support of Excav for Center Pier @ B626 HOT																																																																							
A1 370454	Demo Ex Center Pier Ftg @ B626 HOT Lane Brg	5	06JAN11	13JAN11													■ Demo Ex Center Pier Ftg @ B626 HOT Lane Brg																																																																							
A1 370554	Removal of Ex. Piles @ Center Pier, B626 HOT	5	18JAN11	25JAN11													■ Removal of Ex. Piles @ Center Pier, B626 HOT																																																																							
A1 370310	Drilled Shafts, 54" for Center Pier @ B626 HOT	9	26JAN11	07FEB11													■ Drilled Shafts, 54" for Center Pier @ B626 HOT																																																																							
A1 370516	F/R/P Substructure Center Pier @ B626 HOT	22	08FEB11	14MAR11													■ F/R/P Substructure Center Pier @ B626 HOT																																																																							
A1 371250	Move Rt 123 Trfc from Outsd to Inside, B626	2	15MAR11	16MAR11													■ Move Rt 123 Trfc from Outsd to Inside, B626 HOT																																																																							
A1 373701	Structure Exc for Abut's @ B626 HOT Lane Brg	7	17MAR11	28MAR11													■ Structure Exc for Abut's @ B626 HOT Lane Brg																																																																							
A1 371409	Drive 12x53 H-Piles w/Casing @ Abuts, B626	8	29MAR11	07APR11													■ Drive 12x53 H-Piles w/Casing @ Abuts, B626 HOT																																																																							
A1 373329	MSE Walls & Temp Wire Wall, Abut's A&B@	20	08APR11	09MAY11													■ MSE Walls & Temp Wire Wall, Abut's A&B@ B626 HOT																																																																							
A1 370644	F/R/P Substructure - Abutments A&B @ B626	15	11MAY11	02JUN11													■ F/R/P Substructure - Abutments A&B @ B626 HOT																																																																							
A1 370113	Set Bearings @ B626 HOT Lanes Bridge	6	03JUN11	13JUN11													■ Set Bearings @ B626 HOT Lanes Bridge																																																																							
A1 370443	Erect Precast Bulb-T Beams/Diaphragms @	10	29JUN11	14JUL11													■ Erect Precast Bulb-T Beams/Diaphragms @ B626 HOT																																																																							
A1 370711	F/R/P Bridge Deck @ HOT Lanes Bridge (B626)	18	28JUL11	24AUG11													■ F/R/P Bridge Deck @ HOT Lanes Bridge (B626)																																																																							
A1 370724	F/R/P Approach Slabs @ HOT Lanes Bridge	15	25AUG11	16SEP11													■ F/R/P Approach Slabs @ HOT Lanes Bridge (B626)																																																																							
A1 370723	F/R/P Parapets @ HOT Lanes Bridge (B626)	10	19SEP11	03OCT11													■ F/R/P Parapets @ HOT Lanes Bridge (B626)																																																																							
A1 370640	Bridge Finishes @ HOT Lanes Bridge (B626)	6	04OCT11	12OCT11													■ Bridge Finishes @ HOT Lanes Bridge (B626)																																																																							
Bridge B628																																																																																								
A1375O70	Superstructure Design B628	29	15DEC08	03FEB09													■ Superstructure Design B628																																																																							
A1376B70	Substructure Design B628	25	22DEC08	03FEB09													■ Substructure Design B628																																																																							
A1375P70	B628 Superstructure 100%	0	04FEB09														◆ B628 Superstructure 100%																																																																							
A1375Q70	VDOT Review Superstructure 100% B628	21	04FEB09	24FEB09													■ VDOT Review Superstructure 100% B628																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1375W70	B628 Substructure 100%	0	04FEB09														◆ B628 Substructure 100%																																																											
A1375X70	VDOT Review Substructure 100% B628	21	04FEB09	24FEB09													■ VDOT Review Substructure 100% B628																																																											
A1355Z70	1st Resubmittal Substructure B628	10	25FEB09	10MAR09													■ 1st Resubmittal Substructure B628																																																											
A1375R70	1st Resubmittal Superstructure B628	10	25FEB09	10MAR09													■ 1st Resubmittal Superstructure B628																																																											
A1375S70	VDOT Design Review Superstructure Approval	21	11MAR09	31MAR09													■ VDOT Design Review Superstructure Approval B628																																																											
A1376A70	VDOT Design Rev. Substructure Approv B628	21	11MAR09	31MAR09													■ VDOT Design Rev. Substructure Approv B628																																																											
A1375T89	B628 Precast Concrete Girders Shop Drawings	30	01APR09	13MAY09													■ B628 Precast Concrete Girders Shop Drawings																																																											
A1375N88	Fab / Deliver Rebar B628	45	14MAY09	20JUL09													■ Fab / Deliver Rebar B628																																																											
A1375U87	Procure 609 Precast Concrete Girders	120	14MAY09	06NOV09													■ Procure 609 Precast Concrete Girders																																																											
A1 376201	B628 Excavate Abutments	10	01APR11	15APR11																																																													■ B628 Excavate Abutments											
A1 370009	B628 Drive Abutment Piles	10	18APR11	02MAY11																																																													■ B628 Drive Abutment Piles											
A1 370029	B628 BkFill / Place MSE Wall	20	03MAY11	02JUN11																																																													■ B628 BkFill / Place MSE Wall											
A1 370044	B628 FRP Abutment Caps	12	03JUN11	22JUN11																																																													■ B628 FRP Abutment Caps											
A1 370043	B628 Erect Pre-Cast Bulb T's	10	23JUN11	07JUL11																																																													■ B628 Erect Pre-Cast Bulb T's											
A1 370011	B628 FRP Deck	25	27OCT11	07DEC11																																																													■ B628 FRP Deck											
A1 370024	B628 FRP Approach Slabs	10	08DEC11	27DEC11																																																													■ B628 FRP Approach Slabs											
A1 370023	B628 FRP Parapet	5	29FEB12	06MAR12																																																													■ B628 FRP Parapet											
A1 370040	B628 Bridge Finishes	5	07MAR12	14MAR12																																																													■ B628 Bridge Finishes											
Bridge B630																																																																												
A1 371270	Superstructure Design B630	26	21JAN09	26FEB09													■ Superstructure Design B630																																																											
A1 371370	Substructure Design B630	22	27JAN09	26FEB09													■ Substructure Design B630																																																											
A1 378170	B630 Superstructure 100%	0	27FEB09														◆ B630 Superstructure 100%																																																											
A1 378270	VDOT Review Superstructure 100% B630	21	27FEB09	19MAR09													■ VDOT Review Superstructure 100% B630																																																											
A1 378570	B630 Substructure 100%	0	27FEB09														◆ B630 Substructure 100%																																																											
A1 378670	VDOT Review Substructure 100%	21	27FEB09	19MAR09													■ VDOT Review Substructure 100%																																																											
A1 378370	1st Resubmittal Superstructure B630	10	20MAR09	02APR09													■ 1st Resubmittal Superstructure B630																																																											
A1 378770	1st Resubmittal Substructure B630	10	20MAR09	02APR09													■ 1st Resubmittal Substructure B630																																																											
A1 378470	VDOT Design Review Superstructure Approval	21	03APR09	23APR09													■ VDOT Design Review Superstructure Approval B630																																																											
A1 378870	VDOT Design Review Substructure Approval	21	03APR09	23APR09													■ VDOT Design Review Substructure Approval B630																																																											
A1 370388	Fab / Deliver Rebar B630	45	24APR09	30JUN09													■ Fab / Deliver Rebar B630																																																											
A1 371589	B630 Pre-Cast Concrete Shop Drawings	30	24APR09	08JUN09													■ B630 Pre-Cast Concrete Shop Drawings																																																											
A1 371487	630 Procure Concrete Girders	120	09JUN09	04DEC09													■ 630 Procure Concrete Girders																																																											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 373801	Access Road/Str Exc for Abutments @ B630	12	17SEP10	05OCT10	■ Access Road/Str Exc for Abutments @ B630																																																																							
A1 370010	B630 Pier 2 Drill Shafts	15	06OCT10	28OCT10	■ B630 Pier 2 Drill Shafts																																																																							
A1 370016	B630 Columns Pier 2	15	29OCT10	23NOV10	■ B630 Columns Pier 2																																																																							
A1 370017	B630 Pier 2 Cap	18	24NOV10	23DEC10	■ B630 Pier 2 Cap																																																																							
A1 371509	Drv Piles/Tests 12x53 HPiles+Csg @ Abut B630	5	28DEC10	04JAN11	■ Drv Piles/Tests 12x53 HPiles+Csg @ Abut B630																																																																							
A1 370744	F/R/P Substructure - Abutments @ Bridge (B630)	40	05JAN11	09MAR11	■ F/R/P Substructure - Abutments @ Bridge (B630)																																																																							
A1 370213	Set Bearings @ Bridge (B630)	2	11MAR11	14MAR11	■ Set Bearings @ Bridge (B630)																																																																							
A1 370543	Erect Precast Bulb-T Beams/Diaphragms @	12	15MAR11	31MAR11	■ Erect Precast Bulb-T Beams/Diaphragms @ (B630)																																																																							
A1 370811	F/R/P Bridge Deck @ Bridge (B630)	20	27SEP11	26OCT11	■ F/R/P Bridge Deck @ Bridge (B630)																																																																							
A1 370824	F/R/P Approach Slabs @ Bridge (B630)	15	27OCT11	18NOV11	■ F/R/P Approach Slabs @ Bridge (B630)																																																																							
A1 370923	F/R/P Parapets @ Bridge (B630)	7	22NOV11	02DEC11	■ F/R/P Parapets @ Bridge (B630)																																																																							
A1 370840	Bridge Finishes @ Bridge (B630)	10	05DEC11	19DEC11	■ Bridge Finishes @ Bridge (B630)																																																																							
Bridge B631 Dulles																																																																												
A1377E70	Superstructure Design B631	29	30OCT08	12DEC08	■ Superstructure Design B631																																																																							
A1377L70	Substructure Design B631	25	05NOV08	12DEC08	■ Substructure Design B631																																																																							
A1377H70	VDOT Review Superstructure B631	21	13DEC08	02JAN09	■ VDOT Review Superstructure B631																																																																							
A1377N70	VDOT Review Substructure 100% B631	21	13DEC08	02JAN09	■ VDOT Review Substructure 100% B631																																																																							
A1377G70	B631 Superstructure 100%	0	15DEC08		◆ B631 Superstructure 100%																																																																							
A1377M70	B631 Substructure 100%	0	15DEC08		◆ B631 Substructure 100%																																																																							
A1377I70	1st Resubmittal Superstructure B631	10	05JAN09	21JAN09	■ 1st Resubmittal Superstructure B631																																																																							
A1377O70	1st Resubmittal Substructure B631	10	05JAN09	21JAN09	■ 1st Resubmittal Substructure B631																																																																							
A1377J70	VDOT Design Rev. Superstruct. Approval B631	21	22JAN09	11FEB09	■ VDOT Design Rev. Superstruct. Approval B631																																																																							
A1377P70	VDOT Design Review Substruct. Approval B631	21	22JAN09	11FEB09	■ VDOT Design Review Substruct. Approval B631																																																																							
A1377D88	Fab / Deliver Rebar B631	45	12FEB09	16APR09	■ Fab / Deliver Rebar B631																																																																							
A1377K89	B631 Structural Steel Shop Drawings	30	12FEB09	26MAR09	■ B631 Structural Steel Shop Drawings																																																																							
A1377F87	Procure Structural Steel B631	120	27MAR09	17SEP09	■ Procure Structural Steel B631																																																																							
A1 370101	B631 Excavate Abutments	5	09SEP10	16SEP10	■ B631 Excavate Abutments																																																																							
A1 370409	B631 Drive Abutment Piles	10	17SEP10	01OCT10	■ B631 Drive Abutment Piles																																																																							
A1 370429	B631 BkFill / Place MSE Wall	25	04OCT10	09NOV10	■ B631 BkFill / Place MSE Wall																																																																							
A1 370015	B631 FRP Abutment Caps	25	12NOV10	23DEC10	■ B631 FRP Abutment Caps																																																																							
A1 370112	B631 Erect Structural Steel	15	28DEC10	24JAN11	■ B631 Erect Structural Steel																																																																							
A1 370211	B631 FRP Deck	18	29AUG11	26SEP11	■ B631 FRP Deck																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 370224	B631 FRP Approach Slabs	15	27SEP11	18OCT11																																																													■B631 FRP Approach Slabs											
A1 370223	B631 FRP Parapet	5	19OCT11	26OCT11																																																													■B631 FRP Parapet											
A1 370240	B631 Bridge Finishes	5	27OCT11	02NOV11																																																													■B631 Bridge Finishes											
Bridge B635 Dulles																																																																												
A1378B70	Superstructure Design B635	29	05JUN08	16JUL08																																																													■Superstructure Design B635											
A1378M70	Substructure Design B635	25	11JUN08	16JUL08																																																													■Substructure Design B635											
A1378C70	B631 Superstructure 100%	0	17JUL08																																																														◆B631 Superstructure 100%											
A1378D70	VDOT Review Superstructure 100% B631	21	17JUL08	06AUG08																																																													■VDOT Review Superstructure 100% B631											
A1378I70	B635 Substructure 100%	0	17JUL08																																																														◆B635 Substructure 100%											
A1378J70	VDOT Review Substructure 100% B635	21	17JUL08	06AUG08																																																													■VDOT Review Substructure 100% B635											
A1378E70	1st Resubmittal Superstructure B635	10	07AUG08	21AUG08																																																													■1st Resubmittal Superstructure B635											
A1378K70	1st Resubmittal Substructure B635	10	07AUG08	21AUG08																																																													■1st Resubmittal Substructure B635											
A1378F70	VDOT Design Rev. Superstruct. Approval B635	21	22AUG08	11SEP08																																																													■VDOT Design Rev. Superstruct. Approval B635											
A1378L70	VDOT Design Rev. Substructure Approv B635	21	22AUG08	11SEP08																																																													■VDOT Design Rev. Substructure Approv B635											
A1378A88	Fab / Deliver Rebar B635	45	12SEP08	18NOV08																																																													■Fab / Deliver Rebar B635											
A1378G89	B635 Precast Concrete Girders Shop Drawings	30	12SEP08	27OCT08																																																													■B635 Precast Concrete Girders Shop Drawings											
A1378H87	Procure B635 Precast Concrete Girders	120	28OCT08	29APR09																																																													■Procure B635 Precast Concrete Girders											
A1 370401	B635 Excavate Abutments	10	14JUL10	28JUL10																																																													■B635 Excavate Abutments											
A1 370609	B635 Drive Abutment Piles	7	29JUL10	06AUG10																																																													■B635 Drive Abutment Piles											
A1 370629	B635 BkFill/ Place MSE Walls	20	25AUG10	24SEP10																																																													■B635 BkFill/ Place MSE Walls											
A1 370215	B635 FRP Abutment Cap's	15	27SEP10	18OCT10																																																													■B635 FRP Abutment Cap's											
A1 370243	B635 Erect Concrete Girders	10	19OCT10	02NOV10																																																													■B635 Erect Concrete Girders											
A1 370411	B635 FRP Deck	15	09MAY11	01JUN11																																																													■B635 FRP Deck											
A1 370423	B635 FRP Parapet	5	02JUN11	08JUN11																																																													■B635 FRP Parapet											
A1 370424	B635 FRP Approach Slab	10	09JUN11	24JUN11																																																													■B635 FRP Approach Slab											
A1 370440	B635 Bridge Finishes	5	27JUN11	01JUL11																																																													■B635 Bridge Finishes											
Bridge B636 Dulles																																																																												
A1 372470	Superstructure Design B636	17	12MAY08	04JUN08																																																													■Superstructure Design B636											
A1 372570	Substructure Design B636	14	15MAY08	04JUN08																																																													■Substructure Design B636											
A1 371880	B636 Superstructure 100%	0	05JUN08																																																														◆B636 Superstructure 100%											
A1 378970	VDOT Review Superstructure 100% B636	21	05JUN08	25JUN08																																																													■VDOT Review Superstructure 100% B636											
A1371Z70	B636 Substructure 100%	0	05JUN08																																																														◆B636 Substructure 100%											
A1372A70	VDOT Review Substructure 100% B636	21	05JUN08	25JUN08																																																													■VDOT Review Substructure 100% B636											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 371550	MOT Shift Traffic Dulles Toll Road @ Bridge	3	29APR10	03MAY10																																																																								
A1 370718	Support of Excav for Piers @ Bridge (B637)	8	04MAY10	14MAY10																																																																								
A1 374301	Structure Excavation for Piers @ B637	5	17MAY10	24MAY10																																																																								
A1 372009	Drive Piles/Tests for Piers @ Bridge (B637)	15	25MAY10	16JUN10																																																																								
A1 370616	F/R/P Substructure Piers @ Bridge (B637)	15	17JUN10	12JUL10																																																																								
A1 371144	F/R/P Substructure Abutments @ Bridge (B637)	60	13JUL10	13OCT10																																																																								
A1 370613	Set Bearings @ Bridge (B637)	6	14OCT10	22OCT10																																																																								
A1 370943	Erect Precast Bulb-T Beams/Diaphragms @	21	25OCT10	29NOV10																																																																								
A1 371211	F/R/P Bridge Deck @ Bridge (B637)	45	30NOV10	18APR11																																																																								
A1 371224	F/R/P Approach Slabs @ Bridge (B637)	20	19APR11	18MAY11																																																																								
A1 371323	F/R/P Parapets @ Bridge (B637)	7	19MAY11	31MAY11																																																																								
A1 371240	Bridge Finishes @ Bridge (B637)	12	01JUN11	17JUN11																																																																								
Bridge B639 Dulles																																																																												
A1 373270	Superstructure Design B639	27	13AUG08	22SEP08																																																																								
A1 373370	Substructure Design B639	23	19AUG08	22SEP08																																																																								
A1372L70	B639 Superstructure 100%	0	23SEP08																																																																									
A1372M70	VDOT Review Superstructure 100% B639	21	23SEP08	13OCT08																																																																								
A1372P70	B639 Substructure 100%	0	23SEP08																																																																									
A1372Q70	VDOT Review Substructure 100% B639	21	23SEP08	13OCT08																																																																								
A1372N70	1st Resubmittal Superstructure B639	10	14OCT08	27OCT08																																																																								
A1372R70	1st Resubmittal Substructure B639	10	14OCT08	27OCT08																																																																								
A1372O70	VDOT Design Review Superstructure Approval	21	28OCT08	17NOV08																																																																								
A1372S70	VDOT Design Review Substructure Approval	21	28OCT08	17NOV08																																																																								
A1 370888	Fab / Deliver Rebar B639	45	18NOV08	02FEB09																																																																								
A1 373589	B639 Concrete Girder Shop Drawings	30	18NOV08	07JAN09																																																																								
A1 373487	B639 Procure Concrete Girders	120	08JAN09	06JUL09																																																																								
A1 374501	Structure Excavation for Abuts @ B639	7	14DEC09	23DEC09																																																																								
A1 372109	Drv Piles/Tests 12x53 HPile+Csg Abuts@ B639	10	28DEC09	12JAN10																																																																								
A1 371244	F/R/P Substructure Abutments @ Bridge (B639)	45	13JAN10	26MAR10																																																																								
A1 371650	MOT Shift Traffic Dulles Toll Road @ Bridge	3	13JAN10	19JAN10																																																																								
A1 370918	Support of Excav for Piers @ Bridge B639)	5	17MAR10	24MAR10																																																																								
A1 374601	Structure Excavation for Piers @ B639	3	25MAR10	29MAR10																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 372209	Drive Piles/Tests for Piers @ Bridge (B639)	12	30MAR10	15APR10																																																																								
A1 370716	F/R/P Substructure Piers Bridge (B639)	10	16APR10	30APR10																																																																								
A1 370713	Set Bearings @ Bridge (B639)	3	03MAY10	05MAY10																																																																								
A1 371043	Erect Precast Bulb-T Beams/Diaph. B639	22	06MAY10	09JUN10																																																																								
A1 371311	F/R/P Bridge Deck @ Bridge (B639)	35	22SEP10	15NOV10																																																																								
A1 371324	F/R/P Approach Slabs @ Bridge (B639)	15	16NOV10	09DEC10																																																																								
A1 371423	F/R/P Parapets @ Bridge (B639)	7	13DEC10	02MAR11																																																																								
A1 371340	Bridge Finishes @ Bridge (B639)	10	03MAR11	17MAR11																																																																								
Bridge B640 Dulles																																																																												
A1 373870	Superstructure Design B640	38	17JUN08	12AUG08																																																																								
A1 373970	Substructure Design B640	32	25JUN08	12AUG08																																																																								
A1372T70	B640 Superstructure 100%	0	13AUG08																																																																									
A1372U70	VDOT Review Superstructure 100% B640	21	13AUG08	02SEP08																																																																								
A1372X70	B640 Substructure 100%	0	13AUG08																																																																									
A1372Y70	VDOT Review Substructure 100% B640	21	13AUG08	02SEP08																																																																								
A1372V70	1st Resubmittal Superstructure B640	10	03SEP08	16SEP08																																																																								
A1372Z70	1st Resubmittal Substructure B640	10	03SEP08	16SEP08																																																																								
A1372W70	VDOT Design Rev Superstructure Approv B640	21	17SEP08	07OCT08																																																																								
A1373A70	VDOT Design Rev Substructure Approv B640	21	17SEP08	07OCT08																																																																								
A1 370988	Fab / Deliver Rebar B640	45	08OCT08	15DEC08																																																																								
A1 374189	B640 Structural Steel Shop Drawings	30	08OCT08	20NOV08																																																																								
A1 374087	B640 Procure Structural Steel	120	21NOV08	26MAY09																																																																								
A1 374701	Structure Excavation for Abuts & Piers B640	15	27FEB09	23MAR09																																																																								
A1 372309	Drv Piles/Tests 12x53 HPile+Csg Abuts B640	7	15MAY09	27MAY09																																																																								
A1 370610	Drilled Shafts 60" Diam. For Piers B640	18	21MAY09	17JUN09																																																																								
A1 371750	MOT Shift Traffic Dulles Toll Rd B640, Pier 2	2	18JUN09	22JUN09																																																																								
A1 371018	Support of Excav for Piers @ Bridge B640)	10	23JUN09	07JUL09																																																																								
A1 371344	F/R/P Substructure Abutments Bridge (B640)	40	06OCT09	11DEC09																																																																								
A1 370816	F/R/P Substructure Piers Bridge (B640)	55	14DEC09	16MAR10																																																																								
A1 370813	Set Bearings @ Bridge (B640)	5	17MAR10	24MAR10																																																																								
A1 370312	Erect Structural Steel @ Bridge (B640)	25	25MAY10	01JUL10																																																																								
A1 371411	F/R/P Bridge Deck @ Bridge (B640)	50	02JUL10	21SEP10																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 371424	F/R/P Approach Slabs @ Bridge (B640)	15	22SEP10	13OCT10																																																													■F/R/P Approach Slabs @ Bridge (B640)											
A1 371523	F/R/P Parapets @ Bridge (B640)	15	14OCT10	04NOV10																																																													■F/R/P Parapets @ Bridge (B640)											
A1 371440	Bridge Finishes @ Bridge (B640)	15	05NOV10	02DEC10																																																													■Bridge Finishes @ Bridge (B640)											
Bridge B641 Dulles																																																																												
A1 374270	Superstructure Design B641	42	15APR08	16JUN08																																																													■Superstructure Design B641											
A1 374370	Substructure Design B641	36	24APR08	16JUN08																																																													■Substructure Design B641											
A1373B70	B641 Superstructure 100%	0	17JUN08																																																														◆B641 Superstructure 100%											
A1373C70	VDOT Rev Superstructure 100% B641	21	17JUN08	07JUL08																																																													■VDOT Rev Superstructure 100% B641											
A1373F70	B641 Substructure 100%	0	17JUN08																																																														◆B641 Substructure 100%											
A1373G70	VDOT Review Substructure 100% B641	21	17JUN08	07JUL08																																																													■VDOT Review Substructure 100% B641											
A1373D70	1st Resubmittal Superstructure B641	10	08JUL08	22JUL08																																																													■1st Resubmittal Superstructure B641											
A1373H70	1st Resubmittal Substructure B641	10	08JUL08	22JUL08																																																													■1st Resubmittal Substructure B641											
A1373E70	VDOT Design Rev Superstructure Approv B641	21	23JUL08	12AUG08																																																													■VDOT Design Rev Superstructure Approv B641											
A137A170	VDOT Substructure Approval B641	21	23JUL08	12AUG08																																																													■VDOT Substructure Approval B641											
A1 374489	B641 Structural Steel Shop Drawings	30	13AUG08	25SEP08																																																													■B641 Structural Steel Shop Drawings											
A1 374587	B641 Procure Structural Steel	120	26SEP08	31MAR09																																																													■B641 Procure Structural Steel											
A137AA09	B641 Structure Exc. Abutments & Piers	10	11FEB09	26FEB09																																																													■B641 Structure Exc. Abutments & Piers											
A1 370710	Drilled Shafts 60"+108", For Piers B641	18	23APR09	19MAY09																																																													■Drilled Shafts 60"+108", For Piers B641											
A1 372609	641 Piles @ Abutments	10	30APR09	14MAY09																																																													■641 Piles @ Abutments											
A1 373529	MSE Wall Abutments 641	15	15MAY09	08JUN09																																																													■MSE Wall Abutments 641											
A1 371118	Support of Excav for Pier 1 Bridge B641	5	21MAY09	28MAY09																																																													■Support of Excav for Pier 1 Bridge B641											
A1 370614	F/R/P Spread Footing for Pier 1 Bridge (B641)	5	29MAY09	04JUN09																																																													■F/R/P Spread Footing for Pier 1 Bridge (B641)											
A1 371544	641 FRP Abutments	25	09JUN09	17JUL09																																																													■641 FRP Abutments											
A1 370916	F/R/P Substructure Piers B641	50	21JUL09	05OCT09																																																													■F/R/P Substructure Piers B641											
A1 370913	Set Bearings @ Bridge (B641)	6	06OCT09	15OCT09																																																													■Set Bearings @ Bridge (B641)											
A1 370412	Erect Structural Steel @ Bridge (B641)	20	16OCT09	17NOV09																																																													■Erect Structural Steel @ Bridge (B641)											
A1 371511	F/R/P Bridge Deck @ Bridge (B641)	30	18NOV09	17MAR10																																																													■F/R/P Bridge Deck @ Bridge (B641)											
A1 371524	F/R/P Approach Slabs @ 641	15	18MAR10	08APR10																																																													■F/R/P Approach Slabs @ 641											
A1 371623	F/R/P Parapets @ 641	10	12APR10	26APR10																																																													■F/R/P Parapets @ 641											
A1 371540	Bridge Finishes @ 641 & 641A	15	27APR10	18MAY10																																																													■Bridge Finishes @ 641 & 641A											
Bridge B642 Lewisville Road																																																																												
A1 375070	Superstructure Design B642	30	04MAR08	14APR08																																																													■Superstructure Design B642											
A1 375170	Substructure Design B642	25	11MAR08	14APR08																																																													■Substructure Design B642											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1373Q70	B642 Superstructure 100%	0	15APR08		◆ B642 Superstructure 100%																																																																							
A1373R70	VDOT Review Superstructure 100% B642	21	15APR08	05MAY08	■ VDOT Review Superstructure 100% B642																																																																							
A1373U70	B642 Substructure 100%	0	15APR08		◆ B642 Substructure 100%																																																																							
A1373V70	VDOT Review Substructure 100 B642	21	15APR08	05MAY08	■ VDOT Review Substructure 100 B642																																																																							
A1373S70	1st Resubmittal Superstructure B642	10	06MAY08	20MAY08	■ 1st Resubmittal Superstructure B642																																																																							
A1373W70	1st Resubmittal Substructure B642	10	06MAY08	20MAY08	■ 1st Resubmittal Substructure B642																																																																							
A1373T70	VDOT Design Rev Superstructure Approval B642	21	21MAY08	10JUN08	■ VDOT Design Rev Superstructure Approval B642																																																																							
A1373X70	VDOT Design Rev Substructure Approv B642	21	21MAY08	10JUN08	■ VDOT Design Rev Substructure Approv B642																																																																							
A1 374901	Structure Excavation for Abuts & Piers B642	22	11JUN08	15JUL08	■ Structure Excavation for Abuts & Piers B642																																																																							
A1 375289	B642 Structural Steel Shop Drawings	30	11JUN08	24JUL08	■ B642 Structural Steel Shop Drawings																																																																							
A1 375387	B642 Procure Structural Steel	120	25JUL08	29JAN09	■ B642 Procure Structural Steel																																																																							
A1374H70	Utility Relocation Design Verizon B642	194	29JUL08	19MAY09	■ Utility Relocation Design Verizon B642																																																																							
A1 372509	Drv Piles/Tests 12x53 HPiles+Csg Abuts@ B642	10	13MAR09	27MAR09	■ Drv Piles/Tests 12x53 HPiles+Csg Abuts@ B642																																																																							
A1 371218	Support of Excav for Pier @ Bridge B642	5	30MAR09	03APR09	■ Support of Excav for Pier @ Bridge B642																																																																							
A1 371444	F/R/P Substructure Abutments @ Bridge (B642)	40	30MAR09	29MAY09	■ F/R/P Substructure Abutments @ Bridge (B642)																																																																							
A1 370158	Relocate CATV & Verizon B642	550	20MAY09	20NOV10	■ Relocate CATV & Verizon B642																																																																							
A1 370810	Drilled Shafts 72" Diam. For Pier @ B642	5	18JUN09	25JUN09	■ Drilled Shafts 72" Diam. For Pier @ B642																																																																							
A1 371016	F/R/P Substructure Pier @ Bridge (B642)	22	26JUN09	30JUL09	■ F/R/P Substructure Pier @ Bridge (B642)																																																																							
A1 371013	Set Bearings @ Bridge (B642)	2	31JUL09	03AUG09	■ Set Bearings @ Bridge (B642)																																																																							
A1 370512	Erect Structural Steel @ Bridge (B642)	10	18NOV09	04DEC09	■ Erect Structural Steel @ Bridge (B642)																																																																							
A1 371611	F/R/P Bridge Deck @ Bridge (B642)	40	22NOV10	04APR11	■ F/R/P Bridge Deck @ Bridge (B642)																																																																							
A1 371624	F/R/P Approach Slabs @ Bridge (B642)	15	05APR11	27APR11	■ F/R/P Approach Slabs @ Bridge (B642)																																																																							
A1 370156	Roadway Tie-ins @ Bridge (B642)	20	28APR11	27MAY11	■ Roadway Tie-ins @ Bridge (B642)																																																																							
A1 371723	F/R/P Parapets @ Bridge (B642)	10	28APR11	12MAY11	■ F/R/P Parapets @ Bridge (B642)																																																																							
A1 371640	Bridge Finishes @ Bridge (B642)	10	13MAY11	27MAY11	■ Bridge Finishes @ Bridge (B642)																																																																							
A1 370499	LEWISVILLE BRIDGE CROSSING COMPLETE	0		27MAY11	◆ LEWISVILLE BRIDGE CROSSING COMPLETE																																																																							
A1 371850	MOT Shift Traffic onto New Bridge (B642)	2	31MAY11	01JUN11	■ MOT Shift Traffic onto New Bridge (B642)																																																																							
A1 370954	Demo Ex Bridge & Restore Roadway @ B642	60	02JUN11	02SEP11	■ Demo Ex Bridge & Restore Roadway @ B642																																																																							
A1 370399	DAAR RAMP BRIDGES COMPLETE	0		02SEP11	◆ DAAR RAMP BRIDGES COMPLETE																																																																							
Bridge B643 SB to DARNW																																																																												
A1 375570	Substructure Design B643	37	02JAN08	27FEB08	■ Substructure Design B643																																																																							
A1 375670	B643 Substructure 100%	0	28FEB08		◆ B643 Substructure 100%																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 375770	VDOT Review Substructure 100% B643	21	28FEB08	19MAR08	■ VDOT Review Substructure 100% B643																																																																							
A1374E70	1st Resubmittal Substructure B643	10	20MAR08	02APR08	■ 1st Resubmittal Substructure B643																																																																							
A1374F70	VDOT Design Rev Substructure Approval B643	21	03APR08	23APR08	■ VDOT Design Rev Substructure Approval B643																																																																							
A1 372454	Demo ' Slope Paving Bridge 643	5	24APR08	30APR08	■ Demo ' Slope Paving Bridge 643																																																																							
A1 371101	Excavate Abutment A 643	6	01MAY08	08MAY08	■ Excavate Abutment A 643																																																																							
A1 375029	Construct Soil Nail Wall Bridge 643	25	07APR09	14MAY09	■ Construct Soil Nail Wall Bridge 643																																																																							
Bridge B644 I-495 over FAR & DARNW																																																																												
A1 371670	Superstructure Design B644	26	17JUL08	25AUG08	■ Superstructure Design B644																																																																							
A1 371770	Substructure Design B644	22	24JUL08	25AUG08	■ Substructure Design B644																																																																							
A1371F70	B644 Superstructure 100%	0	26AUG08		◆ B644 Superstructure 100%																																																																							
A1371G70	VDOT Review Superstructure 100% B644	21	26AUG08	15SEP08	■ VDOT Review Superstructure 100% B644																																																																							
A1371J70	B644 Substructure 100%	0	26AUG08		◆ B644 Substructure 100%																																																																							
A1371K70	VDOT Review Substructure 100% B644	21	26AUG08	15SEP08	■ VDOT Review Substructure 100% B644																																																																							
A1371H70	1st Resubmittal Superstructure B644	10	16SEP08	30SEP08	■ 1st Resubmittal Superstructure B644																																																																							
A1371L70	1st Resubmittal Substructure B644	10	16SEP08	30SEP08	■ 1st Resubmittal Substructure B644																																																																							
A1371I70	VDOT Design Review Superstruct. Approval	21	01OCT08	21OCT08	■ VDOT Design Review Superstruct. Approval B644																																																																							
A1371M70	VDOT Design Review Substruct. Approval B644	21	01OCT08	21OCT08	■ VDOT Design Review Substruct. Approval B644																																																																							
A1 370488	Fab / Deliver Rebar B644	45	22OCT08	02JAN09	■ Fab / Deliver Rebar B644																																																																							
A1 371989	B644 Concrete Girder Shop Drawings	30	22OCT08	05DEC08	■ B644 Concrete Girder Shop Drawings																																																																							
A1 371887	B644 Procure Structural Steel	120	08DEC08	08JUN09	■ B644 Procure Structural Steel																																																																							
A1 373901	Structure Excavation for Abut's @ Bridge B644	5	01SEP10	08SEP10	■ Structure Excavation for Abut's @ Bridge B644																																																																							
A1 371609	Drv Piles/Tests 12x53 HPiles+Csg Abuts @ B644	5	09SEP10	16SEP10	■ Drv Piles/Tests 12x53 HPiles+Csg Abuts @ B644																																																																							
A1 370844	F/R/P Substructure Abutments @ Bridge (B644)	40	30SEP10	03DEC10	■ F/R/P Substructure Abutments @ Bridge (B644)																																																																							
A1 370110	B644 Drill Shafts Pier 2	15	06DEC10	30DEC10	■ B644 Drill Shafts Pier 2																																																																							
A1 370116	B644 Column Pier 2	15	03JAN11	27JAN11	■ B644 Column Pier 2																																																																							
A1 370117	B644 Pier 2 Cap	18	28JAN11	24FEB11	■ B644 Pier 2 Cap																																																																							
A1 370313	Set Bearings @ Bridge (B644)	2	25FEB11	28FEB11	■ Set Bearings @ Bridge (B644)																																																																							
A1 370643	Erect Structural Steel @ (B644)	13	01APR11	21APR11	■ Erect Structural Steel @ (B644)																																																																							
A1 370911	F/R/P Bridge Deck @ Bridge (B644)	20	28JUL11	26AUG11	■ F/R/P Bridge Deck @ Bridge (B644)																																																																							
A1 370924	F/R/P Approach Slabs @ Bridge (B644)	15	29AUG11	21SEP11	■ F/R/P Approach Slabs @ Bridge (B644)																																																																							
A1 371023	F/R/P Parapets @ Bridge (B644)	7	22SEP11	30SEP11	■ F/R/P Parapets @ Bridge (B644)																																																																							
A1 370940	Bridge Finishes @ Bridge (B644)	10	03OCT11	17OCT11	■ Bridge Finishes @ Bridge (B644)																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
Bridge B645 (Old B633)																																																																												
A1 372070	Superstructure Design B645	16	18DEC08	20JAN09																																																																								
A1 372170	Substructure Design B645	14	23DEC08	20JAN09																																																																								
A1371N70	B645 Superstructure 100%	0	21JAN09																																																																									
A1371O70	VDOT Review Superstructure 100% B645	21	21JAN09	10FEB09																																																																								
A1371R70	B645 Substructure 100%	0	21JAN09																																																																									
A1371S70	VDOT Review Substructure 100% B645	21	21JAN09	10FEB09																																																																								
A1371P70	1st Resubmittal Superstructure B645	10	11FEB09	25FEB09																																																																								
A1371T70	1st Resubmittal Substructure B645	10	11FEB09	25FEB09																																																																								
A1371Q70	VDOT Design Review Superstructure	21	26FEB09	18MAR09																																																																								
A1371U70	VDOT Design Review Substr. Approval B645	21	26FEB09	18MAR09																																																																								
A1 370588	B645 Fab / Deliver Rebar	45	19MAR09	21MAY09																																																																								
A1 372289	B645 Concrete Shop Drawings	30	19MAR09	29APR09																																																																								
A1 372387	B645 Procure Concrete Girders	120	30APR09	26OCT09																																																																								
A1 374001	B645 Str Exc for Abutments	12	13AUG10	31AUG10																																																																								
A1 371709	B645 Drv Piles/Tests 12x53 HPiles+Csg @ Abut	10	01SEP10	16SEP10																																																																								
A1 370944	B645 F/R/P Substructure Abutments	40	17SEP10	18NOV10																																																																								
A1 370413	B645 Set Bearings	2	22NOV10	23NOV10																																																																								
A1 370743	B645 Erect Precast Bulb-T Beams/Diaphragms	7	24NOV10	06DEC10																																																																								
A1 371011	B645 F/R/P Bridge Deck	20	27JUN11	27JUL11																																																																								
A1 371024	B645 F/R/P Approach Slabs	15	28JUL11	18AUG11																																																																								
A1 371123	B645 F/R/P Parapets	7	22AUG11	30AUG11																																																																								
A1 371040	B645 Bridge Finishes	10	31AUG11	15SEP11																																																																								
Bridge B646 (Old 626) TWNH & TNWH (SB)																																																																												
A1379B70	Superstructure Design B646	29	02JAN08	14FEB08																																																																								
A1379M70	Substructure Design B646	25	08JAN08	14FEB08																																																																								
A1379C70	B646 Superstructure 100%	0	15FEB08																																																																									
A1379D70	VDOT Review Superstructure 100% B646	21	15FEB08	06MAR08																																																																								
A1379I70	B646 Substructure 100%	0	15FEB08																																																																									
A1379J70	VDOT Review Substructure 100% B646	21	15FEB08	06MAR08																																																																								
A1379E70	1st Resubmittal Superstructure B646	10	07MAR08	20MAR08																																																																								
A1379K70	1st Resubmittal Substructure B646	10	07MAR08	20MAR08																																																																								
A1379F70	VDOT Design Rev. Superstruct. Approval B646	21	21MAR08	10APR08																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																							
A1379L70	VDOT Design Rev. Substructure Approv B646	21	21MAR08	10APR08	■ VDOT Design Rev. Substructure Approv B646																																																																																			
A1379A88	Fab / Deliver Rebar B646	45	11APR08	17JUN08	■ ■ ■ ■ ■ Fab / Deliver Rebar B646																																																																																			
A1379G89	B646 Precast Concrete Girders Shop Drawings	30	11APR08	27MAY08	■ ■ ■ ■ ■ B646 Precast Concrete Girders Shop Drawings																																																																																			
A1379H87	Procure 646 Precast Concrete Girders	100	28MAY08	22OCT08	■ ■ ■ ■ ■ ■ ■ ■ ■ ■ ■ Procure 646 Precast Concrete Girders																																																																																			
A1 370354	Demo Ex. Bridge @ SB Beltway (Exist. 626)	25	22OCT10	02DEC10																																					■ ■ ■ ■ ■ Demo Ex. Bridge @ SB Beltway (Exist. 626)																																															
A1 372718	Temp Long. Shoring Betw Ex SB & NB Abut's @	5	22OCT10	28OCT10																																					■ ■ ■ ■ ■ Temp Long. Shoring Betw Ex SB & NB Abut's @ 646																																															
A1 372150	MOT:Shift Trfc on Rt 123 for Pier Const B646	4	29OCT10	03NOV10																																					■ ■ ■ ■ ■ MOT:Shift Trfc on Rt 123 for Pier Const B646																																															
A1 372818	Support of Excav for Center Pier @ B646	10	04NOV10	22NOV10																																					■ ■ ■ ■ ■ Support of Excav for Center Pier @ B646																																															
A1 372954	Demo Ex Center Pier Ftg @ B646 Lane Brg	5	23NOV10	01DEC10																																					■ ■ ■ ■ ■ Demo Ex Center Pier Ftg @ B646 Lane Brg																																															
A1 373054	Removal of Ex. Piles @ Center Pier, B646	5	02DEC10	08DEC10																																					■ ■ ■ ■ ■ Removal of Ex. Piles @ Center Pier, B646																																															
A1 371310	Drilled Shafts, 54" for Center Pier @ B646	9	09DEC10	23DEC10																																					■ ■ ■ ■ ■ Drilled Shafts, 54" for Center Pier @ B646																																															
A1 371616	F/R/P Substructure Center Pier @ B646	22	28DEC10	02FEB11																																					■ ■ ■ ■ ■ F/R/P Substructure Center Pier @ B646																																															
A1 372250	Move Rt 123 Trfc from Outsd to Inside, B646	2	03FEB11	04FEB11																																					■ ■ ■ ■ ■ Move Rt 123 Trfc from Outsd to Inside, B646																																															
A1 376101	Structure Exc for Abut's @ B646 HOT Lane Brg	8	07FEB11	17FEB11																																					■ ■ ■ ■ ■ Structure Exc for Abut's @ B646 HOT Lane Brg																																															
A1 373509	Drive 12x53 H-Piles w/Casing @ Abuts, B646	8	18FEB11	02MAR11																																					■ ■ ■ ■ ■ Drive 12x53 H-Piles w/Casing @ Abuts, B646 HOT																																															
A1 379929	MSE Walls & Temp Wire Wall, Abut's A&B@	20	08APR11	09MAY11																																					■ ■ ■ ■ ■ MSE Walls & Temp Wire Wall, Abut's A&B@ B646 HOT																																															
A1 372644	F/R/P Substructure - Abutments A&B @ B646	15	11MAY11	02JUN11																																					■ ■ ■ ■ ■ F/R/P Substructure - Abutments A&B @ B646 HOT																																															
A1 371213	Set Bearings @ B646 HOT Lanes Bridge	6	03JUN11	13JUN11																																					■ ■ ■ ■ ■ Set Bearings @ B646 HOT Lanes Bridge																																															
A1 371143	Erect Precast Bulb-T Beams/Diaphragms @	10	14JUN11	28JUN11																																					■ ■ ■ ■ ■ Erect Precast Bulb-T Beams/Diaphragms @ B646 HOT																																															
A1 372211	F/R/P Bridge Deck @ HOT Lanes Bridge (B646)	18	29JUN11	27JUL11																																					■ ■ ■ ■ ■ F/R/P Bridge Deck @ HOT Lanes Bridge (B646)																																															
A1 372124	F/R/P Approach Slabs @ HOT Lanes Bridge	15	28JUL11	18AUG11																																					■ ■ ■ ■ ■ F/R/P Approach Slabs @ HOT Lanes Bridge (B646)																																															
A1 371923	F/R/P Parapets @ HOT Lanes Bridge (B646)	10	22AUG11	02SEP11																																					■ ■ ■ ■ ■ F/R/P Parapets @ HOT Lanes Bridge (B646)																																															
A1 374240	Bridge Finishes @ HOT Lanes Bridge (B646)	6	06SEP11	14SEP11																																					■ ■ ■ ■ ■ Bridge Finishes @ HOT Lanes Bridge (B646)																																															
Bridge B647 (Old 626) SB 495 & SB HOT																																																																																								
A1 370070	Superstructure Design B647	29	02JAN08	14FEB08	■ ■ ■ ■ ■ Superstructure Design B647																																																																																			
A1 370080	Pothole for Util's on Rt 123 @ Center Pier, B647	5	02JAN08	08JAN08	■ ■ ■ ■ ■ Pothole for Util's on Rt 123 @ Center Pier, B647																																																																																			
A1 370170	Substructure Design B647	25	08JAN08	14FEB08	■ ■ ■ ■ ■ Substructure Design B647																																																																																			
A1 379070	B647 Superstructure 100%	0	15FEB08		◆ B647 Superstructure 100%																																																																																			
A1 379170	VDOT Review Superstructure 100% B647	21	15FEB08	06MAR08	■ ■ ■ ■ ■ VDOT Review Superstructure 100% B647																																																																																			
A1 379470	B647 Substructure 100%	0	15FEB08		◆ B647 Substructure 100%																																																																																			
A1 379570	VDOT Review Substructure 100% B647	21	15FEB08	06MAR08	■ ■ ■ ■ ■ VDOT Review Substructure 100% B647																																																																																			
A1 379270	1st Resubmittal Superstructure B647	10	07MAR08	20MAR08	■ ■ ■ ■ ■ 1st Resubmittal Superstructure B647																																																																																			

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 379670	1st Resubmittal Substructure B647	10	07MAR08	20MAR08	■ 1st Resubmittal Substructure B647																																																																							
A1 370058	Util Reloc by Others (StmSwr &Tel) @ B647	320	15MAR08	28JAN09	■ Util Reloc by Others (StmSwr &Tel) @ B647																																																																							
A1 379370	VDOT Design Review Superstructure Approval	21	21MAR08	10APR08	■ VDOT Design Review Superstructure Approval B647																																																																							
A1 379770	VDOT Design Review Substructure Approval	21	21MAR08	10APR08	■ VDOT Design Review Substructure Approval B647																																																																							
A1 370358	Gas Line @ Chain Bridge B647	120	01APR08	08AUG08	■ Gas Line @ Chain Bridge B647																																																																							
A1 370088	Fab / Deliver Rebar B647	45	11APR08	17JUN08	■ Fab / Deliver Rebar B647																																																																							
A1 370289	B647 Pre-Cast Concrete Girder Shop Drawings	30	11APR08	27MAY08	■ B647 Pre-Cast Concrete Girder Shop Drawings																																																																							
A1 370387	B647 Procure Concrete Girders	100	28MAY08	22OCT08	■ B647 Procure Concrete Girders																																																																							
A1 370850	MOT:Shift Trfc on Rt 123 for Pier Const B647	4	29JAN09	03FEB09	■ MOT:Shift Trfc on Rt 123 for Pier Const B647																																																																							
A1 373601	Structure Exc for Center Pier Const, B647 SB	3	04FEB09	06FEB09	■ Structure Exc for Center Pier Const, B647 SB																																																																							
A1 370210	Drilled Shafts, 54": Cen. Pier B647 SB (24'-26')	18	09FEB09	09MAR09	■ Drilled Shafts, 54": Cen. Pier B647 SB (24'-26')																																																																							
A1 370416	F/R/P Substructure Center Pier @ B647 SB	30	11MAR09	24APR09	■ F/R/P Substructure Center Pier @ B647 SB																																																																							
A1 370418	Temp Long. Shoring @ Abut's for B647 SB	5	27APR09	01MAY09	■ Temp Long. Shoring @ Abut's for B647 SB																																																																							
A1 370950	Move Rt 123 Trfc from Outsd to Inside, B647 SB	2	26MAY09	27MAY09	■ Move Rt 123 Trfc from Outsd to Inside, B647 SB																																																																							
A1 373501	Structure Exc for Abuts A&B @ B647 SB	13	28MAY09	16JUN09	■ Structure Exc for Abuts A&B @ B647 SB																																																																							
A1 371309	Drive 12x53 H-Piles w/Casing @ Abuts, B647 SB	14	12NOV09	04DEC09	■ Drive 12x53 H-Piles w/Casing @ Abuts, B647 SB																																																																							
A1 373229	MSE Walls & Temp Wire Wall, Abut's A&B @	20	16MAR10	14APR10	■ MSE Walls & Temp Wire Wall, Abut's A&B @ B647 SB																																																																							
A1 370544	F/R/P Substructure Abutments A&B @ B647 SB	10	15APR10	29APR10	■ F/R/P Substructure Abutments A&B @ B647 SB																																																																							
A1 370013	Set Bearings @ Bridge (B647 SB)	6	30APR10	07MAY10	■ Set Bearings @ Bridge (B647 SB)																																																																							
A1 370343	Erect Precast Bulb-T Beams/Diaphragms @	20	11MAY10	09JUN10	■ Erect Precast Bulb-T Beams/Diaphragms @ B647 SB																																																																							
A1 370611	F/R/P Bridge Deck @ Bridge (B647 SB)	30	02JUL10	18AUG10	■ F/R/P Bridge Deck @ Bridge (B647 SB)																																																																							
A1 370624	F/R/P Approach Slabs @ Bridge (B647 SB)	15	19AUG10	13SEP10	■ F/R/P Approach Slabs @ Bridge (B647 SB)																																																																							
A1 370056	New SB Beltway Roadway Tie-ins @ Bridge	20	14SEP10	13OCT10	■ New SB Beltway Roadway Tie-ins @ Bridge B647SB																																																																							
A1 370623	F/R/P Parapets @ Bridge (B647 SB)	10	14SEP10	28SEP10	■ F/R/P Parapets @ Bridge (B647 SB)																																																																							
A1 370540	Bridge Finishes @ Bridge (B647 SB)	10	29SEP10	13OCT10	■ Bridge Finishes @ Bridge (B647 SB)																																																																							
A1 371050	MOT Shift Ex CD & SB Bltwy Trfc to New	5	14OCT10	21OCT10	■ MOT Shift Ex CD & SB Bltwy Trfc to New B647SB																																																																							
Bridge B648 (Old 626A)																																																																												
A1 370470	Superstructure Design B648	47	26AUG08	03NOV08	■ Superstructure Design B648																																																																							
A1 370570	Substructure Design B648	40	05SEP08	03NOV08	■ Substructure Design B648																																																																							
A1 376270	B648 Substructure 100%	0	04NOV08		◆ B648 Substructure 100%																																																																							
A1 376370	VDOT Review Substructure 100% B648	21	04NOV08	24NOV08	■ VDOT Review Substructure 100% B648																																																																							
A1 379870	B648 Superstructure 100%	0	04NOV08		◆ B648 Superstructure 100%																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																							
A1 379970	VDOT Review Superstructure B648	21	04NOV08	24NOV08													■ VDOT Review Superstructure B648																																																																							
A1 376070	1st Resubmittal Superstructure B648	10	25NOV08	10DEC08													■ 1st Resubmittal Superstructure B648																																																																							
A1 376470	1st Resubmittal Substructure B648	10	25NOV08	10DEC08													■ 1st Resubmittal Substructure B648																																																																							
A1 376170	VDOT Design Review Superstructure Approval	21	11DEC08	31DEC08													■ VDOT Design Review Superstructure Approval B648																																																																							
A1 376570	VDOT Design Review Substructure Approval	21	11DEC08	31DEC08													■ VDOT Design Review Substructure Approval B648																																																																							
A1 370188	Fab / Deliver Rebar 648	45	02JAN09	11MAR09													■ Fab / Deliver Rebar 648																																																																							
A1 370689	648 Structural Steel Shop Drawings	30	02JAN09	18FEB09													■ 648 Structural Steel Shop Drawings																																																																							
A1 370787	648 Procure Structural Steel	120	19FEB09	11AUG09													■ 648 Procure Structural Steel																																																																							
A1 371418	648 Temp Supt of Exc - Pier 3	4	18MAR09	24MAR09													■ 648 Temp Supt of Exc - Pier 3																																																																							
A1 371518	648 Struct Exc - Pier 3	2	25MAR09	26MAR09													■ 648 Struct Exc - Pier 3																																																																							
A1 371110	648 Pier 3 Drill Shafts	10	27MAR09	09APR09													■ 648 Pier 3 Drill Shafts																																																																							
A1 370714	648 Pier 3 Footing	9	13APR09	24APR09													■ 648 Pier 3 Footing																																																																							
A1 371316	648 Pier 3 Column	14	27APR09	15MAY09													■ 648 Pier 3 Column																																																																							
A1 370317	648 Pier 3 Cap	15	18MAY09	09JUN09													■ 648 Pier 3 Cap																																																																							
A1 371618	648 Temp Supt of Exc - Piers 1 & 2	8	22SEP09	01OCT09													■ 648 Temp Supt of Exc - Piers 1 & 2																																																																							
A1 375101	648 Struct Exc - Piers 1 & 2	4	02OCT09	07OCT09													■ 648 Struct Exc - Piers 1 & 2																																																																							
A1 371010	648 Drilled Shafts Pier 2	10	08OCT09	26OCT09													■ 648 Drilled Shafts Pier 2																																																																							
A1 371210	648 Drilled Shafts Pier 1	10	27OCT09	09NOV09													■ 648 Drilled Shafts Pier 1																																																																							
A1 370814	648 Pier 2 Footing	10	03DEC10	17DEC10													■ 648 Pier 2 Footing																																																																							
A1 371416	648 Pier 2 Columns	14	21DEC10	13JAN11													■ 648 Pier 2 Columns																																																																							
A1 370417	648 Pier 2 Cap	15	18JAN11	08FEB11													■ 648 Pier 2 Cap																																																																							
A1 370914	648 Pier 1 Footing	10	09FEB11	24FEB11													■ 648 Pier 1 Footing																																																																							
A1 371516	648 Pier 1 Columns	15	25FEB11	18MAR11													■ 648 Pier 1 Columns																																																																							
A1 370517	648 Pier 1 Cap	15	22MAR11	12APR11													■ 648 Pier 1 Cap																																																																							
A1 372809	648 Drive Abutment Piles	5	01JUN11	07JUN11													■ 648 Drive Abutment Piles																																																																							
A1 371944	648 Construct Abutment	10	27APR12	11MAY12													■ 648 Construct Abutment																																																																							
A1 371113	648 Set Bearings	10	14MAY12	29MAY12													■ 648 Set Bearings																																																																							
A1 371112	648 Erect Span A	3	03JUL12	06JUL12													■ 648 Erect Span A																																																																							
A1 371212	648 Erect Span B	7	09JUL12	18JUL12													■ 648 Erect Span B																																																																							
A1 371312	648 Erect Span C	7	19JUL12	30JUL12													■ 648 Erect Span C																																																																							
A1 371412	648 Erect Span D	10	31JUL12	14AUG12													■ 648 Erect Span D																																																																							
A1 371911	648 FRP Deck	35	15AUG12	09OCT12													■ 648 FRP Deck																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 371824	648 Approach Slabs	10	11OCT12	25OCT12																																																													648 Approach Slabs											
A1 370823	648 Slipform Parapet	10	26OCT12	08NOV12																																																													648 Slipform Parapet											
A1 370740	648 Bridge Finishes	10	13NOV12	29NOV12																																																													648 Bridge Finishes											
A1 370299	WESTPARK/I-495 RAMPS & CONNECTOR	0		29NOV12																																																													WESTPARK/I-495 RAMPS & CONNECTOR COMPLETE											
Bridge B649 (Old 626B)																																																																												
A1 370870	Superstructure Design B649	59	27FEB09	21MAY09																																																													Superstructure Design B649											
A1 370970	Substructure Design B649	51	11MAR09	21MAY09																																																													Substructure Design B649											
A1 37650	B649 Substructure 100%	0	22MAY09																																																														B649 Substructure 100%											
A1 376670	VDOT Review Substructure 100% B649	21	22MAY09	11JUN09																																																													VDOT Review Substructure 100% B649											
A1 376970	B649 Superstructure 100%	0	22MAY09																																																														B649 Superstructure 100%											
A1 377070	VDOT Review Superstructure 100% B649	21	22MAY09	11JUN09																																																													VDOT Review Superstructure 100% B649											
A1 376770	1st Resubmittal Substructure B649	10	12JUN09	26JUN09																																																													1st Resubmittal Substructure B649											
A1 377170	1st Resubmittal Superstructure B649	10	12JUN09	26JUN09																																																													1st Resubmittal Superstructure B649											
A1 376870	VDOT Design Review Substructure Approval	21	27JUN09	17JUL09																																																													VDOT Design Review Substructure Approval B649											
A1 377270	VDOT Design Review Superstructure Approval	21	27JUN09	17JUL09																																																													VDOT Design Review Superstructure Approval B649											
A1 370288	Fab / Deliver Rebar B649	45	20JUL09	22SEP09																																																													Fab / Deliver Rebar B649											
A1 371089	649 Structural Steel Shop Drawings	30	20JUL09	28AUG09																																																													649 Structural Steel Shop Drawings											
A1 371350	649 Set Temporary Barrier	3	21JUL09	23JUL09																																																													649 Set Temporary Barrier											
A1 371450	649 Line Stripe / Switch Traffic	2	24JUL09	27JUL09																																																													649 Line Stripe / Switch Traffic											
A1 370654	649 Saw Cut Deck	3	28JUL09	30JUL09																																																													649 Saw Cut Deck											
A1 370754	649 Demo Overhang	7	31JUL09	11AUG09																																																													649 Demo Overhang											
A1 370410	649 Drilled Shafts Pier 1	15	12AUG09	02SEP09																																																													649 Drilled Shafts Pier 1											
A1 370854	649 Demo Slope Paving	3	12AUG09	14AUG09																																																													649 Demo Slope Paving											
A1 370818	649 Drive Temporary Sheets Abutment A	3	17AUG09	19AUG09																																																													649 Drive Temporary Sheets Abutment A											
A1 374401	649 Struct Exc - Abutment A	3	21AUG09	25AUG09																																																													649 Struct Exc - Abutment A											
A1 371187	B649 Procure Structural Steel	120	31AUG09	08MAR10																																																													B649 Procure Structural Steel											
A1 370510	649 Drilled Shafts Pier 2	9	03SEP09	17SEP09																																																													649 Drilled Shafts Pier 2											
A1 372409	649 Drive Piles Abutment A	6	13APR10	21APR10																																																													649 Drive Piles Abutment A											
A1 371318	649 Drive Temporary Sheets Abut. B	3	22APR10	26APR10																																																													649 Drive Temporary Sheets Abut. B											
A1 375001	649 Struct Exc - Abutment B	3	27APR10	29APR10																																																													649 Struct Exc - Abutment B											
A1 372709	649 Drive Piles Abut B	8	29SEP10	08OCT10																																																													649 Drive Piles Abut B											
A1 370415	649 FRP Pile Cap Abut. B	12	12OCT10	28OCT10																																																													649 FRP Pile Cap Abut. B											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 371744	649 FRP Lower Stem Wall Abut B	10	29OCT10	15NOV10																																																													■649 FRP Lower Stem Wall Abut B											
A1 373429	Retaining Wall 7-RW16 @ 649	21	29OCT10	25MAR11																																																													■649 Retaining Wall 7-RW16 @ 649											
A1 371844	649 FRP Backwall / Wingwall - Abut B	10	16NOV10	02DEC10																																																													■649 FRP Backwall / Wingwall - Abut B											
A1 370315	649 FRP Pile Cap Abut. A	9	13APR11	26APR11																																																													■649 FRP Pile Cap Abut. A											
A1 371644	649 FRP Backwall / Wingwall - Abut A	12	27APR11	13MAY11																																																													■649 FRP Backwall / Wingwall - Abut A											
A1 371116	649 FRP Pier 1 Columns	12	16MAY11	02JUN11																																																													■649 FRP Pier 1 Columns											
A1 371216	649 FRP Pier 2 Columns	6	03JUN11	13JUN11																																																													■649 FRP Pier 2 Columns											
A1 370217	649 FRP Pier 2 Cap	15	14JUN11	06JUL11																																																													■649 FRP Pier 2 Cap											
A1 370812	649 Erect Structural Steel	30	13SEP11	27OCT11																																																													■649 Erect Structural Steel											
A1 371811	649 FRP Deck	10	29FEB12	14MAR12																																																													■649 FRP Deck											
A1 371724	649 FRP Approach Slabs	15	15MAR12	05APR12																																																													■649 FRP Approach Slabs											
A1 371823	649 Slipform Parapet	10	06APR12	23APR12																																																													■649 Slipform Parapet											
A1 371950	649 Switch Traffic to New Bridge Widening	2	24APR12	25APR12																																																													649 Switch Traffic to New Bridge Widening											
A1 372050	649 Install Temp Barrier for Bike Trail Constr	2	26APR12	27APR12																																																													649 Install Temp Barrier for Bike Trail Constr											
A1 371054	649 Demo Portion of Existing Sidewalk on Bridge	3	30APR12	02MAY12																																																													649 Demo Portion of Existing Sidewalk on Bridge											
A1 370037	649 Construct New Curb for Sidewalk on Bridge	3	03MAY12	07MAY12																																																													649 Construct New Curb for Sidewalk on Bridge											
A1 370142	649 Construct New Barrier between Sdkw & Trfc	5	08MAY12	15MAY12																																																													649 Construct New Barrier between Sdkw & Trfc											
A1 371740	649 Bridge Finishes	10	16MAY12	31MAY12																																																													■649 Bridge Finishes											
A1 370408	Compl Asph Paving @ B649 HOT Lane Ramp -	5	22JUN12	28JUN12																																																													Compl Asph Paving @ B649 HOT Lane Ramp - Sec 7											
Bridge B656 (Old B641A)																																																																												
A1 374670	Superstructure Design B656	40	02JAN08	03MAR08	■656 Superstructure Design B656																																																																							
A1 374770	Substructure Design B656	34	10JAN08	03MAR08	■656 Substructure Design B656																																																																							
A1 377370	B656 Superstructure 100%	0	04MAR08		◆ B656 Superstructure 100%																																																																							
A1 377470	VDOT Rev Superstructure 100% B656	21	04MAR08	24MAR08	■656 VDOT Rev Superstructure 100% B656																																																																							
A1 377770	B656 Substructure 100%	0	04MAR08		◆ B656 Substructure 100%																																																																							
A1 377870	VDOT Review Substructure 100% B656	21	04MAR08	24MAR08	■656 VDOT Review Substructure 100% B656																																																																							
A1 377570	1st Resubmittal Superstructure B656	10	25MAR08	07APR08	■656 1st Resubmittal Superstructure B656																																																																							
A1 377970	1st Resubmittal Substructure B656	10	25MAR08	07APR08	■656 1st Resubmittal Substructure B656																																																																							
A1 373770	VDOT Design Rev Superstructure Approv B656	21	08APR08	28APR08	■656 VDOT Design Rev Superstructure Approv B656																																																																							
A1 378070	VDOT Design Rev Substructure Approv B656	21	08APR08	28APR08	■656 VDOT Design Rev Substructure Approv B656																																																																							
A1 374889	B656 Structural Steel Shop Drawings	30	29APR08	11JUN08	■656 B656 Structural Steel Shop Drawings																																																																							
A1 374987	B656 Procure Structural Steel	120	12JUN08	09DEC08	■656 B656 Procure Structural Steel																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 374801	Structure Exc. Abut's & Piers B656	12	23JAN09	09FEB09	■ Structure Exc. Abut's & Piers B656																																																																							
A1 370910	B656 Drilled Shafts & Test (Incl. Report)	25	11FEB09	23MAR09	■ B656 Drilled Shafts & Test (Incl. Report)																																																																							
A1 378109	B656 Abutment Piles	10	24MAR09	06APR09	■ B656 Abutment Piles																																																																							
A1 378214	B656 MSE Wall Abutments	15	07APR09	29APR09	■ B656 MSE Wall Abutments																																																																							
A1 378310	B656 Drilled Shafts @ Piers	10	07APR09	22APR09	■ B656 Drilled Shafts @ Piers																																																																							
A1 378516	B656 FRP Substructure @ Piers	30	23APR09	08JUN09	■ B656 FRP Substructure @ Piers																																																																							
A1 378414	B656 FRP Abutment Cap	15	09JUN09	01JUL09	■ B656 FRP Abutment Cap																																																																							
A1 370612	B656 Erect Structural Steel	15	02JUL09	27JUL09	■ B656 Erect Structural Steel																																																																							
A1 371711	B656 Bridge Deck	21	30JUL09	31AUG09	■ B656 Bridge Deck																																																																							
A1 375024	B656 FRP Approach Slab	10	01SEP09	16SEP09	■ B656 FRP Approach Slab																																																																							
A1 372023	B656 FRP Bridge Parapet	10	17SEP09	01OCT09	■ B656 FRP Bridge Parapet																																																																							
A1 378640	B656 Bridge Finishes	6	02OCT09	13OCT09	■ B656 Bridge Finishes																																																																							
Bridge B658 (Old B629)																																																																												
A1 373670	Superstructure Design B658	29	22MAY09	06JUL09	■ Superstructure Design B658																																																																							
A1 372670	Substructure Design B658	25	29MAY09	06JUL09	■ Substructure Design B658																																																																							
A1 372370	B658 Substructure 100%	0		06JUL09	◆ B658 Substructure 100%																																																																							
A1 373570	B658 Superstructure 100%	0		06JUL09	◆ B658 Superstructure 100%																																																																							
A1 371970	VDOT Review Substructure 100% B658	21	07JUL09	27JUL09	■ VDOT Review Substructure 100% B658																																																																							
A1 373470	VDOT Review Superstructure B658	21	07JUL09	27JUL09	■ VDOT Review Superstructure B658																																																																							
A1 371570	1st Resubmittal Substructure B658	10	28JUL09	10AUG09	■ 1st Resubmittal Substructure B658																																																																							
A1 373170	1st Resubmittal Superstructure B658	10	28JUL09	10AUG09	■ 1st Resubmittal Superstructure B658																																																																							
A1 371470	VDOT Design Rev. Substruct. Approval B658	21	11AUG09	31AUG09	■ VDOT Design Rev. Substruct. Approval B658																																																																							
A1 372770	VDOT Design Review Superstructure Approval	21	11AUG09	31AUG09	■ VDOT Design Review Superstructure Approval B658																																																																							
A137N488	Fab / Deliver Rebar B658	45	01SEP09	06NOV09	■ Fab / Deliver Rebar B658																																																																							
A137O289	B658 Structural Steel Shop Drawings	30	01SEP09	16OCT09	■ B658 Structural Steel Shop Drawings																																																																							
A137N687	Procure 658 Structural Steel	120	19OCT09	22APR10	■ Procure 658 Structural Steel																																																																							
A1 370001	B658 Excavate Abutments	6	18APR11	26APR11	■ B658 Excavate Abutments																																																																							
A1 370109	B658 Drive Abutment "A" Pile	5	03MAY11	09MAY11	■ B658 Drive Abutment "A" Pile																																																																							
A1 370329	B658 Drive Abutment "B" Pile	5	11MAY11	17MAY11	■ B658 Drive Abutment "B" Pile																																																																							
A1 370229	B658 BkFill/Place MSE Wall Abutment "B"	15	18MAY11	09JUN11	■ B658 BkFill/Place MSE Wall Abutment "B"																																																																							
A1 370129	B658 BkFill / Place MSE Wall Abut. "A"	15	03JUN11	27JUN11	■ B658 BkFill / Place MSE Wall Abut. "A"																																																																							
A1 370014	B658 FRP Abutment "B" Footing & Stem	11	13JUN11	28JUN11	■ B658 FRP Abutment "B" Footing & Stem																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 370114	B658 FRP Abutment "A" Footing & Stem	11	28JUN11	14JUL11																																																													■B658 FRP Abutment "A" Footing & Stem											
A1 370012	B658 Erect Structural Steel	15	15AUG11	06SEP11																																																													■B658 Erect Structural Steel											
A1 370111	B658 FRP Deck	25	08DEC11	27MAR12																																																													■B658 FRP Deck											
A1 370124	B658 FRP Approach Slabs	15	28MAR12	18APR12																																																													■B658 FRP Approach Slabs											
A1 370123	B658 FRP Parapets	8	19APR12	01MAY12																																																													■B658 FRP Parapets											
A1 370140	B658 Bridge Finishes	8	02MAY12	14MAY12																																																													■B658 Bridge Finishes											
B659 (Old 634)																																																																												
A137B270	Superstructure Design B659	29	04NOV08	17DEC08																																																													■Superstructure Design B659											
A1 374870	Substructure Design B659	25	10NOV08	17DEC08																																																													■Substructure Design B659											
A1 375370	VDOT Review Substructure 100% B659	21	18DEC08	07JAN09																																																													■VDOT Review Substructure 100% B659											
A137B370	B659 Superstructure 100%	0	18DEC08																																																														◆B659 Superstructure 100%											
A137B470	VDOT Review Superstructure 100% B659	21	18DEC08	07JAN09																																																													■VDOT Review Superstructure 100% B659											
A137B970	B659 Substructure 100%	0	18DEC08																																																														◆B659 Substructure 100%											
A1 375270	1st Resubmittal Substructure B659	10	08JAN09	26JAN09																																																													■1st Resubmittal Substructure B659											
A137B570	1st Resubmittal Superstructure B659	10	08JAN09	26JAN09																																																													■1st Resubmittal Superstructure B659											
A1 374970	VDOT Design Rev. Substructure Approv B659	21	27JAN09	16FEB09																																																													■VDOT Design Rev. Substructure Approv B659											
A137B670	VDOT Design Review Superstructure Approval	21	27JAN09	16FEB09																																																													■VDOT Design Review Superstructure Approval B659											
A137B188	Fab / Deliver Rebar B659	45	17FEB09	20APR09																																																													■Fab / Deliver Rebar B659											
A137B789	B659 Precast Concrete Girders Shop Drawings	30	17FEB09	30MAR09																																																													■B659 Precast Concrete Girders Shop Drawings											
A137B887	Procure 659 Precast Concrete Girders	120	31MAR09	22SEP09																																																													■Procure 659 Precast Concrete Girders											
A1 370301	B659 Excavate Abutments	10	29JUL10	12AUG10																																																													■B659 Excavate Abutments											
A1 370509	B659 Drive Abutment Piles	7	13AUG10	24AUG10																																																													■B659 Drive Abutment Piles											
A1 370529	BkFill / Place MSE Wall 659	20	25AUG10	24SEP10																																																													■BkFill / Place MSE Wall 659											
A1 370115	B659 FRP Abutment Caps	15	27SEP10	18OCT10																																																													■B659 FRP Abutment Caps											
A1 370143	B659 Erect Concrete Girders	10	19OCT10	02NOV10																																																													■B659 Erect Concrete Girders											
A1 370311	B659 FRP Deck	15	02JUN11	24JUN11																																																													■B659 FRP Deck											
A1 370324	B659 FRP Approach Slabs	10	27JUN11	12JUL11																																																													■B659 FRP Approach Slabs											
A1 370323	B659 FRP Parapet	5	13JUL11	19JUL11																																																													■B659 FRP Parapet											
A1 370340	B659 Bridge Finishes	5	21JUL11	27JUL11																																																													■B659 Bridge Finishes											
Bridge 660 Dulles WB Connector																																																																												
A137IX70	Superstructure Design B660	29	28MAR08	08MAY08																																																													■Superstructure Design B660											
A137DX70	Substructure Design B660	25	03APR08	08MAY08																																																													■Substructure Design B660											
A137CX70	B660 Substructure 100%	0		08MAY08																																																													◆B660 Substructure 100%											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A137HX70	B660 Superstructure 100%	0		08MAY08	◆ B660 Superstructure 100%																																																																							
A137BX70	VDOT Review Substructure 100% B660	21	09MAY08	29MAY08	■ VDOT Review Substructure 100% B660																																																																							
A137GX70	VDOT Review Superstructure B660	21	09MAY08	29MAY08	■ VDOT Review Superstructure B660																																																																							
A137AX70	1st Resubmittal Substructure B660	10	30MAY08	12JUN08	■ 1st Resubmittal Substructure B660																																																																							
A137FX70	1st Resubmittal Superstructure B660	10	30MAY08	12JUN08	■ 1st Resubmittal Superstructure B660																																																																							
A137EX70	VDOT Design Review Superstructure Approval	21	13JUN08	03JUL08	■ VDOT Design Review Superstructure Approval B660																																																																							
A137XX70	VDOT Design Rev. Substruct. Approval B660	21	13JUN08	03JUL08	■ VDOT Design Rev. Substruct. Approval B660																																																																							
A137JX88	Fab / Deliver Rebar B660	45	07JUL08	10SEP08	■ Fab / Deliver Rebar B660																																																																							
A137LX89	B660 Structural Steel Shop Drawings	30	07JUL08	19AUG08	■ B660 Structural Steel Shop Drawings																																																																							
A137KX87	Procure 660 Structural Steel	120	20AUG08	24FEB09	■ Procure 660 Structural Steel																																																																							
A1 371718	SOE Abutments B660	5	19APR10	26APR10																																																													■ SOE Abutments B660											
A1 375201	B660 Excavate Abutment / Piers	14	27APR10	17MAY10																																																													■ B660 Excavate Abutment / Piers											
A1 373009	B660 Drive Piles/ Abutment / Piers	12	18MAY10	04JUN10																																																													■ B660 Drive Piles/ Abutment / Piers											
A1 372554	B660 Demo' Abutments	8	07JUN10	17JUN10																																																													■ B660 Demo' Abutments											
A1 372044	660 FRP Abutments	10	18JUN10	02JUL10																																																													■ 660 FRP Abutments											
A1 372914	B660 FRP Substructure Piers	15	06JUL10	28JUL10																																																													■ B660 FRP Substructure Piers											
A1 374084	B660 Slope Paving Abutment "A" & "B"	10	29JUL10	12AUG10																																																													■ B660 Slope Paving Abutment "A" & "B"											
A1 371512	B660 Erect Steel Girders	3	01FEB11	03FEB11																																																													■ B660 Erect Steel Girders											
A1 372011	B660 FRP Deck Extension	10	24MAR11	06APR11																																																													■ B660 FRP Deck Extension											
A1 371924	B660 FRP Approach Slab	5	07APR11	14APR11																																																													■ B660 FRP Approach Slab											
A1 373030	B660 Slipform Barrier	3	15APR11	19APR11																																																													■ B660 Slipform Barrier											
A1 374040	B660 Bridge Finishes	5	21APR11	27APR11																																																													■ B660 Bridge Finishes											
Bridge 661 Dulles WB Connector																																																																												
A137XK70	Superstructure Design B661	29	15FEB08	27MAR08	■ Superstructure Design B661																																																																							
A137XF70	Substructure Design B661	25	22FEB08	27MAR08	■ Substructure Design B661																																																																							
A137XE70	B661 Substructure 100%	0		27MAR08	◆ B661 Substructure 100%																																																																							
A137XJ70	B661 Superstructure 100%	0		27MAR08	◆ B661 Superstructure 100%																																																																							
A137XD70	VDOT Review Substructure 100% B661	21	28MAR08	17APR08	■ VDOT Review Substructure 100% B661																																																																							
A137XI70	VDOT Review Superstructure B661	21	28MAR08	17APR08	■ VDOT Review Superstructure B661																																																																							
A137XC70	1st Resubmittal Substructure B661	10	18APR08	02MAY08	■ 1st Resubmittal Substructure B661																																																																							
A137XH70	1st Resubmittal Superstructure B661	10	18APR08	02MAY08	■ 1st Resubmittal Superstructure B661																																																																							
A137XB70	VDOT Design Rev. Substruct. Approval B661	21	03MAY08	23MAY08	■ VDOT Design Rev. Substruct. Approval B661																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A137XG70	VDOT Design Review Superstructure Approval	21	03MAY08	23MAY08	■ VDOT Design Review Superstructure Approval B661																																																																							
A137XL88	Fab / Deliver Rebar B661	45	27MAY08	30JUL08	■ Fab / Deliver Rebar B661																																																																							
A137XN89	B661 Structural Steel Shop Drawings	30	27MAY08	08JUL08	■ B661 Structural Steel Shop Drawings																																																																							
A137XM87	Procure 661 Structural Steel	120	09JUL08	12JAN09	■ Procure 661 Structural Steel																																																																							
A1 370450	B660/B661 Set & Bolt Barrier	3	14APR10	16APR10	■ B660/B661 Set & Bolt Barrier																																																																							
A1 371154	Saw Cut & Demo' Existing Overhang B660/B661	15	19APR10	11MAY10	■ Saw Cut & Demo' Existing Overhang B660/B661																																																																							
A1 372218	B661 SOE Abutment "A"	3	17MAY10	19MAY10	■ B661 SOE Abutment "A"																																																																							
A1 372618	B661 SOE Abutment "B"	3	21MAY10	25MAY10	■ B661 SOE Abutment "B"																																																																							
A1 375601	B661 Excavate Abutment "A" Wingwall	3	21MAY10	25MAY10	■ B661 Excavate Abutment "A" Wingwall																																																																							
A1 372754	Demo' SW Wing Wall / Abutment "A" Cheek Wall	5	26MAY10	02JUN10	■ Demo' SW Wing Wall / Abutment "A" Cheek Wall																																																																							
A1 376001	B661 Excavate Abutment "B" Wing Wall	3	26MAY10	28MAY10	■ B661 Excavate Abutment "B" Wing Wall																																																																							
A1 372518	B661 SOE Pier 3	2	01JUN10	02JUN10	■ B661 SOE Pier 3																																																																							
A1 372854	B661 Demo' NW Wing Wall / Abut. "B" Cheek	5	01JUN10	07JUN10	■ B661 Demo' NW Wing Wall / Abut. "B" Cheek Wall																																																																							
A1 372418	B661 SOE Pier 2	2	03JUN10	04JUN10	■ B661 SOE Pier 2																																																																							
A1 373309	B661 Drive Piles Abutment "A"	4	03JUN10	08JUN10	■ B661 Drive Piles Abutment "A"																																																																							
A1 375901	B661 Excavate Pier 3	2	03JUN10	04JUN10	■ B661 Excavate Pier 3																																																																							
A1 372318	B661 SOE Pier 1	2	07JUN10	08JUN10	■ B661 SOE Pier 1																																																																							
A1 373514	B661 FRP Pier 3 Footing Ext.	6	07JUN10	15JUN10	■ B661 FRP Pier 3 Footing Ext.																																																																							
A1 375801	B661 Excavate Pier 2	2	07JUN10	08JUN10	■ B661 Excavate Pier 2																																																																							
A1 373214	B661 FRP Abutment "A" Footing Ext.	5	09JUN10	16JUN10	■ B661 FRP Abutment "A" Footing Ext.																																																																							
A1 373409	B661 Drive Piles Abutment "B"	4	09JUN10	15JUN10	■ B661 Drive Piles Abutment "B"																																																																							
A1 375701	B661 Excavate Pier 1	2	09JUN10	11JUN10	■ B661 Excavate Pier 1																																																																							
A1 373314	B661 FRP Pier 1 Footing Ext.	6	14JUN10	22JUN10	■ B661 FRP Pier 1 Footing Ext.																																																																							
A1 372317	B661 FRP Pier 3 Extension	8	16JUN10	28JUN10	■ B661 FRP Pier 3 Extension																																																																							
A1 373614	B661 FRP Abutment "B" Footing Ext.	5	29JUN10	06JUL10	■ B661 FRP Abutment "B" Footing Ext.																																																																							
A1 372444	B661 FRP Abutment "A: Stemwall Ext.	6	07JUL10	15JUL10	■ B661 FRP Abutment "A: Stemwall Ext.																																																																							
A1 373714	B661 FRP Abutment "B" Stemwall Ext.	6	07JUL10	15JUL10	■ B661 FRP Abutment "B" Stemwall Ext.																																																																							
A1 372544	B661 FRP Abutment "A" Wingwall	6	16JUL10	26JUL10	■ B661 FRP Abutment "A" Wingwall																																																																							
A1 373414	B661 FRP Pier 2 Footing Ext.	6	16JUL10	26JUL10	■ B661 FRP Pier 2 Footing Ext.																																																																							
A1 372217	B661 FRP Pier 2 Ext.	8	27JUL10	05AUG10	■ B661 FRP Pier 2 Ext.																																																																							
A1 372117	B661 FRP Pier 1 Extension	8	06AUG10	18AUG10	■ B661 FRP Pier 1 Extension																																																																							
A1 373814	B661 FRP Abutment "B" Winwall	6	19AUG10	27AUG10	■ B661 FRP Abutment "B" Winwall																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 374184	B661 Slope Paving	5	30AUG10	03SEP10	B661 Slope Paving																																																																							
A1 371612	B661 Erect Steel Girders	6	24JAN11	31JAN11	B661 Erect Steel Girders																																																																							
A1 372111	B661 FRP Deck Extension	15	01MAR11	23MAR11	B661 FRP Deck Extension																																																																							
A1 372024	FRP Approach Slab	10	24MAR11	06APR11	FRP Approach Slab																																																																							
A1 373130	B661 Slipform Barrier	4	07APR11	13APR11	B661 Slipform Barrier																																																																							
A1 374140	B661 Bridge Finishes	5	14APR11	21APR11	B661 Bridge Finishes																																																																							
Jones Branch																																																																												
A1 370403	Embankment JBCON	8	17SEP10	29SEP10	Embankment JBCON																																																																							
A1 370703	Embankment JBWS	15	30SEP10	22OCT10	Embankment JBWS																																																																							
A1 371001	Excavate Retaining Wall JBEWN	6	04OCT10	12OCT10	Excavate Retaining Wall JBEWN																																																																							
A1 371029	Construct BkFill Retaining Wall JBEWN	30	13OCT10	23MAR11	Construct BkFill Retaining Wall JBEWN																																																																							
A1 370603	Embankment JBEWN	30	24MAR11	06MAY11	Embankment JBEWN																																																																							
A1 370901	Excavate Retaining Wall JBSEW	4	03MAY11	06MAY11	Excavate Retaining Wall JBSEW																																																																							
A1 370729	Construct/BkFill Ret. Wall JBSEW	15	09MAY11	01JUN11	Construct/BkFill Ret. Wall JBSEW																																																																							
A1 370503	Embankment JBSEW	15	02JUN11	24JUN11	Embankment JBSEW																																																																							
Retaining Wall RW-1A																																																																												
A1 371501	Exc Ret Wall 7-RW1A NBM 1010+00-1018+00	18	24JUN09	22JUL09	Exc Ret Wall 7-RW1A NBM 1010+00-1018+00 CIP																																																																							
A1 371129	Const/BF - RW 7-RW1A - NBM	73	23JUL09	16NOV09	Const/BF - RW 7-RW1A - NBM 1010+00-1018+00, CIP																																																																							
Retaining Wall RW-1B																																																																												
A1 371601	Exc Ret Wall 7-RW1B NBM 1018+00-1024+69	5	13APR10	19APR10	Exc Ret Wall 7-RW1B NBM 1018+00-1024+69 CIP																																																																							
A1 371209	Const/BF RW 7-RW1B NBM 1018+00-1024+69	63	05AUG10	12NOV10	Const/BF RW 7-RW1B NBM 1018+00-1024+69 CIP																																																																							
Retaining Wall RW-2																																																																												
A1 371701	Exc Ret Wall 7-RW2 NB 1020+34-1032+06 MSE	5	31OCT11	04NOV11	Exc Ret Wall 7-RW2 NB 1020+34-1032+06 MSE																																																																							
A1 371229	Const/BF RW 7-RW2 NB 1020+34-1032+06 MSE	34	09NOV11	26APR12	Const/BF RW 7-RW2 NB 1020+34-1032+06 MSE																																																																							
A1 370039	Const Mom Slab RW 7-RW2	40	27APR12	28JUN12	Const Mom Slab RW 7-RW2 NB1020+34-1032+06																																																																							
Retaining Wall RW-3A																																																																												
A1 371801	Exc Ret Wall 7RW3A 1021+50-1031+65 MSE	5	31OCT11	04NOV11	Exc Ret Wall 7RW3A 1021+50-1031+65 MSE																																																																							
A1 371329	Const/BF RW7-RW3A SB 1021+50-1031+65	33	09NOV11	25APR12	Const/BF RW7-RW3A SB 1021+50-1031+65 MSE																																																																							
A1 370139	Const Mom Slab RW7-RW3A SB	34	26APR12	18JUN12	Const Mom Slab RW7-RW3A SB 1021+50-1031+65																																																																							
Retaining Wall RW-3B																																																																												
A1 371901	Exc - Ret Wall 7-RW3B - SB 1031+65-1037+82,	1	31OCT11	31OCT11	Exc - Ret Wall 7-RW3B - SB 1031+65-1037+82, MSE																																																																							
A1 371429	Const/BF - RW 7-RW3B - SB 1031+65-1037+82,	6	01NOV11	08NOV11	Const/BF - RW 7-RW3B - SB 1031+65-1037+82, MSE																																																																							
A1 370239	Const Mom. Slab - RW 7-RW3B - SB	5	09NOV11	17NOV11	Const Mom. Slab - RW 7-RW3B - SB 1031+65-1037+82																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
Retaining Wall RW-4																																																																												
A1 372001	Exc Ret Wall 7RW4 SB 1036+14-1042+59 MSE	3	28MAY09	01JUN09																																																																								
A1 371529	Const/BF RW7-RW4 SB 1036+14-1042+59 MSE	20	13APR10	12MAY10																																																																								
A1 370339	Const Mom Slab RW RW4 SB1036+14-1042+59	22	13MAY10	16JUN10																																																																								
Retaining Wall RW-6																																																																												
A1 372101	Exc Ret Wall 7RW6 NBH 569+19-579+86 MSE	6	28MAY09	04JUN09																																																																								
A1 371629	Const/BF RW 7RW6 NBH 569+19-579+86 MSE	44	25JUN09	01SEP09																																																																								
A1 370439	Const Mom. Slab RW7 RW6 NBH	36	02SEP09	29OCT09																																																																								
Retaining Wall RW-7																																																																												
A1 372201	Exc - Ret Wall 7-RW7 SBH 167+88-176+31 MSE	4	15MAY09	21MAY09																																																																								
A1 371729	Const/BF - RW 7-RW7 SBH 167+88-176+31	44	22MAY09	30JUL09																																																																								
A1 370539	Const Mom. Slab - RW -RW7 SBH	29	31JUL09	15SEP09																																																																								
Retaining Wall RW-8																																																																												
A1 372301	Exc - Ret Wall 7-RW8 - CNW 18+50-26+51 MSE	49	26JUN08	11SEP08																																																																								
A1 371829	Const/BF Ret Wall 7RW8 CNW 18+50-26+51	30	07APR09	22MAY09																																																																								
A1 370032	Const Coping Ret Wall 7RW8 CNW	9	26MAY09	05JUN09																																																																								
Retaining Wall RW-11																																																																												
A1 372401	Exc Ret Wall 7-RW11 SBH 142+35-148+11, MSE	3	28MAY09	01JUN09																																																																								
A1 371929	Const/BF RW 7-RW11 SBH 142+35-148+11	16	15SEP09	07OCT09																																																																								
A1 370639	Const Mom. Slab - 7-RW11 - SBH	20	08OCT09	09NOV09																																																																								
Retaining Wall RW-12																																																																												
A1 372501	Exc Ret Wall 7-RW12 DARNW 15+00-16+50	1	12NOV08	12NOV08																																																																								
A1 372029	Const/BF RW 7-RW12 DARNW 15+00-16+50	7	31JUL09	11AUG09																																																																								
A1 370739	Const Mom Slab RW 7RW12 DARNW	5	12AUG09	18AUG09																																																																								
Retaining Wall RW-13A																																																																												
A1 372601	Exc Ret Wall 7-RW13A DARNW 10+00-13+19	2	12NOV08	13NOV08																																																																								
A1 372129	Const/BF RW 7RW13A DARNW 10+00-13+19	12	13APR09	29APR09																																																																								
A1 370839	Const Mom Slab RW13A DARNW 10+00-13+19	11	30APR09	15MAY09																																																																								
Retaining Wall RW-13B																																																																												
A1 372701	Exc RW 7-RW13B DARW 25+38-27+00 SOIL	4	30SEP08	03OCT08																																																																								
A1 372229	Con/BF RW 7RW13B- DARW 25+38-27+00 SOIL	34	12NOV09	27APR10																																																																								
A1 372329	Con Facing Wall:RW 7RW13B DARW	23	28APR10	02JUN10																																																																								
Retaining Wall RW-14A																																																																												
A1 372801	Exc Ret Wall 7-RW14A DTWS 16+16-17+49	1	28MAY09	28MAY09																																																																								
A1 372429	Const/BF RW 7-RW14A DTWS 16+16-17+49	7	02SEP09	14SEP09																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A1 370939	Const Mom. Slab 7-RW14A DTWS	5	15SEP09	22SEP09	Const Mom. Slab 7-RW14A DTWS 16+16-17+49																																																																							
Retaining Wall RW-14B																																																																												
A1 372901	Exc Ret Wall 7-RW14B DTWS 19+36-22+79	5	22SEP09	28SEP09	Exc Ret Wall 7-RW14B DTWS 19+36-22+79 MSE																																																																							
A1 372529	Const/BF RW 7-RW14B DTWS 19+36-22+79	9	12NOV09	18MAR10	Const/BF RW 7-RW14B DTWS 19+36-22+79 MSE																																																																							
A1 370132	Const Coping - 7-RW14B - DTWS 19+36-22+79	4	22MAR10	25MAR10	Const Coping - 7-RW14B - DTWS 19+36-22+79																																																																							
Retaining Wall RW-14C																																																																												
A1 373001	Exc Ret Wall 7-RW14C DTWS 25+36-32+31	3	28MAY09	01JUN09	Exc Ret Wall 7-RW14C DTWS 25+36-32+31 MSE																																																																							
A1 372629	Const/BF RW 7-RW14C DTWS 25+36-32+31	15	22MAR10	12APR10	Const/BF RW 7-RW14C DTWS 25+36-32+31 MSE																																																																							
A1 371039	Const Mom. Slab - 7-RW14C DTWS	24	13APR10	18MAY10	Const Mom. Slab - 7-RW14C DTWS 25+36-32+31																																																																							
Retaining Wall RW-15A																																																																												
A1 373101	Exc Ret Wall 7-RW15A DARNW 10+30-11+3	2	12NOV08	13NOV08	Exc Ret Wall 7-RW15A DARNW 10+30-11+3 MSE																																																																							
A1 372729	Const/BF RW 7-RW15A DARNW 10+30-11+31	14	14NOV08	30MAR09	Const/BF RW 7-RW15A DARNW 10+30-11+31 MSE																																																																							
A1 371139	Const Mom. Slab 7-RW15A DARNW	10	31MAR09	14APR09	Const Mom. Slab 7-RW15A DARNW 10+30-11+31																																																																							
Retaining Wall RW-15B																																																																												
A1 373201	Exc Ret Wall 7-RW15B DARNW 11+31-14+12	1	12NOV08	12NOV08	Exc Ret Wall 7-RW15B DARNW 11+31-14+12 MSE																																																																							
A1 372829	Const/BF RW 7-RW15B DARNW 11+31-14+12	8	31MAR09	09APR09	Const/BF RW 7-RW15B DARNW 11+31-14+12 MSE																																																																							
A1 371239	Const Mom Slab 7-RW15B DARNW	10	13APR09	27APR09	Const Mom Slab 7-RW15B DARNW 11+31-14+12																																																																							
Retaining Wall RW-16																																																																												
A1 373301	Exc - Ret Wall 7-RW16 - CWS 40+00-45+36	12	12FEB09	03MAR09	Exc - Ret Wall 7-RW16 - CWS 40+00-45+36 MSE																																																																							
A1 372929	Const/BF - RW 7-RW16 - CWS 40+00-45+36	15	16MAR09	06APR09	Const/BF - RW 7-RW16 - CWS 40+00-45+36 MSE																																																																							
A1 370232	Const Coping - 7-RW16 - CWS 40+00-45+36	6	07APR09	15APR09	Const Coping - 7-RW16 - CWS 40+00-45+36 MSE																																																																							
Retaining Wall RW-17																																																																												
A1 373401	Exc RW 7RW17 DTWSH 20+00-21+90 SOIL	4	22SEP09	25SEP09	Exc RW 7RW17 DTWSH 20+00-21+90 SOIL NAIL																																																																							
A1 373029	Con/BF RW 7RW17 DTWSH 20+00-21+90 SOIL	28	28SEP09	09NOV09	Con/BF RW 7RW17 DTWSH 20+00-21+90 SOIL N																																																																							
A1 373129	Const Facing Wall -7-RW17 DTWSH	26	12NOV09	14APR10	Const Facing Wall -7-RW17 DTWSH 20+00-21+90																																																																							
Sound Wall SW-1																																																																												
A1 371088	Fab / Deliver Sound Wall Panels	45	04APR08	10JUN08	Fab / Deliver Sound Wall Panels																																																																							
A1 370060	Sound Wall 7-SW1 NB Sta. 10+00 - 22+00	53	12FEB09	05MAY09	Sound Wall 7-SW1 NB Sta. 10+00 - 22+00																																																																							
Sound Wall SW-2																																																																												
A1 371188	Fab / Deliver Sound Wall Panels	45	04APR08	10JUN08	Fab / Deliver Sound Wall Panels																																																																							
A1 370360	Sound Wall 7-SW2 SB Sta. 1070+00 - 1126+30	99	12NOV08	27APR09	Sound Wall 7-SW2 SB Sta. 1070+00 - 1126+30																																																																							
Sound Wall SW-3																																																																												
A1 371288	Fab / Deliver Sound Wall Panels	45	04APR08	10JUN08	Fab / Deliver Sound Wall Panels																																																																							
A1 370260	Sound Wall 7-SW3 NB Sta. 1079+53 - 1121+08	87	18FEB11	05JUL11	Sound Wall 7-SW3 NB Sta. 1079+53 - 1121+08																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
Sound Wall SW-4																																																																												
A1 371388	Fab / Deliver Sound Wall Panels	45	04APR08	10JUN08	■■■■■ Fab / Deliver Sound Wall Panels																																																																							
A1 370160	Sound Wall 7-SW4 NB Sta. 1036+00 - 1057+25	60	05NOV10	17FEB11	■■■■■■■■■■ Sound Wall 7-SW4 NB Sta. 1036+00 - 1057+25																																																																							
Box Culvert @ 1100+00 SB																																																																												
A1 370218	SOE B.Culvert7x6 SB @1100+00 Sect-7	15	04SEP08	26SEP08	■■■■■ SOE B.Culvert7x6 SB @1100+00 Sect-7																																																																							
A1 370701	Stru.Exc/Bed.Mat'l B.Culvert6x7 SB @1100+00	5	29SEP08	03OCT08	■■■■■ Stru.Exc/Bed.Mat'l B.Culvert6x7 SB @1100+00 S-7																																																																							
A1 370233	Set &Bkfill B.Culvert7x6 SB @1100+00 Sect-7	10	06OCT08	22OCT08	■■■■■ Set &Bkfill B.Culvert7x6 SB @1100+00 Sect-7																																																																							
Box Culvert @ 1105+00 NB																																																																												
A1 370018	SOE B.Culvert 2x7x6 NB @1105+00 Sect-7	15	26MAR09	16APR09	■■■■■ SOE B.Culvert 2x7x6 NB @1105+00 Sect-7																																																																							
A1 370501	Stru.Exc/Bed.Mat'l B.Culv 2x7x6 NB1105+00 S-7	10	17APR09	01MAY09	■■■■■ Stru.Exc/Bed.Mat'l B.Culv 2x7x6 NB1105+00 S-7																																																																							
A1 370033	F/R/P &Bkfill B.Culv2x7x6 NB1105+00 Sect-7	30	04MAY09	18JUN09	■■■■■ F/R/P &Bkfill B.Culv2x7x6 NB1105+00 Sect-7																																																																							
Box Culvert @ 1115+70 NB																																																																												
A1 370118	SOE B.Culvert6x7 NB@1115+70 Sect-7	25	17APR09	27MAY09	■■■■■ SOE B.Culvert6x7 NB@1115+70 Sect-7																																																																							
A1 370601	Stru.Exc/Bed.Mat'l B.Culv6x7 NB 1115+70 S-7	10	28MAY09	11JUN09	■■■■■ Stru.Exc/Bed.Mat'l B.Culv6x7 NB 1115+70 S-7																																																																							
A1 370133	Set &Bkfill B.Culvert6x7 NB @1115+70 Sect-7	15	12JUN09	06JUL09	■■■■■ Set &Bkfill B.Culvert6x7 NB @1115+70 Sect-7																																																																							
Box Culvert @ 18+50 to 22+25 DTRNW																																																																												
A1 372918	SOE Box Culvert 6x8 DTRNW Sta 18+50 to	10	23OCT08	05NOV08	■■■■■ SOE Box Culvert 6x8 DTRNW Sta 18+50 to 22+25																																																																							
A1 376301	Structure Exc. Box Culvert DTRNW 18+50 to	5	06NOV08	14NOV08	■■■■■ Structure Exc. Box Culvert DTRNW 18+50 to 22+50																																																																							
A1 370333	Place & BkFill Box Culvert DTRNW 18+50 to	10	17NOV08	25MAR09	■■■■■ Place & BkFill Box Culvert DTRNW 18+50 to 22+50																																																																							
A1 140092		1	02JAN08	02JAN08																																																																								
A1 360092		1	02JAN08	02JAN08																																																																								
A1 370092		1	02JAN08	02JAN08																																																																								
A1 370122		1	02JAN08	02JAN08																																																																								
I-495 HOT Lanes: Phase VIII Scope																																																																												
PROJECT WIDE																																																																												
Phase VIII																																																																												
A2 480171	ROW Plans Phase 8	5	01MAY08	07MAY08	■■■■■ ROW Plans Phase 8																																																																							
A2 480271	Clear & Grub Plans Phase 8	86	01MAY08	05SEP08	■■■■■■■■■■ Clear & Grub Plans Phase 8																																																																							
A2 480371	MOT Plan Design - Phase 8	30	01MAY08	13JUN08	■■■■■ MOT Plan Design - Phase 8																																																																							
A2 480471	Retaining Wall Plans Design Phase 8	36	01MAY08	23JUN08	■■■■■ Retaining Wall Plans Design Phase 8																																																																							
A2 480571	Grading & Drainage Design Phase 8	26	01MAY08	09JUN08	■■■■■ Grading & Drainage Design Phase 8																																																																							
A2 480971	Final Roadway Design Phase 8	92	01MAY08	15SEP08	■■■■■■■■■■ Final Roadway Design Phase 8																																																																							
A2 489071	Start Design Phase 8 Roadway	0	01MAY08		◆ Start Design Phase 8 Roadway																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 480671	ROW 100% Phase 8	0	08MAY08		◆ ROW 100% Phase 8																																																																							
A2 480771	VDOT Review ROW 100% - Phase 8	21	08MAY08	09JUN08	■ VDOT Review ROW 100% - Phase 8																																																																							
A2 480871	1st Resubmittal ROW Plan Phase 8	10	10JUN08	23JUN08	■ 1st Resubmittal ROW Plan Phase 8																																																																							
A2 482271	Drainage/Grading 100% Phase 8	0	10JUN08		◆ Drainage/Grading 100% Phase 8																																																																							
A2 482371	VDOT Review Grading/Drainage 100% Phase 8	21	10JUN08	09JUL08	■ VDOT Review Grading/Drainage 100% Phase 8																																																																							
A2 481371	MOT 100% Phase 8	0	16JUN08		◆ MOT 100% Phase 8																																																																							
A2 481471	VDOT Review MOT Plan - Phase 8	21	16JUN08	15JUL08	■ VDOT Review MOT Plan - Phase 8																																																																							
A2 481071	VDOT Design Review ROW Approval - Phase 8	14	24JUN08	14JUL08	■ VDOT Design Review ROW Approval - Phase 8																																																																							
A2 482071	Retaining Walls 100% Phase 8	0	24JUN08		◆ Retaining Walls 100% Phase 8																																																																							
A2 482171	VDOT Review Retaining Walls 100% Phase 8	21	24JUN08	24JUL08	■ VDOT Review Retaining Walls 100% Phase 8																																																																							
A2 482571	1st Resubmittal Drainage/Grading Phase 8	10	10JUL08	24JUL08	■ 1st Resubmittal Drainage/Grading Phase 8																																																																							
A2 481671	1st Resubmittal MOT Phase 8	10	16JUL08	30JUL08	■ 1st Resubmittal MOT Phase 8																																																																							
A2 482471	1st Resubmittal Retaining Walls Phase 8	10	25JUL08	07AUG08	■ 1st Resubmittal Retaining Walls Phase 8																																																																							
A2 482771	VDOT Design Review Grading/Drain. Approval	14	25JUL08	14AUG08	■ VDOT Design Review Grading/Drain. Approval Ph 8																																																																							
A2 481971	VDOT Design Review MOT Approval Phase 8	14	31JUL08	20AUG08	■ VDOT Design Review MOT Approval Phase 8																																																																							
A2 482671	VDOT Design Review Retaining Walls Approval	14	08AUG08	28AUG08	■ VDOT Design Review Retaining Walls Approval Ph 8																																																																							
A2 481171	Clear & Grub 100% Phase 8	0	08SEP08		◆ Clear & Grub 100% Phase 8																																																																							
A2 481271	VDOT Review Clear & Grub 100% Phase 8	21	08SEP08	07OCT08	■ VDOT Review Clear & Grub 100% Phase 8																																																																							
A2 482871	Final Roadway 100% Phase 8	0	16SEP08		◆ Final Roadway 100% Phase 8																																																																							
A2 482971	VDOT Review Final Roadway 100% Phase 8	21	16SEP08	16OCT08	■ VDOT Review Final Roadway 100% Phase 8																																																																							
A2 481571	1st Resubmittal Clear & Grub Phase 8	10	08OCT08	22OCT08	■ 1st Resubmittal Clear & Grub Phase 8																																																																							
A2 483071	1st Resubmittal Final Roadway Phase 8	10	17OCT08	30OCT08	■ 1st Resubmittal Final Roadway Phase 8																																																																							
A2 481871	VDOT Design Review Clear/Grub Approval -	14	23OCT08	12NOV08	■ VDOT Design Review Clear/Grub Approval - Phase 8																																																																							
A2 483171	VDOT Design Review Final Roadway Approval	14	31OCT08	20NOV08	■ VDOT Design Review Final Roadway Approval Phas 8																																																																							
Section Work																																																																												
A2 480104	Relocate High Mast Lighting - 3 Ea.	60	19FEB09	14MAY09	■ Relocate High Mast Lighting - 3 Ea.																																																																							
A2 480102	Roadway Excavation - HWS	65	16MAR09	24JUN09	■ Roadway Excavation - HWS																																																																							
A2 480133	Box Culvert 13+40 to 15+10 SOE	140	30APR09	24NOV09	■ Box Culvert 13+40 to 15+10 SOE																																																																							
A2 481301	Box Culvert 13+40 to 15+10 Str. Excavation	184	01JUN09	29MAR10	■ Box Culvert 13+40 to 15+10 Str. Excavation																																																																							
A2 480119	Fiberoptic Trench & Communications Ductbank	190	25JUN09	13APR10	■ Fiberoptic Trench & Communications Ductbank																																																																							
A2 480202	Roadway Excavation HOV	65	25JUN09	05OCT09	■ Roadway Excavation HOV																																																																							
A2 480233	Box Culvert 13+40 to 15+10 FRP	165	07JUL09	16MAR10	■ Box Culvert 13+40 to 15+10 FRP																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																							
A2 480158	Install 330' - 6" Watermain 12+60	55	06OCT09	26APR10																									Install 330' - 6" Watermain 12+60																																																											
A2 481218	Box Culv. 339+30 to 339+60 SOE HOV-E3	25	06OCT09	16NOV09																									Box Culv. 339+30 to 339+60 SOE HOV-E3																																																											
A2 483101	Box Culv. 339+30 to 339+60 Str. Exc HOV E3	65	06NOV09	01MAR10																									Box Culv. 339+30 to 339+60 Str. Exc HOV E3																																																											
A2 480333	Box Culv. 339+30 to 339+60 FRP HOV E3	58	14DEC09	16MAR10																									Box Culv. 339+30 to 339+60 FRP HOV E3																																																											
A2 481029	Construct MSE Retaining Wall 11 HOV E2	6	17MAR10	25MAR10																									Construct MSE Retaining Wall 11 HOV E2																																																											
A2 480258	Install 75' - 6" Watermain 17+25	25	27APR10	03JUN10																									Install 75' - 6" Watermain 17+25																																																											
A2 480308	Mill & Overlay Sec. 1 to Phase VIII	60	27APR10	29JUL10																									Mill & Overlay Sec. 1 to Phase VIII																																																											
A2 481229	Construct MSE Retaining Wall 13 HOV E2	17	03MAY10	25MAY10																									Construct MSE Retaining Wall 13 HOV E2																																																											
A2 481329	Construct MSE Retaining Wall 14 HOV E1	5	03MAY10	07MAY10																									Construct MSE Retaining Wall 14 HOV E1																																																											
A2 480358	Install 70' - 6" Watermain 18+60	35	04JUN10	29JUL10																									Install 70' - 6" Watermain 18+60																																																											
A2 481818	Box Culv. 343+50 SOE HOV E-2	25	30JUL10	07SEP10																									Box Culv. 343+50 SOE HOV E-2																																																											
A2 481529	Construct MSE Retaining Wall HOV-E1	11	25AUG10	09SEP10																									Construct MSE Retaining Wall HOV-E1																																																											
A2 483601	Box Culv. 343+50 Str. Exc. HOV-E2	65	08SEP10	22DEC10																									Box Culv. 343+50 Str. Exc. HOV-E2																																																											
A2 481929	Construct MSE Retaining Wall 9 HOV E1	5	10SEP10	16SEP10																									Construct MSE Retaining Wall 9 HOV E1																																																											
A2 480433	Box Culv. 343+50 FRP HOV-E2	15	23DEC10	19JAN11																									Box Culv. 343+50 FRP HOV-E2																																																											
A2 480128	Excavate, Install & bkFill Drainage HSW-1	5	18APR11	25APR11																									Excavate, Install & bkFill Drainage HSW-1																																																											
A2 480228	Excavate, Install & BkFill Drainage HWS-2	20	26APR11	25MAY11																									Excavate, Install & BkFill Drainage HWS-2																																																											
A2 480328	Excavate, Install & BkFill Drainage HSW-2	8	26MAY11	07JUN11																									Excavate, Install & BkFill Drainage HSW-2																																																											
A2 480428	Excavate, Install & BkFill Drainage HOV-E1	6	08JUN11	16JUN11																									Excavate, Install & BkFill Drainage HOV-E1																																																											
A2 480528	Excavate, Install & BkFill Drainage HOV-E2	12	17JUN11	06JUL11																									Excavate, Install & BkFill Drainage HOV-E2																																																											
A2 480628	Excavate, Install & BkFill Drainage HOV-E3	4	07JUL11	13JUL11																									Excavate, Install & BkFill Drainage HOV-E3																																																											
A2 482018	Box Culvert 339+30 SOE HOV-E2	13	07JUL11	27JUL11																									Box Culvert 339+30 SOE HOV-E2																																																											
A2 480458	Install 40' - 20" Split Casing HOV-E3	15	14JUL11	04AUG11																									Install 40' - 20" Split Casing HOV-E3																																																											
A2 483701	Box Culvert 339+30 Str. Excavation HOV-E2	3	28JUL11	01AUG11																									Box Culvert 339+30 Str. Excavation HOV-E2																																																											
A2 480533	Box Culvert 339+30 FRP HOV-E2	3	02AUG11	04AUG11																									Box Culvert 339+30 FRP HOV-E2																																																											
A2 480558	Install 95' - 6" Watermain	54	05AUG11	28OCT11																									Install 95' - 6" Watermain																																																											
A2 482329	Construct MSE Retaining Wall 10 HOV E2	5	05AUG11	11AUG11																									Construct MSE Retaining Wall 10 HOV E2																																																											
A2 480142	FRP Concrete Median Barrier	28	28JUN12	09AUG12																									FRP Concrete Median Barrier																																																											
A2 480168	Install Guardrail - Roadway	20	28JUN12	30JUL12																									Install Guardrail - Roadway																																																											
A2 480150	Install Traffic Pylons WB & EB	42	13AUG12	17OCT12																									Install Traffic Pylons WB & EB																																																											
HOT OP'S FACILITY																																																																																								
Phase VIII																																																																																								
A2 000170	Start Construction - Phase 8	0		18FEB09																																																																									◆ Start Construction - Phase 8											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
Section Work																																																																												
A2 480099	Start of Design Phase VIII	0	01MAY08*		◆ Start of Design Phase VIII																																																																							
A2 480125	Technical Shelter	58	14APR10	14JUL10	■ Technical Shelter																																																																							
A2 480225	Reversible Roadway Gates	140	15JUL10	01MAR11	■ Reversible Roadway Gates																																																																							
A2 480325	Span Toll Gantry (In Place Complete)	120	02MAR11	06SEP11	■ Span Toll Gantry (In Place Complete)																																																																							
A2 000270	Phase VIII Construction Complete	0		17OCT12	Phase VIII Construction Complete ◆																																																																							
8																																																																												
B624																																																																												
A2 480170	B624 Superstructure Design	29	09SEP08	21OCT08	■ B624 Superstructure Design																																																																							
A2 489170	Start Design B624	0	09SEP08		◆ Start Design B624																																																																							
A2 480270	B624 Substructure Design	24	16SEP08	21OCT08	■ B624 Substructure Design																																																																							
A2 484470	B624 Superstructure 100%	0	22OCT08		◆ B624 Superstructure 100%																																																																							
A2 484570	B624 VDOT Review 100% Superstructure	21	22OCT08	20NOV08	■ B624 VDOT Review 100% Superstructure																																																																							
A2 484670	B624 Substructure 100%	0	22OCT08		◆ B624 Substructure 100%																																																																							
A2 484770	B624 VDOT Review Substructure 100%	21	22OCT08	20NOV08	■ B624 VDOT Review Substructure 100%																																																																							
A2 485070	1st Resubmittal Superstructure B624	10	21NOV08	08DEC08	■ 1st Resubmittal Superstructure B624																																																																							
A2 485270	1st Resubmittal Substructure B624	10	21NOV08	08DEC08	■ 1st Resubmittal Substructure B624																																																																							
A2 485470	B624 VDOT Design Review Superstructure	14	09DEC08	02JAN09	■ B624 VDOT Design Review Superstructure Approval																																																																							
A2 485570	B624 VDOT Design Review Substructure	14	09DEC08	02JAN09	■ B624 VDOT Design Review Substructure Approval																																																																							
A2 480389	Structural Steel Shop Drawings B624	30	05JAN09	19FEB09	■ Structural Steel Shop Drawings B624																																																																							
A2 480588	B624 Fab / Deliver Rebar	30	05JAN09	19FEB09	■ B624 Fab / Deliver Rebar																																																																							
A2 480487	Procure Structural Steel B624	120	20FEB09	12AUG09	■ Procure Structural Steel B624																																																																							
A2 481401	624 Structure Excavation Pier 7	3	18MAY09	21MAY09	■ 624 Structure Excavation Pier 7																																																																							
A2 480710	624 Drilled Shafts Pier 7	10	22MAY09	05JUN09	■ 624 Drilled Shafts Pier 7																																																																							
A2 480918	624 SOE Pier 6	3	08JUN09	11JUN09	■ 624 SOE Pier 6																																																																							
A2 481018	624 SOE Pier 5	3	12JUN09	16JUN09	■ 624 SOE Pier 5																																																																							
A2 481601	624 Structure Excavation Pier 6	1	12JUN09	12JUN09	■ 624 Structure Excavation Pier 6																																																																							
A2 481701	624 Structure Excavation Pier 5	1	17JUN09	17JUN09	■ 624 Structure Excavation Pier 5																																																																							
A2 481010	624 Drilled Shafts Pier 6	10	24JUN09	08JUL09	■ 624 Drilled Shafts Pier 6																																																																							
A2 481215	624 FRP Pier 7 Pile Cap	10	28JUL09	11AUG09	■ 624 FRP Pier 7 Pile Cap																																																																							
A2 481910	624 Drilled Shafts Pier 5	10	21OCT09	03NOV09	■ 624 Drilled Shafts Pier 5																																																																							
A2 481715	624 FRP Pier 6 Pile Cap	10	04NOV09	19NOV09	■ 624 FRP Pier 6 Pile Cap																																																																							
A2 482601	624 Structure Excavation Pier 4	3	04NOV09	06NOV09	■ 624 Structure Excavation Pier 4																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 482110	624 Drilled Shafts Pier 4	18	09NOV09	09DEC09																																																																								
A2 482701	624 Structure Excavation Pier 3	3	11DEC09	15DEC09																																																																								
A2 482210	624 Drilled Shafts Pier 3	18	16DEC09	19JAN10																																																																								
A2 482115	624 FRP Pier 5 Pile Cap	10	14JAN10	01FEB10																																																																								
A2 482801	624 Structure Excavation Pier 2	3	21JAN10	25JAN10																																																																								
A2 482310	624 Drilled Shafts Pier 2	10	26JAN10	08FEB10																																																																								
A2 482215	624 FRP Pier 4 Pile Cap	10	02FEB10	17FEB10																																																																								
A2 483001	624 Structure Excavation Pier 1	3	09FEB10	12FEB10																																																																								
A2 482510	624 Drilled Shafts Pier 1	18	16FEB10	15MAR10																																																																								
A2 482315	624 FRP Pier 3 Pile Cap	10	18FEB10	04MAR10																																																																								
A2 482710	624 FRP Pier 2 Pile Cap	10	05MAR10	22MAR10																																																																								
A2 480909	624 Drive Abut. A Piles	5	17MAR10	24MAR10																																																																								
A2 482415	624 FRP Pier 1 Pile Cap	10	23MAR10	05APR10																																																																								
A2 481129	624 Construct MSE Wall	20	25MAR10	22APR10																																																																								
A2 480916	624 FRP Pier 7 Columns	18	02APR10	29APR10																																																																								
A2 481518	624 FRP Pier 6 Columns	18	30APR10	27MAY10																																																																								
A2 480317	624 FRP pier 6 Cap	21	28MAY10	30JUN10																																																																								
A2 480517	624 FRP Pier 7 Cap	21	01JUL10	03AUG10																																																																								
A2 480512	624 Erect Span 7 & 8	15	04AUG10	26AUG10																																																																								
A2 481616	624 FRP Pier 5 Columns	15	04AUG10	26AUG10																																																																								
A2 480756	624 Roadway Grading HWS-1	79	23AUG10	15APR11																																																																								
A2 482129	624 HW-S1 Construct Retaining Wall 1	30	23AUG10	04OCT10																																																																								
A2 480411	624 FRP Span 7 & 8	30	27AUG10	13OCT10																																																																								
A2 480817	624 FRP Pier 5 Cap	21	27AUG10	29SEP10																																																																								
A2 482016	624 FRP Pier 4 Columns	30	30SEP10	16NOV10																																																																								
A2 481217	624 FRP Pier 4 Cap	21	17NOV10	22DEC10																																																																								
A2 482216	624 FRP Pier 3 Columns	30	23DEC10	14FEB11																																																																								
A2 481817	624 FRP Pier 3 Cap	21	15FEB11	17MAR11																																																																								
A2 481212	624 Erect Span 4, 5 & 6	20	18MAR11	18APR11																																																																								
A2 482616	624 FRP Pier 2 Columns	20	18MAR11	18APR11																																																																								
A2 480711	624 FRP Span 4, 5 & 6	35	19APR11	13JUN11																																																																								
A2 482117	624 FRP Pier 2 Cap	21	19APR11	19MAY11																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 481612	624 Erect Span 3	10	23MAY11	06JUN11																																					■624 Erect Span 3																																			
A2 482816	624 FRP Pier 1 Columns	20	23MAY11	22JUN11																																					■624 FRP Pier 1 Columns																																			
A2 481211	624 FRP Span 3	25	14JUN11	22JUL11																																					■624 FRP Span 3																																			
A2 482717	624 FRP Pier 1 Cap	21	23JUN11	26JUL11																																					■624 FRP Pier 1 Cap																																			
A2 480344	624 FRP Abutment "A" Cap	10	27JUL11	09AUG11																																					■624 FRP Abutment "A" Cap																																			
A2 482112	624 Erect Span 1 & 2	10	11AUG11	25AUG11																																					■624 Erect Span 1 & 2																																			
A2 481511	624 FRP Spans 1 & 2	25	26AUG11	04OCT11																																					■624 FRP Spans 1 & 2																																			
A2 481024	624 FRP Abutment "A" Approach Slab	1	05OCT11	05OCT11																																					624 FRP Abutment "A" Approach Slab																																			
A2 480230	624 Slipform Barrier	15	06OCT11	28OCT11																																					■624 Slipform Barrier																																			
A2 480407	624 Asphalt Base & Intermediate Paving	14	06OCT11	27OCT11																																					624 Asphalt Base & Intermediate Paving																																			
A2 480240	624 Bridge Finishes	15	31OCT11	23NOV11																																					■624 Bridge Finishes																																			
A2 480508	624 Asphalt Surface Course Paving HWS	2	17APR12	18APR12																																					624 Asphalt Surface Course Paving HWS																																			
B629																																																																												
A2 480370	Superstructure Design B629	29	27JAN09	09MAR09																																					■ Superstructure Design B629																																			
A2 489270	Start Design B629	0	27JAN09																																						◆ Start Design B629																																			
A2 480470	Substructure Design B629	24	03FEB09	09MAR09																																					■ Substructure Design B629																																			
A2 486570	B629 Superstructure 100%	0	10MAR09																																						◆ B629 Superstructure 100%																																			
A2 486670	B629 VDOT Review Superstructure 100%	21	10MAR09	07APR09																																					■ B629 VDOT Review Superstructure 100%																																			
A2 486770	B629 Substructure 100%	10	10MAR09																																						◆ B629 Substructure 100%																																			
A2 486870	B629 VDOT Review Substructure 100%	21	24MAR09	21APR09																																					■ B629 VDOT Review Substructure 100%																																			
A2 486970	1st Resubmittal Superstructure B629	10	08APR09	21APR09																																					■ 1st Resubmittal Superstructure B629																																			
A2 487070	1st Resubmittal Substructure B629	10	22APR09	05MAY09																																					■ 1st Resubmittal Substructure B629																																			
A2 487170	B629 VDOT Design Review Superstructure	14	22APR09	12MAY09																																					■ B629 VDOT Design Review Superstructure Approval																																			
A2 487270	B629 VDOT Design Review Substructure	14	06MAY09	27MAY09																																					■ B629 VDOT Design Review Substructure Approval																																			
A2 480689	Structural Steel Shop Drawings B629	30	13MAY09	25JUN09																																					■ Structural Steel Shop Drawings B629																																			
A2 480788	B629 Fab / Deliver Rebar	45	28MAY09	31JUL09																																					■ B629 Fab / Deliver Rebar																																			
A2 480887	Procure Structural Steel B629	120	26JUN09	23DEC09																																					■ Procure Structural Steel B629																																			
A2 480456	629 Roadway Grading HOV-E1	150	17MAR10	05NOV10																																					■ 629 Roadway Grading HOV-E1																																			
A2 483210	629 Drilled Shafts Abutment "A"	18	28JUL10	24AUG10																																					■ 629 Drilled Shafts Abutment "A"																																			
A2 481429	629 Construct MSE Wall Abutment "A"	15	25AUG10	15SEP10																																					■ 629 Construct MSE Wall Abutment "A"																																			
A2 483310	629 Drilled Shafts Abutment "B"	18	25AUG10	22SEP10																																					■ 629 Drilled Shafts Abutment "B"																																			
A2 482915	629 FRP Abutment "A" Pile Cap	10	16SEP10	30SEP10																																					■ 629 FRP Abutment "A" Pile Cap																																			

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 482029	629 Construct MSE WALL Abutment "B"	15	23SEP10	14OCT10																																																													629 Construct MSE WALL Abutment "B"											
A2 483115	629 FRP Abutment "B" Pile Cap	10	15OCT10	29OCT10																																																													629 FRP Abutment "B" Pile Cap											
A2 480812	629 Erect Span 1	10	01NOV10	16NOV10																																																													629 Erect Span 1											
A2 480511	629 FRP Span 1	18	17NOV10	16DEC10																																																													629 FRP Span 1											
A2 480524	629 FRP Abutment "A" Approach Slab	15	17DEC10	13JAN11																																																													629 FRP Abutment "A" Approach Slab											
A2 480624	629 FRP Abutment "B" Approach Slab	15	18JAN11	08FEB11																																																													629 FRP Abutment "B" Approach Slab											
A2 480130	629 Slipform Barrier	10	01MAR11	15MAR11																																																													629 Slipform Barrier											
A2 480140	629 Bridge Finishes	5	16MAR11	23MAR11																																																													629 Bridge Finishes											
A2 480307	629 Asphalt Base & Intermediate Paving HOV	25	18APR11	25MAY11																																																													629 Asphalt Base & Intermediate Paving HOV											
A2 480708	629 Asphalt Surface Course Paving HOV	2	19APR12	23APR12																																																													629 Asphalt Surface Course Paving HOV											
B632																																																																												
A2 480570	Superstructure Design B632	29	28JUL08	08SEP08																																																													629 Superstructure Design B632											
A2 489370	Start Design B632	0	28JUL08																																																														629 Start Design B632											
A2 480770	Substructure Design B632	24	04AUG08	08SEP08																																																													629 Substructure Design B632											
A2 481870	B632 Substructure 100%	0	09SEP08																																																														629 B632 Substructure 100%											
A2 481970	B632 VDOT Review Substructure 100%	21	09SEP08	08OCT08																																																													629 B632 VDOT Review Substructure 100%											
A2 484870	B632 Superstructure 100%	0	09SEP08																																																														629 B632 Superstructure 100%											
A2 484970	B632 VDOT Review Superstructure 100%	21	09SEP08	08OCT08																																																													629 B632 VDOT Review Superstructure 100%											
A2 482170	1st Resubmittal Substructure B632	10	09OCT08	23OCT08																																																													629 1st Resubmittal Substructure B632											
A2 485370	1st Resubmittal Superstructure B632	10	09OCT08	23OCT08																																																													629 1st Resubmittal Superstructure B632											
A2 482370	B632 VDOT Design Review Substructure	14	24OCT08	13NOV08																																																													629 B632 VDOT Design Review Substructure Approval											
A2 485670	B632 VDOT Design Review Superstructure	14	24OCT08	13NOV08																																																													629 B632 VDOT Design Review Superstructure Approval											
A2 480288	B632 Fab / Deliver Rebar	45	14NOV08	29JAN09																																																													629 B632 Fab / Deliver Rebar											
A2 480489	Structural Steel Shop Drawings B632	30	14NOV08	05JAN09																																																													629 Structural Steel Shop Drawings B632											
A2 480587	Procure Structural Steel B632	120	06JAN09	01JUL09																																																													629 Procure Structural Steel B632											
A2 480218	632 SOE Pier 7	4	19FEB09	25FEB09																																																													632 SOE Pier 7											
A2 480301	632 Structure Excavate Pier 7	2	26FEB09	27FEB09																																																													632 Structure Excavate Pier 7											
A2 480110	632 Drilled Shafts Pier 7	18	02MAR09	27MAR09																																																													632 Drilled Shafts Pier 7											
A2 480509	632 Drive Abutment "B" Piles	5	16MAR09	23MAR09																																																													632 Drive Abutment "B" Piles											
A2 480529	632 Construct MSE Wall Abutment "B"	35	24MAR09	12MAY09																																																													632 Construct MSE Wall Abutment "B"											
A2 480609	632 Drive Abutment "A" Piles	8	24MAR09	02APR09																																																													632 Drive Abutment "A" Piles											
A2 480418	632 SOE Pier 6	3	30MAR09	01APR09																																																													632 SOE Pier 6											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 480501	632 Structure Excavation Pier 6	2	02APR09	03APR09																																																																								
A2 480518	632 SOE Pier 5	3	02APR09	06APR09																																																																								
A2 480315	632 FRP Abutment "A" Pile Cap	10	03APR09	17APR09																																																																								
A2 480410	632 Drilled Shafts Pier 6	27	06APR09	15MAY09																																																																								
A2 480618	632 SOE Pier 4	3	07APR09	09APR09																																																																								
A2 480701	632 Structure Excavation Pier 5	2	07APR09	08APR09																																																																								
A2 480629	632 Demo' 20' Existing MSE Wall #20	10	10APR09	23APR09																																																																								
A2 480801	632 Structure Excavation Pier 4	1	13APR09	13APR09																																																																								
A2 480244	632 FRP Abutment "B" Cap	10	26MAY09	08JUN09																																																																								
A2 480910	632 Drilled Shafts Pier 5	10	08JUN09	23JUN09																																																																								
A2 480815	632 FRP Pier 7 Pile Cap	10	09JUN09	24JUN09																																																																								
A2 481015	632 FRP Pier 6 Pile Cap	20	25JUN09	27JUL09																																																																								
A2 481210	632 Drilled Shafts Pier 4	18	09JUL09	05AUG09																																																																								
A2 481410	632 Drilled Shafts Pier 3	12	06AUG09	25AUG09																																																																								
A2 481315	632 FRP Pier 5 Pile Cap	10	12AUG09	26AUG09																																																																								
A2 482101	632 Structure Excavation Pier 2	3	26AUG09	28AUG09																																																																								
A2 481510	632 Drilled Shafts Pier 2	18	31AUG09	28SEP09																																																																								
A2 480316	632 FRP Pier 7 Columns	21	02SEP09	05OCT09																																																																								
A2 482301	632 Structure Excavation Pier 1	3	29SEP09	01OCT09																																																																								
A2 481710	632 Drilled Shafts Pier 1	10	02OCT09	19OCT09																																																																								
A2 480416	632 FRP Pier 6 Columns	21	06OCT09	06NOV09																																																																								
A2 480616	632 FRP Pier 5 Columns	21	09NOV09	15DEC09																																																																								
A2 481815	632 FRP Pier 4 Pile Cap	10	23NOV09	08DEC09																																																																								
A2 481915	632 FRP Pier 2 Pile Cap	10	09DEC09	28DEC09																																																																								
A2 480716	632 FRP Pier 4 Columns	21	16DEC09	25JAN10																																																																								
A2 482015	632 FRP Pier 1 Pile Cap	10	29DEC09	13JAN10																																																																								
A2 480417	632 FRP Pier 7 Cap	21	12FEB10	17MAR10																																																																								
A2 480356	632 Roadway Grading HOV-E2	100	17MAR10	19AUG10																																																																								
A2 480617	632 Pier 6 Cap	21	18MAR10	19APR10																																																																								
A2 481216	632 FRP Pier 3 Columns	21	06APR10	06MAY10																																																																								
A2 480717	632 FRP Pier 5 Cap	21	21APR10	21MAY10																																																																								
A2 481416	632 FRP Pier 2 Columns	21	07MAY10	09JUN10																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 480917	632 FRP Pier 4 Cap	21	24MAY10	24JUN10																																																																								
A2 481716	632 FRP Pier 1 Columns	21	11JUN10	14JUL10																																																																								
A2 481117	632 FRP Pier 3 Cap	21	25JUN10	28JUL10																																																																								
A2 480612	632 Erect Span 8 & 7	20	29JUL10	27AUG10																																																																								
A2 481417	632 FRP Pier 2 Cap	21	29JUL10	30AUG10																																																																								
A2 481012	632 Erect Span 4, 5 & 6	20	30AUG10	29SEP10																																																																								
A2 481617	632 FRP Pier 1 Cap	21	31AUG10	01OCT10																																																																								
A2 480611	632 FRP Span 7 & 8	45	04OCT10	15DEC10																																																																								
A2 481112	632 Erect Span 1,2 & 3	20	04OCT10	02NOV10																																																																								
A2 481111	632 FRP Span 5 & 4 & 6	20	16DEC10	28MAR11																																																																								
A2 481311	632 FRP Span 1,2 & 3	25	29MAR11	04MAY11																																																																								
A2 480824	632 Abutment "A" Approach Slab	20	05MAY11	06JUN11																																																																								
A2 480924	632 FRP Abutment "B" Approach Slab	15	07JUN11	29JUN11																																																																								
A2 480330	66632 Slipform Barrier	1	31OCT11	31OCT11																																																																								
A2 480340	632 Bridge Finishes	10	01NOV11	16NOV11																																																																								
A2 480607	632 Asphalt Base & Intermediate Paving HOV	42	17NOV11	18JUN12																																																																								
A2 480908	632 Asphalt Surface Course Paving HOV	6	19JUN12	27JUN12																																																																								
B633																																																																												
A2 480870	Superstructure Design B633	29	01MAY08	12JUN08																																																																								
A2 489070	Start Design B633	0	01MAY08																																																																									
A2 480970	Substructure Design B633	24	08MAY08	12JUN08																																																																								
A2 482470	B633 Superstructure 100%	0	13JUN08																																																																									
A2 482570	B633 VDOT Review Superstructure 100%	21	13JUN08	14JUL08																																																																								
A2 483270	B633 Substructure 100%	0	13JUN08																																																																									
A2 483370	B633 VDOT Review Substructure 100%	21	13JUN08	14JUL08																																																																								
A2 482870	1st Resubmittal Superstructure B633	10	15JUL08	29JUL08																																																																								
A2 483670	1st Resubmittal Substructure B633	10	15JUL08	29JUL08																																																																								
A2 483070	B633 VDOT Design Review Superstructure	14	30JUL08	19AUG08																																																																								
A2 483870	B633 VDOT Design Review Substructure	14	30JUL08	19AUG08																																																																								
A2 480189	Concrete Girder Shop Drawings B633	30	20AUG08	02OCT08																																																																								
A2 480388	B633 Fab / Deliver Rebar	45	20AUG08	24OCT08																																																																								
A2 480187	Procure Concrete Girders B633	100	03OCT08	10MAR09																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 480109	633 Drive Abutment "B" Piles	5	19FEB09	26FEB09													633 Drive Abutment "B" Piles																																																											
A2 480129	633 Construct MSE Wall	20	27FEB09	26MAR09													633 Construct MSE Wall																																																											
A2 480309	633 Drive Abutment "A" Piles	5	27FEB09	05MAR09													633 Drive Abutment "A" Piles																																																											
A2 480229	633 Construct MSE Wall Abutment "A"	35	06MAR09	23APR09													633 Construct MSE Wall Abutment "A"																																																											
A2 480156	633 Roadway Grading HEN - 1	30	16MAR09	29APR09													633 Roadway Grading HEN - 1																																																											
A2 480215	633 FRP Abutment "B" Pile Cap	10	27MAR09	09APR09													633 FRP Abutment "B" Pile Cap																																																											
A2 480729	633 HEN Construct MSE Retaining Wall 7	3	24APR09	28APR09													633 HEN Construct MSE Retaining Wall 7																																																											
A2 480615	633 FRP Abutment "A" Pile Cap	10	13MAY09	28MAY09													633 FRP Abutment "A" Pile Cap																																																											
A2 480829	633 HEN - Construct MSE Retaining Wall 5	8	13MAY09	22MAY09													633 HEN - Construct MSE Retaining Wall 5																																																											
A2 480112	633 Erect Span 1	13	29MAY09	17JUN09													633 Erect Span 1																																																											
A2 480111	633 FRP Deck	18	18JUN09	16JUL09													633 FRP Deck																																																											
A2 480124	633 FRP Abutment "A" Approach Slab	15	17JUL09	07AUG09													633 FRP Abutment "A" Approach Slab																																																											
A2 480224	633 Abutment "B" Approach Slab	15	11AUG09	01SEP09													633 Abutment "B" Approach Slab																																																											
A2 480929	633 HEN Construct MSE Retaining Wall 6	6	18SEP09	28SEP09													633 HEN Construct MSE Retaining Wall 6																																																											
A2 480207	633 HEN - Asphalt Base & Intermediate Paving	1	05OCT09	05OCT09													633 HEN - Asphalt Base & Intermediate Paving																																																											
A2 480108	633 Asphalt Surface Course Paving HEN-1	3	06OCT09	08OCT09													633 Asphalt Surface Course Paving HEN-1																																																											
A2 480530	633 Slipform Barrier	5	17NOV11	28NOV11																																																													633 Slipform Barrier											
A2 480540	633 Bridge Finishes	5	29NOV11	05DEC11																																																													633 Bridge Finishes											
B634																																																																												
A2 481070	Superstructure Design B634	29	22OCT08	04DEC08													634 Superstructure Design B634																																																											
A2 489470	Start Design B634	0	22OCT08														634 Start Design B634																																																											
A2 481170	Substructure Design B634	24	29OCT08	04DEC08													634 Substructure Design B634																																																											
A2 481670	B634 Substructure 100%	0	05DEC08														634 Substructure 100%																																																											
A2 481770	B634 VDOT Review Substructure 100%	21	05DEC08	12JAN09													634 VDOT Review Substructure 100%																																																											
A2 484070	B634 Superstructure 100%	0	05DEC08														634 Superstructure 100%																																																											
A2 484170	B634 VDOT Review 100% Superstructure	21	05DEC08	12JAN09													634 VDOT Review 100% Superstructure																																																											
A2 482070	1st Resubmittal Substructure B634	10	13JAN09	28JAN09													634 1st Resubmittal Substructure B634																																																											
A2 484270	1st Resubmittal Superstructure B634	10	13JAN09	28JAN09													634 1st Resubmittal Superstructure B634																																																											
A2 482270	B634 VDOT Design Review Substructure	14	29JAN09	18FEB09													634 VDOT Design Review Substructure Approval																																																											
A2 484370	B634 VDOT Design Review Superstructure	14	29JAN09	18FEB09													634 VDOT Design Review Superstructure Approval																																																											
A2 480188	B634 Fab / Deliver Rebar	45	19FEB09	22APR09													634 Fab / Deliver Rebar																																																											
A2 480209	634 Drive Temporary Sheeting Pier 1	3	19FEB09	24FEB09													634 Drive Temporary Sheeting Pier 1																																																											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 485089	Structural Steel Shop Drawings B634	30	19FEB09	01APR09													■ Structural Steel Shop Drawings B634																																																											
A2 480101	634 Structure Excavation Pier 1	3	25FEB09	27FEB09													■ 634 Structure Excavation Pier 1																																																											
A2 480409	634 Drive Abutment "A" Piles	5	06MAR09	13MAR09													■ 634 Drive Abutment "A" Piles																																																											
A2 480329	634 Construct MSE Wall Abutment "A"	35	16MAR09	01MAY09													■ 634 Construct MSE Wall Abutment "A"																																																											
A2 480387	Procure Structural Steel B634	120	02APR09	24SEP09													■ Procure Structural Steel B634																																																											
A2 480144	634 Abutment "A" Cap	10	23APR09	06MAY09													■ 634 Abutment "A" Cap																																																											
A2 480210	634 Drilled Shafts Pier 1	10	23APR09	06MAY09													■ 634 Drilled Shafts Pier 1																																																											
A2 480115	634 FRP Pier 1 Pile Cap	10	07MAY09	22MAY09													■ 634 FRP Pier 1 Pile Cap																																																											
A2 480318	634 SOE Pier 2	3	07MAY09	12MAY09													■ 634 SOE Pier 2																																																											
A2 480401	634 Structure Excavation Pier 2	1	13MAY09	13MAY09													■ 634 Structure Excavation Pier 2																																																											
A2 480310	634 Drilled Shafts Pier 2	10	14MAY09	29MAY09													■ 634 Drilled Shafts Pier 2																																																											
A2 480415	634 FRP Pier 2 Pile Cap	10	01JUN09	15JUN09													■ 634 FRP Pier 2 Pile Cap																																																											
A2 480601	634 Structure Excavation Pier 3	3	01JUN09	03JUN09													■ 634 Structure Excavation Pier 3																																																											
A2 480510	634 Drilled Shafts Pier 3	10	04JUN09	18JUN09													■ 634 Drilled Shafts Pier 3																																																											
A2 480515	634 FRP Pier 3 Pile Cap	10	22JUN09	06JUL09													■ 634 FRP Pier 3 Pile Cap																																																											
A2 480818	634 SOE Pier 4	3	22JUN09	24JUN09													■ 634 SOE Pier 4																																																											
A2 481201	634 Structure Excavation Pier 4	1	25JUN09	25JUN09													■ 634 Structure Excavation Pier 4																																																											
A2 480610	634 Drilled Shafts Pier 4	10	26JUN09	13JUL09													■ 634 Drilled Shafts Pier 4																																																											
A2 480715	634 FRP Pier 4 Pile Cap	10	14JUL09	28JUL09													■ 634 FRP Pier 4 Pile Cap																																																											
A2 481501	634 Structure Excavation Pier 5	3	14JUL09	16JUL09													■ 634 Structure Excavation Pier 5																																																											
A2 480810	634 Drilled Shafts Pier 5	18	17JUL09	13AUG09													■ 634 Drilled Shafts Pier 5																																																											
A2 480915	634 FRP Pier 5 Pile Cap	10	14AUG09	28AUG09													■ 634 FRP Pier 5 Pile Cap																																																											
A2 481801	634 Structure Excavation	3	14AUG09	18AUG09													■ 634 Structure Excavation																																																											
A2 481110	634 Drilled Shafts Pier 6	18	19AUG09	16SEP09													■ 634 Drilled Shafts Pier 6																																																											
A2 481115	634 FRP Pier 6 Pile Cap	10	17SEP09	01OCT09													■ 634 FRP Pier 6 Pile Cap																																																											
A2 481901	634 Structure Excavation Pier 7	3	17SEP09	22SEP09													■ 634 Structure Excavation Pier 7																																																											
A2 481310	634 Drilled Shafts Pier 7	18	23SEP09	21OCT09													■ 634 Drilled Shafts Pier 7																																																											
A2 481415	634 FRP Pile Cap Pier 7	10	22OCT09	04NOV09													■ 634 FRP Pile Cap Pier 7																																																											
A2 482201	634 Structure Excavation Pier 8	3	22OCT09	26OCT09													■ 634 Structure Excavation Pier 8																																																											
A2 481610	634 Drilled Shafts Pier 8	18	27OCT09	24NOV09													■ 634 Drilled Shafts Pier 8																																																											
A2 481615	634 FRP Pier 8 Pile Cap	25	25NOV09	07JAN10													■ 634 FRP Pier 8 Pile Cap																																																											
A2 482401	634 Structure Excavation Pier 9	3	25NOV09	01DEC09													■ 634 Structure Excavation Pier 9																																																											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 481810	634 Drilled Shafts Pier 9	10	02DEC09	16DEC09																																																																								
A2 482501	634 Structure Excavation Pier 10	3	17DEC09	22DEC09																																																																								
A2 482010	634 Drilled Shafts Pier 10	18	23DEC09	26JAN10																																																																								
A2 480516	634 FRP Pier 8 Columns	30	08JAN10	01MAR10																																																																								
A2 481318	634 SOE Pier 11	10	27JAN10	09FEB10																																																																								
A2 482901	634 Structure Excavation Pier 11	1	11FEB10	11FEB10																																																																								
A2 482410	634 Drilled Shafts Pier 11	18	12FEB10	12MAR10																																																																								
A2 480816	634 FRP Pier 7 Columns	21	02MAR10	01APR10																																																																								
A2 481418	634 SOE Pier 12	3	15MAR10	17MAR10																																																																								
A2 480656	634 Roadway Grading HWS-2	149	17MAR10	04NOV10																																																																								
A2 483201	634 Structure Excavation Pier 12	1	18MAR10	18MAR10																																																																								
A2 482610	634 Drilled Shafts Pier 12	10	22MAR10	02APR10																																																																								
A2 481016	634 FRP Pier 6 Columns	21	02APR10	04MAY10																																																																								
A2 482810	634 Drilled Shafts Pier 13	10	05APR10	19APR10																																																																								
A2 481918	634 HSW-2 Construct MSE Retaining Wall 3	8	23APR10	04MAY10																																																																								
A2 481629	634 HWS-2 Construct MSE Retaining Wall 2	26	03MAY10	08JUN10																																																																								
A2 481116	634 FRP Pier 5 Columns	21	05MAY10	07JUN10																																																																								
A2 481729	634 HWS-2 Construct MSE Retaining Wall 4	5	05MAY10	11MAY10																																																																								
A2 481316	634 FRP Pier 4 Columns	18	08JUN10	06JUL10																																																																								
A2 481516	634 FRP Pier 3 Columns	21	07JUL10	06AUG10																																																																								
A2 482515	634 FRP Pier 9 Pile Cap	10	15JUL10	29JUL10																																																																								
A2 482615	634 FRP Pier 10 Pile Cap	10	30JUL10	13AUG10																																																																								
A2 481816	634 FRP Pier 2 Columns	21	09AUG10	09SEP10																																																																								
A2 482715	634 FRP Pier 11 Pile Cap	10	16AUG10	30AUG10																																																																								
A2 482815	634 FRP Pier 12 Pile Cap	10	31AUG10	15SEP10																																																																								
A2 481916	634 FRP Pier 1 Columns	21	13SEP10	13OCT10																																																																								
A2 483015	634 FRP Pier 13 Pile Cap	10	16SEP10	30SEP10																																																																								
A2 482116	634 FRP Pier 9 Columns	18	01OCT10	28OCT10																																																																								
A2 481017	634 Pier 1 Cap	21	14OCT10	16NOV10																																																																								
A2 482316	634 FRP Pier 10 Columns	21	29OCT10	03DEC10																																																																								
A2 481317	634 FRP Pier 2 Cap	21	17NOV10	22DEC10																																																																								
A2 482416	634 FRP Pier 11 Columns	18	06DEC10	05JAN11																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 480912	634 Erect Temp. Falsework Pier 1	5	23DEC10	03JAN11																																																																								
A2 481517	634 FRP Pier 3 Cap	21	23DEC10	31JAN11																																																																								
A2 482516	634 FRP Pier 12 Columns	15	06JAN11	01FEB11																																																																								
A2 481717	634 FRP Pier 4 Cap	21	01FEB11	03MAR11																																																																								
A2 482716	634 FRP Pier 13 Columns	15	02FEB11	24FEB11																																																																								
A2 481009	634 Drive Piles Abutment "B"	5	25FEB11	03MAR11																																																																								
A2 482217	634 FRP Pier 9 Cap	21	25FEB11	29MAR11																																																																								
A2 481917	634 FRP Pier 5 Cap	21	04MAR11	05APR11																																																																								
A2 483415	634 FRP Abutment "B" Pile Cap	10	04MAR11	18MAR11																																																																								
A2 480384	634 Slope Paving Abutment "B"	10	22MAR11	04APR11																																																																								
A2 482517	634 FRP Pier 10 Cap	21	30MAR11	29APR11																																																																								
A2 481312	634 Erect Span 1 & 2	10	06APR11	21APR11																																																																								
A2 482017	634 FRP Pier 6 Cap	21	06APR11	06MAY11																																																																								
A2 480811	634 FRP Span 1 & 2	18	22APR11	18MAY11																																																																								
A2 481412	634 Erect Span 3	10	22APR11	05MAY11																																																																								
A2 482817	634 Pier 11 Cap	21	02MAY11	02JUN11																																																																								
A2 480911	634 FRP Span 3	18	06MAY11	03JUN11																																																																								
A2 481512	634 Erect Span 4	10	06MAY11	23MAY11																																																																								
A2 482317	634 FRP Pier 7 Cap	21	09MAY11	09JUN11																																																																								
A2 480724	634 FRP Abutment "A" Approach Slab	15	19MAY11	13JUN11																																																																								
A2 481712	634 Erect Span 5	10	24MAY11	07JUN11																																																																								
A2 482917	634 FRP Pier 12 Cap	21	03JUN11	06JUL11																																																																								
A2 481011	634 FRP Span 4	18	06JUN11	01JUL11																																																																								
A2 481812	634 Erect Span 6	10	08JUN11	23JUN11																																																																								
A2 482617	634 FRP Pier 8 Cap	35	13JUN11	04AUG11																																																																								
A2 481912	634 Erect Span 7	10	24JUN11	08JUL11																																																																								
A2 481411	634 FRP Span 5, 6 & 7	45	12JUL11	19SEP11																																																																								
A2 482012	634 Erect Span 8	10	05AUG11	22AUG11																																																																								
A2 482212	634 Erect Span 9	10	23AUG11	06SEP11																																																																								
A2 482312	634 Erect Span 10	10	07SEP11	22SEP11																																																																								
A2 481611	634 FRP Span 8	18	21SEP11	17OCT11																																																																								
A2 482412	634 Erect Span 11	10	23SEP11	06OCT11																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 482512	634 Erect Span 12	10	07OCT11	24OCT11																																																													■634 Erect Span 12											
A2 481711	634 FRP Span 9	18	18OCT11	15NOV11																																																													■634 FRP Span 9											
A2 482612	634 Erect Pier 13 Straddle Cap	7	25OCT11	02NOV11																																																													■634 Erect Pier 13 Straddle Cap											
A2 482712	634 Erect Span 13	10	03NOV11	18NOV11																																																													■634 Erect Span 13											
A2 481811	634 FRP Span 10 & 11	25	16NOV11	06MAR12																																																													■634 FRP Span 10 & 11											
A2 482812	634 Erect Span 14	10	22NOV11	07DEC11																																																													■634 Erect Span 14											
A2 481911	634 FRP Span 12 & 13	21	07MAR12	06APR12																																																													■634 FRP Span 12 & 13											
A2 482011	634 FRP Span 14	18	09APR12	04MAY12																																																													■634 FRP Span 14											
A2 480507	634 Asphalt Base & Intermediate Paving	22	17APR12	18MAY12																																																													634 Asphalt Base & Intermediate Paving■											
A2 481124	634 FRP Abutment "B" Approach Slab	15	07MAY12	30MAY12																																																													634 FRP Abutment "B" Approach Slab■											
A2 480808	634 Asphalt Surface Course Paving HWS	7	22MAY12	31MAY12																																																													634 Asphalt Surface Course Paving HWS■											
A2 480630	634 Slipform Barrier	20	31MAY12	29JUN12																																																													■634 Slipform Barrier											
A2 480640	634 Bridge Finishes	20	02JUL12	01AUG12																																																													634 Bridge Finishes■											
B680																																																																												
A2 481270	Superstructure Design B680	29	13JUN08	25JUL08																																																													■Superstructure Design B680											
A2 489570	Start Design B680	0	13JUN08																																																														◆Start Design B680											
A2 481370	Substructure Design B680	18	30JUN08	25JUL08																																																													■Substructure Design B680											
A2 482670	B680 Substructure 100%	0	28JUL08																																																														◆B680 Substructure 100%											
A2 482770	B680 VDOT Review Substructure 100%	21	28JUL08	26AUG08																																																													■B680 VDOT Review Substructure 100%											
A2 483470	B680 Superstructure 100%	0	28JUL08																																																														◆B680 Superstructure 100%											
A2 483570	B680 VDOT Review Superstructure 100%	21	28JUL08	26AUG08																																																													■B680 VDOT Review Superstructure 100%											
A2 482970	1st Resubmittal Substructure B680	10	27AUG08	10SEP08																																																													■1st Resubmittal Substructure B680											
A2 483770	1st Resubmittal Superstructure B680	10	27AUG08	10SEP08																																																													■1st Resubmittal Superstructure B680											
A2 483170	B680 VDOT Design Review Substructure	14	11SEP08	01OCT08																																																													■B680 VDOT Design Review Substructure Approval											
A2 483970	B680 VDOT Design Review Superstructure	14	11SEP08	01OCT08																																																													■B680 VDOT Design Review Superstructure Approval											
A2 480289	Structural Steel Shop Drawings	30	02OCT08	14NOV08																																																													■Structural Steel Shop Drawings											
A2 480488	B680 Fab / Deliver Rebar	45	02OCT08	09DEC08																																																													■B680 Fab / Deliver Rebar											
A2 480287	Procure Structural Steel B680	120	17NOV08	19MAY09																																																													■Procure Structural Steel B680											
A2 480118	680 SOE Abutment "B"	4	19FEB09	25FEB09																																																													■680 SOE Abutment "B"											
A2 480201	680 Structure Excavation Abutment "B" Footing	2	26FEB09	27FEB09																																																													■680 Structure Excavation Abutment "B" Footing											
A2 480114	680 FRP Abutment "B" Footing	10	02MAR09	16MAR09																																																													■680 FRP Abutment "B" Footing											
A2 480429	680 F/R/P Abutment "B" Stem	15	17MAR09	06APR09																																																													■680 F/R/P Abutment "B" Stem											

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013																							
A2 480709	680 Drive Temporary Sheeting - Pier 2	5	07APR09	14APR09													680 Drive Temporary Sheeting - Pier 2																																																																							
A2 481001	680 Structure Excavation Pier 2 Footing	2	15APR09	16APR09													680 Structure Excavation Pier 2 Footing																																																																							
A2 480214	680 FRP Pier 2 Footing	10	17APR09	01MAY09													680 FRP Pier 2 Footing																																																																							
A2 481101	680 Structure Excavation Pier 1 Footing	2	17APR09	21APR09													680 Structure Excavation Pier 1 Footing																																																																							
A2 480314	680 FRP Pier 1 Footing	10	22APR09	05MAY09													680 FRP Pier 1 Footing																																																																							
A2 480116	680 FRP Pier 2 Columns	20	04MAY09	03JUN09													680 FRP Pier 2 Columns																																																																							
A2 480216	680 FRP Pier 1 Columns	20	06MAY09	05JUN09													680 FRP Pier 1 Columns																																																																							
A2 480117	680 FRP Pier 2 Cap	21	04JUN09	07JUL09													680 FRP Pier 2 Cap																																																																							
A2 480217	680 FRP Pier 1 Cap	21	08JUL09	07AUG09													680 FRP Pier 1 Cap																																																																							
A2 480256	680 Roadway Grading HSW - 2	45	08JUL09	16SEP09													680 Roadway Grading HSW - 2																																																																							
A2 481118	680 SOE Abutment "A"	3	11AUG09	13AUG09													680 SOE Abutment "A"																																																																							
A2 482001	680 Structure Excavation Abutment "A" Footing	2	14AUG09	17AUG09													680 Structure Excavation Abutment "A" Footing																																																																							
A2 480414	680 FRP Abutment "A" Ftg.	10	18AUG09	01SEP09													680 FRP Abutment "A" Ftg.																																																																							
A2 481515	680 FRP Abutment "A" Pile Cap	10	02SEP09	17SEP09													680 FRP Abutment "A" Pile Cap																																																																							
A2 480184	680 Abutment "B" Slope Paving	10	18SEP09	02OCT09													680 Abutment "B" Slope Paving																																																																							
A2 480107	680 Asphalt Base & Intermediate Paving HSW-2	4	29SEP09	02OCT09													680 Asphalt Base & Intermediate Paving HSW-2																																																																							
A2 480284	680 Abutment A" Slope Paving	10	05OCT09	21OCT09													680 Abutment A" Slope Paving																																																																							
A2 480212	680 Erect Span 3	5	22OCT09	28OCT09													680 Erect Span 3																																																																							
A2 480312	680 Erect Span 2	5	29OCT09	04NOV09													680 Erect Span 2																																																																							
A2 480412	680 Erect Span 1	5	05NOV09	13NOV09													680 Erect Span 1																																																																							
A2 480311	680 FRP Deck	21	16NOV09	18DEC09													680 FRP Deck																																																																							
A2 480324	680 FRP Abutment "A" Approach Slab	15	22DEC09	19JAN10													680 FRP Abutment "A" Approach Slab																																																																							
A2 480424	680 FRP Abutment "B" Approach Slab	15	21JAN10	11FEB10													680 FRP Abutment "B" Approach Slab																																																																							
A2 480430	680 Slipform Barrier	10	01NOV11	16NOV11																																					680 Slipform Barrier																																															
A2 480440	680 Bridge Finishes	5	17NOV11	28NOV11																																																	680 Bridge Finishes																																			
A2 480608	680 Asphalt Surface Course Paving HSW-2	2	17APR12	18APR12																																																													680 Asphalt Surface Course Paving HSW-2																							
B682																																																																																								
A2 481470	Superstructure Design B682	29	05DEC08	26JAN09													680 Superstructure Design B682																																																																							
A2 489670	Start Design B682	0	05DEC08														680 Start Design B682																																																																							
A2 481570	Substructure Design B682	18	23DEC08	26JAN09													680 Substructure Design B682																																																																							
A2 485770	B682 Substructure 100%	0	27JAN09														680 B682 Substructure 100%																																																																							
A2 485870	B682 VDOT Review Substructure 100%	21	27JAN09	25FEB09													680 B682 VDOT Review Substructure 100%																																																																							

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 486170	B682 Superstructure 100%	0	27JAN09																																																																									
A2 486270	B680 VDOT Review Superstructure 100%	21	27JAN09	25FEB09																																																																								
A2 485970	1st Resubmittal Substructure B682	10	26FEB09	11MAR09																																																																								
A2 486370	1st Resubmittal Superstructure B682	10	26FEB09	11MAR09																																																																								
A2 486070	B682 VDOT Design Review Substructure	14	12MAR09	31MAR09																																																																								
A2 486470	B682 VDOT Design Review Superstructure	14	12MAR09	31MAR09																																																																								
A2 480589	Structural Steel Shop Drawings	30	01APR09	13MAY09																																																																								
A2 480688	B682 Fab / Deliver Rebar	45	01APR09	04JUN09																																																																								
A2 480718	682 SOE Pier 1	4	01APR09	06APR09																																																																								
A2 480901	682 Structure Excavation Pier 1	3	07APR09	09APR09																																																																								
A2 850687	Procure Structural Steel B682	120	14MAY09	06NOV09																																																																								
A2 480556	682 Roadway Grading HOV E3	150	17MAR10	05NOV10																																																																								
A2 482910	682 Drilled Shafts Pier 1	10	21APR10	04MAY10																																																																								
A2 481618	682 SOE Pier 2	1	05MAY10	05MAY10																																																																								
A2 483401	682 Structure Excavation Pier 2	18	06MAY10	03JUN10																																																																								
A2 483010	682 Drilled Shafts Pier 2	18	04JUN10	01JUL10																																																																								
A2 481718	682 SOE Pier 3	3	02JUL10	07JUL10																																																																								
A2 483501	682 Structure Excavation Pier 3	2	08JUL10	12JUL10																																																																								
A2 483110	682 Drilled Shafts Pier 3	10	13JUL10	27JUL10																																																																								
A2 483215	682 FRP Pier 2 Pile Cap	10	17DEC10	05JAN11																																																																								
A2 483315	682 Pier 3 Pile Cap	10	06JAN11	25JAN11																																																																								
A2 482916	682 FRP Pier 1 Columns	21	07JUL11	08AUG11																																																																								
A2 483016	682 FRP Pier 2 Columns	21	09AUG11	12SEP11																																																																								
A2 483116	682 FRP Pier 3 Columns	21	13SEP11	13OCT11																																																																								
A2 481109	682 Drive Piles Abutment "A"	5	14OCT11	21OCT11																																																																								
A2 483017	682 FRP Pier 3 Cap	21	14OCT11	16NOV11																																																																								
A2 483515	FRP Abutment "A" Pile Cap	10	24OCT11	04NOV11																																																																								
A2 482229	682 HOV-E3 Construct Retaining Wall 12	15	07NOV11	01DEC11																																																																								
A2 483117	682 FRP Pier 2 Cap	21	17NOV11	22DEC11																																																																								
A2 483217	682 FRP Pier 1 Cap	21	27DEC11	31JAN12																																																																								
A2 482912	682 Erect Span 1	10	01FEB12	15FEB12																																																																								
A2 483012	682 Erect Span 2	10	16FEB12	01MAR12																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011												2012												2013											
A2 483112	682 Erect Span 3	10	02MAR12	16MAR12																																																													682 Erect Span 3											
A2 483212	682 Erect Span 4	10	19MAR12	02APR12																																																													682 Erect Span 4											
A2 482111	682 FRP Span 3 & 4	21	03APR12	03MAY12																																																													682 FRP Span 3 & 4											
A2 482211	682 FRP Span 1 & 2	21	04MAY12	06JUN12																																																													682 FRP Span 1 & 2											
A2 481224	682 FRP Abutment "B" Approach Slab	15	07JUN12	29JUN12																																																													682 FRP Abutment "B" Approach Slab											
A2 480707	682 Asphalt Base & Intermediate Paving HOV	4	02JUL12	06JUL12																																																													682 Asphalt Base & Intermediate Paving HOV											
A2 480730	682 Slipform Barrier	10	02JUL12	17JUL12																																																													682 Slipform Barrier											
A2 481008	682 Asphalt Surface Course Paving HOV	2	09JUL12	11JUL12																																																													682 Asphalt Surface Course Paving HOV											
A2 480740	682 Bridge Finishes	10	18JUL12	01AUG12																																																													682 Bridge Finishes											