

EXHIBIT B-3A

INITIAL FRED EX BASELINE SCHEDULE

[SEE ATTACHED]



BRANCH - FLATIRON
JOINT VENTURE

Baseline Narrative
Express Lanes Fredericksburg
Extension
Fredericksburg & Stafford,
Virginia

2018

ROUTE NUMBER: Interstate 95

Owner: 95 Express
Contractor: Branch-Flatiron, Joint Venture

Data Date:
November 6, 2018

Table of Contents

Table of Contents	2
Project Summary.....	3
Project Milestones	4
Project Schedule Breakdown & Sequence of Work.....	4
Critical Path – Service Commencement.....	5
Work Performed by the Concessionaire.....	5
Calendars	5
Constraint Log.....	7
Activity Codes.....	7
Scheduling Assumptions and Crews	8
Appendix	9

Project Summary

Project Title: Express Lanes Fredericksburg Extension

Concessionaire 95 Express

The logo for Expresslanes, featuring the word "expresslanes" in a blue, lowercase, sans-serif font. The "e" is stylized with a blue dot above it.

Stakeholder: Commonwealth of Virginia Department of Transportation



**Designer/
Consultant:** HNTB



Contractor: Branch-Flatiron, Joint Venture



County Stafford, VA

Total Project Value **\$291,000,000.00**

Limited NTP January 15th, 2019

Full NTP April 30th, 2019

US-17 General July 15th, 2021

**Purpose
Improvements**

Service October 1st, 2022

**Commencement
Milestone**

Final Completion March 30th, 2023

Milestone

Project Milestones

Below is a log of schedule critical Milestones.

Project Milestones		
Activity ID	Activity Name	Baseline Schedule
<i>M-100</i>	<i>Notice of Intent to Award by 95 Express</i>	<i>6-Nov-18</i>
<i>M-110</i>	<i>Design-Build Contract Execution (Jan 15 2019)</i>	<i>01-15-19*</i>
<i>M-120</i>	<i>Limited Notice to Proceed (Jan 15 2019)</i>	<i>01-15-19*</i>
<i>M-130</i>	<i>Design Full NTP (Apr 30 2019)</i>	<i>27-Apr-19</i>
<i>M-140</i>	<i>Construction Full NTP (Apr 30 2019)</i>	<i>27-Apr-19</i>
<i>M-150</i>	<i>Demolition of Existing Truslow Bridge (10/31/20)</i>	<i>02-03-20*</i>
<i>M-160</i>	<i>Design Complete</i>	<i>21-Apr-20</i>
<i>M-170</i>	<i>Interim Milestone (Rte 17 GP Lane Exit Ramp Work) (Jul 15 2021)</i>	<i>07-09-21*</i>
<i>M-180</i>	<i>ETC (Gantry) No.1 Turn Over (April 4 2022)</i>	<i>03-29-22*</i>
<i>M-190</i>	<i>ETC (Gantry) No.2 Turn Over (May 4 2022)</i>	<i>04-28-22*</i>
<i>M-200</i>	<i>ETC (Gantry) No.3 Turn Over (June 3 2022)</i>	<i>05-28-22*</i>
<i>M-210</i>	<i>Service Commencement Date (NTP + 1250 Days = Oct 1 2022)</i>	<i>09-30-22*</i>
<i>M-220</i>	<i>Final Completion (SC + 180 Days = Mar 30 2023)</i>	<i>03-27-23*</i>

Project Schedule Breakdown & Sequence of Work

The overall sequence of work for the baseline schedule is consistent with the Initial Baseline Schedule as submitted with no major deviation.

The project schedule is utilizing the following area breakdown:

- Area 1: Route 17 to Centreport Parkway
- Area 2: Centreport Parkway to Courthouse Road
- Area 3: Courthouse Road to Southern Terminus Extension
- Area 4: Southern Terminus Extension to Sta 830+00

This breakdown is reflected in both Design, Procurement, and Construction activities within the project schedule.

Outside of bridge & MSE retaining wall construction, the general sequence of logic for the work will be:

- Establish traffic and pedestrian controls;
- Remove existing roadway as necessary;

- Installation of Deep Drainage;
- Excavate/Embank for subgrade;
- Install ITS/TTMS conduit & ductbank;
- Install subbase and base courses;
- Install ITS/TTMS Roadside Equipment concurrently with completion of the Pavement Section; and
- Install final finishes and stabilization.

Critical Path – Service Commencement

The critical path of the project to Service Commencement starts within the Environmental Permitting WBS, tracking through the issuance of the Water Quality & Wetlands Permit. Once the permit is obtained, the critical path flows through the Rough Grading and Drainage Activities of Area 3 and on to the stone and pavement activities of Area 3. After pavement and guardrail, final surface and final striping are the last activities in the critical path leading to Service Commencement.

See Attachment F for details.

Work Performed by the Concessionaire

During the Design phase, 95 Express review all the design submittals, providing comments and ultimately approval with-in the specified 28 calendar day review period. These activities are spread out throughout the design phase, all beginning with the words “95 Express Review” and having an original duration of 28 days.

This work associated with the Concessionaire as well as with the TTMS contractor has been designated with the appropriate activity codes for easy isolation (see Attachment I for Code Value).

Calendars

The following project specific calendars are used and assigned to each activity of the Baseline Schedule. This approach has helped the schedule to account for the actual contractual timeline for review and approval of design deliveries, the normal working days per week, holidays, and the winter weather.

Fred Ex- 5-day work week w/ Holidays

This calendar represents a five-day work week with standard holidays. The calendar has been applied to most of the activities in the schedule such as all administrative, design, and construction activities with the exception of good-weather dependent construction activities such as asphalt paving and pavement marking.

Fred Ex- 5-day work week w/ Holidays & Adverse Weather

Adverse weather days per month in the table below is the basis for this calendar in addition to the 5-day work week with Holidays. The number of assumed non-working days for each month is depicted in the table below and is consistent with the Initial Baseline Schedule.

	Anticipated Number of Adverse Weather Days											
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Weather Days	6	5	6	4	5	4	3	4	3	3	3	5

The project team reserves the right to use Saturdays and Sundays as make-up days, so when the number of lost days in the table is less than the number of weekend days in the month, no additional changes were made to the calendar. If the number of lost days exceeds the number of weekend days, those excess days were designated as non-work days on the calendar. Holidays were not counted as weekend days.

Fred Ex- 6-day work week w/ Holidays & Adverse Weather

This calendar represents a six-day work week with standard holidays and adverse weather days consistent with the previous calendar. This calendar was only implemented in the bridge construction activities for Truslow and American Legion bridge.

Fred Ex- Calendar Days

This calendar represents a seven-day work week without the inclusion of any holidays or adverse weather. This calendar has been primarily applied to level of effort, Permitting and 95 Express review activities. Activities that indicate “95 Express Review” are meant to include concurrent reviews by FHWA.

Fred Ex- 5-day work week & Adverse Weather w/ Winter Shutdown

This calendar represents a five-day work week with standard holidays, adverse weather days and a winter shutdown period. The winter shutdown period is assumed from middle of December to middle of March per each calendar year. This calendar is assigned to asphalt and pavement marking activities.

Constraint Log

Below is a table of all the constraints used in the schedule.

Project Constraints		
Activity ID	Activity Name	Start on or After
<i>M-110</i>	<i>Design-Build Contract Execution (Jan 15 2019)</i>	<i>01-15-19*</i>
<i>M-120</i>	<i>Limited Notice to Proceed (Jan 15 2019)</i>	<i>01-15-19*</i>
Activity ID	Activity Name	Finish on or Before
<i>M-130</i>	<i>Demolition of Existing Truslow Bridge (10/31/20)</i>	<i>10-31-20*</i>
<i>M-140</i>	<i>Interim Milestone (Rte 17 GP Lane Exit Ramp Work) (Jul 15 2021)</i>	<i>07-15-21*</i>
<i>M-160</i>	<i>ETC (Gantry) No.1 Turn Over (April 4 2022)</i>	<i>04-04-22*</i>
<i>M-170</i>	<i>ETC (Gantry) No.2 Turn Over (May 4 2022)</i>	<i>05-04-22*</i>
<i>M-180</i>	<i>ETC (Gantry) No.3 Turn Over (June 3 2022)</i>	<i>06-03-22*</i>
<i>M-190</i>	<i>Service Commencement Date (NTP + 1250 Days = Oct 1 2022)</i>	<i>10-01-22*</i>
<i>M-200</i>	<i>Final Completion (SC + 180 Days = Mar 30 2023)</i>	<i>09-30-22*</i>
<i>M-210</i>	<i>Service Commencement Date (NTP + 1250 Days = Oct 1 2022)</i>	<i>03-30-23*</i>

Activity Codes

A breakout of activity codes can be found in Appendix I.

Activity codes will be utilized to effectively communicate to each responsible party how critical their activities are during construction. For example, a group and sort by Utility Conflict will be distributed every month to accurately convey to the party managing a particular phase of the

utility relocation the exact construction activities which are being impacted by utility conflicts and the total float in those activities in question.

Scheduling Assumptions and Crews

The schedule was based on the following below crew sizes, equipment, and production rates. All major construction activities were assigned an activity codes indicating which crew type will be performing that activity. Some activities that are anticipated to be subcontracted do not have crew make-ups that are known at this time, those have only anticipated production rates only.

Earthwork w/ On Road Trucks – 1000 CY Per Day

Earthwork w/ Off Road Trucks – 1500 - 2000 CY Per Day

Drainage – Deep Drainage 50-80 LF Per Day

Drainage – Surface Drainage – 100 LF Per Day

Place and Compact Aggregate Base – 900-1300 Tons Per Day

Install Asphalt (Base & Intermediate Course) – 900-1500 Tons Per Day

Install Asphalt (Surface Course) – 800-1000 Tons Per Day

Install MSE Wall – 400 SF Per Day

Cost Loaded Schedule Assumptions

The schedule has been cost loaded in accordance with RFP Part 2. Details to cost loading can be found in the Attachment E.

Initial Baseline Schedule Comments

The project team has addressed the comments made in Attachment J - Initial Baseline Schedule Comments from Concessionaire.

DBE & SWaM Activities

A DBE/SWaM specific activity code will be assigned within the schedule once the buyout process is substantially complete.

Appendix

Attachment A:	Baseline Schedule Gantt Chart
Attachment B:	Calculation Log
Attachment C:	Earned Value Schedule (C-13CPM)
Attachment D:	Cash Flow Curves
Attachment E:	Unit Price & Activity Cost Loading Report
Attachment F:	Critical Path to Service Commencement Gantt Chart
Attachment G:	Critical Path to Final Completion Gantt Chart
Attachment H:	Unit Price Layout
Attachment I:	Activity Codes
Attachment J:	Initial Baseline Schedule Comments from Concessionaire.



BRANCH - FLATIRON
JOINT VENTURE

Attachment A
Gantt Chart All Activities

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Revenue	2019												2020												2021												2022												2023																			
							O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
95 Express Lanes Fred Ex - Baseline Schedule							1108	06-Nov-18	27-Mar-23	3	\$291,000,000.00																																																															
Project Milestones							1603	06-Nov-18	27-Mar-23	3	\$0.00																																																															
M-100	Notice of Intent to Award by 95 Express	0	06-Nov-18		2	\$0.00	◆ Notice of Intent to Award by 95 Express																																																																			
M-110	Design-Build Contract Execution (Jan 15 2019)	0	15-Jan-19*		6	\$0.00	◆ Design-Build Contract Execution (Jan:15:2019)																																																																			
M-120	Limited Notice to Proceed (Jan 15 2019)	0	15-Jan-19*		6	\$0.00	◆ Limited Notice to Proceed (Jan 15 2019)																																																																			
M-130	Design Full NTP (Apr 30 2019)	0	27-Apr-19		13	\$0.00	◆ Design Full NTP (Apr 30 2019)																																																																			
M-140	Construction Full NTP (Apr 30 2019)	0	27-Apr-19		27	\$0.00	◆ Construction Full NTP (Apr 30 2019)																																																																			
M-150	Demolition of Existing Truslow Bridge (10/31/20)	0		03-Feb-20*	0	\$0.00	◆ Demolition of Existing Truslow Bridge (10/31/20)																																																																			
M-160	Design Complete	0		21-Apr-20	134	\$0.00	◆ Design Complete																																																																			
M-170	Interim Milestone (Rte 17 GP Lane Exit Ramp Work) (Jul 15 2021)	0		09-Jul-21*	6	\$0.00	◆ Interim Milestone (Rte 17 GP Lane Exit Ramp Work) (Jul 15 2021)																																																																			
M-180	ETC (Gantry) No.1 Turn Over (April 4 2022)	0		29-Mar-22*	3	\$0.00	◆ ETC (Gantry) No.1 Turn Over (April 4 2022)																																																																			
M-190	ETC (Gantry) No.2 Turn Over (May 4 2022)	0		28-Apr-22*	4	\$0.00	◆ ETC (Gantry) No.2 Turn Over (May 4 2022)																																																																			
M-200	ETC (Gantry) No.3 Turn Over (June 3 2022)	0		28-May-22*	4	\$0.00	◆ ETC (Gantry) No.3 Turn Over (Jun 3 2022)																																																																			
M-210	Service Commencement Date (NTP + 1250 Days = Oct 1 2022)	0		30-Sep-22*	1	\$0.00	◆ Service Commencement Date (NTP + 1250 Days = Oct 1 2022)																																																																			
M-220	Final Completion (SC + 180 Days = Mar 30 2023)	0		27-Mar-23*	3	\$0.00	◆ Final Completion (SC + 180 Days = Mar 30 2023)																																																																			
General Conditions & Project Management							987	06-Nov-18	30-Sep-22	0	\$49,239,503.00																																																															
GC-1020	Supply Performance & Payment Bond for LNTP	45	06-Nov-18	20-Dec-18	31	\$0.00	Supply Performance & Payment Bond for LNTP																																																																			
GC-1040	Develop - Submittal Register	45	06-Nov-18	14-Jan-19	61	\$0.00	Develop - Submittal Register																																																																			
GC-1030	Supply Certificates of Insurance	45	06-Nov-18	20-Dec-18	31	\$0.00	Supply Certificates of Insurance																																																																			
GC-1000	95 Express Obtains Financial Close	1	06-Nov-18	06-Nov-18	184	\$0.00	95 Express Obtains Financial Close																																																																			
GC-1010	At-Risk Release	26	06-Nov-18	01-Dec-18	2	\$0.00	At-Risk Release																																																																			
GC-1100	Supply Performance & Payment Bond for NTP	91	15-Jan-19	15-Apr-19	24	\$19,894.00	Supply Performance & Payment Bond for NTP																																																																			
GC-1110	Project Management for Early Works	74	15-Jan-19	26-Apr-19	9	\$1,492,000.00	Project Management for Early Works																																																																			
GC-1050	Performance & Payment Bond for LNTP (Billing Purposes)	1	15-Jan-19	15-Jan-19	114	\$50,000.00	Performance & Payment Bond for LNTP (Billing Purposes)																																																																			
GC-1070	Certificates of Insurance LNTP (Billing Purpose)	1	15-Jan-19	15-Jan-19	114	\$528,000.00	Certificates of Insurance LNTP (Billing Purpose)																																																																			
GC-1060	Submit - Submittal Register	1	15-Jan-19	15-Jan-19	61	\$42,500.00	Submit - Submittal Register																																																																			
GC-1080	95 Express Review - Submittal Register	28	16-Jan-19	12-Feb-19	85	\$0.00	95 Express Review - Submittal Register																																																																			
GC-1090	Submittal Register Approved	1	13-Feb-19	13-Feb-19	85	\$7,500.00	Submittal Register Approved																																																																			
GC-1140	Project Management During Construction	1253	27-Apr-19	30-Sep-22	1	\$17,582,537.00	Project Management During Construction																																																																			
GC-1150	MOT During Construction	1253	27-Apr-19	30-Sep-22	1	\$5,852,295.00	MOT During Construction																																																																			
GC-1160	Erosion & Sediment Control During Construction	1253	27-Apr-19	30-Sep-22	1	\$6,641,410.00	Erosion & Sediment Control During Construction																																																																			
GC-1120	Quality Management During Design & Construction	868	29-Apr-19	30-Sep-22	0	\$13,320,530.00	Quality Management During Design & Construction																																																																			
GC-1130	Design Services During Construction	868	29-Apr-19	30-Sep-22	0	\$3,200,000.00	Design Services During Construction																																																																			
Scope Validation							103	15-Jan-19	08-Jun-19	9	\$150,000.00																																																															
SV-1010	Scope Validation Effort / Prepare Supporting Documentation	74	15-Jan-19	26-Apr-19	12	\$40,000.00	Scope Validation Effort / Prepare Supporting Documentation																																																																			
SV-1000	Storm Sewer CCTV Inspection	15	18-Apr-19	08-May-19	4	\$100,000.00	Storm Sewer CCTV Inspection																																																																			
SV-1020	Submit Scope Issues Supporting Documentation (If Scope Issues Discovered)	1	09-May-19	09-May-19	4	\$10,000.00	Submit Scope Issues Supporting Documentation (If Scope Issues Discovered)																																																																			
SV-1030	End Scope Validation Period (LNTP + 120 Days)	0		09-May-19*	6	\$0.00	◆ End Scope Validation Period (LNTP + 120 Days)																																																																			
SV-1040	Resolution of Scope Issues	30	10-May-19	08-Jun-19	12	\$0.00	Resolution of Scope Issues																																																																			
Project Schedules							74	15-Jan-19	29-Mar-19	55	\$100,000.00																																																															
PS-1000	Prepare & Submit - Cost Loaded Baseline Schedule	45	15-Jan-19	28-Feb-19	55	\$85,000.00	Prepare & Submit - Cost Loaded Baseline Schedule																																																																			
PS-1010	95 Express Review - Cost Loaded Baseline Schedule	28	01-Mar-19	28-Mar-19	55	\$0.00	95 Express Review - Cost Loaded Baseline Schedule																																																																			
PS-1020	Cost Loaded Baseline Schedule Approved	1	29-Mar-19	29-Mar-19	55	\$15,000.00	Cost Loaded Baseline Schedule Approved																																																																			
Project Development Plans for Design Work NTP							112	06-Nov-18	17-Apr-19	26	\$125,250.00																																																															
PDP-1000	Develop - Design Builder Management Plan	90	06-Nov-18	18-Mar-19	16	\$0.00	Develop - Design Builder Management Plan																																																																			
PDP-1040	Develop - Document Management Plan	90	06-Nov-18	18-Mar-19	16	\$0.00	Develop - Document Management Plan																																																																			
PDP-1080	Develop - Quality Management System Plan (QMSP)	90	06-Nov-18	18-Mar-19	4	\$0.00	Develop - Quality Management System Plan (QMSP)																																																																			
PDP-1120	Develop - Design Quality Management Plan (DQMP)	90	06-Nov-18	18-Mar-19	16	\$0.00	Develop - Design Quality Management Plan (DQMP)																																																																			
PDP-1160	Develop - Public Information and Communication Plan	90	06-Nov-18	18-Mar-19	16	\$0.00	Develop - Public Information and Communication Plan																																																																			
PDP-1200	Develop - DBE/SWaM and Workforce Plan	90	06-Nov-18	18-Mar-19	16	\$0.00	Develop - DBE/SWaM and Workforce Plan																																																																			
PDP-1240	Develop - ROW Acquisition and Relocation Plan	90	06-Nov-18	18-Mar-19	26	\$0.00	Develop - ROW Acquisition and Relocation Plan																																																																			
PDP-1010	Submit - Design Builder Management Plan	1	19-Mar-19	19-Mar-19	16	\$12,750.00	Submit - Design Builder Management Plan																																																																			
PDP-1050	Submit - Document Management Plan	1	19-Mar-19	19-Mar-19	16	\$8,500.00	Submit - Document Management Plan																																																																			
PDP-1090	Submit - Quality Management System Plan (QMSP)	1	19-Mar-19	19-Mar-19	4	\$21,250.00	Submit - Quality Management System Plan (QMSP)																																																																			
PDP-1130	Submit - Design Quality Management Plan (DQMP)	1	19-Mar-19	19-Mar-19	16	\$12,750.00	Submit - Design Quality Management Plan (DQMP)																																																																			
PDP-1170	Submit - Public Information and Communication Plan	1	19-Mar-19	19-Mar-19	16	\$17,000.00	Submit - Public Information and Communication Plan																																																																			

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Revenue	2019												2020												2021												2022												2023																			
							O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
Advanced Work Package Final for Review							86	03-Dec-18	04-Apr-19	97	\$856,200.00																																																															
D-ADV-1000	Design - Advanced Work Package Final	54	03-Dec-18	19-Feb-19	97	\$841,200.00	█ Design - Advanced Work Package Final																																																																			
D-ADV-1010	QC/IDR/STR/VC/Constructability Review/QA - Advanced Work Package Final	10	20-Feb-19	05-Mar-19	97	\$10,000.00	█ QC/IDR/STR/VC/Constructability Review/QA - Advanced Work Package Final																																																																			
D-ADV-1020	Prepare & Submit - Advanced Work Package Final	2	06-Mar-19	07-Mar-19	97	\$5,000.00	█ Prepare & Submit - Advanced Work Package Final																																																																			
D-ADV-1030	95 Express Review - Advanced Work Package Final	28	08-Mar-19	04-Apr-19	139	\$0.00	█ 95 Express Review - Advanced Work Package Final																																																																			
Advanced Work Package Final for Approval							39	05-Apr-19	30-May-19	98	\$116,800.00																																																															
D-ADV-2000	Comment Resolution/Address Comments - Advanced Work Package Final for Approval	7	05-Apr-19	15-Apr-19	97	\$10,000.00	█ Comment Resolution/Address Comments - Advanced Work Package Final for Approval																																																																			
D-ADV-2010	QC/IDR/STR/VC/Constructability Review/QA - Advanced Work Package Final for Approval	10	16-Apr-19	29-Apr-19	97	\$5,000.00	█ QC/IDR/STR/VC/Constructability Review/QA - Advanced Work Package Final for Approval																																																																			
D-ADV-2020	Prepare & Submit - Advanced Work Package Final for Approval	2	30-Apr-19	01-May-19	97	\$5,000.00	█ Prepare & Submit - Advanced Work Package Final for Approval																																																																			
D-ADV-2030	95 Express Review - Advanced Work Package Final for Approval	28	02-May-19	29-May-19	140	\$0.00	█ 95 Express Review - Advanced Work Package Final for Approval																																																																			
D-ADV-2040	Advanced Work Package Approved for Construction	1	30-May-19	30-May-19	98	\$96,800.00	█ Advanced Work Package Approved for Construction																																																																			
Maintenance of Traffic							160	29-Apr-19	13-Dec-19	8	\$154,041.00																																																															
Maintenance of Traffic - Final for Review							109	29-Apr-19	01-Oct-19	9	\$39,000.00																																																															
D-MOT-1000	MOT Design - MOT Final	77	29-Apr-19	15-Aug-19	9	\$0.00	█ MOT Design - MOT Final																																																																			
D-MOT-1010	QC/IDR/STR/VC/Constructability Review/QA - MOT Final	10	16-Aug-19	29-Aug-19	9	\$39,000.00	█ QC/IDR/STR/VC/Constructability Review/QA - MOT Final																																																																			
D-MOT-1020	Prepare & Submit - MOT Final	2	30-Aug-19	03-Sep-19	9	\$0.00	█ Prepare & Submit - MOT Final																																																																			
D-MOT-1030	95 Express Review - MOT Final	28	04-Sep-19	01-Oct-19	13	\$0.00	█ 95 Express Review - MOT Final																																																																			
Maintenance of Traffic - Final for Approval							51	02-Oct-19	13-Dec-19	8	\$115,041.00																																																															
D-MOT-2000	Comment Resolution/Address Comments - MOT Final for Approval	20	02-Oct-19	29-Oct-19	9	\$62,527.00	█ Comment Resolution/Address Comments - MOT Final for Approval																																																																			
D-MOT-2010	QC/IDR/STR/VC/Constructability Review/QA - MOT Final for Approval	10	30-Oct-19	12-Nov-19	9	\$37,110.00	█ QC/IDR/STR/VC/Constructability Review/QA - MOT Final for Approval																																																																			
D-MOT-2020	Prepare & Submit - MOT Final for Approval	2	13-Nov-19	14-Nov-19	9	\$0.00	█ Prepare & Submit - MOT Final for Approval																																																																			
D-MOT-2030	95 Express Review - MOT Final for Approval	28	15-Nov-19	12-Dec-19	14	\$0.00	█ 95 Express Review - MOT Final for Approval																																																																			
D-MOT-2040	MOT Approved for Construction	1	13-Dec-19	13-Dec-19	8	\$15,404.00	█ MOT Approved for Construction																																																																			
Deep Drainage							280	15-Jan-19	20-Feb-20	137	\$2,047,992.00																																																															
Deep Drainage - Area 1							156	10-Jul-19	20-Feb-20	7	\$442,761.00																																																															
Deep Drainage - Area 1 Final for Review							97	10-Jul-19	22-Nov-19	7	\$257,743.00																																																															
D-DD-A1-1000	Design - Deep Drainage Area 1 Final	65	10-Jul-19	09-Oct-19	9	\$213,211.00	█ Design - Deep Drainage Area 1 Final																																																																			
D-DD-A1-1010	QC/IDR/STR/VC/Constructability Review/QA - Deep Drainage Area 1 Final	10	10-Oct-19	23-Oct-19	9	\$37,110.00	█ QC/IDR/STR/VC/Constructability Review/QA - Deep Drainage Area 1 Final																																																																			
D-DD-A1-1020	Prepare & Submit - Deep Drainage Area 1 Final	2	24-Oct-19	25-Oct-19	9	\$7,422.00	█ Prepare & Submit - Deep Drainage Area 1 Final																																																																			
D-DD-A1-1030	95 Express Review - Deep Drainage Area 1 Final	28	26-Oct-19	22-Nov-19	13	\$0.00	█ 95 Express Review - Deep Drainage Area 1 Final																																																																			
Deep Drainage - Area 1 Final for Approval							59	25-Nov-19	20-Feb-20	7	\$185,018.00																																																															
D-DD-A1-2000	Comment Resolution/Address Comments - Deep Drainage Area 1 Final for Approval	26	25-Nov-19	06-Jan-20	7	\$96,486.00	█ Comment Resolution/Address Comments - Deep Drainage Area 1 Final for Approval																																																																			
D-DD-A1-2010	QC/IDR/STR/VC/Constructability Review/QA - Deep Drainage Area 1 Final for Approval	10	07-Jan-20	20-Jan-20	7	\$37,110.00	█ QC/IDR/STR/VC/Constructability Review/QA - Deep Drainage Area 1 Final for Approval																																																																			
D-DD-A1-2020	Prepare & Submit - Deep Drainage Area 1 Final for Approval	2	21-Jan-20	22-Jan-20	7	\$7,422.00	█ Prepare & Submit - Deep Drainage Area 1 Final for Approval																																																																			
D-DD-A1-2030	95 Express Review - Deep Drainage Area 1 Final for Approval	28	23-Jan-20	19-Feb-20	11	\$0.00	█ 95 Express Review - Deep Drainage Area 1 Final for Approval																																																																			
D-DD-A1-2040	Deep Drainage Area 1 Approved for Construction	1	20-Feb-20	20-Feb-20	7	\$44,000.00	█ Deep Drainage Area 1 Approved for Construction																																																																			
Deep Drainage - Area 2							152	10-Jul-19	14-Feb-20	141	\$427,539.00																																																															
Deep Drainage - Area 2 Final for Review							95	10-Jul-19	20-Nov-19	141	\$251,943.00																																																															
D-DD-A2-1000	Design - Deep Drainage Area 2 Final	63	10-Jul-19	07-Oct-19	142	\$207,411.00	█ Design - Deep Drainage Area 2 Final																																																																			
D-DD-A2-1010	QC/IDR/STR/VC/Constructability Review/QA - Deep Drainage Area 2 Final	10	08-Oct-19	21-Oct-19	142	\$37,110.00	█ QC/IDR/STR/VC/Constructability Review/QA - Deep Drainage Area 2 Final																																																																			
D-DD-A2-1020	Prepare & Submit - Deep Drainage Area 2 Final	2	22-Oct-19	23-Oct-19	142	\$7,422.00	█ Prepare & Submit - Deep Drainage Area 2 Final																																																																			
D-DD-A2-1030	95 Express Review - Deep Drainage Area 2 Final	28	24-Oct-19	20-Nov-19	207	\$0.00	█ 95 Express Review - Deep Drainage Area 2 Final																																																																			
Deep Drainage - Area 2 Final for Approval							57	21-Nov-19	14-Feb-20	141	\$175,596.00																																																															
D-DD-A2-2000	Comment Resolution/Address Comments - Deep Drainage Area 2 Final for Approval	24	21-Nov-19	30-Dec-19	141	\$89,064.00	█ Comment Resolution/Address Comments - Deep Drainage Area 2 Final for Approval																																																																			
D-DD-A2-2010	QC/IDR/STR/VC/Constructability Review/QA - Deep Drainage Area 2 Final for Approval	10	31-Dec-19	14-Jan-20	141	\$37,110.00	█ QC/IDR/STR/VC/Constructability Review/QA - Deep Drainage Area 2 Final for Approval																																																																			
D-DD-A2-2020	Prepare & Submit - Deep Drainage Area 2 Final for Approval	2	15-Jan-20	16-Jan-20	141	\$7,422.00	█ Prepare & Submit - Deep Drainage Area 2 Final for Approval																																																																			
D-DD-A2-2030	95 Express Review - Deep Drainage Area 2 Final for Approval	28	17-Jan-20	13-Feb-20	201	\$0.00	█ 95 Express Review - Deep Drainage Area 2 Final for Approval																																																																			
D-DD-A2-2040	Deep Drainage Area 2 Approved for Construction	1	14-Feb-20	14-Feb-20	141	\$42,000.00	█ Deep Drainage Area 2 Approved for Construction																																																																			
Deep Drainage - Area 3							125	15-Jan-19	10-Jul-19	292	\$588,846.00																																																															
Deep Drainage - Area 3 Final for Review							68	15-Jan-19	18-Apr-19	14	\$473,674.00																																																															
D-DD-A3-1000	Design - Deep Drainage Area 3 Final	36	15-Jan-19	05-Mar-19	14	\$458,674.00	█ Design - Deep Drainage Area 3 Final																																																																			
D-DD-A3-1010	QC/IDR/STR/VC/Constructability Review/QA - Deep Drainage Area 3 Final	10	06-Mar-19	19-Mar-19	14	\$10,000.00	█ QC/IDR/STR/VC/Constructability Review/QA - Deep Drainage Area 3 Final																																																																			
D-DD-A3-1020	Prepare & Submit - Deep Drainage Area 3 Final	2	20-Mar-19	21-Mar-19	14	\$5,000.00	█ Prepare & Submit - Deep Drainage Area 3 Final																																																																			

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Revenue	2019												2020												2021												2022												2023											
							O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M				
ITS/TTMS - Area 4 Final for Review							143	15-Jan-19	05-Aug-19	226	\$57,066.00																																																							
D-A4-ITS-1000	Design - ITS/TTMS - Area 4 Final	111	15-Jan-19	19-Jun-19	226	\$24,266.00	■ Design - ITS/TTMS - Area 4 Final																																																											
D-A4-ITS-1010	QC/IDR/STR/VC/Constructability Review/QA - ITS/TTMS - Area 4 Final	10	20-Jun-19	03-Jul-19	226	\$25,000.00	■ QC/IDR/STR/VC/Constructability Review/QA - ITS/TTMS - Area 4 Final																																																											
D-A4-ITS-1020	Prepare & Submit - ITS/TTMS - Area 4 Final	2	05-Jul-19	08-Jul-19	226	\$7,800.00	■ Prepare & Submit - ITS/TTMS - Area 4 Final																																																											
D-A4-ITS-1030	95 Express Review - ITS/TTMS - Area 4 Final	28	09-Jul-19	05-Aug-19	325	\$0.00	■ 95 Express Review - ITS/TTMS - Area 4 Final																																																											
ITS/TTMS - Area 4 Final for Approval							48	06-Aug-19	11-Oct-19	226	\$122,633.00																																																							
D-A4-ITS-2000	Comment Resolution/Address Comments - ITS/TTMS - Area 4 Final for Approval	15	06-Aug-19	26-Aug-19	226	\$58,500.00	■ Comment Resolution/Address Comments - ITS/TTMS - Area 4 Final for Approval																																																											
D-A4-ITS-2010	QC/IDR/STR/VC/Constructability Review/QA - ITS/TTMS - Area 4 Final for Approval	10	27-Aug-19	10-Sep-19	226	\$39,000.00	■ QC/IDR/STR/VC/Constructability Review/QA - ITS/TTMS - Area 4 Final for Approval																																																											
D-A4-ITS-2020	Prepare & Submit - ITS/TTMS - Area 4 Final for Approval	2	11-Sep-19	12-Sep-19	226	\$7,422.00	■ Prepare & Submit - ITS/TTMS - Area 4 Final for Approval																																																											
D-A4-ITS-2030	95 Express Review - ITS/TTMS - Area 4 Final for Approval	28	13-Sep-19	10-Oct-19	327	\$0.00	■ 95 Express Review - ITS/TTMS - Area 4 Final for Approval																																																											
D-A4-ITS-2040	ITS/TTMS - Area 4 Approved for Construction	1	11-Oct-19	11-Oct-19	226	\$17,711.00	■ ITS/TTMS - Area 4 Approved for Construction																																																											
TTMS Common Details							167	29-Apr-19	26-Dec-19	176	\$529,041.00																																																							
TTMS Common Details Final for Review							121	29-Apr-19	17-Oct-19	173	\$371,422.00																																																							
D-TTMS-1000	Design - TTMS Common Details Final	89	29-Apr-19	03-Sep-19	173	\$325,000.00	■ Design - TTMS Common Details Final																																																											
D-TTMS-1010	QC/IDR/STR/VC/Constructability Review/QA - TTMS Common Details Final	10	04-Sep-19	17-Sep-19	173	\$39,000.00	■ QC/IDR/STR/VC/Constructability Review/QA - TTMS Common Details Final																																																											
D-TTMS-1020	Prepare & Submit - TTMS Common Details Final	2	18-Sep-19	19-Sep-19	173	\$7,422.00	■ Prepare & Submit - TTMS Common Details Final																																																											
D-TTMS-1030	95 Express Review - TTMS Common Details Final	28	20-Sep-19	17-Oct-19	251	\$0.00	■ 95 Express Review - TTMS Common Details Final																																																											
TTMS Common Details Final for Approval							46	18-Oct-19	26-Dec-19	176	\$157,619.00																																																							
D-TTMS-2000	Comment Resolution/Address Comments - TTMS Common Details Final for Approval	16	18-Oct-19	08-Nov-19	173	\$59,376.00	■ Comment Resolution/Address Comments - TTMS Common Details Final for Approval																																																											
D-TTMS-2010	QC/IDR/STR/VC/Constructability Review/QA - TTMS Common Details Final for Approval	10	11-Nov-19	22-Nov-19	173	\$37,110.00	■ QC/IDR/STR/VC/Constructability Review/QA - TTMS Common Details Final for Approval																																																											
D-TTMS-2020	Prepare & Submit - TTMS Common Details Final for Approval	2	25-Nov-19	26-Nov-19	173	\$7,422.00	■ Prepare & Submit - TTMS Common Details Final for Approval																																																											
D-TTMS-2030	95 Express Review - TTMS Common Details Final for Approval	28	27-Nov-19	24-Dec-19	252	\$0.00	■ 95 Express Review - TTMS Common Details Final for Approval																																																											
D-TTMS-2040	TTMS Common Details Approved for Construction	1	26-Dec-19	26-Dec-19	176	\$53,711.00	■ TTMS Common Details Approved for Construction																																																											
Lighting & Electrical							207	29-Apr-19	21-Feb-20	136	\$3,527,911.00																																																							
Lighting & Electrical - Area 1							207	29-Apr-19	21-Feb-20	136	\$725,784.00																																																							
Lighting & Electrical - Area 1 Final for Review							155	29-Apr-19	06-Dec-19	136	\$537,032.00																																																							
D-A1-ELC-1000	Design - Lighting & Electrical - Area 1 Final	125	29-Apr-19	23-Oct-19	135	\$492,500.00	■ Design - Lighting & Electrical - Area 1 Final																																																											
D-A1-ELC-1010	QC/IDR/STR/VC/Constructability Review/QA - Lighting & Electrical - Area 1 Final	10	24-Oct-19	06-Nov-19	135	\$37,110.00	■ QC/IDR/STR/VC/Constructability Review/QA - Lighting & Electrical - Area 1 Final																																																											
D-A1-ELC-1020	Prepare & Submit - Lighting & Electrical - Area 1 Final	2	07-Nov-19	08-Nov-19	135	\$7,422.00	■ Prepare & Submit - Lighting & Electrical - Area 1 Final																																																											
D-A1-ELC-1030	95 Express Review - Lighting & Electrical - Area 1 Final	28	09-Nov-19	06-Dec-19	198	\$0.00	■ 95 Express Review - Lighting & Electrical - Area 1 Final																																																											
Lighting & Electrical - Area 1 Final for Approval							52	09-Dec-19	21-Feb-20	136	\$188,752.00																																																							
D-A1-ELC-2000	Comment Resolution/Address Comments - Lighting & Electrical - Area 1 Final for Approval	19	09-Dec-19	07-Jan-20	136	\$70,509.00	■ Comment Resolution/Address Comments - Lighting & Electrical - Area 1 Final for Approval																																																											
D-A1-ELC-2010	QC/IDR/STR/VC/Constructability Review/QA - Lighting & Electrical - Area 1 Final for Approval	10	08-Jan-20	21-Jan-20	136	\$37,110.00	■ QC/IDR/STR/VC/Constructability Review/QA - Lighting & Electrical - Area 1 Final for Approval																																																											
D-A1-ELC-2020	Prepare & Submit - Lighting & Electrical - Area 1 Final for Approval	2	22-Jan-20	23-Jan-20	136	\$7,422.00	■ Prepare & Submit - Lighting & Electrical - Area 1 Final for Approval																																																											
D-A1-ELC-2030	95 Express Review - Lighting & Electrical - Area 1 Final for Approval	28	24-Jan-20	20-Feb-20	194	\$0.00	■ 95 Express Review - Lighting & Electrical - Area 1 Final for Approval																																																											
D-A1-ELC-2040	Lighting & Electrical - Area 1 Approved for Construction	1	21-Feb-20	21-Feb-20	136	\$73,711.00	■ Lighting & Electrical - Area 1 Approved for Construction																																																											
Lighting & Electrical - Area 2							202	29-Apr-19	14-Feb-20	141	\$707,229.00																																																							
Lighting & Electrical - Area 2 Final for Review							155	29-Apr-19	06-Dec-19	141	\$537,032.00																																																							
D-A2-ELC-1000	Design - Lighting & Electrical - Area 2 Final	125	29-Apr-19	23-Oct-19	139	\$492,500.00	■ Design - Lighting & Electrical - Area 2 Final																																																											
D-A2-ELC-1010	QC/IDR/STR/VC/Constructability Review/QA - Lighting & Electrical - Area 2 Final	10	24-Oct-19	06-Nov-19	139	\$37,110.00	■ QC/IDR/STR/VC/Constructability Review/QA - Lighting & Electrical - Area 2 Final																																																											
D-A2-ELC-1020	Prepare & Submit - Lighting & Electrical - Area 2 Final	2	07-Nov-19	08-Nov-19	139	\$7,422.00	■ Prepare & Submit - Lighting & Electrical - Area 2 Final																																																											
D-A2-ELC-1030	95 Express Review - Lighting & Electrical - Area 2 Final	28	09-Nov-19	06-Dec-19	205	\$0.00	■ 95 Express Review - Lighting & Electrical - Area 2 Final																																																											
Lighting & Electrical - Area 2 Final for Approval							47	09-Dec-19	14-Feb-20	141	\$170,197.00																																																							
D-A2-ELC-2000	Comment Resolution/Address Comments - Lighting & Electrical - Area 2 Final for Approval	14	09-Dec-19	30-Dec-19	141	\$51,954.00	■ Comment Resolution/Address Comments - Lighting & Electrical - Area 2 Final for Approval																																																											
D-A2-ELC-2010	QC/IDR/STR/VC/Constructability Review/QA - Lighting & Electrical - Area 2 Final for Approval	10	31-Dec-19	14-Jan-20	141	\$37,110.00	■ QC/IDR/STR/VC/Constructability Review/QA - Lighting & Electrical - Area 2 Final for Approval																																																											
D-A2-ELC-2020	Prepare & Submit - Lighting & Electrical - Area 2 Final for Approval	2	15-Jan-20	16-Jan-20	141	\$7,422.00	■ Prepare & Submit - Lighting & Electrical - Area 2 Final for Approval																																																											
D-A2-ELC-2030	95 Express Review - Lighting & Electrical - Area 2 Final for Approval	28	17-Jan-20	13-Feb-20	201	\$0.00	■ 95 Express Review - Lighting & Electrical - Area 2 Final for Approval																																																											
D-A2-ELC-2040	Lighting & Electrical - Area 2 Approved for Construction	1	14-Feb-20	14-Feb-20	141	\$73,711.00	■ Lighting & Electrical - Area 2 Approved for Construction																																																											
Lighting & Electrical - Area 3							202	29-Apr-19	14-Feb-20	141	\$707,229.00																																																							
Lighting & Electrical - Area 3 Final for Review							155	29-Apr-19	06-Dec-19	141	\$537,032.00																																																							
D-A3-ELC-1000	Develop Plan & General Legends, & Design Reference - Lighting & Electrical - Area 3 Final	125	29-Apr-19	23-Oct-19	139	\$492,500.00	■ Develop Plan & General Legends, & Design Reference - Lighting & Electrical - Area 3 Final																																																											

Attachment B
Calculation Log

Fred Ex Baseline Schedule - Log Report

Scheduling/Leveling Report - 2019-03-04 21:10:50 - PM.exe

=====

Default Project.....P54400-BL

Projects:

P54400-BL.....95 Express Lanes Fred Ex - Baseline

Schedule

Scheduling/Leveling Settings:

General

SchedulingYes
 LevelingNo
 Ignore relationships to and from other projectsNo
 Make open-ended activities criticalNo
 Use Expected Finish DatesNo
 Schedule automatically when a change affects datesNo
 Level resources during schedulingNo
 Recalculate assignment costs after schedulingNo
 When scheduling progressed activities useRetained Logic
 Calculate start-to-start lag fromEarly Start
 Define critical activities asLongest Path
 Compute Total Float AsFinish Float
 Calculate float based on finish date ofEach project
 Calendar for scheduling Relationship LagPredecessor Activity Calendar

Advanced

Calculate multiple float paths.....Yes
 Calculate multiple float paths using.....Free Float
 Display multiple float paths ending with.....M-220
 Number of paths to calculate.....10

Statistics:

Projects.....1
 # Activities.....2626
 # Not Started.....2626
 # In Progress.....0
 # Completed.....0
 # Relationships.....4231
 # Activities with Constraint.....10

2019)	Project:	P54400-BL	Activity:	M-110	Design-Build Contract Execution (Jan 15
	Project:	P54400-BL	Activity:	M-120	Limited Notice to Proceed (Jan 15 2019)
(10/31/20)	Project:	P54400-BL	Activity:	M-150	Demolition of Existing Truslow Bridge
Work) (Jul 15 2021)	Project:	P54400-BL	Activity:	M-170	Interim Milestone (Rte 17 GP Lane Exit Ramp
	Project:	P54400-BL	Activity:	M-180	ETC (Gantry) No.1 Turn Over (April 4 2022)
	Project:	P54400-BL	Activity:	M-190	ETC (Gantry) No.2 Turn Over (May 4 2022)
	Project:	P54400-BL	Activity:	M-200	ETC (Gantry) No.3 Turn Over (June 3 2022)
Oct 1 2022)	Project:	P54400-BL	Activity:	M-210	Service Commencement Date (NTP + 1250 Days =
2023)	Project:	P54400-BL	Activity:	M-220	Final Completion (SC + 180 Days = Mar 30
Days)	Project:	P54400-BL	Activity:	SV-1030	End Scope Validation Period (LNTP + 120

Errors:

Warnings:

Activities without predecessors.....1
 Project: P54400-BL Activity: M-100 Notice of Intent to Award by 95 Express

Fred Ex Baseline Schedule - Log Report

Oct 1 2022)	Project:	P54400-BL	Activity:	M-210	Service Commencement Date (NTP + 1250 Days =
Oct 1 2022)	Project:	P54400-BL	Activity:	M-210	Service Commencement Date (NTP + 1250 Days =
2023)	Project:	P54400-BL	Activity:	M-220	Final Completion (SC + 180 Days = Mar 30
2023)	Project:	P54400-BL	Activity:	M-220	Final Completion (SC + 180 Days = Mar 30
2023)	Project:	P54400-BL	Activity:	M-220	Final Completion (SC + 180 Days = Mar 30
2023)	Project:	P54400-BL	Activity:	M-220	Final Completion (SC + 180 Days = Mar 30
2023)	Project:	P54400-BL	Activity:	M-220	Final Completion (SC + 180 Days = Mar 30
Days)	Project:	P54400-BL	Activity:	SV-1030	End Scope Validation Period (LNTP + 120
Days)	Project:	P54400-BL	Activity:	SV-1030	End Scope Validation Period (LNTP + 120

Scheduling/Leveling Results:

```

-----
# Projects Scheduled/Leveled.....1
# Activities Scheduled/Leveled.....2626
# Relationships with other projects.....0
Data Date.....06-Nov-18
Earliest Early Start Date.....06-Nov-18
Latest Early Finish Date.....27-Mar-23
Number of float paths.....10

```

Exceptions:

```

-----
Critical Activities.....68
Project: P54400-BL Activity: C-A3-XPL-10000 Area 3 Exp Lanes - Rough Grading Sta
442 to 456 (37k CTF / 90k Exp)
Project: P54400-BL Activity: C-A3-XPL-10010 Area 3 Exp Lanes - Str 6-54 to 6-45
2 - 5' x 5' RCB 157 LF Sta 453
Project: P54400-BL Activity: C-A3-XPL-10020 Area 3 Exp Lanes - Str 6-39 to 6-40
54" RCP 131 LF Sta 449+50
Project: P54400-BL Activity: C-A3-XPL-10030 Area 3 Exp Lanes - Str 6-44 to 6-54
24" RCP 105 LF Sta 453+10
Project: P54400-BL Activity: C-A3-XPL-11000 Area 3 Exp Lanes - Str 6-21 to 6-23
42" RCP 96 LF Sta 436+05
Project: P54400-BL Activity: C-A3-XPL-11010 Area 3 Exp Lanes - Rough Grading Sta
428 to 442 (11k CTF / 84k Exp)
Project: P54400-BL Activity: C-A3-XPL-11040 Area 3 Exp Lanes - Surface Drainage
429+75 to 436 (7 Str / 650 LF)
Project: P54400-BL Activity: C-A3-XPL-12000 Area 3 Exp Lanes - Fine Grade 2 Lane
Mainline Sta 428 to 591
Project: P54400-BL Activity: C-A3-XPL-12010 Area 3 Exp Lanes - CTA Mainline Sta
428 to 591
Project: P54400-BL Activity: C-A3-XPL-12020 Area 3 Exp Lanes - Place Compact Agg
Base Mainline Sta 428 to 591
Project: P54400-BL Activity: C-A3-XPL-12030 Area 3 Exp Lanes - Base Asphalt Sta
428 to 591
Project: P54400-BL Activity: C-A3-XPL-12040 Area 3 Exp Lanes - Place Compact
Shoulder Stone Sta 428 to 591
Project: P54400-BL Activity: C-A3-XPL-12050 Area 3 Exp Lanes - Install
Underdrain Sta 428 to 591
Project: P54400-BL Activity: C-A3-XPL-12060 Area 3 Exp Lanes - Intermediate
Asphalt Sta 428 to 591
Project: P54400-BL Activity: C-A3-XPL-12080 Area 3 Exp Lanes - Install MGS-1/End
Treatments Sta 428 to 591
Project: P54400-BL Activity: C-A3-XPL-12090 Area 3 Exp Lanes - Install FOAs &
Impact Attenuator
Project: P54400-BL Activity: C-A3-XPL-2000 Area 3 Exp Lanes - Rough Grading Sta
554 to 591 (72k CTF / 67k Exp)
Project: P54400-BL Activity: C-A3-XPL-3010 Area 3 Exp Lanes - Rough Grading Sta
540 to 554 (97k CTF / 44k Imp)

```


Fred Ex Baseline Schedule - Log Report

526 to 540 (14k CTF / 220K Exp)	Project: P54400-BL	Activity: C-A3-XPL-4000	Area 3 Exp Lanes - Rough Grading Sta
512 to 526 (3k CTF / 38k Imp)	Project: P54400-BL	Activity: C-A3-XPL-5010	Area 3 Exp Lanes - Rough Grading Sta
498 to 512 (11k CTF / 38k Imp)	Project: P54400-BL	Activity: C-A3-XPL-6010	Area 3 Exp Lanes - Rough Grading Sta
36" RCP 112 LF Sta 506+20	Project: P54400-BL	Activity: C-A3-XPL-6020	Area 3 Exp Lanes - Str 7-31 to 7-32
15" RCP 12 LF Sta 506+40	Project: P54400-BL	Activity: C-A3-XPL-6030	Area 3 Exp Lanes - Str 7-30A to 7-31
60" RCP 125 LF Sta 488+30	Project: P54400-BL	Activity: C-A3-XPL-7000	Area 3 Exp Lanes - Str 7-18 to 7-19
484 to 498 (3k CTF / 58k Imp)	Project: P54400-BL	Activity: C-A3-XPL-7010	Area 3 Exp Lanes - Rough Grading Sta
470 to 484 (25k CTF / 5k Exp)	Project: P54400-BL	Activity: C-A3-XPL-8010	Area 3 Exp Lanes - Rough Grading Sta
456 to 470 (35k CTF / Balanced)	Project: P54400-BL	Activity: C-A3-XPL-9010	Area 3 Exp Lanes - Rough Grading Sta
95XL 113+00 to 590+00	Project: P54400-BL	Activity: C-PW-1000	Project Wide - Surface Asphalt -
Markings - 95XL 113+00 to 590+00	Project: P54400-BL	Activity: C-PW-1010	Project Wide - Perm Pavement
Stream Delineation)	Project: P54400-BL	Activity: D-ENV-2000	WOUS Field Confirmation (Wetland,
	Project: P54400-BL	Activity: D-ENV-2010	Field Survey (Assumes no T&E Survey)
	Project: P54400-BL	Activity: D-ENV-2020	Preliminary JD Report
	Project: P54400-BL	Activity: D-ENV-2030	QA/QC Review of PJD Report
	Project: P54400-BL	Activity: D-ENV-2040	Modifications/Submit of PJD Report
to Agencies	Project: P54400-BL	Activity: D-ENV-2050	USACE/DEQ Field Review
	Project: P54400-BL	Activity: D-ENV-2060	Necessary Modifications to WOUS
Report, Submit to USACE/DEQ for Approval	Project: P54400-BL	Activity: D-ENV-2070	JPA Plate Development
	Project: P54400-BL	Activity: D-ENV-2090	QA/QC Review of JPA Plates
	Project: P54400-BL	Activity: D-ENV-2100	Modifications/Back check/submit to
VMRC	Project: P54400-BL	Activity: D-ENV-2110	USACE/DEQ Permit Application
Complete	Project: P54400-BL	Activity: D-ENV-2120	USACE Issues 30 Day Public Notice
	Project: P54400-BL	Activity: D-ENV-2130	DEQ Issues 30 Day Public Notice
	Project: P54400-BL	Activity: D-ENV-2140	401/404 Water Quality & Wetland
Permit Processing & Issued	Project: P54400-BL	Activity: D-SRV-1010	Wetland Flag Survey
2019)	Project: P54400-BL	Activity: M-110	Design-Build Contract Execution (Jan 15
	Project: P54400-BL	Activity: M-120	Limited Notice to Proceed (Jan 15 2019)
	Project: P54400-BL	Activity: M-130	Design Full NTP (Apr 30 2019)
	Project: P54400-BL	Activity: M-140	Construction Full NTP (Apr 30 2019)
	Project: P54400-BL	Activity: M-210	Service Commencement Date (NTP + 1250 Days =
Oct 1 2022)	Project: P54400-BL	Activity: M-220	Final Completion (SC + 180 Days = Mar 30
2023)	Project: P54400-BL	Activity: MOB-1020	Construction Start - Jurisdictional
Areas	Project: P54400-BL	Activity: MOB-1040	Service Commencement Punchlist
	Project: P54400-BL	Activity: MOB-1060	Final Completion Punchlist &
Closeout Documentation	Project: P54400-BL	Activity: PDP-2080	Develop & Submit - Construction
Quality Management Plan	Project: P54400-BL	Activity: PDP-2090	95 Express Review - Construction
Quality Management Plan	Project: P54400-BL	Activity: PDP-2100	Construction Quality Management Plan
Approved	Project: P54400-BL	Activity: PDP-2110	Develop & Submit - Sustainability
Plan	Project: P54400-BL	Activity: PDP-2120	95 Express Review - Sustainability
Plan			

Fred Ex Baseline Schedule - Log Report

	Project:	P54400-BL	Activity:	PDP-2130	Sustainability Plan Approved
	Project:	P54400-BL	Activity:	PDP-2140	Develop & Submit - Utilities Plan
	Project:	P54400-BL	Activity:	PDP-2150	95 Express Review - Utilities Plan
	Project:	P54400-BL	Activity:	PDP-2160	Utilities Plan Approved
	Project:	P54400-BL	Activity:	PDP-2170	Develop & Submit - Environmental
Management Plan					
	Project:	P54400-BL	Activity:	PDP-2180	95 Express Review - Environmental
Management Plan					
	Project:	P54400-BL	Activity:	PDP-2190	Environmental Management Plan
Approved					
	Project:	P54400-BL	Activity:	PDP-2200	Develop & Submit - Ethics Plan
	Project:	P54400-BL	Activity:	PDP-2210	95 Express Review - Ethics Plan
	Project:	P54400-BL	Activity:	PDP-2220	Ethics Plan Approved
Activities with unsatisfied constraints.....0					
Activities with unsatisfied relationships.....0					
Activities with external dates.....0					
Activities that are not on any float paths.....2551					
	Project:	P54400-BL	Activity:	C-A1-GEN-1000	Area 1 Exp Lanes ITS - Install ESC /
Clear & Grub - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1010	Area 1 Exp Lanes ITS - Grade for
Generator / Propane Slab - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1020	Area 1 Exp Lanes ITS - Install
Direction Bores - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1030	Area 1 Exp Lanes ITS - Install
Underground Power Conduit - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1040	Area 1 Exp Lanes ITS - FRP Generator
/ Propane Slab - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1050	Area 1 Exp Lanes ITS - Install
Propane Tank - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1060	Area 1 Exp Lanes ITS - Install Skid
Mounted Generator Pad - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1070	Area 1 Exp Lanes ITS - Install Gas
Line from Propane Tank to Generator - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1080	Area 1 Exp Lanes ITS - Pull Power &
Communication Wire - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1090	Area 1 Exp Lanes ITS - Power &
Communication Termination - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1100	Area 1 Exp Lanes ITS - Install
Bollards - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1110	Area 1 Exp Lanes ITS - Install
Chainlink Fence - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1120	Area 1 Exp Lanes ITS - Install Stone
between Fence 7 Generator Slab - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-1130	Area 1 Exp Lanes ITS - Energize
Power (Dominion) - Generator Sta 111					
	Project:	P54400-BL	Activity:	C-A1-GEN-2000	Area 1 Exp Lanes ITS - Install E&S /
Clear & Grub - Generator Sta 192+50					
	Project:	P54400-BL	Activity:	C-A1-GEN-2010	Area 1 Exp Lanes ITS - Grade for
Generator / Propane Slab - Generator Sta 192+50					
	Project:	P54400-BL	Activity:	C-A1-GEN-2020	Area 1 Exp Lanes ITS - Install
Direction Bores - Generator Sta 192+50					
	Project:	P54400-BL	Activity:	C-A1-GEN-2030	Area 1 Exp Lanes ITS - Install
Underground Power Conduit - Generator Sta 192+50					
	Project:	P54400-BL	Activity:	C-A1-GEN-2040	Area 1 Exp Lanes ITS - FRP Generator
/ Propane Slab - Generator Sta 192+50					
	Project:	P54400-BL	Activity:	C-A1-GEN-2050	Area 1 Exp Lanes ITS - Install
Propane Tank - Generator Sta 192+50					
	Project:	P54400-BL	Activity:	C-A1-GEN-2060	Area 1 Exp Lanes ITS - Install Skid
Mounted Generator Pad - Generator Sta 192+50					
	Project:	P54400-BL	Activity:	C-A1-GEN-2070	Area 1 Exp Lanes ITS - Install Gas
Line from Propane Tank to Generator - Generator Sta 192+50					
	Project:	P54400-BL	Activity:	C-A1-GEN-2080	Area 1 Exp Lanes ITS - Pull Power &
Communication Wire - Generator Sta 192+50					

Fred Ex Baseline Schedule - Log Report

Communication Termination - Generator Sta 192+50	Project: P54400-BL	Activity: C-A1-GEN-2090	Area 1 Exp Lanes ITS - Power &
Bollards - Generator Sta 192+50	Project: P54400-BL	Activity: C-A1-GEN-2100	Area 1 Exp Lanes ITS - Install
Chainlink Fence - Generator Sta 192+50	Project: P54400-BL	Activity: C-A1-GEN-2110	Area 1 Exp Lanes ITS - Install
between Fence 7 Generator Slab - Generator Sta 192+50	Project: P54400-BL	Activity: C-A1-GEN-2120	Area 1 Exp Lanes ITS - Install Stone
Power (Dominion) - Generator Sta 192+50	Project: P54400-BL	Activity: C-A1-GEN-2130	Area 1 Exp Lanes ITS - Energize
101+75 to 108+50 (7 Str / 700 LF)	Project: P54400-BL	Activity: C-A1-HPN-1000	Area 1 HPN - Surface Drainage Sta
adjacent to NB GP	Project: P54400-BL	Activity: C-A1-HPN-1010	Area 1 HPN - Install MB-7E Barrier
2507+655 to 2528+77	Project: P54400-BL	Activity: C-A1-HPN-1020	Area 1 HPN - Fine Grade Mainline
	Project: P54400-BL	Activity: C-A1-HPN-1030	Area 1 HPN - Install Underdrain
	Project: P54400-BL	Activity: C-A1-HPN-1040	Area 1 HPN - Place CTA
	Project: P54400-BL	Activity: C-A1-HPN-1050	Area 1 HPN - Place Compact Agg Base
	Project: P54400-BL	Activity: C-A1-HPN-1060	Area 1 HPN - Base Asphalt
	Project: P54400-BL	Activity: C-A1-HPN-1070	Area 1 HPN - Intermediate Asphalt
	Project: P54400-BL	Activity: C-A1-HWN-1000	HWN Abutment A - MSE RW05
4020 to 4034 (12 Str / 1000 LF)	Project: P54400-BL	Activity: C-A1-HWN-10000	Area 1 HWN - Surface Drainage Sta
4034	Project: P54400-BL	Activity: C-A1-HWN-10010	Area 1 HWN - Place CTA Sta 4020 to
Sta 4020 to 4034	Project: P54400-BL	Activity: C-A1-HWN-10020	Area 1 HWN - Place Compact Agg Base
to 4034	Project: P54400-BL	Activity: C-A1-HWN-10030	Area 1 HWN - Base Asphalt Sta 4020
Sta 4020 to 4034	Project: P54400-BL	Activity: C-A1-HWN-10040	Area 1 HWN - Intermediate Asphalt
	Project: P54400-BL	Activity: C-A1-HWN-1010	HWN Abutment A - Settlement Period
	Project: P54400-BL	Activity: C-A1-HWN-1020	HWN Abutment A - MSE Moment Slabs
	Project: P54400-BL	Activity: C-A1-HWN-1030	HWN Abutment A - MSE Parapet Walls
	Project: P54400-BL	Activity: C-A1-HWN-1040	HWN Abutment A - Install Test Pile
W/ PDA	Project: P54400-BL	Activity: C-A1-HWN-1050	HWN Abutment A - Install H-Pile
	Project: P54400-BL	Activity: C-A1-HWN-1060	HWN Abutment A - FPS Pile Cap
	Project: P54400-BL	Activity: C-A1-HWN-1070	HWN Abutment A - FPS Backwall
	Project: P54400-BL	Activity: C-A1-HWN-1080	HWN Abutment A - Slope Protection /
MSE Coping	Project: P54400-BL	Activity: C-A1-HWN-2000	HWN Abutment B - MSE RW06 (Includes
Vertical Drainage Structures)	Project: P54400-BL	Activity: C-A1-HWN-2010	HWN Abutment B - Settlement Period
	Project: P54400-BL	Activity: C-A1-HWN-2020	HWN Abutment B - MSE Moment Slabs
	Project: P54400-BL	Activity: C-A1-HWN-2030	HWN Abutment B - MSE Parapet Walls
	Project: P54400-BL	Activity: C-A1-HWN-2040	HWN Abutment B - Install Test Pile
W/ PDA	Project: P54400-BL	Activity: C-A1-HWN-2050	HWN Abutment B - Install H-Pile
	Project: P54400-BL	Activity: C-A1-HWN-2060	HWN Abutment B - FPS Pile Cap
	Project: P54400-BL	Activity: C-A1-HWN-2070	HWN Abutment B - FPS Backwall
	Project: P54400-BL	Activity: C-A1-HWN-2080	HWN Abutment B - Slope Protection /
MSE Coping	Project: P54400-BL	Activity: C-A1-HWN-3000	HWN Pier 1 - Install Support Of
Excavation	Project: P54400-BL	Activity: C-A1-HWN-3010	HWN Pier 1 - Excavation & Finegrade
	Project: P54400-BL	Activity: C-A1-HWN-3020	HWN Pier 1 - Install Test Pile W/
PDA	Project: P54400-BL	Activity: C-A1-HWN-3030	HWN Pier 1 - Install H-Pile
	Project: P54400-BL	Activity: C-A1-HWN-3040	HWN Pier 1 - FPS Pile Cap
	Project: P54400-BL	Activity: C-A1-HWN-3050	HWN Pier 1 - FPS Columns
	Project: P54400-BL	Activity: C-A1-HWN-3060	HWN Pier 1 - Backfill Pier
	Project: P54400-BL	Activity: C-A1-HWN-3070	HWN Pier 1 - Remove Support Of
Excavation	Project: P54400-BL	Activity: C-A1-HWN-3080	HWN Pier 1 - FPS Pier Cap
	Project: P54400-BL	Activity: C-A1-HWN-4000	HWN Pier 2 - Install Support Of

Fred Ex Baseline Schedule - Log Report

Excavation	Project:	P54400-BL	Activity:	C-A1-HWN-4010	HWN Pier 2 - Excavation & Finegrade
	Project:	P54400-BL	Activity:	C-A1-HWN-4020	HWN Pier 2 - Install Test Pile W/
PDA	Project:	P54400-BL	Activity:	C-A1-HWN-4030	HWN Pier 2 - Install H-Pile
	Project:	P54400-BL	Activity:	C-A1-HWN-4040	HWN Pier 2 - FPS Pile Cap
	Project:	P54400-BL	Activity:	C-A1-HWN-4050	HWN Pier 2 - FPS Columns
	Project:	P54400-BL	Activity:	C-A1-HWN-4060	HWN Pier 2 - Backfill Pier
	Project:	P54400-BL	Activity:	C-A1-HWN-4070	HWN Pier 2 - Remove Support Of
Excavation	Project:	P54400-BL	Activity:	C-A1-HWN-4080	HWN Pier 2 - FPS Pier Cap
	Project:	P54400-BL	Activity:	C-A1-HWN-4090	HWN Pier 2 - Pier Protection Barrier
	Project:	P54400-BL	Activity:	C-A1-HWN-5000	HWN Pier 3 - Install Support Of
Excavation	Project:	P54400-BL	Activity:	C-A1-HWN-5010	HWN Pier 3 - Excavation & Finegrade
	Project:	P54400-BL	Activity:	C-A1-HWN-5020	HWN Pier 3 - Install Test Pile W/
PDA	Project:	P54400-BL	Activity:	C-A1-HWN-5030	HWN Pier 3 - Install H-Pile
	Project:	P54400-BL	Activity:	C-A1-HWN-5040	HWN Pier 3 - FPS Pile Cap
	Project:	P54400-BL	Activity:	C-A1-HWN-5050	HWN Pier 3 - FPS Columns
	Project:	P54400-BL	Activity:	C-A1-HWN-5060	HWN Pier 3 - Backfill Pier
	Project:	P54400-BL	Activity:	C-A1-HWN-5070	HWN Pier 3 - Remove Support Of
Excavation	Project:	P54400-BL	Activity:	C-A1-HWN-5080	HWN Pier 3 - FPS Pier Cap
	Project:	P54400-BL	Activity:	C-A1-HWN-5090	HWN Pier 3 - Pier Protection Barrier
	Project:	P54400-BL	Activity:	C-A1-HWN-6000	HWN Superstructure - Install Beam
Bearings	Project:	P54400-BL	Activity:	C-A1-HWN-6010	HWN Superstructure - Erect
Structural Steel Girders	Project:	P54400-BL	Activity:	C-A1-HWN-6020	HWN Superstructure - FPS Diaphragm /
Backwall Abutment A	Project:	P54400-BL	Activity:	C-A1-HWN-6030	HWN Superstructure - FPS Diaphragm /
Backwall Abutment B	Project:	P54400-BL	Activity:	C-A1-HWN-7000	HWN Superstructure - Install Temp
Underbridge Protection	Project:	P54400-BL	Activity:	C-A1-HWN-7010	HWN Superstructure - Install / Form
Overhang Platform & Edge Forms	Project:	P54400-BL	Activity:	C-A1-HWN-7020	HWN Superstructure - Install Sip
Deck Soffit Forms	Project:	P54400-BL	Activity:	C-A1-HWN-7030	HWN Superstructure - Place Deck
Rebar	Project:	P54400-BL	Activity:	C-A1-HWN-7040	HWN Superstructure - Setup Deck
Screed & Rails	Project:	P54400-BL	Activity:	C-A1-HWN-7050	HWN Superstructure - Dryrun Deck
Screed	Project:	P54400-BL	Activity:	C-A1-HWN-7060	HWN Superstructure - Place Deck
Concrete (9 Pours)	Project:	P54400-BL	Activity:	C-A1-HWN-7070	HWN Superstructure - Install Tooth
Expansion Dam Abutment A	Project:	P54400-BL	Activity:	C-A1-HWN-7080	HWN Superstructure - Install Tooth
Expansion Dam Abutment B	Project:	P54400-BL	Activity:	C-A1-HWN-7090	HWN Superstructure - Cure / Remove
Deck Edge Forms	Project:	P54400-BL	Activity:	C-A1-HWN-7100	HWN Superstructure - Parapets -
Install Rebar & Conduit	Project:	P54400-BL	Activity:	C-A1-HWN-7110	HWN Superstructure - FPS Parapets
	Project:	P54400-BL	Activity:	C-A1-HWN-7120	HWN Superstructure - Parapets - Wet
Cure	Project:	P54400-BL	Activity:	C-A1-HWN-7130	HWN Superstructure - Parapets -
Point & Patch	Project:	P54400-BL	Activity:	C-A1-HWN-7140	HWN Superstructure - Remove Overhang
Platforms	Project:	P54400-BL	Activity:	C-A1-HWN-7150	HWN Superstructure - P & P Deck
Edges/Overhangs/Diaphragms	Project:	P54400-BL	Activity:	C-A1-HWN-7160	HWN Superstructure - Remove Temp
Underbridge Protection	Project:	P54400-BL	Activity:	C-A1-HWN-8000	HWN Approach Slabs - Place & Grade

Fred Ex Baseline Schedule - Log Report

Abutment A Approach Slab Base Stone	Project: P54400-BL	Activity: C-A1-HWN-8010	HWN Approach Slabs - FPS Abutment A
Approach Slab	Project: P54400-BL	Activity: C-A1-HWN-8500	HWN Approach Slabs - Place & Grade
Abutment B Approach Slab Base Stone	Project: P54400-BL	Activity: C-A1-HWN-8510	HWN Approach Slabs - FPS Abutment B
Approach Slab	Project: P54400-BL	Activity: C-A1-HWN-9000	HWN Superstructure - Groove Deck
	Project: P54400-BL	Activity: C-A1-ITS-1000	Area 1 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-10000	Area 1 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-10010	Area 1 Exp Lanes ITS - Pull
Communication & Power Cable - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-10020	Area 1 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-10030	Area 1 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-10040	Area 1 Exp Lanes ITS - Erect Sign
Span Structure - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-10050	Area 1 Exp Lanes ITS - Install DMS
Sign - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-10060	Area 1 Exp Lanes ITS - Install MVD &
Incident Detection Camera Foundation - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-10070	Area 1 Exp Lanes ITS - Install MVD &
Incident Detection Camera Pole - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-10080	Area 1 Exp Lanes ITS - Install MVD &
Incident Detection Camera - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-10090	Area 1 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-1010	Area 1 Exp Lanes ITS - Install
Direction Bores - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-10100	Area 1 Exp Lanes ITS - FRP Ground
Cabinet Foundation - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-10110	Area 1 Exp Lanes ITS - FRP Ground
Cabinet Pad - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-10120	Area 1 Exp Lanes ITS - Install
Ground Cabinet - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-10130	Area 1 Exp Lanes ITS - Power & Fiber
Terminations - Sta 218 to 204	Project: P54400-BL	Activity: C-A1-ITS-1020	Area 1 Exp Lanes ITS - Pull
Communication & Power Cable - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1030	Area 1 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1040	Area 1 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1050	Area 1 Exp Lanes ITS - Erect Sign
Span Structure - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1060	Area 1 Exp Lanes ITS - Install DMS
Sign - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1070	Area 1 Exp Lanes ITS - Install MVD /
CCTV / DMS / Incident Detection Camera Foundation - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1080	Area 1 Exp Lanes ITS - Install MVD /
CCTV / DMS / Incident Detection Camera Pole - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1090	Area 1 Exp Lanes ITS - Install MVD /
CCTV / DMS / Incident Detection Camera - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1100	Area 1 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1110	Area 1 Exp Lanes ITS - Install Light
Foundations - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1120	Area 1 Exp Lanes ITS - Install Light
Poles & Lights - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1130	Area 1 Exp Lanes ITS - FRP DMS
Cabinet Pads - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1140	Area 1 Exp Lanes ITS - Install DMS
Cabinets - Sta 96 to 82	Project: P54400-BL	Activity: C-A1-ITS-1150	Area 1 Exp Lanes ITS - Power & Fiber

Fred Ex Baseline Schedule - Log Report

Terminations - Sta 96 to 82				
Project:	P54400-BL	Activity:	C-A1-ITS-2000	Area 1 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2010	Area 1 Exp Lanes ITS - Install
Direction Bores - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2020	Area 1 Exp Lanes ITS - Pull
Communication & Power Cable - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2030	Area 1 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2040	Area 1 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2050	Area 1 Exp Lanes ITS - Erect Sign
Span Structure - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2060	Area 1 Exp Lanes ITS - Install DMS
Sign - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2070	Area 1 Exp Lanes ITS - Install
Incident Detection Camera Foundation - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2080	Area 1 Exp Lanes ITS - Install
Incident Detection Camera Pole - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2090	Area 1 Exp Lanes ITS - Install
Incident Detection Camera - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2100	Area 1 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2110	Area 1 Exp Lanes ITS - FRP Gate
Foundations - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2120	Area 1 Exp Lanes ITS - Install
Horizontal Swing Gates - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2130	Area 1 Exp Lanes ITS - Install Light
Foundations - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2140	Area 1 Exp Lanes ITS - Install Light
Poles & Lights - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2150	Area 1 Exp Lanes ITS - FRP Gate &
DMS Cabinet Pads - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2160	Area 1 Exp Lanes ITS - Install Gate
& DMS Cabinets - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-2170	Area 1 Exp Lanes ITS - Power & Fiber
Terminations - Sta 110 to 96				
Project:	P54400-BL	Activity:	C-A1-ITS-3000	Area 1 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3010	Area 1 Exp Lanes ITS - Install
Direction Bores - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3020	Area 1 Exp Lanes ITS - Pull
Communication & Power Cable - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3030	Area 1 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3040	Area 1 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3050	Area 1 Exp Lanes ITS - Erect Sign
Cantilever Structure - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3060	Area 1 Exp Lanes ITS - Install DMS
Sign - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3070	Area 1 Exp Lanes ITS - Install MVD /
CCTV / Incident Detection Camera Foundation - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3080	Area 1 Exp Lanes ITS - Install MVD /
CCTV / Incident Detection Camera Pole - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3090	Area 1 Exp Lanes ITS - Install MVD /
CCTV / Incident Detection Camera - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3100	Area 1 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3110	Area 1 Exp Lanes ITS - FRP Gate
Foundations - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3120	Area 1 Exp Lanes ITS - Install
Horizontal Swing Gates - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3130	Area 1 Exp Lanes ITS - Install Light
Foundations - Sta 124 to 110				
Project:	P54400-BL	Activity:	C-A1-ITS-3140	Area 1 Exp Lanes ITS - Install Light
Poles & Lights - Sta 124 to 110				

Fred Ex Baseline Schedule - Log Report

DMS Cabinet Pads - Sta 124 to 110	Project: P54400-BL	Activity: C-A1-ITS-3150	Area 1 Exp Lanes ITS - FRP Gate &
& DMS Cabinets - Sta 124 to 110	Project: P54400-BL	Activity: C-A1-ITS-3160	Area 1 Exp Lanes ITS - Install Gate
Terminations - Sta 124 to 110	Project: P54400-BL	Activity: C-A1-ITS-3170	Area 1 Exp Lanes ITS - Power & Fiber
Communication & Power Conduit - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4000	Area 1 Exp Lanes ITS - Install
Communication & Power Cable - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4010	Area 1 Exp Lanes ITS - Pull
Structure Footer - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4020	Area 1 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4030	Area 1 Exp Lanes ITS - FRP Sign
Span Structure - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4040	Area 1 Exp Lanes ITS - Erect Sign
Sign - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4050	Area 1 Exp Lanes ITS - Install DMS
& Incident Detection Camera Foundation - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4060	Area 1 Exp Lanes ITS - Install CCTV
& Incident Detection Camera Pole - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4070	Area 1 Exp Lanes ITS - Install CCTV
& Incident Detection Camera - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4080	Area 1 Exp Lanes ITS - Install CCTV
Express Pole Cabinet - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4090	Area 1 Exp Lanes ITS - Install
Foundations - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4100	Area 1 Exp Lanes ITS - FRP Gate
Vertical Swing Gates - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4110	Area 1 Exp Lanes ITS - Install
Foundations - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4120	Area 1 Exp Lanes ITS - Install Light
Poles & Lights - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4130	Area 1 Exp Lanes ITS - Install Light
DMS Cabinet Pads - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4140	Area 1 Exp Lanes ITS - FRP Gate &
& DMS Cabinets - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4150	Area 1 Exp Lanes ITS - Install Gate
Terminations - Sta 136 to 124	Project: P54400-BL	Activity: C-A1-ITS-4160	Area 1 Exp Lanes ITS - Power & Fiber
Communication & Power Conduit - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5000	Area 1 Exp Lanes ITS - Install
Communication & Power Cable - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5010	Area 1 Exp Lanes ITS - Pull
Structure Footer - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5020	Area 1 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5030	Area 1 Exp Lanes ITS - FRP Sign
Span Structure - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5040	Area 1 Exp Lanes ITS - Erect Sign
- Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5050	Area 1 Exp Lanes ITS - Install Signs
CCTV / Incident Detection Camera Foundation - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5060	Area 1 Exp Lanes ITS - Install MVD /
CCTV / Incident Detection Camera Pole - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5070	Area 1 Exp Lanes ITS - Install MVD /
CCTV / Incident Detection Camera - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5080	Area 1 Exp Lanes ITS - Install MVD /
Express Pole Cabinet - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5090	Area 1 Exp Lanes ITS - Install
Foundations - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5100	Area 1 Exp Lanes ITS - FRP Gate
Vertical Swing Gates - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5110	Area 1 Exp Lanes ITS - Install
Foundations - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5120	Area 1 Exp Lanes ITS - Install Light
Foundations - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5130	Area 1 Exp Lanes ITS - Install Light

Fred Ex Baseline Schedule - Log Report

Poles & Lights - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-5140	Area 1 Exp Lanes ITS - Power & Fiber
Terminations - Sta 149 to 136	Project: P54400-BL	Activity: C-A1-ITS-6000	Area 1 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 163 to 149	Project: P54400-BL	Activity: C-A1-ITS-6010	Area 1 Exp Lanes ITS - Pull
Communication & Power Cable - Sta 163 to 149	Project: P54400-BL	Activity: C-A1-ITS-6020	Area 1 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 163 to 149	Project: P54400-BL	Activity: C-A1-ITS-6030	Area 1 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 163 to 149	Project: P54400-BL	Activity: C-A1-ITS-6040	Area 1 Exp Lanes ITS - Erect Sign
Span Structure - Sta 163 to 149	Project: P54400-BL	Activity: C-A1-ITS-6050	Area 1 Exp Lanes ITS - Install Signs
- Sta 163 to 149	Project: P54400-BL	Activity: C-A1-ITS-6060	Area 1 Exp Lanes ITS - Install Light
Foundations - Sta 163 to 149	Project: P54400-BL	Activity: C-A1-ITS-6070	Area 1 Exp Lanes ITS - Install Light
Poles & Lights - Sta 163 to 149	Project: P54400-BL	Activity: C-A1-ITS-6080	Area 1 Exp Lanes ITS - Power & Fiber
Terminations - Sta 163 to 149	Project: P54400-BL	Activity: C-A1-ITS-7000	Area 1 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 176 to 163	Project: P54400-BL	Activity: C-A1-ITS-7010	Area 1 Exp Lanes ITS - Pull
Communication & Power Cable - Sta 176 to 163	Project: P54400-BL	Activity: C-A1-ITS-7020	Area 1 Exp Lanes ITS - Install CCTV
Foundation - Sta 176 to 163	Project: P54400-BL	Activity: C-A1-ITS-7030	Area 1 Exp Lanes ITS - Install CCTV
Pole - Sta 176 to 163	Project: P54400-BL	Activity: C-A1-ITS-7040	Area 1 Exp Lanes ITS - Install CCTV
- Sta 176 to 163	Project: P54400-BL	Activity: C-A1-ITS-7050	Area 1 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 176 to 163	Project: P54400-BL	Activity: C-A1-ITS-7060	Area 1 Exp Lanes ITS - FRP Gate
Foundations - Sta 176 to 163	Project: P54400-BL	Activity: C-A1-ITS-7070	Area 1 Exp Lanes ITS - Install
Horizontal Swing Gates - Sta 176 to 163	Project: P54400-BL	Activity: C-A1-ITS-7080	Area 1 Exp Lanes ITS - Install Light
Foundations - Sta 176 to 163	Project: P54400-BL	Activity: C-A1-ITS-7090	Area 1 Exp Lanes ITS - Install Light
Poles & Lights - Sta 176 to 163	Project: P54400-BL	Activity: C-A1-ITS-7100	Area 1 Exp Lanes ITS - Power & Fiber
Terminations - Sta 176 to 163	Project: P54400-BL	Activity: C-A1-ITS-8000	Area 1 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 190 to 176	Project: P54400-BL	Activity: C-A1-ITS-8010	Area 1 Exp Lanes ITS - Pull
Communication & Power Cable - Sta 190 to 176	Project: P54400-BL	Activity: C-A1-ITS-8020	Area 1 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 190 to 176	Project: P54400-BL	Activity: C-A1-ITS-8030	Area 1 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 190 to 176	Project: P54400-BL	Activity: C-A1-ITS-8040	Area 1 Exp Lanes ITS - Erect Sign
Span Structure - Sta 190 to 176	Project: P54400-BL	Activity: C-A1-ITS-8050	Area 1 Exp Lanes ITS - Install Signs
- Sta 190 to 176	Project: P54400-BL	Activity: C-A1-ITS-8060	Area 1 Exp Lanes ITS - Install MVD &
Incident Detection Camera Foundation - Sta 190 to 176	Project: P54400-BL	Activity: C-A1-ITS-8070	Area 1 Exp Lanes ITS - Install MVD &
Incident Detection Camera Pole - Sta 190 to 176	Project: P54400-BL	Activity: C-A1-ITS-8080	Area 1 Exp Lanes ITS - Install MVD &
Incident Detection Camera - Sta 190 to 176	Project: P54400-BL	Activity: C-A1-ITS-8090	Area 1 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 190 to 176	Project: P54400-BL	Activity: C-A1-ITS-8100	Area 1 Exp Lanes ITS - FRP Gate
Foundations - Sta 190 to 176	Project: P54400-BL	Activity: C-A1-ITS-8110	Area 1 Exp Lanes ITS - Install
Horizontal Swing Gates - Sta 190 to 176			

Fred Ex Baseline Schedule - Log Report

Project:	P54400-BL	Activity:	C-A1-ITS-8120	Area 1 Exp Lanes ITS - Install Light
Foundations - Sta 190 to 176				
Project:	P54400-BL	Activity:	C-A1-ITS-8130	Area 1 Exp Lanes ITS - Install Light
Poles & Lights - Sta 190 to 176				
Project:	P54400-BL	Activity:	C-A1-ITS-8140	Area 1 Exp Lanes ITS - FRP Gate
Cabinet Pad - Sta 190 to 176				
Project:	P54400-BL	Activity:	C-A1-ITS-8150	Area 1 Exp Lanes ITS - Install Gate
Cabinets - Sta 190 to 176				
Project:	P54400-BL	Activity:	C-A1-ITS-8160	Area 1 Exp Lanes ITS - Power & Fiber
Terminations - Sta 190 to 176				
Project:	P54400-BL	Activity:	C-A1-ITS-9000	Area 1 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9010	Area 1 Exp Lanes ITS - Pull
Communication & Power Cable - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9020	Area 1 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9030	Area 1 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9040	Area 1 Exp Lanes ITS - Erect Sign
Span Structure - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9050	Area 1 Exp Lanes ITS - Install Signs
- Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9060	Area 1 Exp Lanes ITS - Install CCTV
& Incident Detection Camera Foundation - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9070	Area 1 Exp Lanes ITS - Install CCTV
& Incident Detection Camera Pole - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9080	Area 1 Exp Lanes ITS - Install CCTV
& Incident Detection Camera - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9090	Area 1 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9100	Area 1 Exp Lanes ITS - FRP Gate
Foundations - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9110	Area 1 Exp Lanes ITS - Install
Horizontal Swing Gates - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9120	Area 1 Exp Lanes ITS - Install Light
Foundations - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9130	Area 1 Exp Lanes ITS - Install Light
Poles & Lights - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-ITS-9140	Area 1 Exp Lanes ITS - Power & Fiber
Terminations - Sta 204 to 190				
Project:	P54400-BL	Activity:	C-A1-NB-1000	Area 1 NB - Establish MOT
Installation				
Project:	P54400-BL	Activity:	C-A1-NB-1010	Area 1 NB - Clearing / E&S
Project:	P54400-BL	Activity:	C-A1-NB-1020	Area 1 NB - Clearing on Parcel 008
Project:	P54400-BL	Activity:	C-A1-NB-2000	Area 1 NB - Truslow Surface Drainage
(2-55A to 2-55C)				
Project:	P54400-BL	Activity:	C-A1-NB-3000	Area 1 NB - Str 3-22 Box Culvert
Ext. 6' x 6' RCB, 15 LF, Sta 4014+50 of HWN				
Project:	P54400-BL	Activity:	C-A1-NB-3010	Area 1 NB - Box Culvert Ext 6' x 6'
RCB 7 LF Sta 3046+95 of I-95 NB GP (154+00 of 95XL)				
Project:	P54400-BL	Activity:	C-A1-NB-4000	Area 1 NB - Str 2-72 to 2-71, 24"
RCP 11 LF, Sta 4004+50 of HWN				
Project:	P54400-BL	Activity:	C-A1-NB-4010	Area 1 NB - Str 2-71 to Ex. Pipe,
24" RCP 17 LF, Sta 4004+50 of HWN				
Project:	P54400-BL	Activity:	C-A1-NB-4020	Area 1 NB - Str 3-1C to 3-1D, 18"
RCP 38 LF, Sta 4011+40 of HWN				
Project:	P54400-BL	Activity:	C-A1-NB-4030	Area 1 NB - Rough Grading 95XL Sta
98+00 to 153+00				
Project:	P54400-BL	Activity:	C-A1-NB-5000	Area 1 NB Ramp HWN - Rough Grading
Project:	P54400-BL	Activity:	C-A1-NB-6000	Area 1 NB Ramp GWN - Rough Grading
Project:	P54400-BL	Activity:	C-A1-NB-7000	Area 1 NB - Str 2-55 to 2-56, 30"
RCP 13 LF, Sta 3019+40 of GWN				
Project:	P54400-BL	Activity:	C-A1-NB-7010	Area 1 NB - Str 2-9A to 2-9B
Project:	P54400-BL	Activity:	C-A1-NB-7020	Area 1 NB - Str 2-9C to 2-9B
Project:	P54400-BL	Activity:	C-A1-NB-8000	Area 1 NB Ramp HWN - Fine Grade
Project:	P54400-BL	Activity:	C-A1-NB-8010	Area 1 NB Ramp HWN - Place CTA
Project:	P54400-BL	Activity:	C-A1-NB-8020	Area 1 NB Ramp HWN - Place Agg Base

Fred Ex Baseline Schedule - Log Report

Project:	Activity:	
Asphalt	P54400-BL	C-A1-NB-8030 Area 1 NB Ramp HWN - Place Base
Underdrain	P54400-BL	C-A1-NB-8040 Area 1 NB Ramp HWN - Install
Intermediate Asphalt	P54400-BL	C-A1-NB-8050 Area 1 NB Ramp HWN - Place
Guardrail	P54400-BL	C-A1-NB-8060 Area 1 NB Ramp HWN - Install
Ditches / Install Matting / Permanent Seeding	P54400-BL	C-A1-NB-8070 Area 1 NB Ramp HWN - Fine Grade
	P54400-BL	C-A1-NB-8080 Area 1 NB Ramp GWN - Fine Grade
	P54400-BL	C-A1-NB-8090 Area 1 NB Ramp GWN - Place CTA
	P54400-BL	C-A1-NB-8100 Area 1 NB Ramp GWN - Place Agg Base
	P54400-BL	C-A1-NB-8110 Area 1 NB Ramp GWN - Base Asphalt
	P54400-BL	C-A1-NB-8120 Area 1 NB Ramp GWN - Install
Underdrain	P54400-BL	C-A1-NB-8130 Area 1 NB Ramp GWN - Intermediate
Asphalt	P54400-BL	C-A1-NB-8140 Area 1 NB Ramp GWN - Install
Guardrail	P54400-BL	C-A1-NB-8150 Area 1 NB Ramp GWN - Fine Grade
Ditches / Install Matting / Permanent Seeding	P54400-BL	C-A1-NB-8160 Area 1 NB SB GP - Mill & Overlay
	P54400-BL	C-A1-NB-9000 Area 1 SWM - Detention Basin 3B-2
Sta 178+50 of 95XL	P54400-BL	C-A1-NB-9010 Area 1 SWM - Detention Basin 4 Sta
188+50 of 95XL	P54400-BL	C-A1-SB-1000 Area 1 SB - Establish MOT along I-95
SB of Area 1 Outside	P54400-BL	C-A1-SB-1010 Area 1 SB - Establish Erosion
Controls	P54400-BL	C-A1-SB-1020 Area 1 SB - Clearing
	P54400-BL	C-A1-SB-2000 Area 1 SB - Basin 1: Str 2-30 to
2-31 48" RCP 108 LF WGS Sta 1046+75	P54400-BL	C-A1-SB-2010 Area 1 SB - Str 2-42X (Spec Des) to
2-42J 24" RCP 69 LF PHS Sta 2017+30	P54400-BL	C-A1-SB-2020 Area 1 SB - Str 2-4 to 2-3 24" RCP
56 LF WGS Sta 1035+00	P54400-BL	C-A1-SB-2030 Area 1 SB - Str 3-11/3-10 30" RCP 64
LF SB GP Sta 3687+00	P54400-BL	C-A1-SB-2040 Area 1 SB - Str 2-17 to 2-18 18" RCP
39 LF WGS Sta 1037+80	P54400-BL	C-A1-SB-2050 Area 1 SB - Str 3-6 to 6' x 6' RCB
26 LF SB GP Sta 3681+75	P54400-BL	C-A1-SB-2060 Area 1 SB - Str 3-5 to 3-6 24" RCP
91 LF Sta 3682+00 of I-95 SB GP	P54400-BL	C-A1-SB-2070 Area 1 SB - Str 3-43 / 3-42 46LF of
36" RCP SB GP Sta 3708+10	P54400-BL	C-A1-SB-2080 Area 1 SB - Jack and Bore Str 3-1 to
3-2 36" RCP 114 LF Sta 3682+40 of I-95 SB GP	P54400-BL	C-A1-SB-2090 Area 1 SB - Str 2-20 3 - 8' x 8' RCB
122 LF Sta 1043+00 of WGS	P54400-BL	C-A1-SB-3000 Area 1 SB - Rough Grading SB Side
95XL Sta 117+00 to 159+50	P54400-BL	C-A1-SB-3010 Area 1 SB - Earthwork Import Select
Material for RW01 Foundation	P54400-BL	C-A1-SB-3020 Area 1 SB - Str 2-29 to 2-30 42" RCP
254 LF Sta 1044+00 of WGS	P54400-BL	C-A1-SB-3030 Area 1 SB - Earthwork - Ramp WHS
2011+00 to 2020+00 - Fill operation adjacent to RW-01 MSE Backfill	P54400-BL	C-A1-SB-3040 Area 1 SB - Str 2-35 to 2-30 36" RCP
130 LF, Sta 1046+75 of WGS	P54400-BL	C-A1-SB-3050 Area 1 SB - Rough Grading SB Side
95XL Sta 98+00 to 117+00	P54400-BL	C-A1-SB-4000 Area 1 Truslow - Str 2-66B to 2-66A
24" RCP 17 LF Sta 3664+50 of I-95 SB GP	P54400-BL	C-A1-SB-4010 Area 1 Truslow - Str 2-66C to 2-66D

Fred Ex Baseline Schedule - Log Report

15" RCP 42 LF Sta 3664+25 of I-95 SB GP	Project: P54400-BL	Activity: C-A1-SB-4020	Area 1 Truslow - Str 2-66E to 2-66F
15" RCP 68 LF Sta 3663+25 of I-95 SB GP	Project: P54400-BL	Activity: C-A1-SB-4030	Area 1 Truslow - Str 2-66G 24" RCP
26 LF Sta 3663+50 of I-95 SB GP	Project: P54400-BL	Activity: C-A1-SB-5000	Area 1 SB - Surface Drainage (Str
2-3B/2-3A) 49 LF Sta 1033+50 of WGS	Project: P54400-BL	Activity: C-A1-SB-5010	Area 1 SB - Surface Drainage (Str
2-16 to 2-17) 44 LF Sta 1037+80 of WGS	Project: P54400-BL	Activity: C-A1-SB-5020	Area 1 SB - Surface Drainage (Str
2-29 to 2-24) LF Sta 1042+75 to 1044+00 of WGS	Project: P54400-BL	Activity: C-A1-SB-5030	Area 1 SB - Surface Drainage (Str
2-42M to 2-42N / 2-42K to 2-42L) 160 LF Sta 1052+50 of WGS	Project: P54400-BL	Activity: C-A1-SB-5040	Area 1 SB - Surface Drainage (Str
2-67 to 2-67A) 21 LF Sta 1067+20 of WGS	Project: P54400-BL	Activity: C-A1-SB-5050	Area 1 SB - Surface Drainage (Str
3-42 to 3-39) 247 LF SB GP 3708+00 to 3710+15	Project: P54400-BL	Activity: C-A1-SB-6000	Area 1 SB WGS - Fine Grade Ditch
Line	Project: P54400-BL	Activity: C-A1-SB-6010	Area 1 SB WGS - Ramp WGS - Install
Matting in Ditches / Permanent Seeding in Green Areas	Project: P54400-BL	Activity: C-A1-SB-6020	Area 1 SB WGS - Prep & Install MB-7E
WGS Sta 1040+20 to 1054+00	Project: P54400-BL	Activity: C-A1-SB-6030	Area 1 SB WGS - Install MGS-1/End
Treatments WGS Sta 1054+00 to 1064+00	Project: P54400-BL	Activity: C-A1-SB-6040	Area 1 SB WGS - Fine Grade Mainline
WGS Sta 1029+65 to 1068+61	Project: P54400-BL	Activity: C-A1-SB-6050	Area 1 SB WGS - Install Underdrain
WGS Sta 1029+66 to 1068+61	Project: P54400-BL	Activity: C-A1-SB-6060	Area 1 SB WGS - Install Access Road
at WGS Sta 1053+00	Project: P54400-BL	Activity: C-A1-SB-6070	Area 1 SB WGS - Place CTA WGS Sta
1029+66 to 1068+61	Project: P54400-BL	Activity: C-A1-SB-6080	Area 1 SB WGS - Place / Compact Agg
Base WGS Sta 1029+66 to 1068+61	Project: P54400-BL	Activity: C-A1-SB-6090	Area 1 SB WGS - Base Asphalt WGS Sta
1029+65 to 1068+61	Project: P54400-BL	Activity: C-A1-SB-6100	Area 1 SB WGS - Intermediate Asphalt
WGS Sta 1029+65 to 1068+61	Project: P54400-BL	Activity: C-A1-SB-6110	Area 1 SB WGS - Install MGS-1/End
Treatments Right Shoulder WGS Sta 1029+66 to 1068+61	Project: P54400-BL	Activity: C-A1-SB-6120	Area 1 SB WGS - Surface Asphalt WGS
Sta 1029+66 to 1068+61	Project: P54400-BL	Activity: C-A1-SB-6130	Area 1 SB WGS - Permanent Striping
WGS Sta 1029+66 to 1068+61	Project: P54400-BL	Activity: C-A1-SB-7000	Area 1 SB - Str 2-31A to 2-31B 24"
RCP 47 LF Basin 1	Project: P54400-BL	Activity: C-A1-SB-7010	Area 1 SB - Str 3-13A to 3-13B 15"
RCP 27 LF Basin 2B	Project: P54400-BL	Activity: C-A1-SB-7020	Area 1 SB - Str 3-12A to 3-12B 15"
RCP 27 LF Basin 2B	Project: P54400-BL	Activity: C-A1-SB-7030	Area 1 SB - Str 3-27/3-26/3-25 188
LF SWM Basin Drainage Basin 2B	Project: P54400-BL	Activity: C-A1-SB-7040	Area 1 SB - Str 3-44 to 3-45 24" RCP
112 LF Basin 3B	Project: P54400-BL	Activity: C-A1-SB-7050	Area 1 SB - Basin 3B-1 - SB GP -
Install Access Road at 3703+75	Project: P54400-BL	Activity: C-A1-SB-7060	Area 1 SB - Basin 2A / 2B - Finalize
Grading/Forebay/Misc.	Project: P54400-BL	Activity: C-A1-SB-7070	Area 1 SB - Basin 1 - Finalize
Earthwork / Forebay / Misc.	Project: P54400-BL	Activity: C-A1-SB-8000	Area 1 SB - Surface Drainage (Str
2-23 to 2-21, 2-29 to 2-21E) 265 LF WHS Sta 1508+00	Project: P54400-BL	Activity: C-A1-SB-8010	Area 1 SB - Surface Drainage (Str
2-42X to 2-42A) 457 LF PHS 2017+50 to 2022+00	Project: P54400-BL	Activity: C-A1-SB-8020	Area 1 SB - Surface Drainage (Str
2-36 to 2-44), 764 LF SB CD 367+00 to 374+00			

Fred Ex Baseline Schedule - Log Report

Right Shoulder	Project: P54400-BL	Activity: C-A1-SB-9000	Area 1 SB Ramp WHS - Install MB-7E
Sta 1040+75 to 1042+75	Project: P54400-BL	Activity: C-A1-SB-9010	Area 1 SB Ramp WHS - Install MB-7F
Right Shoulder	Project: P54400-BL	Activity: C-A1-SB-9020	Area 1 SB Ramp WHS - Install
Sta 1042+75 to 1054+00	Project: P54400-BL	Activity: C-A1-SB-9030	Area 1 SB Ramp WHS - Fine Grade
MB-7D/8A Barrier (two sided) WHS	Project: P54400-BL	Activity: C-A1-SB-9040	Area 1 SB Ramp WHS - Install
1100+00 to 1509+00	Project: P54400-BL	Activity: C-A1-SB-9050	Area 1 SB Ramp WHS - Place CTA
Mainline	Project: P54400-BL	Activity: C-A1-SB-9060	Area 1 SB Ramp WHS - Place / Compact
1500+00 to 1522+50	Project: P54400-BL	Activity: C-A1-SB-9070	Area 1 SB Ramp WHS - Asphalt up to
Agg Base	Project: P54400-BL	Activity: C-A1-SW-1000	Area 1 - Soundwall UU - Place
Sta 1500+00 to 1522+50 (Abut A)	Project: P54400-BL	Activity: C-A1-SW-1010	Area 1 - Soundwall UU - Install E&S
Intermediate Ramp WHS - 1500+00	Project: P54400-BL	Activity: C-A1-SW-1020	Area 1 - Soundwall UU - Clearing &
Temporary Concrete Barrier/MOT	Project: P54400-BL	Activity: C-A1-SW-1030	Area 1 - Soundwall UU - Grading -
Measures	Project: P54400-BL	Activity: C-A1-SW-1040	Area 1 - Soundwall UU - Install
Grubbing	Project: P54400-BL	Activity: C-A1-SW-1050	Area 1 - Soundwall UU - Install
Establish Bench/Access Road	Project: P54400-BL	Activity: C-A1-SW-1060	Area 1 - Soundwall UU - Install
Soundwall Foundations	Project: P54400-BL	Activity: C-A1-SW-1070	Area 1 - Soundwall UU - Final
Soundwall Posts	Project: P54400-BL	Activity: C-A1-SW-1070	Area 1 - Soundwall UU - Final
Soundwall Panels	Project: P54400-BL	Activity: C-A1-SW-1070	Area 1 - Soundwall UU - Final
Grading & Clean Up	Project: P54400-BL	Activity: C-A1-TRL-1000	Implement MOT for Detour of Truslow
Road Traffic	Project: P54400-BL	Activity: C-A1-TRL-10000	Truslow Approach Slab B - Select
Backfill / EPS & Wall Drain	Project: P54400-BL	Activity: C-A1-TRL-10010	Truslow Approach Slab B - FPS
Sleeper Slab	Project: P54400-BL	Activity: C-A1-TRL-10020	Truslow Approach Slab B - FPS
Approach Slab	Project: P54400-BL	Activity: C-A1-TRL-10030	Truslow Approach Slab B - Wet Cure
Public	Project: P54400-BL	Activity: C-A1-TRL-1010	Close existing Truslow Overpass to
	Project: P54400-BL	Activity: C-A1-TRL-1020	Truslow - Establish Erosion Controls
	Project: P54400-BL	Activity: C-A1-TRL-1030	Truslow - Clear & Grub at Abutments
	Project: P54400-BL	Activity: C-A1-TRL-1040	Remove Truslow Bridge Closure
	Project: P54400-BL	Activity: C-A1-TRL-1050	Truslow Overpass Closed
	Project: P54400-BL	Activity: C-A1-TRL-1060	Reopen Truslow Overpass to Public
	Project: P54400-BL	Activity: C-A1-TRL-11000	Truslow Finishes - Finalize Grading
/ Paving / Permanent Striping	Project: P54400-BL	Activity: C-A1-TRL-11010	Truslow Finishes - Groove Deck &
Seal Joints	Project: P54400-BL	Activity: C-A1-TRL-11020	Truslow Finishes - Install
Pedestrian Fence	Project: P54400-BL	Activity: C-A1-TRL-11030	Truslow Finishes - Install Guardrail
	Project: P54400-BL	Activity: C-A1-TRL-2000	Truslow - Remove Superstructure
	Project: P54400-BL	Activity: C-A1-TRL-2010	Truslow - Remove Piers & Piling
	Project: P54400-BL	Activity: C-A1-TRL-2020	Truslow - Remove Abutments & Piling
	Project: P54400-BL	Activity: C-A1-TRL-3000	Truslow Pier 1 - Install Support of
Excavation	Project: P54400-BL	Activity: C-A1-TRL-3010	Truslow Pier 1 - Excavate &
Finegrade	Project: P54400-BL	Activity: C-A1-TRL-3020	Truslow Pier 1 - Install Test Pile
W/ PDA	Project: P54400-BL	Activity: C-A1-TRL-3030	Truslow Pier 1 - Install H-Pile
	Project: P54400-BL	Activity: C-A1-TRL-3040	Truslow Pier 1 - FPS Pile Cap
	Project: P54400-BL	Activity: C-A1-TRL-3050	Truslow Pier 1 - FPS Columns

Fred Ex Baseline Schedule - Log Report

	Project:	Activity:	
Colmuns	P54400-BL	C-A1-TRL-3060	Truslow Pier 1 - Point & Patch
	P54400-BL	C-A1-TRL-3070	Truslow Pier 1 - Install Storm Drain
	P54400-BL	C-A1-TRL-3080	Truslow Pier 1 - Backfill Pier
Excavation	P54400-BL	C-A1-TRL-3090	Truslow Pier 1 - Remove Support of
	P54400-BL	C-A1-TRL-3100	Truslow Pier 1 - FPS Pier Cap
Cap	P54400-BL	C-A1-TRL-3110	Truslow Pier 1 - Point & Patch Pier
Barrier	P54400-BL	C-A1-TRL-3120	Truslow Pier 1 - Pier Protection
Excavation	P54400-BL	C-A1-TRL-4000	Truslow Pier 2 - Install Support of
Finegrade	P54400-BL	C-A1-TRL-4010	Truslow Pier 2 - Excavate &
W/ PDA	P54400-BL	C-A1-TRL-4020	Truslow Pier 2 - Install Test Pile
	P54400-BL	C-A1-TRL-4030	Truslow Pier 2 - Install H-Pile
	P54400-BL	C-A1-TRL-4040	Truslow Pier 2 - FPS Pile Cap
	P54400-BL	C-A1-TRL-4050	Truslow Pier 2 - FPS Columns
Colmuns	P54400-BL	C-A1-TRL-4060	Truslow Pier 2 - Point & Patch
	P54400-BL	C-A1-TRL-4070	Truslow Pier 2 - Install Storm Drain
	P54400-BL	C-A1-TRL-4080	Truslow Pier 2 - Backfill Pier
Excavation	P54400-BL	C-A1-TRL-4090	Truslow Pier 2 - Remove Support of
	P54400-BL	C-A1-TRL-4100	Truslow Pier 2 - FPS Pier Cap
Cap	P54400-BL	C-A1-TRL-4110	Truslow Pier 2 - Point & Patch Pier
Barrier	P54400-BL	C-A1-TRL-4120	Truslow Pier 2 - Pier Protection
Excavation	P54400-BL	C-A1-TRL-5000	Truslow Abutment A - Structural
Pile w/ PDA	P54400-BL	C-A1-TRL-5010	Truslow Abutment A - Install Test
w/ CMP	P54400-BL	C-A1-TRL-5020	Truslow Abutment A - Install H-Pile
of Abutment	P54400-BL	C-A1-TRL-5030	Truslow Abutment A - RW-03 to Bottom
Abutment Seat	P54400-BL	C-A1-TRL-5040	Truslow Abutment A - Finegrade
Seat	P54400-BL	C-A1-TRL-5050	Truslow Abutment A - FPS Abutment
Abutment Seat	P54400-BL	C-A1-TRL-5060	Truslow Abutment A - Point & Patch
Abutment Seat	P54400-BL	C-A1-TRL-5070	Truslow Abutment A - Backfill
Install Coping	P54400-BL	C-A1-TRL-5080	Truslow Abutment A - Finish RW-03 &
Excavation	P54400-BL	C-A1-TRL-6000	Truslow Abutment B - Structural
Pile w/ PDA	P54400-BL	C-A1-TRL-6010	Truslow Abutment B - Install Test
w/ CMP	P54400-BL	C-A1-TRL-6020	Truslow Abutment B - Install H-Pile
of Abutment	P54400-BL	C-A1-TRL-6030	Truslow Abutment B - RW-04 to Bottom
Abutment Seat	P54400-BL	C-A1-TRL-6040	Truslow Abutment B - Finegrade
Seat	P54400-BL	C-A1-TRL-6050	Truslow Abutment B - FPS Abutment
Abutment Seat	P54400-BL	C-A1-TRL-6060	Truslow Abutment B - Point & Patch
Abutment Seat	P54400-BL	C-A1-TRL-6070	Truslow Abutment B - Backfill
Install Coping	P54400-BL	C-A1-TRL-6080	Truslow Abutment B - Finish RW-04 &

Fred Ex Baseline Schedule - Log Report

Project:	P54400-BL	Activity:	C-A1-TRL-7000	Truslow Superstructure - Prep &
Install Anchor Bolts / Bearing Pads				
Project:	P54400-BL	Activity:	C-A1-TRL-7010	Truslow Superstructure - Prep &
Erect Span A Girders				
Project:	P54400-BL	Activity:	C-A1-TRL-7020	Truslow Superstructure - Prep &
Erect Span B Girders				
Project:	P54400-BL	Activity:	C-A1-TRL-7030	Truslow Superstructure - Prep &
Erect Span C Girders				
Project:	P54400-BL	Activity:	C-A1-TRL-7040	Truslow Superstructure - Weld
Bearings				
Project:	P54400-BL	Activity:	C-A1-TRL-8000	Truslow Superstructure - Install
Temp Underbridge Protection				
Project:	P54400-BL	Activity:	C-A1-TRL-8010	Truslow Superstructure - Install Sip
Forms				
Project:	P54400-BL	Activity:	C-A1-TRL-8020	Truslow Superstructure - FPS
Diaphragms				
Project:	P54400-BL	Activity:	C-A1-TRL-8030	Truslow Superstructure - Place Deck
Rebar				
Project:	P54400-BL	Activity:	C-A1-TRL-8040	Truslow Superstructure - Setup Deck
Screed & Rails				
Project:	P54400-BL	Activity:	C-A1-TRL-8050	Truslow Superstructure - Clean Deck
& Dry Run Deck Machine				
Project:	P54400-BL	Activity:	C-A1-TRL-8060	Truslow Superstructure - Deck Pours
(7 ea)				
Project:	P54400-BL	Activity:	C-A1-TRL-8070	Truslow Superstructure - Install
Parapet Rebar & Conduit				
Project:	P54400-BL	Activity:	C-A1-TRL-8080	Truslow Superstructure - Wet Cure
Deck				
Project:	P54400-BL	Activity:	C-A1-TRL-8090	Truslow Superstructure - Strip
Overhangs & Edge Forms				
Project:	P54400-BL	Activity:	C-A1-TRL-8100	Truslow Superstructure - Point &
Patch Deck Edges / Overhangs / Diaphragms				
Project:	P54400-BL	Activity:	C-A1-TRL-8110	Truslow Superstructure - FPS
Concrete Parapet				
Project:	P54400-BL	Activity:	C-A1-TRL-8120	Truslow Superstructure - Remove Temp
Underbridge Protection				
Project:	P54400-BL	Activity:	C-A1-TRL-8130	Truslow Superstructure - Wet Cure
Parapet				
Project:	P54400-BL	Activity:	C-A1-TRL-8140	Truslow Superstructure - Point &
Patch Parapet				
Project:	P54400-BL	Activity:	C-A1-TRL-9000	Truslow Approach Slab A - Select
Backfill / EPS & Wall Drain				
Project:	P54400-BL	Activity:	C-A1-TRL-9010	Truslow Approach Slab A - FPS
Sleeper Slab				
Project:	P54400-BL	Activity:	C-A1-TRL-9020	Truslow Approach Slab A - FPS
Approach Slab				
Project:	P54400-BL	Activity:	C-A1-TRL-9030	Truslow Approach Slab A - Wet Cure
Excavation				
Project:	P54400-BL	Activity:	C-A1-WHS-1000	WHS Pier 1 - Install Support Of
PDA				
Project:	P54400-BL	Activity:	C-A1-WHS-1010	WHS Pier 1 - Excavation & Finegrade
Project:	P54400-BL	Activity:	C-A1-WHS-1020	WHS Pier 1 - Install Test Pile W/
Project:	P54400-BL	Activity:	C-A1-WHS-1030	WHS Pier 1 - Install H-Pile
Project:	P54400-BL	Activity:	C-A1-WHS-1040	WHS Pier 1 - FPS Pile Cap
Project:	P54400-BL	Activity:	C-A1-WHS-1050	WHS Pier 1 - FPS Column
Project:	P54400-BL	Activity:	C-A1-WHS-1060	WHS Pier 1 - Backfill Pier
Project:	P54400-BL	Activity:	C-A1-WHS-1070	WHS Pier 1 - Remove Support Of
Excavation				
Project:	P54400-BL	Activity:	C-A1-WHS-1080	WHS Pier 1 - FPS Pier Cap
Project:	P54400-BL	Activity:	C-A1-WHS-1090	WHS Pier 1 - Pier Protection Barrier
Project:	P54400-BL	Activity:	C-A1-WHS-2000	WHS Pier 2 - Install Support Of
Excavation				
Project:	P54400-BL	Activity:	C-A1-WHS-2010	WHS Pier 2 - Excavation
Project:	P54400-BL	Activity:	C-A1-WHS-2020	WHS Pier 2 - Install Test Pile W/
PDA				
Project:	P54400-BL	Activity:	C-A1-WHS-2030	WHS Pier 2 - Install H-Pile
Project:	P54400-BL	Activity:	C-A1-WHS-2040	WHS Pier 2 - FPS Pile Cap

Fred Ex Baseline Schedule - Log Report

	Project:	P54400-BL	Activity:	C-A1-WHS-2050	WHS Pier 2 - FPS Column
	Project:	P54400-BL	Activity:	C-A1-WHS-2060	WHS Pier 2 - Backfill Pier
Excavation	Project:	P54400-BL	Activity:	C-A1-WHS-2070	WHS Pier 2 - Remove Support Of
	Project:	P54400-BL	Activity:	C-A1-WHS-2080	WHS Pier 2 - FPS Pier Cap
	Project:	P54400-BL	Activity:	C-A1-WHS-2090	WHS Pier 2 - Pier Protection Barrier
	Project:	P54400-BL	Activity:	C-A1-WHS-3000	WHS Abutment A - MSE RW01
	Project:	P54400-BL	Activity:	C-A1-WHS-3010	WHS Abutment A - Settlement Period
	Project:	P54400-BL	Activity:	C-A1-WHS-3020	WHS Abutment A - MSE Moment Slabs
	Project:	P54400-BL	Activity:	C-A1-WHS-3030	WHS Abutment A - MSE Parapet Walls
W/ PDA	Project:	P54400-BL	Activity:	C-A1-WHS-3040	WHS Abutment A - Install Test Pile
	Project:	P54400-BL	Activity:	C-A1-WHS-3050	WHS Abutment A - Install H-Pile
	Project:	P54400-BL	Activity:	C-A1-WHS-3060	WHS Abutment A - FPS Pile Cap
	Project:	P54400-BL	Activity:	C-A1-WHS-3070	WHS Abutment A - FPS Backwall
MSE Coping	Project:	P54400-BL	Activity:	C-A1-WHS-3080	WHS Abutment A - Slope Protection /
	Project:	P54400-BL	Activity:	C-A1-WHS-4000	WHS Abutment B - MSE RW02 (Includes
Vertical Drainage Structures)	Project:	P54400-BL	Activity:	C-A1-WHS-4010	WHS Abutment B - Settlement Period
	Project:	P54400-BL	Activity:	C-A1-WHS-4020	WHS Abutment B - MSE Moment Slabs
	Project:	P54400-BL	Activity:	C-A1-WHS-4030	WHS Abutment B - MSE Parapet Walls
	Project:	P54400-BL	Activity:	C-A1-WHS-4040	WHS Abutment B - Install Test Pile
W/ PDA	Project:	P54400-BL	Activity:	C-A1-WHS-4050	WHS Abutment B - Install H-Pile
	Project:	P54400-BL	Activity:	C-A1-WHS-4060	WHS Abutment B - FPS Pile Cap
	Project:	P54400-BL	Activity:	C-A1-WHS-4070	WHS Abutment B - FPS Backwall
MSE Coping	Project:	P54400-BL	Activity:	C-A1-WHS-4080	WHS Abutment B - Slope Protection /
	Project:	P54400-BL	Activity:	C-A1-WHS-5000	WHS Superstructure - Install Beam
Bearings	Project:	P54400-BL	Activity:	C-A1-WHS-5010	WHS Superstructure - Erect
Structural Steel Girders	Project:	P54400-BL	Activity:	C-A1-WHS-5020	WHS Superstructure - FPS Diaphragm /
Backwall Abutment A	Project:	P54400-BL	Activity:	C-A1-WHS-5030	WHS Superstructure - FPS Diaphragm /
Backwall Abutment B	Project:	P54400-BL	Activity:	C-A1-WHS-5040	WHS Superstructure - Install Temp
Underbridge Protection	Project:	P54400-BL	Activity:	C-A1-WHS-5050	WHS Superstructure - Install / Form
Overhang & Edge Forms	Project:	P54400-BL	Activity:	C-A1-WHS-5060	WHS Superstructure - Install Sip
Deck Soffit Forms	Project:	P54400-BL	Activity:	C-A1-WHS-5070	WHS Superstructure - Place Deck
Rebar	Project:	P54400-BL	Activity:	C-A1-WHS-5080	WHS Superstructure - Setup Deck
Screed & Rails	Project:	P54400-BL	Activity:	C-A1-WHS-5090	WHS Superstructure - Dryrun Deck
Screed	Project:	P54400-BL	Activity:	C-A1-WHS-5100	WHS Superstructure - Place Deck
Concrete (7 Pours)	Project:	P54400-BL	Activity:	C-A1-WHS-5110	WHS Superstructure - Install Tooth
Expansion Dam Abutment A	Project:	P54400-BL	Activity:	C-A1-WHS-5120	WHS Superstructure - Install Tooth
Expansion Dam Abutment B	Project:	P54400-BL	Activity:	C-A1-WHS-5130	WHS Superstructure - Cure / Remove
Deck Edge Forms	Project:	P54400-BL	Activity:	C-A1-WHS-5140	WHS Superstructure - Parapets -
Install Rebar & Conduit	Project:	P54400-BL	Activity:	C-A1-WHS-5150	WHS Superstructure - FPS Parapets
	Project:	P54400-BL	Activity:	C-A1-WHS-5160	WHS Superstructure - Parapets - Wet
Cure	Project:	P54400-BL	Activity:	C-A1-WHS-5170	WHS Superstructure - Parapets -
Point & Patch	Project:	P54400-BL	Activity:	C-A1-WHS-5180	WHS Superstructure - Remove
Overhangs	Project:	P54400-BL	Activity:	C-A1-WHS-5190	WHS Superstructure - Point & Patch

Fred Ex Baseline Schedule - Log Report

Deck Edges/Overhangs/Diaphragms	Project:	P54400-BL	Activity:	C-A1-WHS-5200	WHS Superstructure - Remove Temp
Underbridge Protection	Project:	P54400-BL	Activity:	C-A1-WHS-6000	WHS Approach Slabs - Place & Grade
Abutment A Approach Slab Base Stone	Project:	P54400-BL	Activity:	C-A1-WHS-6010	WHS Approach Slabs - FPS Abutment A
Approach Slab	Project:	P54400-BL	Activity:	C-A1-WHS-6020	WHS Approach Slabs - Place & Grade
Abutment B Approach Slab Base Stone	Project:	P54400-BL	Activity:	C-A1-WHS-6030	WHS Approach Slabs - FPS Abutment B
Approach Slab	Project:	P54400-BL	Activity:	C-A1-WHS-6040	WHS Superstructure - Groove Deck
1529 to 1533+50 (3 Str / 450 LF)	Project:	P54400-BL	Activity:	C-A1-WHS-7000	Area 1 WHS - Surface Drainage Sta
	Project:	P54400-BL	Activity:	C-A1-WHS-7010	Area 1 WHS - Place CTA Sta 1529 to
	Project:	P54400-BL	Activity:	C-A1-WHS-7020	Area 1 WHS - Place Compact Agg Base
1550	Project:	P54400-BL	Activity:	C-A1-WHS-7030	Area 1 WHS - Base Asphalt Sta 1529
Sta 1529 to 1550	Project:	P54400-BL	Activity:	C-A1-WHS-7040	Area 1 WHS - Intermediate Asphalt
to 1533+50	Project:	P54400-BL	Activity:	C-A1-XPL-1000	Area 1 Exp Lanes - Establish MOT
	Project:	P54400-BL	Activity:	C-A1-XPL-10000	Area 1 Exp Lanes - MB-7E adjacent to
Sta 1529 to 1550	Project:	P54400-BL	Activity:	C-A1-XPL-10010	Area 1 Exp Lanes - Fine Grade 2 Lane
WHS Abutment B Sta 122 to 129+25	Project:	P54400-BL	Activity:	C-A1-XPL-10020	Area 1 Exp Lanes - MB-7E adjacent to
Mainline 115 to 170	Project:	P54400-BL	Activity:	C-A1-XPL-10030	Area 1 Exp Lanes - MB-7E adjacent to
SB GP 700 LF Sta 128+50 to 135+50	Project:	P54400-BL	Activity:	C-A1-XPL-10040	Area 1 Exp Lanes - CTA Mainline 115
HWN Abutment B 153 to 170	Project:	P54400-BL	Activity:	C-A1-XPL-10050	Area 1 Exp Lanes - MB-7E Barrier
to 170	Project:	P54400-BL	Activity:	C-A1-XPL-10060	Area 1 Exp Lanes - Place Compact Agg
Adjacent to NB GP 170 to 192+50	Project:	P54400-BL	Activity:	C-A1-XPL-10070	Area 1 Exp Lanes - Fine Grade
Base Mainline 115 to 170	Project:	P54400-BL	Activity:	C-A1-XPL-10080	Area 1 Exp Lanes - Base Asphalt 95XL
Mainline 170 to 224	Project:	P54400-BL	Activity:	C-A1-XPL-10090	Area 1 Exp Lanes - Place CTA 95XL
115 to 170	Project:	P54400-BL	Activity:	C-A1-XPL-1010	Area 1 Exp Lanes - Establish E&S
170 to 224	Project:	P54400-BL	Activity:	C-A1-XPL-10100	Area 1 Exp Lanes - Place Compact
Controls	Project:	P54400-BL	Activity:	C-A1-XPL-10110	Area 1 Exp Lanes - Place Compact Agg
Shoulder Stone 115 to 170	Project:	P54400-BL	Activity:	C-A1-XPL-10120	Area 1 Exp Lanes - Base Asphalt Sta
Base 170 to 224	Project:	P54400-BL	Activity:	C-A1-XPL-10130	Area 1 Exp Lanes - Install
170 to 224	Project:	P54400-BL	Activity:	C-A1-XPL-10140	Area 1 Exp Lanes - Place Compact
Underdrain 115 to 170	Project:	P54400-BL	Activity:	C-A1-XPL-10150	Area 1 Exp Lanes - Intermediate
Shoulder Stone 170 to 224	Project:	P54400-BL	Activity:	C-A1-XPL-10160	Area 1 Exp Lanes - Install
Asphalt Sta 115 to 170	Project:	P54400-BL	Activity:	C-A1-XPL-10170	Area 1 Exp Lanes - Install MGS-1/End
Underdrain 170 to 224	Project:	P54400-BL	Activity:	C-A1-XPL-10180	Area 1 Exp Lanes - Intermediate
Treatments 135+50 to 153	Project:	P54400-BL	Activity:	C-A1-XPL-10190	Area 1 Exp Lanes - Install MGS-1/End
Asphalt Sta 170 to 224	Project:	P54400-BL	Activity:	C-A1-XPL-1020	Area 1 Exp Lanes - Clearing
Treatments NB Shoulder 192+50 to 224	Project:	P54400-BL	Activity:	C-A1-XPL-10200	Area 1 Exp Lanes - Install MGS-1/End

Fred Ex Baseline Schedule - Log Report

Treatments 177 to 224	Project: P54400-BL	Activity: C-A1-XPL-10210	Area 1 Exp Lanes - Fine Grade
Ditches Install Matting Permanent Seeding 170 to 224	Project: P54400-BL	Activity: C-A1-XPL-2000	Area 1 Exp Lanes - Str 2-39 to 2-38
Jack & Bore 36" RCP 102 LF Sta 116	Project: P54400-BL	Activity: C-A1-XPL-2010	Area 1 Exp Lanes - Rough Grading Sta
115 to 124 (1k CTF / 13k Imp)	Project: P54400-BL	Activity: C-A1-XPL-2020	Area 1 Exp Lanes - Surface Drainage
Sta 114 to 116 (3 Str / 550 LF)	Project: P54400-BL	Activity: C-A1-XPL-2030	Area 1 Exp Lanes - Surface Drainage
Sta 120 to 124 (4 Str / 450 LF) (Adjacent to SB)	Project: P54400-BL	Activity: C-A1-XPL-3000	Area 1 Exp Lanes - Str 2-57 to 2-58
36" RCP 34 LF under MSE Sta 127+10	Project: P54400-BL	Activity: C-A1-XPL-3010	Area 1 Exp Lanes - Rough Grading Sta
124 to 136 (6k CTF / Balanced)	Project: P54400-BL	Activity: C-A1-XPL-3020	Area 1 Exp Lanes - Surface Drainage
Sta 126+90 (4 Str / 125 LF)	Project: P54400-BL	Activity: C-A1-XPL-3030	Area 1 Exp Lanes - Surface Drainage
Sta 128 to 131 (5 Str / 400 LF)	Project: P54400-BL	Activity: C-A1-XPL-3040	Area 1 Exp Lanes - Surface Drainage
Sta 124 to 132+75 (7 Str / 875 LF) (Adjacent to SB)	Project: P54400-BL	Activity: C-A1-XPL-4000	Area 1 Exp Lanes - Rough Grading Sta
136 to 149 (2k CTF / 5k Imp)	Project: P54400-BL	Activity: C-A1-XPL-4010	Area 1 Exp Lanes - Surface Drainage
Sta 136+40 (3 Str / 125 LF)	Project: P54400-BL	Activity: C-A1-XPL-4020	Area 1 Exp Lanes - Surface Drainage
Sta 140+75 to 143+50 (5 Str / 350 LF)	Project: P54400-BL	Activity: C-A1-XPL-4030	Area 1 Exp Lanes - Surface Drainage
Sta 144+50 to 147+50 (6 Str / 400 LF)	Project: P54400-BL	Activity: C-A1-XPL-5000	Area 1 Exp Lanes - Jack and Bore Str
3-17C to 3-16 24" RCP 70 LF Sta 155+50	Project: P54400-BL	Activity: C-A1-XPL-5010	Area 1 Exp Lanes - Rough Grading Sta
149 to 163 (4k CTF / 28k Imp)	Project: P54400-BL	Activity: C-A1-XPL-5020	Area 1 Exp Lanes - Surface Drainage
Sta 153 to 155+50 (4 Str / 350 LF)	Project: P54400-BL	Activity: C-A1-XPL-5030	Area 1 Exp Lanes - Surface Drainage
Sta 159+50 to 163 (2 Str / 350 LF)	Project: P54400-BL	Activity: C-A1-XPL-6000	Area 1 Exp Lanes - Jack & Bore Sta
175+50 (3-38 to 3-39)	Project: P54400-BL	Activity: C-A1-XPL-6010	Area 1 Exp Lanes - Str 3-94 to 3-93
60" RCP 69 LF Sta 163+40	Project: P54400-BL	Activity: C-A1-XPL-6020	Area 1 Exp Lanes - Rough Grading Sta
163 to 176 (8k CTF / 4k Exp)	Project: P54400-BL	Activity: C-A1-XPL-6030	Area 1 Exp Lanes - Surface Drainage
Sta 162+50 to 169+50 (7 Str / 850 LF)	Project: P54400-BL	Activity: C-A1-XPL-6040	Area 1 Exp Lanes - Surface Drainage
Sta 175 (3 Str / 148 LF)	Project: P54400-BL	Activity: C-A1-XPL-7000	Area 1 Exp Lanes - Rough Grading Sta
176 to 190 (4k CTF / 6k Exp)	Project: P54400-BL	Activity: C-A1-XPL-7010	Area 1 Exp Lanes - Surface Drainage
Sta 176 to 180 (3 Str / 400 LF)	Project: P54400-BL	Activity: C-A1-XPL-7020	Area 1 Exp Lanes - Surface Drainage
Sta 187 to 191 (4 Str / 425 LF)	Project: P54400-BL	Activity: C-A1-XPL-8000	Area 1 Exp Lanes - Jack and Bore Str
3-61 to 3-62 36" RCP 29 LF Sta 191	Project: P54400-BL	Activity: C-A1-XPL-8010	Area 1 Exp Lanes - Rough Grading Sta
190 to 204 (1k CTF / 17k Exp)	Project: P54400-BL	Activity: C-A1-XPL-8020	Area 1 Exp Lanes - Surface Drainage
Sta 191 to 192+50 (3 Str / 150 LF)	Project: P54400-BL	Activity: C-A1-XPL-9000	Area 1 Exp Lanes - Str 3-74 to 3-72
to 3-69 48" RCP 325 LF Sta 207 to 210	Project: P54400-BL	Activity: C-A1-XPL-9010	Area 1 Exp Lanes - Str 3-89 to 3-78
24" RCP 556 LF Sta 215+50	Project: P54400-BL	Activity: C-A1-XPL-9020	Area 1 Exp Lanes - Rough Grading Sta
204 to 219 (1k CTF / 34k Exp)	Project: P54400-BL	Activity: C-A1-XPL-9030	Area 1 Exp Lanes - Surface Drainage
Sta 205 to 218 (11 Str / 1350 LF)			

Fred Ex Baseline Schedule - Log Report

Project:	P54400-BL	Activity:	C-A2-AMB-1000	Am. Leg. - Implement MOT for Detour
of American Legion Road				
Project:	P54400-BL	Activity:	C-A2-AMB-10000	Am. Leg. Finishes - Groove Deck &
Seal Joints				
Project:	P54400-BL	Activity:	C-A2-AMB-10010	Am. Leg. Finishes - Install
Pedestrian Fence				
Project:	P54400-BL	Activity:	C-A2-AMB-10020	Am. Leg. Finishes - Finalize Grading
/ Paving / Permanent Striping				
Project:	P54400-BL	Activity:	C-A2-AMB-10030	Am. Leg. Finishes - Install
Guardrail				
Project:	P54400-BL	Activity:	C-A2-AMB-1010	Am. Leg. - American Legion Overpass
Closed (Level of Effort)				
Project:	P54400-BL	Activity:	C-A2-AMB-1020	Am. Leg. - Establish Erosion Control
Project:	P54400-BL	Activity:	C-A2-AMB-1030	Am. Leg. - Clear & Grub at Abutments
Project:	P54400-BL	Activity:	C-A2-AMB-1040	Am. Leg. - Remove Detour
Project:	P54400-BL	Activity:	C-A2-AMB-1050	Am. Leg. - Reopen American Legion
Overpass				
Project:	P54400-BL	Activity:	C-A2-AMB-2000	Am. Leg. - Remove Superstructure
Project:	P54400-BL	Activity:	C-A2-AMB-2010	Am. Leg. - Remove Pier & Piling
Project:	P54400-BL	Activity:	C-A2-AMB-2020	Am. Leg. - Remove Abutments & Piling
Project:	P54400-BL	Activity:	C-A2-AMB-3000	Am. Leg. Pier 1 - Install Support of
Excavation				
Project:	P54400-BL	Activity:	C-A2-AMB-3010	Am. Leg. Pier 1 - Excavate &
Finegrade				
Project:	P54400-BL	Activity:	C-A2-AMB-3020	Am. Leg. Pier 1 - Install Test Pile
W/ PDA				
Project:	P54400-BL	Activity:	C-A2-AMB-3030	Am. Leg. Pier 1 - Install H-Pile
Project:	P54400-BL	Activity:	C-A2-AMB-3040	Am. Leg. Pier 1 - FPS Pile Cap
Project:	P54400-BL	Activity:	C-A2-AMB-3050	Am. Leg. Pier 1 - FPS Columns
Project:	P54400-BL	Activity:	C-A2-AMB-3060	Am. Leg. Pier 1 - Point & Patch
Columns				
Project:	P54400-BL	Activity:	C-A2-AMB-3070	Am. Leg. Pier 1 - Backfill Pier
Project:	P54400-BL	Activity:	C-A2-AMB-3080	Am. Leg. Pier 1 - Remove Support of
Excavation				
Project:	P54400-BL	Activity:	C-A2-AMB-3090	Am. Leg. Pier 1 - FPS Pier Cap
Project:	P54400-BL	Activity:	C-A2-AMB-3100	Am. Leg. Pier 1 - Point & Patch Pier
Cap				
Project:	P54400-BL	Activity:	C-A2-AMB-3110	Am. Leg. Pier 1 - Pier Protection
Barrier				
Project:	P54400-BL	Activity:	C-A2-AMB-4000	Am. Leg. Abutment A - Structural
Excavation				
Project:	P54400-BL	Activity:	C-A2-AMB-4010	Am. Leg. Abutment A - Install Test
Pile W/ PDA				
Project:	P54400-BL	Activity:	C-A2-AMB-4020	Am. Leg. Abutment A - Install H-Pile
Project:	P54400-BL	Activity:	C-A2-AMB-4030	Am. Leg. Abutment A - Finegrade
Abutment Seat				
Project:	P54400-BL	Activity:	C-A2-AMB-4040	Am. Leg. Abutment A - FPS Abutment
Seat				
Project:	P54400-BL	Activity:	C-A2-AMB-4050	Am. Leg. Abutment A - Point & Patch
Abutment seat				
Project:	P54400-BL	Activity:	C-A2-AMB-4060	Am. Leg. Abutment A - Backfill
Abutment Seat				
Project:	P54400-BL	Activity:	C-A2-AMB-4070	Am. Leg. Abutment A - FPS 4"
Concrete Slope Protection				
Project:	P54400-BL	Activity:	C-A2-AMB-5000	Am. Leg. Abutment B - Structural
Excavation				
Project:	P54400-BL	Activity:	C-A2-AMB-5010	Am. Leg. Abutment B - Install Test
Pile W/ PDA				
Project:	P54400-BL	Activity:	C-A2-AMB-5020	Am. Leg. Abutment B - Install H-Pile
Project:	P54400-BL	Activity:	C-A2-AMB-5030	Am. Leg. Abutment B - RW-07 to
Bottom of Abutment				
Project:	P54400-BL	Activity:	C-A2-AMB-5040	Am. Leg. Abutment B - Finegrade
Abutment Seat				
Project:	P54400-BL	Activity:	C-A2-AMB-5050	Am. Leg. Abutment B - FPS Abutment
Seat				
Project:	P54400-BL	Activity:	C-A2-AMB-5060	Am. Leg. Abutment B - Point & Patch
Abutment Seat				

Fred Ex Baseline Schedule - Log Report

Abutment Seat	Project:	P54400-BL	Activity:	C-A2-AMB-5070	Am. Leg. Abutment B - Backfill
Install Coping	Project:	P54400-BL	Activity:	C-A2-AMB-5080	Am. Leg. Abutment B - Finish RW-07 &
Protection Barrier	Project:	P54400-BL	Activity:	C-A2-AMB-5090	Am. Leg. Abutment B - Pier
Install Anchor Bolts / Bearing Pads	Project:	P54400-BL	Activity:	C-A2-AMB-6000	Am. Leg. Superstructure - Prep &
Erect Span A Girders	Project:	P54400-BL	Activity:	C-A2-AMB-6010	Am. Leg. Superstructure - Prep &
Erect Span B Girders	Project:	P54400-BL	Activity:	C-A2-AMB-6020	Am. Leg. Superstructure - Prep &
Bearings	Project:	P54400-BL	Activity:	C-A2-AMB-6030	Am. Leg. Superstructure - Weld
Diaphragms	Project:	P54400-BL	Activity:	C-A2-AMB-7000	Am. Leg. Superstructure - FPS
Temp Underbridge Protection	Project:	P54400-BL	Activity:	C-A2-AMB-7010	Am. Leg. Superstructure - Install
Overhangs & Edge Forms	Project:	P54400-BL	Activity:	C-A2-AMB-7020	Am. Leg. Superstructure - Form
Sip Forms	Project:	P54400-BL	Activity:	C-A2-AMB-7030	Am. Leg. Superstructure - Install
Rebar	Project:	P54400-BL	Activity:	C-A2-AMB-7040	Am. Leg. Superstructure - Place Deck
Screed & Rails	Project:	P54400-BL	Activity:	C-A2-AMB-7050	Am. Leg. Superstructure - Setup Deck
& Dry Run Deck Machine	Project:	P54400-BL	Activity:	C-A2-AMB-7060	Am. Leg. Superstructure - Clean Deck
Concrete (5 Pours)	Project:	P54400-BL	Activity:	C-A2-AMB-7070	Am. Leg. Superstructure - Place Deck
Deck	Project:	P54400-BL	Activity:	C-A2-AMB-7080	Am. Leg. Superstructure - Wet Cure
Parapet Rebar & Conduit	Project:	P54400-BL	Activity:	C-A2-AMB-7090	Am. Leg. Superstructure - Install
Concrete Parapet	Project:	P54400-BL	Activity:	C-A2-AMB-7100	Am. Leg. Superstructure - FPS
Parapet	Project:	P54400-BL	Activity:	C-A2-AMB-7110	Am. Leg. Superstructure - Wet Cure
Patch Parapet	Project:	P54400-BL	Activity:	C-A2-AMB-7120	Am. Leg. Superstructure - Point &
Overhangs & Edge Forms	Project:	P54400-BL	Activity:	C-A2-AMB-7130	Am. Leg. Superstructure - Strip
Patch Deck Edges / Overhangs / Diaphragms	Project:	P54400-BL	Activity:	C-A2-AMB-7140	Am. Leg. Superstructure - Point &
Temp Underbridge Protection	Project:	P54400-BL	Activity:	C-A2-AMB-7150	Am. Leg. Superstructure - Remove
Backfill / EPS & Wall Drain	Project:	P54400-BL	Activity:	C-A2-AMB-8000	Am. Leg. Approach Slab A - Select
Sleeper Slab	Project:	P54400-BL	Activity:	C-A2-AMB-8010	Am. Leg. Approach Slab A - FPS
Approach Slab	Project:	P54400-BL	Activity:	C-A2-AMB-8020	Am. Leg. Approach Slab A - FPS
	Project:	P54400-BL	Activity:	C-A2-AMB-8030	Am. Leg. Approach Slab A - Wet Cure
Backfill / EPS & Wall Drain	Project:	P54400-BL	Activity:	C-A2-AMB-9000	Am. Leg. Approach Slab B - Select
Sleeper Slab	Project:	P54400-BL	Activity:	C-A2-AMB-9010	Am. Leg. Approach Slab B - FPS
Approach Slab	Project:	P54400-BL	Activity:	C-A2-AMB-9020	Am. Leg. Approach Slab B - FPS
	Project:	P54400-BL	Activity:	C-A2-AMB-9030	Am. Leg. Approach Slab B - Wet Cure
Generator / Propane Slab - Generator Sta 266	Project:	P54400-BL	Activity:	C-A2-GEN-1000	Area 2 Exp Lanes ITS - Grade for
	Project:	P54400-BL	Activity:	C-A2-GEN-1010	Area 2 Exp Lanes ITS - Install
Underground Power Conduit - Generator Sta 266	Project:	P54400-BL	Activity:	C-A2-GEN-1020	Area 2 Exp Lanes ITS - Install
Direction Bores - Generator Sta 266	Project:	P54400-BL	Activity:	C-A2-GEN-1030	Area 2 Exp Lanes ITS - FRP Generator

Fred Ex Baseline Schedule - Log Report

/ Propane Slab - Generator Sta 266					
Project:	P54400-BL	Activity:	C-A2-GEN-1040	Area 2 Exp Lanes ITS - Install	
Propane Tank - Generator Sta 266					
Project:	P54400-BL	Activity:	C-A2-GEN-1050	Area 2 Exp Lanes ITS - Install Skid	
Mounted Generator Pad / Service Panel - Generator Sta 266					
Project:	P54400-BL	Activity:	C-A2-GEN-1060	Area 2 Exp Lanes ITS - Install Gas	
Line from Propane Tank to Generator - Generator Sta 266					
Project:	P54400-BL	Activity:	C-A2-GEN-1070	Area 2 Exp Lanes ITS - Pull Power &	
Communication Wire - Generator Sta 266					
Project:	P54400-BL	Activity:	C-A2-GEN-1080	Area 2 Exp Lanes ITS - Power &	
Communication Termination - Generator Sta 266					
Project:	P54400-BL	Activity:	C-A2-GEN-1090	Area 2 Exp Lanes ITS - Install	
Bollards - Generator Sta 266					
Project:	P54400-BL	Activity:	C-A2-GEN-1100	Area 2 Exp Lanes ITS - Install	
Chainlink Fence - Generator Sta 266					
Project:	P54400-BL	Activity:	C-A2-GEN-1110	Area 2 Exp Lanes ITS - Install Stone	
between Fence 7 Generator Slab - Generator Sta 266					
Project:	P54400-BL	Activity:	C-A2-GEN-1120	Area 2 Exp Lanes ITS - Energize	
Power (Dominion) - Generator Sta 266					
Project:	P54400-BL	Activity:	C-A2-ITS-1000	Area 2 Exp Lanes ITS - Install	
Communication & Power Conduit Sta 428 to 414					
Project:	P54400-BL	Activity:	C-A2-ITS-10000	Area 2 Exp Lanes ITS - Install	
Communication & Power Conduit Sta 372 to 344					
Project:	P54400-BL	Activity:	C-A2-ITS-10010	Area 2 Exp Lanes ITS - Install MVD /	
CCTV Camera Foundation Sta 358 to 344					
Project:	P54400-BL	Activity:	C-A2-ITS-10020	Area 2 Exp Lanes ITS - Install MVD /	
CCTV Camera Pole Sta 358 to 344					
Project:	P54400-BL	Activity:	C-A2-ITS-10030	Area 2 Exp Lanes ITS - Install MVD /	
CCTV Camera Sta 358 to 344					
Project:	P54400-BL	Activity:	C-A2-ITS-10040	Area 2 Exp Lanes ITS - Install	
Express Pole Cabinet Sta 358 to 344					
Project:	P54400-BL	Activity:	C-A2-ITS-10050	Area 2 Exp Lanes ITS - Power & Fiber	
Terminations Sta 358 to 344					
Project:	P54400-BL	Activity:	C-A2-ITS-1010	Area 2 Exp Lanes ITS - Install	
Direction Bores Sta Sta 428 to 414					
Project:	P54400-BL	Activity:	C-A2-ITS-11000	Area 2 Exp Lanes ITS - Install	
Communication & Power Conduit Sta 344 to 316					
Project:	P54400-BL	Activity:	C-A2-ITS-11010	Area 2 Exp Lanes ITS - Install	
Direction Bores Sta 344 to 330					
Project:	P54400-BL	Activity:	C-A2-ITS-11020	Area 2 Exp Lanes ITS - Install MVD /	
CCTV Camera Foundation Sta 344 to 330					
Project:	P54400-BL	Activity:	C-A2-ITS-11030	Area 2 Exp Lanes ITS - Install MVD /	
CCTV Camera Pole Sta 344 to 330					
Project:	P54400-BL	Activity:	C-A2-ITS-11040	Area 2 Exp Lanes ITS - Install MVD /	
CCTV Camera Sta 344 to 330					
Project:	P54400-BL	Activity:	C-A2-ITS-11050	Area 2 Exp Lanes ITS - Install	
Express Pole Cabinet Sta 344 to 330					
Project:	P54400-BL	Activity:	C-A2-ITS-11060	Area 2 Exp Lanes ITS - FRP Service	
Panel Pad Sta 344 to 330					
Project:	P54400-BL	Activity:	C-A2-ITS-11070	Area 2 Exp Lanes ITS - Install New	
Service Panel Sta 344 to 330					
Project:	P54400-BL	Activity:	C-A2-ITS-11080	Area 2 Exp Lanes ITS - Power & Fiber	
Terminations Sta 344 to 330					
Project:	P54400-BL	Activity:	C-A2-ITS-11090	Area 2 Exp Lanes ITS - Energize	
Power (Dominion) Sta 344 to 330					
Project:	P54400-BL	Activity:	C-A2-ITS-2000	Area 2 Exp Lanes ITS - Install	
Communication & Power Conduit Sta 414 to 386					
Project:	P54400-BL	Activity:	C-A2-ITS-2010	Area 2 Exp Lanes ITS - Install MVD /	
CCTV Camera Foundation Sta 414 to 400					
Project:	P54400-BL	Activity:	C-A2-ITS-2020	Area 2 Exp Lanes ITS - Install MVD /	
CCTV Camera Pole Sta 414 to 400					
Project:	P54400-BL	Activity:	C-A2-ITS-2030	Area 2 Exp Lanes ITS - Install MVD /	
CCTV Camera Sta 414 to 400					
Project:	P54400-BL	Activity:	C-A2-ITS-2040	Area 2 Exp Lanes ITS - Install	
Express Pole Cabinet Sta 414 to 400					
Project:	P54400-BL	Activity:	C-A2-ITS-2050	Area 2 Exp Lanes ITS - Power & Fiber	
Terminations Sta 414 to 400					

Fred Ex Baseline Schedule - Log Report

Project:	P54400-BL	Activity:	C-A2-ITS-3000	Area 2 Exp Lanes ITS - Install
Communication & Power Conduit Sta 386 to 372	Project:	P54400-BL	Activity:	C-A2-ITS-3010
Camera Foundation Sta 386 to 372	Project:	P54400-BL	Activity:	C-A2-ITS-3020
Camera Pole Sta 386 to 372	Project:	P54400-BL	Activity:	C-A2-ITS-3030
Camera Sta 386 to 372	Project:	P54400-BL	Activity:	C-A2-ITS-3040
Express Pole Cabinet Sta 386 to 372	Project:	P54400-BL	Activity:	C-A2-ITS-3050
Terminations Sta 386 to 372	Project:	P54400-BL	Activity:	C-A2-ITS-4000
Communication & Power Conduit Sta 316 to 288	Project:	P54400-BL	Activity:	C-A2-ITS-4010
CCTV Camera Foundation Sta 316 to 302	Project:	P54400-BL	Activity:	C-A2-ITS-4020
CCTV Camera Pole Sta 316 to 302	Project:	P54400-BL	Activity:	C-A2-ITS-4030
CCTV Camera Sta 316 to 302	Project:	P54400-BL	Activity:	C-A2-ITS-4040
Express Pole Cabinet Sta 316 to 302	Project:	P54400-BL	Activity:	C-A2-ITS-4050
Terminations Sta 316 to 302	Project:	P54400-BL	Activity:	C-A2-ITS-5000
Communication & Power Conduit Sta 288 to 274	Project:	P54400-BL	Activity:	C-A2-ITS-5010
Camera Foundation Sta 288 to 274	Project:	P54400-BL	Activity:	C-A2-ITS-5020
Camera Pole Sta 288 to 274	Project:	P54400-BL	Activity:	C-A2-ITS-5030
Camera Sta 288 to 274	Project:	P54400-BL	Activity:	C-A2-ITS-5040
Express Pole Cabinet Sta 288 to 274	Project:	P54400-BL	Activity:	C-A2-ITS-5050
Terminations Sta 288 to 274	Project:	P54400-BL	Activity:	C-A2-ITS-6000
Communication & Power Conduit Sta 274 to 260	Project:	P54400-BL	Activity:	C-A2-ITS-6010
Direction Bores Sta 274 to 260	Project:	P54400-BL	Activity:	C-A2-ITS-6020
Structure Footer Sta 274 to 260	Project:	P54400-BL	Activity:	C-A2-ITS-6030
Structure Top Cap Sta 274 to 260	Project:	P54400-BL	Activity:	C-A2-ITS-6040
Structure Sta 274 to 260	Project:	P54400-BL	Activity:	C-A2-ITS-6050
Foundation Sta 274 to 260	Project:	P54400-BL	Activity:	C-A2-ITS-6060
Pole Sta 274 to 260	Project:	P54400-BL	Activity:	C-A2-ITS-6070
Sta 274 to 260	Project:	P54400-BL	Activity:	C-A2-ITS-6080
Express Pole Cabinet Sta 274 to 260	Project:	P54400-BL	Activity:	C-A2-ITS-6090
Terminations Sta 274 to 260	Project:	P54400-BL	Activity:	C-A2-ITS-7000
Communication & Power Conduit Sta 255 to 246	Project:	P54400-BL	Activity:	C-A2-ITS-7010
Communication & Power Cable Sta 255 to 246	Project:	P54400-BL	Activity:	C-A2-ITS-7020
Pole Foundation Sta 255 to 246	Project:	P54400-BL	Activity:	C-A2-ITS-7030
Pole Sta 255 to 246	Project:	P54400-BL	Activity:	C-A2-ITS-7040
Sta 255 to 246	Project:	P54400-BL	Activity:	C-A2-ITS-7050

Fred Ex Baseline Schedule - Log Report

Express Pole Cabinet Sta 255 to 246	Project: P54400-BL	Activity: C-A2-ITS-7060	Area 2 Exp Lanes ITS - Power & Fiber
Terminations Sta 255 to 246	Project: P54400-BL	Activity: C-A2-ITS-8000	Area 2 Exp Lanes ITS - Install
Communication & Power Conduit Sta 246 to 232	Project: P54400-BL	Activity: C-A2-ITS-8010	Area 2 Exp Lanes ITS - Pull
Communication & Power Cable Sta 246 to 232	Project: P54400-BL	Activity: C-A2-ITS-8020	Area 2 Exp Lanes ITS - Install MVD
Pole Foundation Sta 246 to 232	Project: P54400-BL	Activity: C-A2-ITS-8030	Area 2 Exp Lanes ITS - Install MVD
Pole Sta 246 to 232	Project: P54400-BL	Activity: C-A2-ITS-8040	Area 2 Exp Lanes ITS - Install MVD
Sta 246 to 232	Project: P54400-BL	Activity: C-A2-ITS-8050	Area 2 Exp Lanes ITS - Install
Express Pole Cabinet Sta 246 to 232	Project: P54400-BL	Activity: C-A2-ITS-8060	Area 2 Exp Lanes ITS - Power & Fiber
Terminations Sta 246 to 232	Project: P54400-BL	Activity: C-A2-ITS-9000	Area 2 Exp Lanes ITS - Install
Communication & Power Conduit Sta 232 to 218	Project: P54400-BL	Activity: C-A2-ITS-9010	Area 2 Exp Lanes ITS - Pull
Communication & Power Cable Sta 232 to 218	Project: P54400-BL	Activity: C-A2-ITS-9020	Area 2 Exp Lanes ITS - Install CCTV
Pole Foundation Sta 232 to 218	Project: P54400-BL	Activity: C-A2-ITS-9030	Area 2 Exp Lanes ITS - Install CCTV
Pole Sta 232 to 218	Project: P54400-BL	Activity: C-A2-ITS-9040	Area 2 Exp Lanes ITS - Install CCTV
Sta 232 to 218	Project: P54400-BL	Activity: C-A2-ITS-9050	Area 2 Exp Lanes ITS - Install
Express Pole Cabinet Sta 232 to 218	Project: P54400-BL	Activity: C-A2-ITS-9060	Area 2 Exp Lanes ITS - Power & Fiber
Terminations Sta 232 to 218	Project: P54400-BL	Activity: C-A2-NB-1000	Area 2 NB - Detention Basin 5-3 w/
Storm Drain Sta 248 (Retrofit)	Project: P54400-BL	Activity: C-A2-NB-1010	Area 2 NB - Jack and Bore Str 6-10
to 6-11 36" RCP 159 LF Sta 400+60	Project: P54400-BL	Activity: C-A2-NB-1020	Area 2 NB - Dry Swale Sta 399 to 401
	Project: P54400-BL	Activity: C-A2-NB-1030	Area 2 NB - Install MGS-1 / End
Treatments Sta 259 to 369 (Median Shoulder)	Project: P54400-BL	Activity: C-A2-PCB-1000	Potomac Creek - Install Erosion
Control	Project: P54400-BL	Activity: C-A2-PCB-1010	Potomac Creek - Clear & Grub
	Project: P54400-BL	Activity: C-A2-PCB-1020	Potomac Creek - Install Temporary
Drainage	Project: P54400-BL	Activity: C-A2-PCB-2000	Potomac Creek Abutment A -
Excavation & Finegrade	Project: P54400-BL	Activity: C-A2-PCB-2010	Potomac Creek Abutment A - Install
Test Pile w/ PDA	Project: P54400-BL	Activity: C-A2-PCB-2020	Potomac Creek Abutment A - Install
H-Pile	Project: P54400-BL	Activity: C-A2-PCB-2030	Potomac Creek Abutment A - FPS Pile
Cap	Project: P54400-BL	Activity: C-A2-PCB-2040	Potomac Creek Abutment A - Cure Pile
Cap	Project: P54400-BL	Activity: C-A2-PCB-2050	Potomac Creek Abutment A - Point &
Patch Pile Cap	Project: P54400-BL	Activity: C-A2-PCB-2060	Potomac Creek Abutment A - Riprap
Slope Protection	Project: P54400-BL	Activity: C-A2-PCB-3000	Potomac Creek Abutment B -
Excavation & Finegrade	Project: P54400-BL	Activity: C-A2-PCB-3010	Potomac Creek Abutment B - Install
Test Pile w/ PDA	Project: P54400-BL	Activity: C-A2-PCB-3020	Potomac Creek Abutment B - Install
H-Pile	Project: P54400-BL	Activity: C-A2-PCB-3030	Potomac Creek Abutment B - FPS Pile
Cap	Project: P54400-BL	Activity: C-A2-PCB-3040	Potomac Creek Abutment B - Cure Pile
Cap			

Fred Ex Baseline Schedule - Log Report

Patch Pile Cap	Project: P54400-BL	Activity: C-A2-PCB-3050	Potomac Creek Abutment B - Point &
Slope Protection	Project: P54400-BL	Activity: C-A2-PCB-3060	Potomac Creek Abutment B - Riprap
Concrete Girders	Project: P54400-BL	Activity: C-A2-PCB-4000	Potomac Creek Superstructure - Erect
Diaphragms Abutment A & B	Project: P54400-BL	Activity: C-A2-PCB-4010	Potomac Creek Superstructure - FPS
Cure Diaphragms	Project: P54400-BL	Activity: C-A2-PCB-4020	Potomac Creek Superstructure - Wet
Install Eps / Fabric at End Diaphragms	Project: P54400-BL	Activity: C-A2-PCB-4030	Potomac Creek Superstructure -
Backfill Behind End Diaphragms	Project: P54400-BL	Activity: C-A2-PCB-4040	Potomac Creek Superstructure -
Install Sip Deck Soffit Forms	Project: P54400-BL	Activity: C-A2-PCB-4050	Potomac Creek Superstructure -
Install / Form Overhang Platform	Project: P54400-BL	Activity: C-A2-PCB-4060	Potomac Creek Superstructure -
Deck Rebar	Project: P54400-BL	Activity: C-A2-PCB-4070	Potomac Creek Superstructure - Place
Deck Screed & Rails	Project: P54400-BL	Activity: C-A2-PCB-4080	Potomac Creek Superstructure - Setup
Deck & Dry Run Deck Machine	Project: P54400-BL	Activity: C-A2-PCB-4090	Potomac Creek Superstructure - Clean
Deck Concrete	Project: P54400-BL	Activity: C-A2-PCB-4100	Potomac Creek Superstructure - Place
Cure Deck	Project: P54400-BL	Activity: C-A2-PCB-4110	Potomac Creek Superstructure - Wet
Slipform Parapets	Project: P54400-BL	Activity: C-A2-PCB-4120	Potomac Creek Superstructure -
Cure Parapets	Project: P54400-BL	Activity: C-A2-PCB-4130	Potomac Creek Superstructure - Wet
Remove Overhang Platforms	Project: P54400-BL	Activity: C-A2-PCB-4140	Potomac Creek Superstructure -
& Patch Deck Edges / Overhangs / Diaphragms	Project: P54400-BL	Activity: C-A2-PCB-4150	Potomac Creek Superstructure - Point
Groove Deck	Project: P54400-BL	Activity: C-A2-PCB-4160	Potomac Creek Superstructure -
Place & Grade Base Stone	Project: P54400-BL	Activity: C-A2-PCB-5000	Potomac Creek Abut A Approach -
Sleeper Pad	Project: P54400-BL	Activity: C-A2-PCB-5010	Potomac Creek Abut A Approach - FPS
Cure Sleeper Pad	Project: P54400-BL	Activity: C-A2-PCB-5020	Potomac Creek Abut A Approach - Wet
Approach Slab	Project: P54400-BL	Activity: C-A2-PCB-5030	Potomac Creek Abut A Approach - FPS
Cure Approach Slab	Project: P54400-BL	Activity: C-A2-PCB-5040	Potomac Creek Abut A Approach - Wet
Install Abutment A Approach Slab Joint Material	Project: P54400-BL	Activity: C-A2-PCB-5050	Potomac Creek Abut A Approach -
Place & Grade Base Stone	Project: P54400-BL	Activity: C-A2-PCB-6000	Potomac Creek Abut B Approach -
Sleeper Pad	Project: P54400-BL	Activity: C-A2-PCB-6010	Potomac Creek Abut B Approach - FPS
Cure Sleeper Pad	Project: P54400-BL	Activity: C-A2-PCB-6020	Potomac Creek Abut B Approach - Wet
Approach Slab	Project: P54400-BL	Activity: C-A2-PCB-6030	Potomac Creek Abut B Approach - FPS
Cure Approach Slab	Project: P54400-BL	Activity: C-A2-PCB-6040	Potomac Creek Abut B Approach - Wet
Install Abutment B Approach Slab Joint Material	Project: P54400-BL	Activity: C-A2-PCB-6050	Potomac Creek Abut B Approach -
Work	Project: P54400-BL	Activity: C-A2-SB-1000	Area 2 SB - Start American Legion
for SB Alignment Shift at Am Legion	Project: P54400-BL	Activity: C-A2-SB-1010	Area 2 SB - Shoulder Strengthening
	Project: P54400-BL	Activity: C-A2-SB-1020	Area 2 SB - Install Temp Concrete

Fred Ex Baseline Schedule - Log Report

Barrier / Shift	Traffic on SB GP	Project:	Activity:		
Establish E&S		P54400-BL	C-A2-SB-1030	Area 2 SB - Clearing SB Area,	
Extension Sta 324		P54400-BL	C-A2-SB-2000	Area 2 NB - Str 5-14 Box Culvert	
to 1037 (25k CTF / 5k Exp)		P54400-BL	C-A2-SB-2010	Area 2 SB - Rough Grading Sta 1014	
LF Sta 1022+80 of I-95 SB GP		P54400-BL	C-A2-SB-2020	Area 2 SB - Str 5-13 5' x 5' RCB 12	
5-9 36" RCP 130 LF Sta 1017 of I-95 SB GP		P54400-BL	C-A2-SB-2030	Area 2 SB - Jack and Bore Str 5-8 to	
Storm Drain		P54400-BL	C-A2-SB-2040	Area 2 SB - Detention Basin 6B-7 w/	
to 1056 (1k CTF / 40k Exp)		P54400-BL	C-A2-SB-2050	Area 2 SB - Rough Grading Sta 1037	
Storm Drain		P54400-BL	C-A2-SB-2060	Area 2 SB - Detention Basin 7-1 w/	
to 5-61 24" RCP 54 LF Sta 1050+40 of I-95 SB GP		P54400-BL	C-A2-SB-2070	Area 2 SB - Jack and Bore Str 5-19	
1018+50 to 1025 (4 Str / 650 LF)		P54400-BL	C-A2-SB-3000	Area 2 SB - Surface Drainage Sta	
1014 to 1016 (2 Str / 200 LF)		P54400-BL	C-A2-SB-3010	Area 2 SB - Surface Drainage Sta	
1050 to 1054+50 (4 Str / 500 LF)		P54400-BL	C-A2-SB-3020	Area 2 SB - Surface Drainage Sta	
1039+25 to 1050 (5 Str / 1100 LF)		P54400-BL	C-A2-SB-3030	Area 2 SB - Surface Drainage Sta	
Base/CTA		P54400-BL	C-A2-SB-3040	Area 2 SB - Place/Compact Aggregate	
Protection		P54400-BL	C-A2-SB-3050	Area 2 SB - Install FOA on Pier	
		P54400-BL	C-A2-SB-3060	Area 2 SB - Install Underdrain	
		P54400-BL	C-A2-SB-3070	Area 2 SB - Base Asphalt	
		P54400-BL	C-A2-SB-3080	Area 2 SB - Intermediate Asphalt	
		P54400-BL	C-A2-SB-3090	Area 2 SB - Surface Asphalt	
		P54400-BL	C-A2-SB-3100	Area 2 SB - Install Guardrail	
		P54400-BL	C-A2-SB-3110	Area 2 SB - Permanent Striping Out	
of Traffic		P54400-BL	C-A2-SB-3120	Area 2 SB - Pull Barrier, Restripe	
Existing SB Lanes		P54400-BL	C-A2-SB-3130	Area 2 SB - Finish Alignment Shift	
for I-95 SB at American Legion		P54400-BL	C-A2-XPL-1000	Area 2 Exp Lanes - Establish MOT	
		P54400-BL	C-A2-XPL-10000	Area 2 Exp Lanes - Rough Grading Sta	
218 to 232 (5k CTF / 128k Imp)		P54400-BL	C-A2-XPL-10010	Area 2 Exp Lanes - Str 4-4 to 4-6	
48" RCP 327 LF Sta 230+50		P54400-BL	C-A2-XPL-10020	Area 2 Exp Lanes - Str 4-3 to 3-89	
60" RCP 1100 LF Sta 223+80		P54400-BL	C-A2-XPL-10030	Area 2 Exp Lanes - Detention Basin	
5-1		P54400-BL	C-A2-XPL-10040	Area 2 Exp Lanes - Surface Drainage	
Sta 222+40 (3 Str / 400 LF)		P54400-BL	C-A2-XPL-1010	Area 2 Exp Lanes - Establish E&S	
Controls		P54400-BL	C-A2-XPL-1020	Area 2 Exp Lanes - Clearing &	
Grubbing		P54400-BL	C-A2-XPL-11000	Area 2 Exp Lanes - Str 5-21A to 5-39	
60" RCP 1039 (8 Str)		P54400-BL	C-A2-XPL-11010	Area 2 Exp Lanes - Rough Grading Sta	
344 to 372 (12k CTF / 19k Imp)		P54400-BL	C-A2-XPL-11020	Area 2 Exp Lanes - Surface Drainage	
Sta 364 to 372 (5 Str / 850 LF)		P54400-BL	C-A2-XPL-11030	Area 2 Exp Lanes - Surface Drainage	
Sta 354 to 363 (6 Str / 275 LF)		P54400-BL	C-A2-XPL-11040	Area 2 Exp Lanes - Surface Drainage	
Sta 342 to 352 (5 Str / 1000 LF) (Barrier DI Inlets)		P54400-BL	C-A2-XPL-11040	Area 2 Exp Lanes - Surface Drainage	

Fred Ex Baseline Schedule - Log Report

316 to 344 (5k CTF / 10k Imp)	Project: P54400-BL	Activity: C-A2-XPL-12000	Area 2 Exp Lanes - Rough Grading Sta
24" RCP 125 LF Sta 318+50	Project: P54400-BL	Activity: C-A2-XPL-12010	Area 2 Exp Lanes - Str 5-5 to 5-8
Sta 332+50 (2 Str / 50 LF)	Project: P54400-BL	Activity: C-A2-XPL-12020	Area 2 Exp Lanes - Surface Drainage
Demo of Existing SB GP at American Legion	Project: P54400-BL	Activity: C-A2-XPL-13000	Area 2 Exp Lanes 95XL - Pavement
Lane Mainline Sta 253 to 430	Project: P54400-BL	Activity: C-A2-XPL-13010	Area 2 Exp Lanes 95XL - Fine Grade 2
Sta 253 to 430	Project: P54400-BL	Activity: C-A2-XPL-13020	Area 2 Exp Lanes 95XL - CTA Mainline
Compact Agg Base Mainline Sta 253 to 430	Project: P54400-BL	Activity: C-A2-XPL-13030	Area 2 Exp Lanes 95XL - Place
Sta 253 to 430	Project: P54400-BL	Activity: C-A2-XPL-13040	Area 2 Exp Lanes 95XL - Base Asphalt
Compact Shoulder Stone Sta 253 to 430	Project: P54400-BL	Activity: C-A2-XPL-13050	Area 2 Exp Lanes 95XL - Place
Underdrain Sta 253 to 430	Project: P54400-BL	Activity: C-A2-XPL-13060	Area 2 Exp Lanes 95XL - Install
Asphalt Sta 253 to 430	Project: P54400-BL	Activity: C-A2-XPL-13070	Area 2 Exp Lanes 95XL - Intermediate
Pavement Section for Toll Gantry #1 (Sta 265) Test Section	Project: P54400-BL	Activity: C-A2-XPL-13080	Area 2 Exp Lanes 95XL - Full
MGS-1/End Treatments Sta 253 to 430	Project: P54400-BL	Activity: C-A2-XPL-13090	Area 2 Exp Lanes 95XL - Install
Lane Mainline Sta 224 to 253	Project: P54400-BL	Activity: C-A2-XPL-13100	Area 2 Exp Lanes 95XL - Fine Grade 2
Sta 224 to 253	Project: P54400-BL	Activity: C-A2-XPL-13110	Area 2 Exp Lanes 95XL - CTA Mainline
Compact Agg Base Sta 224 to 253	Project: P54400-BL	Activity: C-A2-XPL-13120	Area 2 Exp Lanes 95XL - Place
Asphalt Sta 224 to 253	Project: P54400-BL	Activity: C-A2-XPL-13130	Area 2 Exp Lanes 95XL - Install Base
Compact Shoulder Stone Sta 224 to 253	Project: P54400-BL	Activity: C-A2-XPL-13140	Area 2 Exp Lanes 95XL - Place
Underdrain Sta 224 to 253	Project: P54400-BL	Activity: C-A2-XPL-13150	Area 2 Exp Lanes 95XL - Install
Asphalt Sta 224 to 253	Project: P54400-BL	Activity: C-A2-XPL-13160	Area 2 Exp Lanes 95XL - Intermediate
MGS-1/End Treatments Sta 224 to 253	Project: P54400-BL	Activity: C-A2-XPL-13170	Area 2 Exp Lanes 95XL - Install
400 to 428 (20k CTF / 47k Exp)	Project: P54400-BL	Activity: C-A2-XPL-2000	Area 2 Exp Lanes - Rough Grading Sta
36" RCP 108 LF Sta 422+00	Project: P54400-BL	Activity: C-A2-XPL-2010	Area 2 Exp Lanes - Str 6-18 to 6-19
60" RCP 69 LF Sta 410+10	Project: P54400-BL	Activity: C-A2-XPL-2020	Area 2 Exp Lanes - Str 6-16 to 6-17
36" RCP 159 LF Sta 402+00	Project: P54400-BL	Activity: C-A2-XPL-2030	Area 2 Exp Lanes - Str 6-10 to 6-11
Sta 401 to 411 (6 Str / 850 LF)	Project: P54400-BL	Activity: C-A2-XPL-2040	Area 2 Exp Lanes - Surface Drainage
10' x 10' RCB 98 LF Sta 376+50	Project: P54400-BL	Activity: C-A2-XPL-3000	Area 2 Exp Lanes - Box Culvert 4 -
372 to 400 (9k CTF / 6k Imp)	Project: P54400-BL	Activity: C-A2-XPL-3010	Area 2 Exp Lanes - Rough Grading Sta
60" RCP 87 LF Sta 398+60	Project: P54400-BL	Activity: C-A2-XPL-3020	Area 2 Exp Lanes - Str 6-5 to 6-4
8-2	Project: P54400-BL	Activity: C-A2-XPL-3030	Area 2 Exp Lanes - Detention Basin
Outfall Sta 385	Project: P54400-BL	Activity: C-A2-XPL-3040	Area 2 Exp Lanes - Dry Swale w/
Sta 399 (2 Str / 50 LF)	Project: P54400-BL	Activity: C-A2-XPL-3050	Area 2 Exp Lanes - Surface Drainage
Sta 372 to 379 (4 Str / 600 LF)	Project: P54400-BL	Activity: C-A2-XPL-3060	Area 2 Exp Lanes - Surface Drainage
	Project: P54400-BL	Activity: C-A2-XPL-4000	Area 2 Exp Lanes - Rough Grading Sta

Fred Ex Baseline Schedule - Log Report

302 to 316 (8k CTF / 142k Exp)	Project:	P54400-BL	Activity:	C-A2-XPL-4010	Area 2 Exp Lanes - Str 5-1 to 5-2
24" RCP 94 LF Sta 312+90	Project:	P54400-BL	Activity:	C-A2-XPL-4020	Area 2 Exp Lanes - Detention Basin
5D-6 w/ Storm Drain	Project:	P54400-BL	Activity:	C-A2-XPL-5000	Area 2 Exp Lanes - Rough Grading Sta
288 to 302 (0k CTF / 221k Exp)	Project:	P54400-BL	Activity:	C-A2-XPL-5010	Area 2 Exp Lanes - Str 4-50 to 4-51
30" RCP 93 LF	Project:	P54400-BL	Activity:	C-A2-XPL-5020	Area 2 Exp Lanes - Detention Basin
5D w/ Storm Drain	Project:	P54400-BL	Activity:	C-A2-XPL-6000	Area 2 Exp Lanes - Rough Grading Sta
274 to 288 (2k CTF / 156k Exp)	Project:	P54400-BL	Activity:	C-A2-XPL-6010	Area 2 Exp Lanes - Str 4-31 to 4-33
24" RCP 86 LF Sta 275+30	Project:	P54400-BL	Activity:	C-A2-XPL-6020	Area 2 Exp Lanes - Str 4-35A to 4-34
24" RCP 110 LF Sta 275+75	Project:	P54400-BL	Activity:	C-A2-XPL-6030	Area 2 Exp Lanes - Str 4-40 to 4-37
24" RCP 114 LF Sta 279+75	Project:	P54400-BL	Activity:	C-A2-XPL-6040	Area 2 Exp Lanes - Detention Basin
5B	Project:	P54400-BL	Activity:	C-A2-XPL-6050	Area 2 Exp Lanes - Detention Basin
5C w/ Storm Drain	Project:	P54400-BL	Activity:	C-A2-XPL-7000	Area 2 Exp Lanes - Rough Grading Sta
260 to 274 (3k CTF / 6k Exp)	Project:	P54400-BL	Activity:	C-A2-XPL-7010	Area 2 Exp Lanes - Str 4-23 to 4-24
18" RCP 51 LF Sta 262	Project:	P54400-BL	Activity:	C-A2-XPL-7020	Area 2 Exp Lanes - Detention Basin
5-4 w/ Storm Drain	Project:	P54400-BL	Activity:	C-A2-XPL-7030	Area 2 Exp Lanes - Detention Basin
5A w/ Storm Drain	Project:	P54400-BL	Activity:	C-A2-XPL-8000	Area 2 Exp Lanes - Rough Grading Sta
246 to 260 (0k CTF / 40k Imp)	Project:	P54400-BL	Activity:	C-A2-XPL-8010	Area 2 Exp Lanes - Str 4-20 to 4-21
24" RCP 122 LF Sta 247+50	Project:	P54400-BL	Activity:	C-A2-XPL-8020	Area 2 Exp Lanes - Surface Drainage
Sta 251 to 252+50 (2 Str / 150 LF)	Project:	P54400-BL	Activity:	C-A2-XPL-9000	Area 2 Exp Lanes - Rough Grading Sta
232 to 246 (0k CTF / 72k Imp)	Project:	P54400-BL	Activity:	C-A2-XPL-9010	Area 2 Exp Lanes - Str 4-15 to 4-16
27" RCP 110 LF Sta 243+75	Project:	P54400-BL	Activity:	C-A2-XPL-9020	Area 2 Exp Lanes - Str 4-14 to 4-13
42" RCP 111 LF Sta 238+90	Project:	P54400-BL	Activity:	C-A2-XPL-9030	Area 2 Exp Lanes - Detention Basin
5-2	Project:	P54400-BL	Activity:	C-A2-XPL-9040	Area 2 Exp Lanes - Surface Drainage
Sta 231 to 238 (5 Str / 900 LF)	Project:	P54400-BL	Activity:	C-A3-CHR-1000	Area 3 CHR - Pavement
Demolition/Sawcutting of Existing Pavement	Project:	P54400-BL	Activity:	C-A3-CHR-1010	Area 3 CHR - Rough Grading Sta 7000
to 7015 (4 Str / 125 LF)	Project:	P54400-BL	Activity:	C-A3-CHR-1020	Area 3 CHR - Surface Drainage Sta
7000 to 7010 (11 Str / 300 LF)	Project:	P54400-BL	Activity:	C-A3-CHR-1030	Area 3 CHR - Surface Drainage Sta
7014 to 7020	Project:	P54400-BL	Activity:	C-A3-CHR-1040	Area 3 CHR - Finegrade Mainline Sta
7000 to 7020	Project:	P54400-BL	Activity:	C-A3-CHR-1050	Area 3 CHR - CTA Full Width Sta 7007
to 7020	Project:	P54400-BL	Activity:	C-A3-CHR-1060	Area 3 CHR - Place/Compact Agg Base
7000 to 7020	Project:	P54400-BL	Activity:	C-A3-CHR-1070	Area 3 CHR - Install CG-6 / MS-2
Curb Sta 7000 to 7007 (1020 LF)	Project:	P54400-BL	Activity:	C-A3-CHR-1080	Area 3 CHR - Install Pier Protection
Sta 7007 to 7010	Project:	P54400-BL	Activity:	C-A3-CHR-1090	Area 3 CHR - Base Asphalt & Surface
Asphalt for Entrance and Ring 7000 to 7007					

Fred Ex Baseline Schedule - Log Report

Dress / Permanent Seeding	Project: P54400-BL	Activity: C-A3-CHR-1100	Area 3 CHR - Backfill Curb / Clean &
to 7020+50	Project: P54400-BL	Activity: C-A3-CHR-1110	Area 3 CHR - Install MB7E/F Sta 7010
to 7020	Project: P54400-BL	Activity: C-A3-CHR-1120	Area 3 CHR - Base Asphalt Sta 7007
Sta 7007 to 7020	Project: P54400-BL	Activity: C-A3-CHR-1130	Area 3 CHR - Intermediate Asphalt
Treatments Sta 7007 to 7020	Project: P54400-BL	Activity: C-A3-CHR-1140	Area 3 CHR- Install MGS-1/End
Communication & Power Conduit - Sta 442 to 428	Project: P54400-BL	Activity: C-A3-ITS-1000	Area 3 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10000	Area 3 Exp Lanes ITS - Install
Gantry Foundations - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10001	Area 3 Exp Lanes ITS - FRP Toll
Gantry Top Cap - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10002	Area 3 Exp Lanes ITS - FRP Toll
Gantry Structures - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10003	Area 3 Exp Lanes ITS - Erect Toll
Direction Bores - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10004	Area 3 Exp Lanes ITS - Install
/ Propane Slab - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10005	Area 3 Exp Lanes ITS - FRP Generator
Propane Tank - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10006	Area 3 Exp Lanes ITS - Install
Mounted Generator Pad - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10007	Area 3 Exp Lanes ITS - Install Skid
Line from Propane Tank to Generator - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10008	Area 3 Exp Lanes ITS - Install Gas
Communication Wire - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10009	Area 3 Exp Lanes ITS - Pull Power &
Direction Bores - Sta 442 to 428	Project: P54400-BL	Activity: C-A3-ITS-1001	Area 3 Exp Lanes ITS - Install
Communication Termination - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10010	Area 3 Exp Lanes ITS - Power &
Bollards - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10011	Area 3 Exp Lanes ITS - Install
Chainlink Fence - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10012	Area 3 Exp Lanes ITS - Install
between Fence 7 Generator Slab - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10013	Area 3 Exp Lanes ITS - Install Stone
Power (Dominion) - Sta 568 to 554	Project: P54400-BL	Activity: C-A3-ITS-10014	Area 3 Exp Lanes ITS - Energize
& Incident Detection Camera Foundation - Sta 442 to 428	Project: P54400-BL	Activity: C-A3-ITS-1002	Area 3 Exp Lanes ITS - Install CCTV
& Incident Detection Camera Pole - Sta 442 to 428	Project: P54400-BL	Activity: C-A3-ITS-1003	Area 3 Exp Lanes ITS - Install CCTV
& Incident Detection Camera - Sta 442 to 428	Project: P54400-BL	Activity: C-A3-ITS-1004	Area 3 Exp Lanes ITS - Install CCTV
Express Pole Cabinet - Sta 442 to 428	Project: P54400-BL	Activity: C-A3-ITS-1005	Area 3 Exp Lanes ITS - Install
Sign - Sta 442 to 428	Project: P54400-BL	Activity: C-A3-ITS-1006	Area 3 Exp Lanes ITS - Install DMS
Communication & Power Conduit - Sta 581 to 568	Project: P54400-BL	Activity: C-A3-ITS-11000	Area 3 Exp Lanes ITS - Install
Foundation - Sta 581 to 568	Project: P54400-BL	Activity: C-A3-ITS-11001	Area 3 Exp Lanes ITS - Install MVD
Pole - Sta 581 to 568	Project: P54400-BL	Activity: C-A3-ITS-11002	Area 3 Exp Lanes ITS - Install MVD
Sta 581 to 568	Project: P54400-BL	Activity: C-A3-ITS-11003	Area 3 Exp Lanes ITS - Install MVD -
Terminations - Sta 581 to 568	Project: P54400-BL	Activity: C-A3-ITS-11004	Area 3 Exp Lanes ITS - Power & Fiber
Structure Footer - Sta 595 to 581	Project: P54400-BL	Activity: C-A3-ITS-12000	Area 3 Exp Lanes ITS - FRP Sign
	Project: P54400-BL	Activity: C-A3-ITS-12001	Area 3 Exp Lanes ITS - FRP Sign

Fred Ex Baseline Schedule - Log Report

Structure Top Cap - Sta 595 to 581	Project: P54400-BL	Activity: C-A3-ITS-12002	Area 3 Exp Lanes ITS - Erect Sign
Span Structure - Sta 595 to 581	Project: P54400-BL	Activity: C-A3-ITS-12003	Area 3 Exp Lanes ITS - Install Sign
- Sta 595 to 581	Project: P54400-BL	Activity: C-A3-ITS-12004	Area 3 Exp Lanes ITS - Install Light
Foundation - Sta 595 to 581	Project: P54400-BL	Activity: C-A3-ITS-12005	Area 3 Exp Lanes ITS - Install Light
Pole & Lights - Sta 595 to 581	Project: P54400-BL	Activity: C-A3-ITS-12006	Area 3 Exp Lanes ITS - Power & Fiber
Terminations - Sta 595 to 581	Project: P54400-BL	Activity: C-A3-ITS-2000	Area 3 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 456 to 442	Project: P54400-BL	Activity: C-A3-ITS-2001	Area 3 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 456 to 442	Project: P54400-BL	Activity: C-A3-ITS-2002	Area 3 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 456 to 442	Project: P54400-BL	Activity: C-A3-ITS-2003	Area 3 Exp Lanes ITS - Erect Sign
Span Structure - Sta 456 to 442	Project: P54400-BL	Activity: C-A3-ITS-2004	Area 3 Exp Lanes ITS - Install Sign
- Sta 456 to 442	Project: P54400-BL	Activity: C-A3-ITS-2005	Area 3 Exp Lanes ITS - Install MVD &
Incident Detection Camera Foundation - Sta 456 to 442	Project: P54400-BL	Activity: C-A3-ITS-2006	Area 3 Exp Lanes ITS - Install MVD &
Incident Detection Camera Pole - Sta 456 to 442	Project: P54400-BL	Activity: C-A3-ITS-2007	Area 3 Exp Lanes ITS - Install MVD &
Incident Detection Camera - Sta 456 to 442	Project: P54400-BL	Activity: C-A3-ITS-2008	Area 3 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 456 to 442	Project: P54400-BL	Activity: C-A3-ITS-2009	Area 3 Exp Lanes ITS - Install Light
Foundations - Sta 456 to 442	Project: P54400-BL	Activity: C-A3-ITS-2010	Area 3 Exp Lanes ITS - Install Light
Poles & Lights - Sta 456 to 442	Project: P54400-BL	Activity: C-A3-ITS-2011	Area 3 Exp Lanes ITS - Power & Fiber
Terminations - Sta 456 to 442	Project: P54400-BL	Activity: C-A3-ITS-3000	Area 3 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 470 to 456	Project: P54400-BL	Activity: C-A3-ITS-3001	Area 3 Exp Lanes ITS - Install MVD /
CCTV / Incident Detection Camera Foundation - Sta 470 to 456	Project: P54400-BL	Activity: C-A3-ITS-3002	Area 3 Exp Lanes ITS - Install MVD /
CCTV / Incident Detection Camera Pole - Sta 470 to 456	Project: P54400-BL	Activity: C-A3-ITS-3003	Area 3 Exp Lanes ITS - Install MVD /
CCTV / Incident Detection Camera - Sta 470 to 456	Project: P54400-BL	Activity: C-A3-ITS-3004	Area 3 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 470 to 456	Project: P54400-BL	Activity: C-A3-ITS-3005	Area 3 Exp Lanes ITS - Install Light
Foundations - Sta 470 to 456	Project: P54400-BL	Activity: C-A3-ITS-3006	Area 3 Exp Lanes ITS - Install Light
Poles & Lights - Sta 470 to 456	Project: P54400-BL	Activity: C-A3-ITS-3007	Area 3 Exp Lanes ITS - Power & Fiber
Terminations - Sta 470 to 456	Project: P54400-BL	Activity: C-A3-ITS-4000	Area 3 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 484 to 470	Project: P54400-BL	Activity: C-A3-ITS-4001	Area 3 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 484 to 470	Project: P54400-BL	Activity: C-A3-ITS-4002	Area 3 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 484 to 470	Project: P54400-BL	Activity: C-A3-ITS-4003	Area 3 Exp Lanes ITS - Erect Sign
Cantilever Structure - Sta 484 to 470	Project: P54400-BL	Activity: C-A3-ITS-4004	Area 3 Exp Lanes ITS - Install Sign
- Sta 484 to 470	Project: P54400-BL	Activity: C-A3-ITS-4005	Area 3 Exp Lanes ITS - Power & Fiber
Terminations - Sta 484 to 470	Project: P54400-BL	Activity: C-A3-ITS-5000	Area 3 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 498 to 484	Project: P54400-BL	Activity: C-A3-ITS-5001	Area 3 Exp Lanes ITS - Install MVD &
CCTV Foundation - Sta 498 to 484			

Fred Ex Baseline Schedule - Log Report

Project:	P54400-BL	Activity:	C-A3-ITS-5002	Area 3 Exp Lanes ITS - Install MVD &
CCTV Pole - Sta 498 to 484				
Project:	P54400-BL	Activity:	C-A3-ITS-5003	Area 3 Exp Lanes ITS - Install MVD &
CCTV - Sta 498 to 484				
Project:	P54400-BL	Activity:	C-A3-ITS-5004	Area 3 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 498 to 484				
Project:	P54400-BL	Activity:	C-A3-ITS-5005	Area 3 Exp Lanes ITS - Power & Fiber
Terminations - Sta 498 to 484				
Project:	P54400-BL	Activity:	C-A3-ITS-6000	Area 3 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 512 to 498				
Project:	P54400-BL	Activity:	C-A3-ITS-6001	Area 3 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 512 to 498				
Project:	P54400-BL	Activity:	C-A3-ITS-6002	Area 3 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 512 to 498				
Project:	P54400-BL	Activity:	C-A3-ITS-6003	Area 3 Exp Lanes ITS - Erect Sign
Cantilever Structure - Sta 512 to 498				
Project:	P54400-BL	Activity:	C-A3-ITS-6004	Area 3 Exp Lanes ITS - Install Sign
- Sta 512 to 498				
Project:	P54400-BL	Activity:	C-A3-ITS-6005	Area 3 Exp Lanes ITS - Power & Fiber
Terminations - Sta 512 to 498				
Project:	P54400-BL	Activity:	C-A3-ITS-7000	Area 3 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 526 to 512				
Project:	P54400-BL	Activity:	C-A3-ITS-7001	Area 3 Exp Lanes ITS - Install
Direction Bores - Sta 526 to 512				
Project:	P54400-BL	Activity:	C-A3-ITS-7002	Area 3 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 526 to 512				
Project:	P54400-BL	Activity:	C-A3-ITS-7003	Area 3 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 526 to 512				
Project:	P54400-BL	Activity:	C-A3-ITS-7004	Area 3 Exp Lanes ITS - Erect Sign
Span Structure - Sta 526 to 512				
Project:	P54400-BL	Activity:	C-A3-ITS-7005	Area 3 Exp Lanes ITS - Install DMS
Sign - Sta 526 to 512				
Project:	P54400-BL	Activity:	C-A3-ITS-7006	Area 3 Exp Lanes ITS - Install MVD &
CCTV Foundation - Sta 526 to 512				
Project:	P54400-BL	Activity:	C-A3-ITS-7007	Area 3 Exp Lanes ITS - Install MVD &
CCTV Pole - Sta 526 to 512				
Project:	P54400-BL	Activity:	C-A3-ITS-7008	Area 3 Exp Lanes ITS - Install MVD &
CCTV - Sta 526 to 512				
Project:	P54400-BL	Activity:	C-A3-ITS-7009	Area 3 Exp Lanes ITS - FRP Cabinet
Pad - Sta 526 to 512				
Project:	P54400-BL	Activity:	C-A3-ITS-7010	Area 3 Exp Lanes ITS - Install
Cabinet - Sta 526 to 512				
Project:	P54400-BL	Activity:	C-A3-ITS-7011	Area 3 Exp Lanes ITS - Power & Fiber
Terminations - Sta 526 to 512				
Project:	P54400-BL	Activity:	C-A3-ITS-8000	Area 3 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 540 to 526				
Project:	P54400-BL	Activity:	C-A3-ITS-8001	Area 3 Exp Lanes ITS - Install DMS
Sign - Sta 540 to 526				
Project:	P54400-BL	Activity:	C-A3-ITS-8002	Area 3 Exp Lanes ITS - Power & Fiber
Terminations - Sta 540 to 526				
Project:	P54400-BL	Activity:	C-A3-ITS-9000	Area 3 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 554 to 540				
Project:	P54400-BL	Activity:	C-A3-ITS-9001	Area 3 Exp Lanes ITS - Install MVD
Foundation - Sta 554 to 540				
Project:	P54400-BL	Activity:	C-A3-ITS-9002	Area 3 Exp Lanes ITS - Install MVD
Pole - Sta 554 to 540				
Project:	P54400-BL	Activity:	C-A3-ITS-9003	Area 3 Exp Lanes ITS - Install MVD -
Sta 554 to 540				
Project:	P54400-BL	Activity:	C-A3-ITS-9004	Area 3 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 554 to 540				
Project:	P54400-BL	Activity:	C-A3-ITS-9005	Area 3 Exp Lanes ITS - Power & Fiber
Terminations - Sta 554 to 540				
Project:	P54400-BL	Activity:	C-A3-RW08-1000	CHR RW-08 - Excavate for RW-08
Project:	P54400-BL	Activity:	C-A3-RW08-1010	CHR RW-08 - Finegrade
Project:	P54400-BL	Activity:	C-A3-RW08-1020	CHR RW-08 - FPS Leveling Slab
Project:	P54400-BL	Activity:	C-A3-RW08-1030	CHR RW-08 - Set Panels & Backfill
Project:	P54400-BL	Activity:	C-A3-RW08-1040	CHR RW-08 - FPS Coping Leveling Pad

Fred Ex Baseline Schedule - Log Report

	Project:	P54400-BL	Activity:	C-A3-RW08-1050	CHR RW-08 - Install Precast Coping
	Project:	P54400-BL	Activity:	C-A3-RW08-1060	CHR RW-08 - FPS Moment Slab
	Project:	P54400-BL	Activity:	C-A3-RW08-1070	CHR RW-08 - Cure Moment Slab
	Project:	P54400-BL	Activity:	C-A3-RW08-1080	CHR RW-08 - MB7E/7F Barrier Slipform
	Project:	P54400-BL	Activity:	C-A3-RW08-1090	CHR RW-08 - Point & Patch
	Project:	P54400-BL	Activity:	C-A3-SW-1000	Area 3 - Soundwall 00 - Place
Temporary Concrete Barrier/MOT Measures	Project:	P54400-BL	Activity:	C-A3-SW-1010	Area 3 - Soundwall 00 - Install E&S
Grubbing	Project:	P54400-BL	Activity:	C-A3-SW-1020	Area 3 - Soundwall 00 - Clearing &
Establish Bench/Access Road	Project:	P54400-BL	Activity:	C-A3-SW-1030	Area 3 - Soundwall 00 - Grading -
Soundwall Foundations	Project:	P54400-BL	Activity:	C-A3-SW-1040	Area 3 - Soundwall 00 - Install
Soundwall Posts	Project:	P54400-BL	Activity:	C-A3-SW-1050	Area 3 - Soundwall 00 - Install
Soundwall Panels	Project:	P54400-BL	Activity:	C-A3-SW-1060	Area 3 - Soundwall 00 - Install
Grading & Clean Up	Project:	P54400-BL	Activity:	C-A3-SW-1070	Area 3 - Soundwall 00 - Final
Temporary Concrete Barrier/MOT Measures	Project:	P54400-BL	Activity:	C-A3-SW-2000	Area 3 - Soundwall PP - Place
Grubbing	Project:	P54400-BL	Activity:	C-A3-SW-2010	Area 3 - Soundwall PP - Install E&S
Establish Bench/Access Road	Project:	P54400-BL	Activity:	C-A3-SW-2020	Area 3 - Soundwall PP - Clearing &
Soundwall Foundations	Project:	P54400-BL	Activity:	C-A3-SW-2030	Area 3 - Soundwall PP - Grading -
Soundwall Posts	Project:	P54400-BL	Activity:	C-A3-SW-2040	Area 3 - Soundwall PP - Install
Soundwall Panels	Project:	P54400-BL	Activity:	C-A3-SW-2050	Area 3 - Soundwall PP - Install
Grading & Clean Up	Project:	P54400-BL	Activity:	C-A3-SW-2060	Area 3 - Soundwall PP - Install
	Project:	P54400-BL	Activity:	C-A3-SW-2070	Area 3 - Soundwall PP - Final
10-1 (2 Levels)	Project:	P54400-BL	Activity:	C-A3-XPL-1000	Area 3 Exp Lanes - Establish MOT
10-2 (2 Levels) with Storm Drain	Project:	P54400-BL	Activity:	C-A3-XPL-10040	Area 3 Exp Lanes - Detention Basin
Sta 441 to 446+50 (6 Str / 600 LF)	Project:	P54400-BL	Activity:	C-A3-XPL-10050	Area 3 Exp Lanes - Detention Basin
Controls	Project:	P54400-BL	Activity:	C-A3-XPL-10060	Area 3 Exp Lanes - Surface Drainage
Grubbing	Project:	P54400-BL	Activity:	C-A3-XPL-1010	Area 3 Exp Lanes - Establish E&S
24" RCP 184 LF Sta 436	Project:	P54400-BL	Activity:	C-A3-XPL-1020	Area 3 Exp Lanes - Clearing &
48" RCP 235 LF Sta 563	Project:	P54400-BL	Activity:	C-A3-XPL-11020	Area 3 Exp Lanes - Str 6-25 to 6-26
Sta 584 (2 Str / 150 LF)	Project:	P54400-BL	Activity:	C-A3-XPL-2010	Area 3 Exp Lanes - Str 8-15 to 8-16
2 - 10' x 10' RCB 137 LF Sta 544+60	Project:	P54400-BL	Activity:	C-A3-XPL-2020	Area 3 Exp Lanes - Surface Drainage
18" RCP 143 LF Sta 542+70	Project:	P54400-BL	Activity:	C-A3-XPL-3000	Area 3 Exp Lanes - Box Culvert Ext.
18" RCP 74 LF Sta 544+50	Project:	P54400-BL	Activity:	C-A3-XPL-3020	Area 3 Exp Lanes - Str 8-1 to 8-3
11-1	Project:	P54400-BL	Activity:	C-A3-XPL-3030	Area 3 Exp Lanes - Str 8-4 to 8-8
Sta 545 to 557	Project:	P54400-BL	Activity:	C-A3-XPL-3040	Area 3 Exp Lanes - Detention Basin
Sta 544+50 to 555+75 (5 Str / 1200 LF)	Project:	P54400-BL	Activity:	C-A3-XPL-3050	Area 3 Exp Lanes - Rip Rap Channel
	Project:	P54400-BL	Activity:	C-A3-XPL-3060	Area 3 Exp Lanes - Surface Drainage
	Project:	P54400-BL	Activity:	C-A3-XPL-4010	Area 3 Exp Lanes - Str 7-49 to 7-50

Fred Ex Baseline Schedule - Log Report

30" RCP 86 LF Sta 531+40	Project: P54400-BL	Activity: C-A3-XPL-4020	Area 3 Exp Lanes - Detention Basin
10-10 (2 Levels) w/ Surface Drainage	Project: P54400-BL	Activity: C-A3-XPL-5000	Area 3 Exp Lanes - Str 7-43 to 2 -
8' x 10' RCB 110 LF Sta 521+40	Project: P54400-BL	Activity: C-A3-XPL-5020	Area 3 Exp Lanes - Str 7-38 to 7-40
30" RCP 208 LF Sta 516+10	Project: P54400-BL	Activity: C-A3-XPL-5030	Area 3 Exp Lanes - Detention Basin
10-8	Project: P54400-BL	Activity: C-A3-XPL-5040	Area 3 Exp Lanes - Surface Drainage
Sta 512 to Detention Basin 10-7 (3 Str / 125 LF)	Project: P54400-BL	Activity: C-A3-XPL-5050	Area 3 Exp Lanes - Surface Drainage
Sta 518 (2 Str / 100 LF)	Project: P54400-BL	Activity: C-A3-XPL-5060	Area 3 Exp Lanes - Detention Basin
10-9	Project: P54400-BL	Activity: C-A3-XPL-5070	Area 3 Exp Lanes - Surface Drainage
Sta 523 to Detention Basin 10-9 (5 Str / 350 LF)	Project: P54400-BL	Activity: C-A3-XPL-6000	Area 3 Exp Lanes - Str 7-29 to 7-30
60" RCP 110 LF Sta 501+50	Project: P54400-BL	Activity: C-A3-XPL-6040	Area 3 Exp Lanes - Detention Basin
10-6 (2 Levels)	Project: P54400-BL	Activity: C-A3-XPL-6050	Area 3 Exp Lanes - Detention Basin
10-7 (2 Levels)	Project: P54400-BL	Activity: C-A3-XPL-6060	Area 3 Exp Lanes - Surface Drainage
Sta 498 to Detention Basin 10-6 (4 Str / 400 LF)	Project: P54400-BL	Activity: C-A3-XPL-7020	Area 3 Exp Lanes - Str 7-20 to 7-21
30" RCP 95 LF Sta 493+60	Project: P54400-BL	Activity: C-A3-XPL-7030	Area 3 Exp Lanes - Str 7-24 to 7-25A
24" RCP 95 LF Sta 496+50	Project: P54400-BL	Activity: C-A3-XPL-7040	Area 3 Exp Lanes - Detention Basin
10-5 (2 Levels)	Project: P54400-BL	Activity: C-A3-XPL-7050	Area 3 Exp Lanes - Surface Drainage
Sta 495 to 498 (2 Str / 350 LF)	Project: P54400-BL	Activity: C-A3-XPL-7060	Area 3 Exp Lanes - Surface Drainage
Sta 487 to Detention Basin 10-5 (3 Str / 125 LF)	Project: P54400-BL	Activity: C-A3-XPL-8000	Area 3 Exp Lanes - Str 7-8 Box
Culvert 2 - 5' x 5' 125 LF Sta 473+40	Project: P54400-BL	Activity: C-A3-XPL-8020	Area 3 Exp Lanes - Str 7-14A to 7-14
24" RCP 142 LF Sta 482+20	Project: P54400-BL	Activity: C-A3-XPL-8030	Area 3 Exp Lanes - Str 7-9 to 7-10
24" RCP 121 LF Sta 475+90	Project: P54400-BL	Activity: C-A3-XPL-8040	Area 3 Exp Lanes - Detention Basin
10-3 (2 Levels)	Project: P54400-BL	Activity: C-A3-XPL-8050	Area 3 Exp Lanes - Surface Drainage
Sta 470 to Detention Basin 10-3 (3 Str / 150 LF)	Project: P54400-BL	Activity: C-A3-XPL-8060	Area 3 Exp Lanes - Detention Basin
10-4 (2 Levels) with Storm Drain	Project: P54400-BL	Activity: C-A3-XPL-9000	Area 3 Exp Lanes - Str 7-1 Box
Culvert 10' x 10' 161 LF Sta 463+10	Project: P54400-BL	Activity: C-A3-XPL-9020	Area 3 Exp Lanes - Str 6-46 to 6-47
36" RCP 134 LF Sta 459	Project: P54400-BL	Activity: C-A3-XPL-9030	Area 3 Exp Lanes - Surface Drainage
Sta 459 to 470 (4 Str / 1100 LF)	Project: P54400-BL	Activity: C-A4-GEN-1000	Area 4 Exp Lanes ITS - Grade for
Generator / Propane Slab - Generator Sta 727+50	Project: P54400-BL	Activity: C-A4-GEN-1010	Area 4 Exp Lanes ITS - Install
Direction Bores - Generator Sta 727+50	Project: P54400-BL	Activity: C-A4-GEN-1020	Area 4 Exp Lanes ITS - Install
Underground Power Conduit - Generator Sta 727+50	Project: P54400-BL	Activity: C-A4-GEN-1030	Area 4 Exp Lanes ITS - FRP Generator
/ Propane Slab - Generator Sta 727+50	Project: P54400-BL	Activity: C-A4-GEN-1040	Area 4 Exp Lanes ITS - Install
Propane Tank - Generator Sta 727+50	Project: P54400-BL	Activity: C-A4-GEN-1050	Area 4 Exp Lanes ITS - Install Skid
Mounted Generator Pad - Generator Sta 727+50	Project: P54400-BL	Activity: C-A4-GEN-1060	Area 4 Exp Lanes ITS - Install Gas
Line from Propane Tank to Generator - Generator Sta 727+50			

Fred Ex Baseline Schedule - Log Report

Project:	P54400-BL	Activity:	C-A4-GEN-1070	Area 4 Exp Lanes ITS - Pull Power &
Communication Wire - Generator Sta 727+50				
Project:	P54400-BL	Activity:	C-A4-GEN-1080	Area 4 Exp Lanes ITS - Power &
Communication Termination - Generator Sta 727+50				
Project:	P54400-BL	Activity:	C-A4-GEN-1090	Area 4 Exp Lanes ITS - Install
Bollards - Generator Sta 727+50				
Project:	P54400-BL	Activity:	C-A4-GEN-1100	Area 4 Exp Lanes ITS - Install
Chainlink Fence - Generator Sta 727+50				
Project:	P54400-BL	Activity:	C-A4-GEN-1110	Area 4 Exp Lanes ITS - Install Stone
between Fence 7 Generator Slab - Generator Sta 727+50				
Project:	P54400-BL	Activity:	C-A4-GEN-1120	Area 4 Exp Lanes ITS - Energize
Power (Dominion) - Generator Sta 727+50				
Project:	P54400-BL	Activity:	C-A4-HRS-1000	HRS Pier 1 - Install Support of
Excavation				
Project:	P54400-BL	Activity:	C-A4-HRS-1010	HRS Pier 1 - Excavation & Finegrade
PDA				
Project:	P54400-BL	Activity:	C-A4-HRS-1020	HRS Pier 1 - Install Test Pile W/
Project:	P54400-BL	Activity:	C-A4-HRS-1030	HRS Pier 1 - Install H-Pile
Project:	P54400-BL	Activity:	C-A4-HRS-1040	HRS Pier 1 - FPS Pile Cap
Project:	P54400-BL	Activity:	C-A4-HRS-1050	HRS Pier 1 - FPS Columns
Project:	P54400-BL	Activity:	C-A4-HRS-1060	HRS Pier 1 - Backfill Pier
Project:	P54400-BL	Activity:	C-A4-HRS-1070	HRS Pier 1 - Remove Support of
Excavation				
Project:	P54400-BL	Activity:	C-A4-HRS-1080	HRS Pier 1 - Form Pier Cap
Excavation				
Project:	P54400-BL	Activity:	C-A4-HRS-2000	HRS Pier 2 - Install Support of
Project:	P54400-BL	Activity:	C-A4-HRS-2010	HRS Pier 2 - Excavation & Finegrade
PDA				
Project:	P54400-BL	Activity:	C-A4-HRS-2020	HRS Pier 2 - Install Test Pile W/
Project:	P54400-BL	Activity:	C-A4-HRS-2030	HRS Pier 2 - Install H-Pile
Project:	P54400-BL	Activity:	C-A4-HRS-2040	HRS Pier 2 - FPS Pile Cap
Project:	P54400-BL	Activity:	C-A4-HRS-2050	HRS Pier 2 - FPS Columns
Project:	P54400-BL	Activity:	C-A4-HRS-2060	HRS Pier 2 - Backfill Pier
Project:	P54400-BL	Activity:	C-A4-HRS-2070	HRS Pier 2 - Remove Support of
Excavation				
Project:	P54400-BL	Activity:	C-A4-HRS-2080	HRS Pier 2 - FPS Pier Cap
Project:	P54400-BL	Activity:	C-A4-HRS-2090	HRS Pier 2 - Pier Protection Barrier
Project:	P54400-BL	Activity:	C-A4-HRS-3000	HRS Abutment A - MSE RW09
Project:	P54400-BL	Activity:	C-A4-HRS-3010	HRS Abutment A - Settlement Period
Project:	P54400-BL	Activity:	C-A4-HRS-3020	HRS Abutment A - MSE Moment Slabs
Project:	P54400-BL	Activity:	C-A4-HRS-3030	HRS Abutment A - MSE Parapet Walls
Project:	P54400-BL	Activity:	C-A4-HRS-3040	HRS Abutment A - Install Test Pile
W/ PDA				
Project:	P54400-BL	Activity:	C-A4-HRS-3050	HRS Abutment A - Install H-Pile
Project:	P54400-BL	Activity:	C-A4-HRS-3060	HRS Abutment A - FPS Pile Cap
Project:	P54400-BL	Activity:	C-A4-HRS-3070	HRS Abutment A - FPS Backwall
Project:	P54400-BL	Activity:	C-A4-HRS-3080	HRS Abutment A - Slope Protection /
MSE Coping				
Project:	P54400-BL	Activity:	C-A4-HRS-4000	HRS Abutment B - MSE RW10
Project:	P54400-BL	Activity:	C-A4-HRS-4010	HRS Abutment B - Settlement Period
Project:	P54400-BL	Activity:	C-A4-HRS-4020	HRS Abutment B - MSE Moment Slabs
Project:	P54400-BL	Activity:	C-A4-HRS-4030	HRS Abutment B - MSE Parapet Walls
Project:	P54400-BL	Activity:	C-A4-HRS-4040	HRS Abutment B - Install Test Pile
W/ PDA				
Project:	P54400-BL	Activity:	C-A4-HRS-4050	HRS Abutment B - Install H-Pile
Project:	P54400-BL	Activity:	C-A4-HRS-4060	HRS Abutment B - FPS Pile Cap
Project:	P54400-BL	Activity:	C-A4-HRS-4070	HRS Abutment B - FPS Backwall
Project:	P54400-BL	Activity:	C-A4-HRS-4080	HRS Abutment B - Slope Protection /
MSE Coping				
Project:	P54400-BL	Activity:	C-A4-HRS-5000	HRS Superstructure - Install Beam
Bearings				
Project:	P54400-BL	Activity:	C-A4-HRS-5010	HRS Superstructure - Erect
Structural Steel Girders				
Project:	P54400-BL	Activity:	C-A4-HRS-5020	HRS Superstructure - FPS Diaphragm /
Backwall Abutment A				
Project:	P54400-BL	Activity:	C-A4-HRS-5030	HRS Superstructure - FPS Diaphragm /
Backwall Abutment B				

Fred Ex Baseline Schedule - Log Report

Underbridge Protection	Project: P54400-BL	Activity: C-A4-HRS-5040	HRS Superstructure - Install Temp
Overhang Platform & Edge Forms	Project: P54400-BL	Activity: C-A4-HRS-5050	HRS Superstructure - Install / Form
Deck Soffit Forms	Project: P54400-BL	Activity: C-A4-HRS-5060	HRS Superstructure - Install Sip
Rebar	Project: P54400-BL	Activity: C-A4-HRS-5070	HRS Superstructure - Place Deck
Screed & Rails	Project: P54400-BL	Activity: C-A4-HRS-5080	HRS Superstructure - Setup Deck
Screed	Project: P54400-BL	Activity: C-A4-HRS-5090	HRS Superstructure - Dryrun Deck
Concrete (5 Pours)	Project: P54400-BL	Activity: C-A4-HRS-5100	HRS Superstructure - Place Deck
Deck Edge Forms	Project: P54400-BL	Activity: C-A4-HRS-5110	HRS Superstructure - Cure, Remove
Expansion Dam Abutment A	Project: P54400-BL	Activity: C-A4-HRS-5120	HRS Superstructure - Install Tooth
Expansion Dam Abutment B	Project: P54400-BL	Activity: C-A4-HRS-5130	HRS Superstructure - Install Tooth
Cure	Project: P54400-BL	Activity: C-A4-HRS-5140	HRS Superstructure - FPS Parapets
	Project: P54400-BL	Activity: C-A4-HRS-5150	HRS Superstructure - Parapets - Wet
Point & Patch	Project: P54400-BL	Activity: C-A4-HRS-5160	HRS Superstructure - Parapets -
Platforms	Project: P54400-BL	Activity: C-A4-HRS-5170	HRS Superstructure - Remove Overhang
Edges/Overhangs/Diaphragms	Project: P54400-BL	Activity: C-A4-HRS-5180	HRS Superstructure - P&P Deck
Underbridge Protection	Project: P54400-BL	Activity: C-A4-HRS-5190	HRS Superstructure - Remove Temp
Abutment A Approach Slab Base Stone	Project: P54400-BL	Activity: C-A4-HRS-5200	HRS Superstructure - Groove Deck
	Project: P54400-BL	Activity: C-A4-HRS-6000	HRS Approach Slabs - Place & Grade
Approach Slab	Project: P54400-BL	Activity: C-A4-HRS-6010	HRS Approach Slabs - FPS Abutment A
Abutment B Approach Slab Base Stone	Project: P54400-BL	Activity: C-A4-HRS-6020	HRS Approach Slabs - Place & Grade
	Project: P54400-BL	Activity: C-A4-HRS-6030	HRS Approach Slabs - FPS Abutment B
Approach Slab	Project: P54400-BL	Activity: C-A4-ITS-1000	Area 4 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 833 to 818	Project: P54400-BL	Activity: C-A4-ITS-10000	Area 4 Exp Lanes ITS - FRP Cabinet
Pad - Sta 707 to 693	Project: P54400-BL	Activity: C-A4-ITS-10010	Area 4 Exp Lanes ITS - Install
Cabinet - Sta 707 to 693	Project: P54400-BL	Activity: C-A4-ITS-10020	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 707 to 693	Project: P54400-BL	Activity: C-A4-ITS-1010	Area 4 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 833 to 818	Project: P54400-BL	Activity: C-A4-ITS-1020	Area 4 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 833 to 818	Project: P54400-BL	Activity: C-A4-ITS-1030	Area 4 Exp Lanes ITS - Install DMS
Camera Foundation - Sta 833 to 818	Project: P54400-BL	Activity: C-A4-ITS-1040	Area 4 Exp Lanes ITS - FRP Cabinet
Pad - Sta 833 to 818	Project: P54400-BL	Activity: C-A4-ITS-1050	Area 4 Exp Lanes ITS - Install
Cabinet - Sta 833 to 818	Project: P54400-BL	Activity: C-A4-ITS-1060	Area 4 Exp Lanes ITS - Install Light
Foundations - Sta 833 to 818	Project: P54400-BL	Activity: C-A4-ITS-1070	Area 4 Exp Lanes ITS - Erect Sign
Span Structure - Sta 833 to 818	Project: P54400-BL	Activity: C-A4-ITS-1080	Area 4 Exp Lanes ITS - Install Light
Poles & Lights - Sta 833 to 818	Project: P54400-BL	Activity: C-A4-ITS-1090	Area 4 Exp Lanes ITS - Install DMS
Signs - Sta 833 to 818	Project: P54400-BL	Activity: C-A4-ITS-1100	Area 4 Exp Lanes ITS - Install DMS

Fred Ex Baseline Schedule - Log Report

Camera Pole - Sta 833 to 818	Project:	P54400-BL	Activity:	C-A4-ITS-11000	Area 4 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 693 to 679	Project:	P54400-BL	Activity:	C-A4-ITS-11010	Area 4 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 693 to 679	Project:	P54400-BL	Activity:	C-A4-ITS-11020	Area 4 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 693 to 679	Project:	P54400-BL	Activity:	C-A4-ITS-11030	Area 4 Exp Lanes ITS - Erect Sign
Span Structure - Sta 693 to 679	Project:	P54400-BL	Activity:	C-A4-ITS-11040	Area 4 Exp Lanes ITS - FRP Cabinet
Pad - Sta 693 to 679	Project:	P54400-BL	Activity:	C-A4-ITS-11050	Area 4 Exp Lanes ITS - Install DMS
Sign - Sta 693 to 679	Project:	P54400-BL	Activity:	C-A4-ITS-11060	Area 4 Exp Lanes ITS - Install
Cabinet - Sta 693 to 679	Project:	P54400-BL	Activity:	C-A4-ITS-11070	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 693 to 679	Project:	P54400-BL	Activity:	C-A4-ITS-1110	Area 4 Exp Lanes ITS - Install DMS
Camera - Sta 833 to 818	Project:	P54400-BL	Activity:	C-A4-ITS-1120	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 833 to 818	Project:	P54400-BL	Activity:	C-A4-ITS-12000	Area 4 Exp Lanes ITS - Install
Direction Bores - Sta 665 to 651	Project:	P54400-BL	Activity:	C-A4-ITS-12010	Area 4 Exp Lanes ITS - Install CCTV
Foundation - Sta 665 to 651	Project:	P54400-BL	Activity:	C-A4-ITS-12020	Area 4 Exp Lanes ITS - Install CCTV
Pole - Sta 665 to 651	Project:	P54400-BL	Activity:	C-A4-ITS-12030	Area 4 Exp Lanes ITS - Install CCTV
- Sta 665 to 651	Project:	P54400-BL	Activity:	C-A4-ITS-12040	Area 4 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 665 to 651	Project:	P54400-BL	Activity:	C-A4-ITS-12050	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 665 to 651	Project:	P54400-BL	Activity:	C-A4-ITS-13000	Area 4 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 651 to 637	Project:	P54400-BL	Activity:	C-A4-ITS-13010	Area 4 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 651 to 637	Project:	P54400-BL	Activity:	C-A4-ITS-13020	Area 4 Exp Lanes ITS - Erect Sign
Cantilever Structure - Sta 651 to 637	Project:	P54400-BL	Activity:	C-A4-ITS-13030	Area 4 Exp Lanes ITS - Install Sign
- Sta 651 to 637	Project:	P54400-BL	Activity:	C-A4-ITS-13040	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 651 to 637	Project:	P54400-BL	Activity:	C-A4-ITS-2000	Area 4 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 818 to 804	Project:	P54400-BL	Activity:	C-A4-ITS-2010	Area 4 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 818 to 804	Project:	P54400-BL	Activity:	C-A4-ITS-2020	Area 4 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 818 to 804	Project:	P54400-BL	Activity:	C-A4-ITS-2030	Area 4 Exp Lanes ITS - Erect Sign
Cantilever Structure - Sta 818 to 804	Project:	P54400-BL	Activity:	C-A4-ITS-2040	Area 4 Exp Lanes ITS - Install Light
Foundations - Sta 818 to 804	Project:	P54400-BL	Activity:	C-A4-ITS-2050	Area 4 Exp Lanes ITS - Install Signs
- Sta 818 to 804	Project:	P54400-BL	Activity:	C-A4-ITS-2060	Area 4 Exp Lanes ITS - Install Light
Poles & Lights - Sta 818 to 804	Project:	P54400-BL	Activity:	C-A4-ITS-2070	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 818 to 804	Project:	P54400-BL	Activity:	C-A4-ITS-3000	Area 4 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 804 to 790	Project:	P54400-BL	Activity:	C-A4-ITS-3010	Area 4 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 804 to 790	Project:	P54400-BL	Activity:	C-A4-ITS-3020	Area 4 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 804 to 790	Project:	P54400-BL	Activity:	C-A4-ITS-3030	Area 4 Exp Lanes ITS - Install DMS
Camera Foundation - Sta 804 to 790					

Fred Ex Baseline Schedule - Log Report

Project:	P54400-BL	Activity:	C-A4-ITS-3040	Area 4 Exp Lanes ITS - Erect Sign
Span Structure - Sta 804 to 790				
Project:	P54400-BL	Activity:	C-A4-ITS-3050	Area 4 Exp Lanes ITS - Install DMS
Camera Pole - Sta 804 to 790				
Project:	P54400-BL	Activity:	C-A4-ITS-3060	Area 4 Exp Lanes ITS - FRP Cabinet
Pad - Sta 804 to 790				
Project:	P54400-BL	Activity:	C-A4-ITS-3070	Area 4 Exp Lanes ITS - Install DMS
Camera - Sta 804 to 790				
Project:	P54400-BL	Activity:	C-A4-ITS-3080	Area 4 Exp Lanes ITS - Install DMS
Signs - Sta 804 to 790				
Project:	P54400-BL	Activity:	C-A4-ITS-3090	Area 4 Exp Lanes ITS - Install
Cabinet - Sta 804 to 790				
Project:	P54400-BL	Activity:	C-A4-ITS-3100	Area 4 Exp Lanes ITS - Install Light
Foundations - Sta 804 to 790				
Project:	P54400-BL	Activity:	C-A4-ITS-3110	Area 4 Exp Lanes ITS - Install Light
Poles & Lights - Sta 804 to 790				
Project:	P54400-BL	Activity:	C-A4-ITS-3120	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 804 to 790				
Project:	P54400-BL	Activity:	C-A4-ITS-4000	Area 4 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4010	Area 4 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4020	Area 4 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4030	Area 4 Exp Lanes ITS - Install DMS
Camera & Incident Detection Camera Foundation - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4040	Area 4 Exp Lanes ITS - Erect Sign
Span Structure - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4050	Area 4 Exp Lanes ITS - Install DMS
Camera & Incident Detection Camera Pole - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4060	Area 4 Exp Lanes ITS - FRP Cabinet
Pad - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4070	Area 4 Exp Lanes ITS - Install DMS
Camera & Incident Detection Camera - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4080	Area 4 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4090	Area 4 Exp Lanes ITS - Install DMS
Signs - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4100	Area 4 Exp Lanes ITS - Install
Cabinet - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4110	Area 4 Exp Lanes ITS - FRP Gate
Foundations - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4120	Area 4 Exp Lanes ITS - Install
Vertical Swing Gates - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4130	Area 4 Exp Lanes ITS - Install Light
Foundations - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4140	Area 4 Exp Lanes ITS - Install Light
Poles & Lights - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-4150	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 790 to 776				
Project:	P54400-BL	Activity:	C-A4-ITS-5000	Area 4 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 776 to 762				
Project:	P54400-BL	Activity:	C-A4-ITS-5010	Area 4 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 776 to 762				
Project:	P54400-BL	Activity:	C-A4-ITS-5020	Area 4 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 776 to 762				
Project:	P54400-BL	Activity:	C-A4-ITS-5030	Area 4 Exp Lanes ITS - Erect Sign
Span Structure - Sta 776 to 762				
Project:	P54400-BL	Activity:	C-A4-ITS-5040	Area 4 Exp Lanes ITS - FRP Cabinet
Pad - Sta 776 to 762				
Project:	P54400-BL	Activity:	C-A4-ITS-5050	Area 4 Exp Lanes ITS - Install DMS
Signs & Signs - Sta 776 to 762				
Project:	P54400-BL	Activity:	C-A4-ITS-5060	Area 4 Exp Lanes ITS - Install
Cabinet - Sta 776 to 762				
Project:	P54400-BL	Activity:	C-A4-ITS-5070	Area 4 Exp Lanes ITS - FRP Gate
Foundations - Sta 776 to 762				
Project:	P54400-BL	Activity:	C-A4-ITS-5080	Area 4 Exp Lanes ITS - Install

Fred Ex Baseline Schedule - Log Report

Vertical Swing Gates - Sta 776 to 762	Project: P54400-BL	Activity: C-A4-ITS-5090	Area 4 Exp Lanes ITS - Install Light
Foundations - Sta 776 to 762	Project: P54400-BL	Activity: C-A4-ITS-5100	Area 4 Exp Lanes ITS - Install Light
Poles & Lights - Sta 776 to 762	Project: P54400-BL	Activity: C-A4-ITS-5110	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 776 to 762	Project: P54400-BL	Activity: C-A4-ITS-6000	Area 4 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6010	Area 4 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6020	Area 4 Exp Lanes ITS - Install MVD /
DMS Camera / Incident Detection Camera Foundation - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6030	Area 4 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6040	Area 4 Exp Lanes ITS - Install MVD /
DMS Camera / Incident Detection Camera Pole - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6050	Area 4 Exp Lanes ITS - FRP Cabinet
Pad - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6060	Area 4 Exp Lanes ITS - Install MVD /
DMS Camera / Incident Detection Camera - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6070	Area 4 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6080	Area 4 Exp Lanes ITS - Erect Sign
Span Structure - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6090	Area 4 Exp Lanes ITS - FRP Gate
Foundations - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6100	Area 4 Exp Lanes ITS - Install
Cabinet - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6110	Area 4 Exp Lanes ITS - Install Signs
- Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6120	Area 4 Exp Lanes ITS - Install Light
Foundations - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6130	Area 4 Exp Lanes ITS - Install Light
Poles & Lights - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6140	Area 4 Exp Lanes ITS - Install
Vertical Swing Gates - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-6150	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 762 to 748	Project: P54400-BL	Activity: C-A4-ITS-7000	Area 4 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7010	Area 4 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7020	Area 4 Exp Lanes ITS - Install
Incident Detection Camera Foundation - Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7030	Area 4 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7040	Area 4 Exp Lanes ITS - Install
Incident Detection Camera Pole - Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7050	Area 4 Exp Lanes ITS - FRP Gate
Foundations - Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7060	Area 4 Exp Lanes ITS - Install
Incident Detection Camera - Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7070	Area 4 Exp Lanes ITS - Install
Express Pole Cabinet - Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7080	Area 4 Exp Lanes ITS - Erect Sign
Span Structure - Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7090	Area 4 Exp Lanes ITS - Install Light
Foundations - Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7100	Area 4 Exp Lanes ITS - Install Signs
- Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7110	Area 4 Exp Lanes ITS - Install Light
Poles & Lights - Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7120	Area 4 Exp Lanes ITS - Install
Vertical Swing Gates - Sta 748 to 734	Project: P54400-BL	Activity: C-A4-ITS-7130	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 748 to 734			

Fred Ex Baseline Schedule - Log Report

Project:	P54400-BL	Activity:	C-A4-ITS-8000	Area 4 Exp Lanes ITS - Install
Communication & Power Conduit - Sta 734 to 721				
Project:	P54400-BL	Activity:	C-A4-ITS-8010	Area 4 Exp Lanes ITS - FRP Toll
Gantry Foundations - Area 4 XPL ITS Sta 734 to 721				
Project:	P54400-BL	Activity:	C-A4-ITS-8020	Area 4 Exp Lanes ITS - FRP Toll
Gantry Top Cap - Sta 734 to 721				
Project:	P54400-BL	Activity:	C-A4-ITS-8030	Area 4 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 734 to 721				
Project:	P54400-BL	Activity:	C-A4-ITS-8040	Area 4 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 734 to 721				
Project:	P54400-BL	Activity:	C-A4-ITS-8050	Area 4 Exp Lanes ITS - Erect Toll
Gantry Structures - Sta 734 to 721				
Project:	P54400-BL	Activity:	C-A4-ITS-8060	Area 4 Exp Lanes ITS - FRP Cabinet
Pad - Sta 734 to 721				
Project:	P54400-BL	Activity:	C-A4-ITS-8070	Area 4 Exp Lanes ITS - Erect Sign
Span Structure - Sta 734 to 721				
Project:	P54400-BL	Activity:	C-A4-ITS-8080	Area 4 Exp Lanes ITS - Install
Cabinet - Sta 734 to 721				
Project:	P54400-BL	Activity:	C-A4-ITS-8090	Area 4 Exp Lanes ITS - Install DMS
Sign - Sta 734 to 721				
Project:	P54400-BL	Activity:	C-A4-ITS-8100	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 734 to 721				
Project:	P54400-BL	Activity:	C-A4-ITS-9000	Area 4 Exp Lanes ITS - FRP Sign
Structure Footer - Sta 721 to 707				
Project:	P54400-BL	Activity:	C-A4-ITS-9010	Area 4 Exp Lanes ITS - FRP Sign
Structure Top Cap - Sta 721 to 707				
Project:	P54400-BL	Activity:	C-A4-ITS-9020	Area 4 Exp Lanes ITS - Erect Sign
Span & Cantilever Structure - Sta 721 to 707				
Project:	P54400-BL	Activity:	C-A4-ITS-9030	Area 4 Exp Lanes ITS - Install DMS
Sign - Sta 721 to 707				
Project:	P54400-BL	Activity:	C-A4-ITS-9040	Area 4 Exp Lanes ITS - Power & Fiber
Terminations - Sta 721 to 707				
Project:	P54400-BL	Activity:	C-A4-NB-1000	Area 4 NB - Establish MOT
Project:	P54400-BL	Activity:	C-A4-NB-1010	Area 4 NB - Establish E&S Controls
Project:	P54400-BL	Activity:	C-A4-NB-1020	Area 4 NB - Clearing
Project:	P54400-BL	Activity:	C-A4-NB-2000	Area 4 NB - Rough Grading 95XL Sta
790+00 to 829+50 (7k CTF / 76k Imp)				
Project:	P54400-BL	Activity:	C-A4-NB-2010	Area 4 NB - Str 11-16 to Ex. Pipe
30" RCP 11 LF Sta 822				
Project:	P54400-BL	Activity:	C-A4-NB-2020	Area 4 NB - Surface Drainage (Str
11-14 to 11-41 / 11-4A) 11 Str / 1900 LF				
Project:	P54400-BL	Activity:	C-A4-NB-3000	Area 4 NB RHN - Fine Grade Mainline
RHN Sta 9043+50 to 9061+50				
Project:	P54400-BL	Activity:	C-A4-NB-3010	Area 4 NB RHN - CTA/Aggregate
Base/Underdrain RHN Sta 9043+50 to 9061+50				
Project:	P54400-BL	Activity:	C-A4-NB-3020	Area 4 NB RHN - Place Asphalt to
Intermediate RHN Sta 9043+50 to 9061+50				
Project:	P54400-BL	Activity:	C-A4-NB-3030	Area 4 NB RHN - Install MGS-1/End
Treatments RHN Sta 9032+00 to 9061+50				
Project:	P54400-BL	Activity:	C-A4-NB-3040	Area 4 NB RHN - Install Pier
Protection at RHN Abut B & MGS-1 I-95 NB Right Shoulder				
Project:	P54400-BL	Activity:	C-A4-NB-3050	Area 4 NB RHN - CTA/Aggregate Base
RHN Sta 9030+46 to 9043+50				
Project:	P54400-BL	Activity:	C-A4-NB-3060	Area 4 NB RHN - Place Asphalt to
Intermediate RHN Sta 9030+46 to 9043+50				
Project:	P54400-BL	Activity:	C-A4-NB-3070	Area 4 NB RHN - Place Surface
Asphalt				
Project:	P54400-BL	Activity:	C-A4-NB-3080	Area 4 NB RHN - Permanent Striping
Project:	P54400-BL	Activity:	C-A4-RHN-1000	RHN Pier 1 - Install Support Of
Excavation				
Project:	P54400-BL	Activity:	C-A4-RHN-1010	RHN Pier 1 - Excavation & Finegrade
Project:	P54400-BL	Activity:	C-A4-RHN-1020	RHN Pier 1 - Install Test Pile W/
PDA				
Project:	P54400-BL	Activity:	C-A4-RHN-1030	RHN Pier 1 - Install H-Pile
Project:	P54400-BL	Activity:	C-A4-RHN-1040	RHN Pier 1 - FPS Footing
Project:	P54400-BL	Activity:	C-A4-RHN-1050	RHN Pier 1 - FPS Column
Project:	P54400-BL	Activity:	C-A4-RHN-1060	RHN Pier 1 - Backfill Pier

Fred Ex Baseline Schedule - Log Report

Project:	Activity:	Activity:	Activity:
Excavation	P54400-BL	C-A4-RHN-1070	RHN Pier 1 - Remove Support Of
	P54400-BL	C-A4-RHN-1080	RHN Pier 1 - FPS Pier Cap
	P54400-BL	C-A4-RHN-1090	RHN Pier 1 - Pier Protection Barrier
	P54400-BL	C-A4-RHN-2000	RHN Abutment A - MSE RW11
	P54400-BL	C-A4-RHN-2010	RHN Abutment A - Settlement Period
	P54400-BL	C-A4-RHN-2020	RHN Abutment A - MSE Moment Slabs
	P54400-BL	C-A4-RHN-2030	RHN Abutment A - MSE Parapet Walls
	P54400-BL	C-A4-RHN-2040	RHN Abutment A - Install Test Pile
W/ PDA			
	P54400-BL	C-A4-RHN-2050	RHN Abutment A - Install H-Pile
	P54400-BL	C-A4-RHN-2060	RHN Abutment A - FPS Pile Cap
	P54400-BL	C-A4-RHN-2070	RHN Abutment A - FPS Backwall
	P54400-BL	C-A4-RHN-2080	RHN Abutment A - Slope Protection /
MSE Coping			
Barrier	P54400-BL	C-A4-RHN-2090	RHN Abutment A - Pier Protection
	P54400-BL	C-A4-RHN-3000	RHN Abutment B - MSE RW12
	P54400-BL	C-A4-RHN-3010	RHN Abutment B - Settlement Period
	P54400-BL	C-A4-RHN-3020	RHN Abutment B - MSE Moment Slabs
	P54400-BL	C-A4-RHN-3030	RHN Abutment B - MSE Parapet Walls
	P54400-BL	C-A4-RHN-3040	RHN Abutment B - Install Test Pile
W/ PDA			
	P54400-BL	C-A4-RHN-3050	RHN Abutment B - Install H-Pile
	P54400-BL	C-A4-RHN-3060	RHN Abutment B - FPS Pile Cap
	P54400-BL	C-A4-RHN-3070	RHN Abutment B - FPS Backwall
	P54400-BL	C-A4-RHN-3080	RHN Abutment B - Slope Protection /
MSE Coping			
Barrier	P54400-BL	C-A4-RHN-3090	RHN Abutment B - Pier Protection
	P54400-BL	C-A4-RHN-4000	RHN Superstructure - Install Beam
Bearings			
Structural Steel Girders	P54400-BL	C-A4-RHN-4010	RHN Superstructure - Erect
Backwall Abutment A	P54400-BL	C-A4-RHN-4020	RHN Superstructure - FPS Diaphragm /
Backwall Abutment B	P54400-BL	C-A4-RHN-4030	RHN Superstructure - FPS Diaphragm /
Underbridge Protection	P54400-BL	C-A4-RHN-4040	RHN Superstructure - Install Temp
Overhang Platform & Edge Forms	P54400-BL	C-A4-RHN-4050	RHN Superstructure - Install / Form
Deck Soffit Forms	P54400-BL	C-A4-RHN-4060	RHN Superstructure - Install Sip
Rebar	P54400-BL	C-A4-RHN-4070	RHN Superstructure - Place Deck
Screed & Rails	P54400-BL	C-A4-RHN-4080	RHN Superstructure - Setup Deck
Screed	P54400-BL	C-A4-RHN-4090	RHN Superstructure - Dryrun Deck
Concrete (3 Pours)	P54400-BL	C-A4-RHN-4100	RHN Superstructure - Place Deck
Deck Edge Forms	P54400-BL	C-A4-RHN-4110	RHN Superstructure - Cure / Remove
Expansion Dam Abutment A	P54400-BL	C-A4-RHN-4120	RHN Superstructure - Install Tooth
Expansion Dam Abutment B	P54400-BL	C-A4-RHN-4130	RHN Superstructure - Install Tooth
	P54400-BL	C-A4-RHN-4140	RHN Superstructure - FPS Parapets
	P54400-BL	C-A4-RHN-4150	RHN Superstructure - Parapets - Wet
Cure			
Point & Patch	P54400-BL	C-A4-RHN-4160	RHN Superstructure - Parapets -
Platforms	P54400-BL	C-A4-RHN-4170	RHN Superstructure - Remove Overhang
Edges/Overhangs/Diaphragms	P54400-BL	C-A4-RHN-4180	RHN Superstructure - P & P Deck

Fred Ex Baseline Schedule - Log Report

Underbridge Protection	Project: P54400-BL	Activity: C-A4-RHN-4190	RHN Superstructure - Remove Temp
	Project: P54400-BL	Activity: C-A4-RHN-4200	RHN Superstructure - Groove Deck
	Project: P54400-BL	Activity: C-A4-RHN-5000	RHN Approach Slabs - Place & Grade
Abutment A Approach Slab Base Stone			
Approach Slab	Project: P54400-BL	Activity: C-A4-RHN-5010	RHN Approach Slabs - FPS Abutment A
	Project: P54400-BL	Activity: C-A4-RHN-5020	RHN Approach Slabs - Place & Grade
Abutment B Approach Slab Base Stone			
Approach Slab	Project: P54400-BL	Activity: C-A4-RHN-5030	RHN Approach Slabs - FPS Abutment B
	Project: P54400-BL	Activity: C-A4-SB-1000	Area 4 SB - Establish MOT
	Project: P54400-BL	Activity: C-A4-SB-1010	Area 4 SB - Establish E&S Controls
	Project: P54400-BL	Activity: C-A4-SB-1020	Area 4 SB - Clearing
	Project: P54400-BL	Activity: C-A4-SB-2000	Area 4 SB - Rough Grading 95XL Sta
765+00 to 789+50 (14k CTF / 7k Exp)			
RCP 55 LF Sta 773	Project: P54400-BL	Activity: C-A4-SB-2010	Area 4 SB - Str 10-23 to 10-24 18"
	Project: P54400-BL	Activity: C-A4-SB-2020	Area 4 SB - Str 10-24A Existing
Culvert Extension 75 LF Sta 775			
	Project: P54400-BL	Activity: C-A4-SB-2030	Area 4 SB - Surface Drainage (10-24
to 10-22 / 10-16 to 10-19 / 10-21) 750 LF			
	Project: P54400-BL	Activity: C-A4-SB-3000	Area 4 SB HRS - Fine Grade Mainline
HRS Sta 8032+32 to 8048+90			
	Project: P54400-BL	Activity: C-A4-SB-3010	Area 4 SB HRS - CTA/Aggregate
Base/Underdrain HRS Sta 8032+32 to 8048+90			
	Project: P54400-BL	Activity: C-A4-SB-3020	Area 4 SB HRS - Place Asphalt to
Intermediate HRS Sta 8032+32 to 8048+90			
	Project: P54400-BL	Activity: C-A4-SB-3030	Area 4 SB HRS - Install MGS-1/End
Treatments HRS Sta 8032+32 to 8048+90			
	Project: P54400-BL	Activity: C-A4-SB-3040	Area 4 SB HRS - Fine Grade Green
Areas / Install Matting in Ditches / Permanent Seeding			
	Project: P54400-BL	Activity: C-A4-SB-3050	Area 4 SB HRS - Install Surface
Asphalt for 95SB/HRS			
	Project: P54400-BL	Activity: C-A4-SB-3060	Area 4 SB HRS - Install Permanent
Pavement Markings for 95SB/ HRS Sta 8032+32 to 8048+90			
	Project: P54400-BL	Activity: C-A4-TG3-2000	Area 4 Exp Lanes ITS - Set Temporary
Barrier / MOT - Toll Gantry TL IS-3			
	Project: P54400-BL	Activity: C-A4-TG3-2005	Area 4 Exp Lanes ITS - Demo Existing
Guardrail - Toll Gantry TL IS-3			
	Project: P54400-BL	Activity: C-A4-TG3-2010	Area 4 Exp Lanes ITS - Clear & Grub
/ Install ESC - Toll Gantry TL IS-3			
	Project: P54400-BL	Activity: C-A4-TG3-2020	Area 4 Exp Lanes ITS - Excavate /
Backfill Slopes & Roadway - Toll Gantry TL IS-3			
	Project: P54400-BL	Activity: C-A4-TG3-2030	Area 4 Exp Lanes ITS - Install
Drainage / Structures - Toll Gantry TL IS-3			
	Project: P54400-BL	Activity: C-A4-TG3-2040	Area 4 Exp Lanes ITS - Rough Grade
for Roadway - Toll Gantry TL IS-3			
	Project: P54400-BL	Activity: C-A4-TG3-2050	Area 4 Exp Lanes ITS - Asphalt
Paving - Shoulders - Toll Gantry TL IS-3			
	Project: P54400-BL	Activity: C-A4-TG3-2060	Area 4 Exp Lanes ITS - Install
Guardrail - Toll Gantry TL IS-3			
	Project: P54400-BL	Activity: C-A4-TG3-2070	Area 4 Exp Lanes ITS - Fine Grade
Slopes & Seed - Toll Gantry TL IS-3			
	Project: P54400-BL	Activity: C-A4-XPL-1000	Area 4 Exp Lanes - Establish MOT
	Project: P54400-BL	Activity: C-A4-XPL-1010	Area 4 Exp Lanes - Establish E&S
Controls			
	Project: P54400-BL	Activity: C-A4-XPL-1020	Area 4 Exp Lanes - Clearing
	Project: P54400-BL	Activity: C-A4-XPL-2000	Area 4 Exp Lanes - Surface Drainage
for Gantry #3 (4 Str / 300 LF)			
	Project: P54400-BL	Activity: C-A4-XPL-2010	Area 4 Exp Lanes - Earthwork Stone
Paving for Gantry #3 Location			
	Project: P54400-BL	Activity: C-A4-XPL-2020	Area 4 Exp Lanes - MGS-1/End
Treatments for Gantry #3			
	Project: P54400-BL	Activity: C-A4-XPL-2030	Area 4 Exp Lanes - Surface Asphalt &
Permanent Striping for Gantry #3 Test Section			
	Project: P54400-BL	Activity: C-A4-XPL-2040	Area 4 Exp Lanes - Rough Grading for

Fred Ex Baseline Schedule - Log Report

Additional Lane Sta 588 to 663 (9k CTF / 6K Imp)				
Project:	P54400-BL	Activity:	C-A4-XPL-2050	Area 4 Exp Lanes - Fine Grade
Mainline Sta 588 to 663				
Project:	P54400-BL	Activity:	C-A4-XPL-2060	Area 4 Exp Lanes - CTA Mainline Sta
588 to 663				
Project:	P54400-BL	Activity:	C-A4-XPL-2070	Area 4 Exp Lanes - Place Compact Agg
Base Mainline Sta 588 to 663				
Project:	P54400-BL	Activity:	C-A4-XPL-2080	Area 4 Exp Lanes - Base Asphalt
Mainline Sta 588 to 663				
Project:	P54400-BL	Activity:	C-A4-XPL-2090	Area 4 Exp Lanes - Place Compact
Shoulder Stone Mainline Sta 588 to 663				
Project:	P54400-BL	Activity:	C-A4-XPL-2100	Area 4 Exp Lanes - Install
Underdrain Mainline Sta 588 to 663				
Project:	P54400-BL	Activity:	C-A4-XPL-2110	Area 4 Exp Lanes - Intermediate
Asphalt Mainline Sta 588 to 663				
Project:	P54400-BL	Activity:	C-A4-XPL-2120	Area 4 Exp Lanes - Fine Grade Green
Areas / Install Matting in Ditches / Permanent Seeding				
Project:	P54400-BL	Activity:	C-A4-XPL-2130	Area 4 Exp Lanes - Install Surface
Asphalt for 95XL/HRS/RHN				
Project:	P54400-BL	Activity:	C-A4-XPL-2140	Area 4 Exp Lanes - Install Permanent
Pavement Markings for 95XL/HRS/RHN				
Project:	P54400-BL	Activity:	C-A4-XPL-3000	Area 4 Exp Lanes - Str 11-2E to 11-2
18" RCP 6 LF for Ramp RHN Sta 793+90				
Project:	P54400-BL	Activity:	C-A4-XPL-3010	Area 4 Exp Lanes - Surface Drainage
for RHN 10-26 to 10-27 & 10-31 to 10-30 (3 Str / 200 LF)				
Project:	P54400-BL	Activity:	C-A4-XPL-3020	Area 4 Exp Lanes - Surface Drainage
for RHN 10-32 to 10-33 (4 Str / 550 LF)				
Project:	P54400-BL	Activity:	C-A4-XPL-3030	Area 4 Exp Lanes - Surface Drainage
for RHN 10-35 to 10-34 (3 Str / 100 LF)				
Project:	P54400-BL	Activity:	C-A4-XPL-3040	Area 4 Exp Lanes RHN - Fine Grade
Mainline Sta 9000 to 9026+50				
Project:	P54400-BL	Activity:	C-A4-XPL-3050	Area 4 Exp Lanes RHN - CTA /
Aggregate Base / Underdrain Sta 9000 to 9026+50				
Project:	P54400-BL	Activity:	C-A4-XPL-3060	Area 4 Exp Lanes RHN - Place Asphalt
to Intermediate Sta 9000 to 9026+50				
Project:	P54400-BL	Activity:	C-A4-XPL-3070	Area 4 Exp Lanes RHN - Install
MGS-1/End Treatments Sta 9000 to 9026+50				
Project:	P54400-BL	Activity:	C-A4-XPL-4000	Area 4 Exp Lanes HRS - Fine Grade
Mainline Sta 8000 to 8026+35				
Project:	P54400-BL	Activity:	C-A4-XPL-4010	Area 4 Exp Lanes HRS - CTA/Aggregate
Base/Underdrain Sta 8000 to 8026+35				
Project:	P54400-BL	Activity:	C-A4-XPL-4020	Area 4 Exp Lanes HRS - Place Asphalt
to Intermediate Sta 8000 to 8026+35				
Project:	P54400-BL	Activity:	C-A4-XPL-4030	Area 4 Exp Lanes HRS- Install
MGS-1/End Treatments Sta 8000 to 8026+35				
Project:	P54400-BL	Activity:	C-SRV-1000	Construction Surveying
Project:	P54400-BL	Activity:	C-UT-1000	Stafford County - Perform Waterline
Relocation				
Project:	P54400-BL	Activity:	C-UT-10000	Dominion Energy - Perform Relocation
Project:	P54400-BL	Activity:	C-UT-11000	Lumos Network - Perform Relocation
to New Dominion Power Overhead Lines (Sta 602)				
Project:	P54400-BL	Activity:	C-UT-2000	Columbia Gas - Perform Relocation
Project:	P54400-BL	Activity:	C-UT-3000	Stafford County - Perform Sewer
Relocation at Station 253+00				
Project:	P54400-BL	Activity:	C-UT-3010	Stafford County - Perform Sewer
Relocation at Station 102+00				
Project:	P54400-BL	Activity:	C-UT-4000	Verizon Virginia - Perform
Relocation				
Project:	P54400-BL	Activity:	C-UT-5000	Verizon South - Perform Relocation
Project:	P54400-BL	Activity:	C-UT-6000	Summit IG - Perform Relocation
Project:	P54400-BL	Activity:	C-UT-7000	Stafford County Schools Fiber -
Perform Relocation				
Project:	P54400-BL	Activity:	C-UT-8000	VDOT Fiber Optic - Perform
Relocation				
Project:	P54400-BL	Activity:	C-UT-9000	New Electric Service by Dominion
Project:	P54400-BL	Activity:	D-A1-ELC-1000	Design - Lighting & Electrical -
Area 1 Final				

Fred Ex Baseline Schedule - Log Report

Project:	P54400-BL	Activity:	D-A1-ELC-1010	QC/IDR/STR/VC/Constructability
Review/QA - Lighting & Electrical - Area 1 Final				
Project:	P54400-BL	Activity:	D-A1-ELC-1020	Prepare & Submit - Lighting &
Electrical - Area 1 Final				
Project:	P54400-BL	Activity:	D-A1-ELC-1030	95 Express Review - Lighting &
Electrical - Area 1 Final				
Project:	P54400-BL	Activity:	D-A1-ELC-2000	Comment Resolution/Address Comments
- Lighting & Electrical - Area 1 Final for Approval				
Project:	P54400-BL	Activity:	D-A1-ELC-2010	QC/IDR/STR/VC/Constructability
Review/QA - Lighting & Electrical - Area 1 Final for Approval				
Project:	P54400-BL	Activity:	D-A1-ELC-2020	Prepare & Submit - Lighting &
Electrical - Area 1 Final for Approval				
Project:	P54400-BL	Activity:	D-A1-ELC-2030	95 Express Review - Lighting &
Electrical - Area 1 Final for Approval				
Project:	P54400-BL	Activity:	D-A1-ELC-2040	Lighting & Electrical - Area 1
Approved for Construction				
Project:	P54400-BL	Activity:	D-A1-ITS-1000	Design - ITS/TTMS - Area 1 Final
Project:	P54400-BL	Activity:	D-A1-ITS-1010	QC/IDR/STR/VC/Constructability
Review/QA - ITS/TTMS - Area 1 Final				
Project:	P54400-BL	Activity:	D-A1-ITS-1020	Prepare & Submit - ITS/TTMS - Area 1
Final				
Project:	P54400-BL	Activity:	D-A1-ITS-1030	95 Express Review - ITS/TTMS - Area
1 Final				
Project:	P54400-BL	Activity:	D-A1-ITS-2000	Comment Resolution/Address Comments
- ITS/TTMS - Area 1 Final for Approval				
Project:	P54400-BL	Activity:	D-A1-ITS-2010	QC/IDR/STR/VC/Constructability
Review/QA - ITS/TTMS - Area 1 Final for Approval				
Project:	P54400-BL	Activity:	D-A1-ITS-2020	Prepare & Submit - ITS/TTMS - Area 1
Final for Approval				
Project:	P54400-BL	Activity:	D-A1-ITS-2030	95 Express Review - ITS/TTMS - Area
1 Final for Approval				
Project:	P54400-BL	Activity:	D-A1-ITS-2040	ITS/TTMS - Area 1 Approved for
Construction				
Project:	P54400-BL	Activity:	D-A1-SGN-1000	Design - Signing & Pavement Marking
- Area 1 Final				
Project:	P54400-BL	Activity:	D-A1-SGN-1010	QC/IDR/STR/VC/Constructability
Review/QA - Signing & Pavement Marking - Area 1 Final				
Project:	P54400-BL	Activity:	D-A1-SGN-1020	Prepare & Submit - Signing &
Pavement Marking - Area 1 Final				
Project:	P54400-BL	Activity:	D-A1-SGN-1030	95 Express Review - Signing &
Pavement Marking - Area 1 Final				
Project:	P54400-BL	Activity:	D-A1-SGN-2000	Comment Resolution/Address Comments
- Signing & Pavement Marking - Area 1 Final for Approval				
Project:	P54400-BL	Activity:	D-A1-SGN-2010	QC/IDR/STR/VC/Constructability
Review/QA - Signing & Pavement Marking - Area 1 Final for Approval				
Project:	P54400-BL	Activity:	D-A1-SGN-2020	Prepare & Submit - Signing &
Pavement Marking - Area 1 Final for Approval				
Project:	P54400-BL	Activity:	D-A1-SGN-2030	95 Express Review - Signing &
Pavement Marking - Area 1 Final for Approval				
Project:	P54400-BL	Activity:	D-A1-SGN-2040	Signing & Pavement Marking - Area 1
Approved for Construction				
Project:	P54400-BL	Activity:	D-A2-ELC-1000	Design - Lighting & Electrical -
Area 2 Final				
Project:	P54400-BL	Activity:	D-A2-ELC-1010	QC/IDR/STR/VC/Constructability
Review/QA - Lighting & Electrical - Area 2 Final				
Project:	P54400-BL	Activity:	D-A2-ELC-1020	Prepare & Submit - Lighting &
Electrical - Area 2 Final				
Project:	P54400-BL	Activity:	D-A2-ELC-1030	95 Express Review - Lighting &
Electrical - Area 2 Final				
Project:	P54400-BL	Activity:	D-A2-ELC-2000	Comment Resolution/Address Comments
- Lighting & Electrical - Area 2 Final for Approval				
Project:	P54400-BL	Activity:	D-A2-ELC-2010	QC/IDR/STR/VC/Constructability
Review/QA - Lighting & Electrical - Area 2 Final for Approval				
Project:	P54400-BL	Activity:	D-A2-ELC-2020	Prepare & Submit - Lighting &
Electrical - Area 2 Final for Approval				
Project:	P54400-BL	Activity:	D-A2-ELC-2030	95 Express Review - Lighting &
Electrical - Area 2 Final for Approval				

Fred Ex Baseline Schedule - Log Report

Approved for Construction	Project: P54400-BL	Activity: D-A2-ELC-2040	Lighting & Electrical - Area 2
	Project: P54400-BL	Activity: D-A2-ITS-1000	Design - ITS/TTMS - Area 2 Final
Review/QA - ITS/TTMS - Area 2 Final	Project: P54400-BL	Activity: D-A2-ITS-1010	QC/IDR/STR/VC/Constructability
Final	Project: P54400-BL	Activity: D-A2-ITS-1020	Prepare & Submit - ITS/TTMS - Area 2
2 Final	Project: P54400-BL	Activity: D-A2-ITS-1030	95 Express Review - ITS/TTMS - Area
- ITS/TTMS - Area 2 Final for Approval	Project: P54400-BL	Activity: D-A2-ITS-2000	Comment Resolution/Address Comments
Review/QA - ITS/TTMS - Area 2 Final for Approval	Project: P54400-BL	Activity: D-A2-ITS-2010	QC/IDR/STR/VC/Constructability
Final for Approval	Project: P54400-BL	Activity: D-A2-ITS-2020	Prepare & Submit - ITS/TTMS - Area 2
2 Final for Approval	Project: P54400-BL	Activity: D-A2-ITS-2030	95 Express Review - ITS/TTMS - Area
Construction	Project: P54400-BL	Activity: D-A2-ITS-2040	ITS/TTMS - Area 2 Approved for
- Area 2 Final	Project: P54400-BL	Activity: D-A2-SGN-1000	Design - Signing & Pavement Marking
Review/QA - Signing & Pavement Marking - Area 2 Final	Project: P54400-BL	Activity: D-A2-SGN-1010	QC/IDR/STR/VC/Constructability
Pavement Marking - Area 2 Final	Project: P54400-BL	Activity: D-A2-SGN-1020	Prepare & Submit - Signing &
Pavement Marking - Area 2 Final	Project: P54400-BL	Activity: D-A2-SGN-1030	95 Express Review - Signing &
- Signing & Pavement Marking - Area 2 Final for Approval	Project: P54400-BL	Activity: D-A2-SGN-2000	Comment Resolution/Address Comments
Review/QA - Signing & Pavement Marking - Area 2 Final for Approval	Project: P54400-BL	Activity: D-A2-SGN-2010	QC/IDR/STR/VC/Constructability
Pavement Marking - Area 2 Final for Approval	Project: P54400-BL	Activity: D-A2-SGN-2020	Prepare & Submit - Signing &
Pavement Marking - Area 2 Final for Approval	Project: P54400-BL	Activity: D-A2-SGN-2030	95 Express Review - Signing &
Approved for Construction	Project: P54400-BL	Activity: D-A2-SGN-2040	Signing & Pavement Marking - Area 2
Design Reference - Lighting & Electrical - Area 3 Final	Project: P54400-BL	Activity: D-A3-ELC-1000	Develop Plan & General Legends, &
Review/QA - Lighting & Electrical - Area 3 Final	Project: P54400-BL	Activity: D-A3-ELC-1010	QC/IDR/STR/VC/Constructability
Electrical - Area 3 Final	Project: P54400-BL	Activity: D-A3-ELC-1020	Prepare & Submit - Lighting &
Electrical - Area 3 Final	Project: P54400-BL	Activity: D-A3-ELC-1030	95 Express Review - Lighting &
- Lighting & Electrical - Area 3 Final for Approval	Project: P54400-BL	Activity: D-A3-ELC-2000	Comment Resolution/Address Comments
Review/QA - Lighting & Electrical - Area 3 Final for Approval	Project: P54400-BL	Activity: D-A3-ELC-2010	QC/IDR/STR/VC/Constructability
Electrical - Area 3 Final for Approval	Project: P54400-BL	Activity: D-A3-ELC-2020	Prepare & Submit - Lighting &
Electrical - Area 3 Final for Approval	Project: P54400-BL	Activity: D-A3-ELC-2030	95 Express Review - Lighting &
Approved for Construction	Project: P54400-BL	Activity: D-A3-ELC-2040	Lighting & Electrical - Area 3
	Project: P54400-BL	Activity: D-A3-ITS-1000	Design - ITS/TTMS - Area 3 Final
Review/QA - ITS/TTMS - Area 3 Final	Project: P54400-BL	Activity: D-A3-ITS-1010	QC/IDR/STR/VC/Constructability
Final	Project: P54400-BL	Activity: D-A3-ITS-1020	Prepare & Submit - ITS/TTMS - Area 3
3 Final	Project: P54400-BL	Activity: D-A3-ITS-1030	95 Express Review - ITS/TTMS - Area
- ITS/TTMS - Area 3 Final for Approval	Project: P54400-BL	Activity: D-A3-ITS-2000	Comment Resolution/Address Comments
Review/QA - ITS/TTMS - Area 3 Final for Approval	Project: P54400-BL	Activity: D-A3-ITS-2010	QC/IDR/STR/VC/Constructability
	Project: P54400-BL	Activity: D-A3-ITS-2020	Prepare & Submit - ITS/TTMS - Area 3

Fred Ex Baseline Schedule - Log Report

Final for Approval	Project:	P54400-BL	Activity:	D-A3-ITS-2030	95 Express Review - ITS/TTMS - Area
3 Final for Approval	Project:	P54400-BL	Activity:	D-A3-ITS-2040	ITS/TTMS - Area 3 Approved for
Construction	Project:	P54400-BL	Activity:	D-A3-SGN-1000	Design - Signing & Pavement Marking
- Area 3 Final	Project:	P54400-BL	Activity:	D-A3-SGN-1010	QC/IDR/STR/VC/Constructability
Review/QA - Signing & Pavement Marking - Area 3 Final	Project:	P54400-BL	Activity:	D-A3-SGN-1020	Prepare & Submit - Signing &
Pavement Marking - Area 3 Final	Project:	P54400-BL	Activity:	D-A3-SGN-1030	95 Express Review - Signing &
Pavement Marking - Area 3 Final	Project:	P54400-BL	Activity:	D-A3-SGN-2000	Comment Resolution/Address Comments
- Signing & Pavement Marking - Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-A3-SGN-2010	QC/IDR/STR/VC/Constructability
Review/QA - Signing & Pavement Marking - Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-A3-SGN-2020	Prepare & Submit - Signing &
Pavement Marking - Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-A3-SGN-2030	95 Express Review - Signing &
Pavement Marking - Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-A3-SGN-2040	Signing & Pavement Marking - Area 3
Approved for Construction	Project:	P54400-BL	Activity:	D-A4-ELC-1000	Design - Lighting & Electrical -
Area 4 Final	Project:	P54400-BL	Activity:	D-A4-ELC-1010	QC/IDR/STR/VC/Constructability
Review/QA - Lighting & Electrical - Area 4 Final	Project:	P54400-BL	Activity:	D-A4-ELC-1020	Prepare & Submit - Lighting &
Electrical - Area 4 Final	Project:	P54400-BL	Activity:	D-A4-ELC-1030	95 Express Review - Lighting &
Electrical - Area 4 Final	Project:	P54400-BL	Activity:	D-A4-ELC-2000	Comment Resolution/Addicting Games -
Lighting & Electrical - Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-A4-ELC-2010	QC/IDR/STR/VC/Constructability
Review/QA - Lighting & Electrical - Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-A4-ELC-2020	Prepare & Submit - Lighting &
Electrical - Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-A4-ELC-2030	95 Express Review - Lighting &
Electrical - Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-A4-ELC-2040	Lighting & Electrical - Area 4
Approved for Construction	Project:	P54400-BL	Activity:	D-A4-ITS-1000	Design - ITS/TTMS - Area 4 Final
Review/QA - ITS/TTMS - Area 4 Final	Project:	P54400-BL	Activity:	D-A4-ITS-1010	QC/IDR/STR/VC/Constructability
Final	Project:	P54400-BL	Activity:	D-A4-ITS-1020	Prepare & Submit - ITS/TTMS - Area 4
4 Final	Project:	P54400-BL	Activity:	D-A4-ITS-1030	95 Express Review - ITS/TTMS - Area
- ITS/TTMS - Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-A4-ITS-2000	Comment Resolution/Address Comments
Review/QA - ITS/TTMS - Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-A4-ITS-2010	QC/IDR/STR/VC/Constructability
Final for Approval	Project:	P54400-BL	Activity:	D-A4-ITS-2020	Prepare & Submit - ITS/TTMS - Area 4
4 Final for Approval	Project:	P54400-BL	Activity:	D-A4-ITS-2030	95 Express Review - ITS/TTMS - Area
Construction	Project:	P54400-BL	Activity:	D-A4-ITS-2040	ITS/TTMS - Area 4 Approved for
- Area 4 Final	Project:	P54400-BL	Activity:	D-A4-SGN-1000	Design - Signing & Pavement Marking
Review/QA - Signing & Pavement Marking - Area 4 Final	Project:	P54400-BL	Activity:	D-A4-SGN-1010	QC/IDR/STR/VC/Constructability
Pavement Marking - Area 4 Final	Project:	P54400-BL	Activity:	D-A4-SGN-1020	Prepare & Submit - Signing &
Pavement Marking - Area 4 Final	Project:	P54400-BL	Activity:	D-A4-SGN-1030	95 Express Review - Signing &
Pavement Marking - Area 4 Final	Project:	P54400-BL	Activity:	D-A4-SGN-2000	Comment Resolution/Address Comments

Fred Ex Baseline Schedule - Log Report

- Signing & Pavement Marking - Area 4 Final for Approval	Project: P54400-BL	Activity: D-A4-SGN-2010	QC/IDR/STR/VC/Constructability
Review/QA - Signing & Pavement Marking - Area 4 Final for Approval	Project: P54400-BL	Activity: D-A4-SGN-2020	Prepare & Submit - Signing &
Pavement Marking - Area 4 Final for Approval	Project: P54400-BL	Activity: D-A4-SGN-2030	95 Express Review - Signing &
Pavement Marking - Area 4 Final for Approval	Project: P54400-BL	Activity: D-A4-SGN-2040	Signing & Pavement Marking - Area 4
Approved for Construction	Project: P54400-BL	Activity: D-ADV-1000	Design - Advanced Work Package Final
Review/QA - Advanced Work Package Final	Project: P54400-BL	Activity: D-ADV-1010	QC/IDR/STR/VC/Constructability
Package Final	Project: P54400-BL	Activity: D-ADV-1020	Prepare & Submit - Advanced Work
Package Final	Project: P54400-BL	Activity: D-ADV-1030	95 Express Review - Advanced Work
Package Final	Project: P54400-BL	Activity: D-ADV-2000	Comment Resolution/Address Comments
- Advanced Work Package Final for Approval	Project: P54400-BL	Activity: D-ADV-2010	QC/IDR/STR/VC/Constructability
Review/QA - Advanced Work Package Final for Approval	Project: P54400-BL	Activity: D-ADV-2020	Prepare & Submit - Advanced Work
Package Final for Approval	Project: P54400-BL	Activity: D-ADV-2030	95 Express Review - Advanced Work
Package Final for Approval	Project: P54400-BL	Activity: D-ADV-2040	Advanced Work Package Approved for
Construction	Project: P54400-BL	Activity: D-AMB-1000	Stage I Design - American Legion
Stage 1	Project: P54400-BL	Activity: D-AMB-1010	QC/IDR/STR/VC/Constructability
Review/QA - American Legion Stage 1	Project: P54400-BL	Activity: D-AMB-1020	Prepare & Submit - American Legion
Stage 1	Project: P54400-BL	Activity: D-AMB-1030	95 Express Review - American Legion
Stage 1	Project: P54400-BL	Activity: D-AMB-2000	Design - American Legion
Superstructure Final	Project: P54400-BL	Activity: D-AMB-2010	QC/IDR/STR/VC/Constructability
Review/QA - American Legion Superstructure Final	Project: P54400-BL	Activity: D-AMB-2020	Prepare & Submit - American Legion
Superstructure Final	Project: P54400-BL	Activity: D-AMB-2030	95 Express Review - American Legion
Superstructure Final	Project: P54400-BL	Activity: D-AMB-3000	Comment Resolution/Address Comments
- American Legion Superstructure Final for Approval	Project: P54400-BL	Activity: D-AMB-3010	QC/IDR/STR/VC/Constructability
Review/QA - American Legion Superstructure Final for Approval	Project: P54400-BL	Activity: D-AMB-3020	Prepare & Submit - American Legion
Superstructure Final for Approval	Project: P54400-BL	Activity: D-AMB-3030	95 Express Review - American Legion
Superstructure Final for Approval	Project: P54400-BL	Activity: D-AMB-3040	American Legion Superstructure
Approved for Construction	Project: P54400-BL	Activity: D-AMB-4000	Design - American Legion
Substructure Final	Project: P54400-BL	Activity: D-AMB-4010	QC/IDR/STR/VC/Constructability
Review/QA - American Legion Substructure Final	Project: P54400-BL	Activity: D-AMB-4020	Prepare & Submit - American Legion
Substructure Final	Project: P54400-BL	Activity: D-AMB-4030	95 Express Review - American Legion
Substructure Final	Project: P54400-BL	Activity: D-AMB-5000	Comment Resolution/Address Comments
- American Legion Substructure Final for Approval	Project: P54400-BL	Activity: D-AMB-5010	QC/IDR/STR/VC/Constructability
Review/QA - American Legion Substructure Final for Approval	Project: P54400-BL	Activity: D-AMB-5020	Prepare & Submit - American Legion
Substructure Final for Approval	Project: P54400-BL	Activity: D-AMB-5030	95 Express Review - American Legion

Fred Ex Baseline Schedule - Log Report

Substructure Final for Approval	Project:	P54400-BL	Activity:	D-AMB-5040	American Legion Substructure
Approved for Construction	Project:	P54400-BL	Activity:	D-DD-A1-1000	Design - Deep Drainage Area 1 Final
	Project:	P54400-BL	Activity:	D-DD-A1-1010	QC/IDR/STR/VC/Constructability
Review/QA - Deep Drainage Area 1 Final	Project:	P54400-BL	Activity:	D-DD-A1-1020	Prepare & Submit - Deep Drainage
Area 1 Final	Project:	P54400-BL	Activity:	D-DD-A1-1030	95 Express Review - Deep Drainage
Area 1 Final	Project:	P54400-BL	Activity:	D-DD-A1-2000	Comment Resolution/Address Comments
- Deep Drainage Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A1-2010	QC/IDR/STR/VC/Constructability
Review/QA - Deep Drainage Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A1-2020	Prepare & Submit - Deep Drainage
Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A1-2030	95 Express Review - Deep Drainage
Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A1-2040	Deep Drainage Area 1 Approved for
Construction	Project:	P54400-BL	Activity:	D-DD-A2-1000	Design - Deep Drainage Area 2 Final
	Project:	P54400-BL	Activity:	D-DD-A2-1010	QC/IDR/STR/VC/Constructability
Review/QA - Deep Drainage Area 2 Final	Project:	P54400-BL	Activity:	D-DD-A2-1020	Prepare & Submit - Deep Drainage
Area 2 Final	Project:	P54400-BL	Activity:	D-DD-A2-1030	95 Express Review - Deep Drainage
Area 2 Final	Project:	P54400-BL	Activity:	D-DD-A2-2000	Comment Resolution/Address Comments
- Deep Drainage Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A2-2010	QC/IDR/STR/VC/Constructability
Review/QA - Deep Drainage Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A2-2020	Prepare & Submit - Deep Drainage
Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A2-2030	95 Express Review - Deep Drainage
Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A2-2040	Deep Drainage Area 2 Approved for
Construction	Project:	P54400-BL	Activity:	D-DD-A3-1000	Design - Deep Drainage Area 3 Final
	Project:	P54400-BL	Activity:	D-DD-A3-1010	QC/IDR/STR/VC/Constructability
Review/QA - Deep Drainage Area 3 Final	Project:	P54400-BL	Activity:	D-DD-A3-1020	Prepare & Submit - Deep Drainage
Area 3 Final	Project:	P54400-BL	Activity:	D-DD-A3-1030	95 Express Review - Deep Drainage
Area 3 Final	Project:	P54400-BL	Activity:	D-DD-A3-2000	Comment Resolution/Address Comments
- Deep Drainage Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A3-2010	QC/IDR/STR/VC/Constructability
Review/QA - Deep Drainage Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A3-2020	Prepare & Submit - Deep Drainage
Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A3-2030	95 Express Review - Deep Drainage
Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A3-2040	Deep Drainage Area 3 Approved for
Construction	Project:	P54400-BL	Activity:	D-DD-A4-1000	Design - Deep Drainage Area 4 Final
	Project:	P54400-BL	Activity:	D-DD-A4-1010	QC/IDR/STR/VC/Constructability
Review/QA - Deep Drainage Area 4 Final	Project:	P54400-BL	Activity:	D-DD-A4-1020	Prepare & Submit - Deep Drainage
Area 4 Final	Project:	P54400-BL	Activity:	D-DD-A4-1030	95 Express Review - Deep Drainage
Area 4 Final	Project:	P54400-BL	Activity:	D-DD-A4-2000	Comment Resolution/Address Comments
- Deep Drainage Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A4-2010	QC/IDR/STR/VC/Constructability
Review/QA - Deep Drainage Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-DD-A4-2020	Prepare & Submit - Deep Drainage
Area 4 Final for Approval					

Fred Ex Baseline Schedule - Log Report

Project:	P54400-BL	Activity:	D-DD-A4-2030	95 Express Review - Deep Drainage
Area 4 Final for Approval				
Project:	P54400-BL	Activity:	D-DD-A4-2040	Deep Drainage Area 4 Approved for
Construction				
Project:	P54400-BL	Activity:	D-DI-1000	Area 3 - Existing Drainage Pipe /
Culvert Inspection				
Project:	P54400-BL	Activity:	D-DI-1010	Area 4 - Existing Drainage Pipe /
Culvert Inspection				
Project:	P54400-BL	Activity:	D-DI-1020	Area 1 - Existing Drainage Pipe /
Culvert Inspection				
Project:	P54400-BL	Activity:	D-DI-1030	Area 2 - Existing Drainage Pipe /
Culvert Inspection				
Project:	P54400-BL	Activity:	D-ELC-1000	Design - Lighting & Electrical
Common Details Final				
Project:	P54400-BL	Activity:	D-ELC-1010	QC/IDR/STR/VC/Constructability
Review/QA - Lighting & Electrical Common Details Final				
Project:	P54400-BL	Activity:	D-ELC-1020	Prepare & Submit - Lighting &
Electrical Common Details Final				
Project:	P54400-BL	Activity:	D-ELC-1030	95 Express Review - Lighting &
Electrical Common Details Final				
Project:	P54400-BL	Activity:	D-ELC-2000	Design - Lighting & Electrical
Common Details Final for Approval				
Project:	P54400-BL	Activity:	D-ELC-2010	QC/IDR/STR/VC/Constructability
Review/QA - Lighting & Electrical Common Details Final for Approval				
Project:	P54400-BL	Activity:	D-ELC-2020	Prepare & Submit - Lighting &
Electrical Common Details Final for Approval				
Project:	P54400-BL	Activity:	D-ELC-2030	95 Express Review - Lighting &
Electrical Common Details Final for Approval				
Project:	P54400-BL	Activity:	D-ELC-2040	Lighting & Electrical Common Details
Approved for Construction				
Project:	P54400-BL	Activity:	D-ENV-1010	IB Field Habitat (CRI)
Project:	P54400-BL	Activity:	D-ENV-1050	Indiana Bat Habitat Report
Project:	P54400-BL	Activity:	D-ENV-1060	QA/QC Review of Indiana Bat Habitat
Report				
Project:	P54400-BL	Activity:	D-ENV-1070	Prepare & Submit - Indiana Bat
Report to 95 Express for Approval				
Project:	P54400-BL	Activity:	D-ENV-1080	95 Express Review - Indiana Bat
Habitat Report				
Project:	P54400-BL	Activity:	D-ENV-1090	Indiana Bat Report/Conclusions
Changes per 95 Express Comments				
Project:	P54400-BL	Activity:	D-ENV-1100	USFWS Review Indiana Bat Report
Project:	P54400-BL	Activity:	D-ENV-1110	USFWS Findings Indiana Bat Report
Project:	P54400-BL	Activity:	D-ENV-2080	Receipt of PJD Verification
Project:	P54400-BL	Activity:	D-ENV-3000	Prepare SWPPP including SWM and ESC
Plan (Clearing & Grubbing)				
Project:	P54400-BL	Activity:	D-ENV-3010	JV Review of SWPPP Package
Project:	P54400-BL	Activity:	D-ENV-3020	Project Team submits VSMP Permit
Registration and Certifications to DCR				
Project:	P54400-BL	Activity:	D-ENV-3030	DCR issues a registration statement
to Project Team with specific permit number				
Project:	P54400-BL	Activity:	D-ENV-3040	15 Day waiting period for DCR filing
(VSMP Permit)				
Project:	P54400-BL	Activity:	D-ENV-4000	Hazardous Materials Clearance
Project:	P54400-BL	Activity:	D-ENV-4010	Phase I ESA Hazardous Materials
Study				
Project:	P54400-BL	Activity:	D-ENV-4020	Complete EQ-555/121 or Form 103 w/
Species Conclusion Table				
Project:	P54400-BL	Activity:	D-ENV-4030	Internal Review
Project:	P54400-BL	Activity:	D-ENV-4040	Revise to reflect Project Team
comments				
Project:	P54400-BL	Activity:	D-ENV-4050	Project Team submits to 95 Express
Project:	P54400-BL	Activity:	D-ENV-4060	95 Express Issues Certification
Project:	P54400-BL	Activity:	D-FP-A1-1000	Design - Final Paving & Shoulders -
Area 1 Final				
Project:	P54400-BL	Activity:	D-FP-A1-1010	QC/IDR/STR/VC/Constructability
Review/QA - Final Paving & Shoulders - Area 1 Final				
Project:	P54400-BL	Activity:	D-FP-A1-1020	Prepare & Submit - Final Paving &

Fred Ex Baseline Schedule - Log Report

Shoulders - Area 1 Final					
Shoulders - Area 1 Final	Project:	P54400-BL	Activity:	D-FP-A1-1030	95 Express Review - Final Paving &
- Final Paving & Shoulders - Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A1-2000	Comment Resolution/Address Comments
Review/QA - Final Paving & Shoulders - Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A1-2010	QC/IDR/STR/VC/Constructability
Shoulders - Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A1-2020	Prepare & Submit - Final Paving &
Shoulders - Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A1-2030	95 Express Review - Final Paving &
Shoulders - Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A1-2040	Final Paving & Shoulders - Area 1
Approved for Construction	Project:	P54400-BL	Activity:	D-FP-A2-1000	Design - Final Paving & Shoulders -
Area 2 Final					
Review/QA - Final Paving & Shoulders - Area 2 Final	Project:	P54400-BL	Activity:	D-FP-A2-1010	QC/IDR/STR/VC/Constructability
Shoulders - Area 2 Final	Project:	P54400-BL	Activity:	D-FP-A2-1020	Prepare & Submit - Final Paving &
Shoulders - Area 2 Final	Project:	P54400-BL	Activity:	D-FP-A2-1030	95 Express Review - Final Paving &
- Final Paving & Shoulders - Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A2-2000	Comment Resolution/Address Comments
Review/QA - Final Paving & Shoulders - Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A2-2010	QC/IDR/STR/VC/Constructability
Shoulders - Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A2-2020	Prepare & Submit - Final Paving &
Shoulders - Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A2-2030	95 Express Review - Final Paving &
Shoulders - Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A2-2040	Final Paving & Shoulders - Area 2
Approved for Construction	Project:	P54400-BL	Activity:	D-FP-A3-1000	Design - Final Paving & Shoulders -
Area 3 Final					
Review/QA - Final Paving & Shoulders - Area 3 Final	Project:	P54400-BL	Activity:	D-FP-A3-1010	QC/IDR/STR/VC/Constructability
Shoulders - Area 3 Final	Project:	P54400-BL	Activity:	D-FP-A3-1020	Prepare & Submit - Final Paving &
Shoulders - Area 3 Final	Project:	P54400-BL	Activity:	D-FP-A3-1030	95 Express Review - Final Paving &
- Final Paving & Shoulders - Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A3-2000	Comment Resolution/Address Comments
Review/QA - Final Paving & Shoulders - Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A3-2010	QC/IDR/STR/VC/Constructability
Shoulders - Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A3-2020	Prepare & Submit - Final Paving &
Shoulders - Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A3-2030	95 Express Review - Final Paving &
Shoulders - Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A3-2040	Final Paving & Shoulders - Area 3
Approved for Construction	Project:	P54400-BL	Activity:	D-FP-A4-1000	Design - Final Paving & Shoulders -
Area 4 Final					
Review/QA - Final Paving & Shoulders - Area 4 Final	Project:	P54400-BL	Activity:	D-FP-A4-1010	QC/IDR/STR/VC/Constructability
Shoulders - Area 4 Final	Project:	P54400-BL	Activity:	D-FP-A4-1020	Prepare & Submit - Final Paving &
Shoulders - Area 4 Final	Project:	P54400-BL	Activity:	D-FP-A4-1030	95 Express Review - Final Paving &
- Final Paving & Shoulders - Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A4-2000	Comment Resolution/Address Comments
Review/QA - Final Paving & Shoulders - Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A4-2010	QC/IDR/STR/VC/Constructability
Shoulders - Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A4-2020	Prepare & Submit - Final Paving &
Shoulders - Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A4-2030	95 Express Review - Final Paving &
Shoulders - Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-FP-A4-2040	Final Paving & Shoulders - Area 4
Approved for Construction					

Fred Ex Baseline Schedule - Log Report

	Project:	Activity:		
Plan (GEP)	P54400-BL	D-GEO-1000	Prepare Geotechnical Exploration	
(GEP)	P54400-BL	D-GEO-1010	Submit Geotechnical Exploration Plan	
Exploration Plan (GEP)	P54400-BL	D-GEO-1020	95 Express Review - Geotechnical	
Approved	P54400-BL	D-GEO-1030	Geotechnical Exploration Plan (GEP)	
	P54400-BL	D-GEO-2000	Truslow Bridge & Wall Borings	
	P54400-BL	D-GEO-2010	Potomac Creek Bridge & Wall Borings	
	P54400-BL	D-GEO-2020	WHS Bridge & Wall Borings	
	P54400-BL	D-GEO-2030	HWN Bridge & Wall Borings	
	P54400-BL	D-GEO-2040	HRS Bridge & Wall Borings	
	P54400-BL	D-GEO-2050	RHN Bridge & Wall Borings	
	P54400-BL	D-GEO-2060	American Legion Bridge & Wall	
Borings	P54400-BL	D-GEO-2070	CHR Wall Borings	
	P54400-BL	D-GEO-3000	Noise Barrier Wall UU Borings	
	P54400-BL	D-GEO-3010	Noise Barrier Wall PP Borings	
	P54400-BL	D-GEO-3020	Noise Barrier Wall OO Borings	
	P54400-BL	D-GEO-4000	Area 4 Pavement Cores	
	P54400-BL	D-GEO-4010	Area 3 Stormwater Management Borings	
	P54400-BL	D-GEO-4020	Area 3 Culvert & Pipe Borings	
	P54400-BL	D-GEO-4030	Area 3 Pavement Cores	
	P54400-BL	D-GEO-4040	Area 2 Pavement Cores	
	P54400-BL	D-GEO-4050	Area 4 Stormwater Management Borings	
	P54400-BL	D-GEO-4060	Area 4 Culvert & Pipe Borings	
	P54400-BL	D-GEO-4070	Area 1 Pavement Cores	
	P54400-BL	D-GEO-4080	Area 3 Roadway Cut/Fill Slope	
Borings	P54400-BL	D-GEO-4090	Area 4 Roadway Cut/Fill Slope	
Borings	P54400-BL	D-GEO-4100	Area 2 Culvert & Pipe Borings	
	P54400-BL	D-GEO-4110	Area 2 Stormwater Management Borings	
	P54400-BL	D-GEO-4120	Area 2 Roadway Cut/Fill Slope	
Borings	P54400-BL	D-GEO-4130	Area 1 Roadway Cut/Fill Slope	
Borings	P54400-BL	D-GEO-4140	Area 1 Stormwater Management Borings	
	P54400-BL	D-GEO-4150	Area 1 Culvert & Pipe Borings	
	P54400-BL	D-GEO-5000	Area 3 Signs / Gantry / TTMS Borings	
	P54400-BL	D-GEO-5010	Area 4 Signs / Gantry / TTMS Borings	
	P54400-BL	D-GEO-5020	Area 1 Signs / Gantry / TTMS Borings	
	P54400-BL	D-GEO-5030	Area 2 Signs / Gantry / TTMS Borings	
	P54400-BL	D-GEO-6000	Truslow Bridge & Wall Geotech Report	
	P54400-BL	D-GEO-6010	Potomac Creek Bridge & Wall Geotech	
Report	P54400-BL	D-GEO-6020	American Legion Bridge & Wall	
Geotech Report	P54400-BL	D-GEO-6030	CHR Wall Geotech Report	
	P54400-BL	D-GEO-6040	WHS Bridge & Wall Geotech Report	
	P54400-BL	D-GEO-6050	RHN Bridge & Wall Geotech Report	
	P54400-BL	D-GEO-6060	HRS Bridge & Wall Geotech Report	
	P54400-BL	D-GEO-6070	HWN Bridge & Wall Geotech Report	
	P54400-BL	D-GEO-7000	Sound Wall Report	
	P54400-BL	D-GEO-8000	Drainage Pipe/Culvert Geotech Design	
Report - Area 3	P54400-BL	D-GEO-8010	Drainage Pipe/Culvert Geotech Design	
Report - Area 4	P54400-BL	D-GEO-8020	Geotechnical Design Report for	
Roadway & Embankments	P54400-BL	D-GEO-8030	Drainage Pipe/Culvert Geotech Design	
Report - Area 2	P54400-BL	D-GEO-8040	Drainage Pipe/Culvert Geotech Design	
Report - Area 1	P54400-BL	D-GEO-9000	Geotechnical Design Report for Signs	
/ Poles & Gantries				

Fred Ex Baseline Schedule - Log Report

	Project:	P54400-BL	Activity:	D-GEOM-1000	Design - Geometry Final for Approval
	Project:	P54400-BL	Activity:	D-GEOM-1010	QC/IDR/STR/VC/Constructability
Review/QA - Geometry Final for Approval	Project:	P54400-BL	Activity:	D-GEOM-1020	Prepare & Submit - Geometry Final
for Approval	Project:	P54400-BL	Activity:	D-GEOM-1030	95 Express Review - Geometry Final
for Approval	Project:	P54400-BL	Activity:	D-GEOM-1040	Geometry Approved for Construction
Area 1 Final	Project:	P54400-BL	Activity:	D-GRD-A1-1000	Design - Grading & Drainage Plans
Review/QA - Grading & Drainage Plans Area 1 Final	Project:	P54400-BL	Activity:	D-GRD-A1-1010	QC/IDR/STR/VC/Constructability
Drainage Plans Area 1 Final	Project:	P54400-BL	Activity:	D-GRD-A1-1020	Prepare & Submit - Grading &
Drainage Plans Area 1 Final	Project:	P54400-BL	Activity:	D-GRD-A1-1030	95 Express Review - Grading &
- Grading & Drainage Plans Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A1-2000	Comment Resolution/Address Comments
Review/QA - Grading & Drainage Plans Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A1-2010	QC/IDR/STR/VC/Constructability
Drainage Plans Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A1-2020	Prepare & Submit - Grading &
Drainage Plans Area 1 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A1-2030	95 Express Review - Grading &
Approved for Construction	Project:	P54400-BL	Activity:	D-GRD-A1-2040	Grading & Drainage Plans Area 1
Area 2 Final	Project:	P54400-BL	Activity:	D-GRD-A2-1000	Design - Grading & Drainage Plans
Review/QA - Grading & Drainage Plans Area 2 Final	Project:	P54400-BL	Activity:	D-GRD-A2-1010	QC/IDR/STR/VC/Constructability
Drainage Plans Area 2 Final	Project:	P54400-BL	Activity:	D-GRD-A2-1020	Prepare & Submit - Grading &
Drainage Plans Area 2 Final	Project:	P54400-BL	Activity:	D-GRD-A2-1030	95 Express Review - Grading &
- Grading & Drainage Plans Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A2-2000	Comment Resolution/Address Comments
Review/QA - Grading & Drainage Plans Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A2-2010	QC/IDR/STR/VC/Constructability
Drainage Plans Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A2-2020	Prepare & Submit - Grading &
Drainage Plans Area 2 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A2-2030	95 Express Review - Grading &
Approved for Construction	Project:	P54400-BL	Activity:	D-GRD-A2-2040	Grading & Drainage Plans Area 2
Area 3 Final	Project:	P54400-BL	Activity:	D-GRD-A3-1000	Design - Grading & Drainage Plans
Review/QA - Grading & Drainage Plans Area 3 Final	Project:	P54400-BL	Activity:	D-GRD-A3-1010	QC/IDR/STR/VC/Constructability
Drainage Plans Area 3 Final	Project:	P54400-BL	Activity:	D-GRD-A3-1020	Prepare & Submit - Grading &
Drainage Plans Area 3 Final	Project:	P54400-BL	Activity:	D-GRD-A3-1030	95 Express Review - Grading &
- Grading & Drainage Plans Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A3-2000	Comment Resolution/Address Comments
Review/QA - Grading & Drainage Plans Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A3-2010	QC/IDR/STR/VC/Constructability
Drainage Plans Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A3-2020	Prepare & Submit - Grading &
Drainage Plans Area 3 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A3-2030	95 Express Review - Grading &
Approved for Construction	Project:	P54400-BL	Activity:	D-GRD-A3-2040	Grading & Drainage Plans Area 3
Area 4 Final	Project:	P54400-BL	Activity:	D-GRD-A4-1000	Design - Grading & Drainage Plans
Review/QA - Grading & Drainage Plans Area 4 Final	Project:	P54400-BL	Activity:	D-GRD-A4-1010	QC/IDR/STR/VC/Constructability
	Project:	P54400-BL	Activity:	D-GRD-A4-1020	Prepare & Submit - Grading &

Fred Ex Baseline Schedule - Log Report

Drainage Plans Area 4 Final	Project:	P54400-BL	Activity:	D-GRD-A4-1030	95 Express Review - Grading &
Drainage Plans Area 4 Final	Project:	P54400-BL	Activity:	D-GRD-A4-2000	Comment Resolution/Address Comments
- Grading & Drainage Plans Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A4-2010	QC/IDR/STR/VC/Constructability
Review/QA - Grading & Drainage Plans Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A4-2020	Prepare & Submit - Grading &
Drainage Plans Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A4-2030	95 Express Review - Grading &
Drainage Plans Area 4 Final for Approval	Project:	P54400-BL	Activity:	D-GRD-A4-2040	Grading & Drainage Plans Area 4
Approved for Construction	Project:	P54400-BL	Activity:	D-HH-1000	Interim - H&H/Scour Report Final
Review/QA - H&H/Scour Report Final	Project:	P54400-BL	Activity:	D-HH-1010	QC/IDR/STR/VC/Constructability
Final	Project:	P54400-BL	Activity:	D-HH-1020	Prepare & Submit - H&H/Scour Report
Final	Project:	P54400-BL	Activity:	D-HH-1030	95 Express Review - H&H/Scour Report
Report Final for Approval	Project:	P54400-BL	Activity:	D-HH-2000	Final H&H & Scour Report - H&H/Scour
Review/QA - H&H/Scour Report Final for Approval	Project:	P54400-BL	Activity:	D-HH-2010	QC/IDR/STR/VC/Constructability
Final for Approval	Project:	P54400-BL	Activity:	D-HH-2020	Prepare & Submit - H&H/Scour Report
Final for Approval	Project:	P54400-BL	Activity:	D-HH-2030	95 Express Review - H&H/Scour Report
Construction	Project:	P54400-BL	Activity:	D-HH-2040	H&H/Scour Report Final Approved for
Review/QA - HRS Stage 1	Project:	P54400-BL	Activity:	D-HRS-1000	Stage I Design - HRS Stage 1
	Project:	P54400-BL	Activity:	D-HRS-1010	QC/IDR/STR/VC/Constructability
	Project:	P54400-BL	Activity:	D-HRS-1020	Prepare & Submit - HRS Stage 1
	Project:	P54400-BL	Activity:	D-HRS-1030	95 Express Review - HRS Stage 1
	Project:	P54400-BL	Activity:	D-HRS-2000	Design - HRS Superstructure Final
	Project:	P54400-BL	Activity:	D-HRS-2010	QC/IDR/STR/VC/Constructability
Review/QA - HRS Superstructure Final	Project:	P54400-BL	Activity:	D-HRS-2020	Prepare & Submit - HRS
Superstructure Final	Project:	P54400-BL	Activity:	D-HRS-2030	95 Express Review - HRS
Superstructure Final	Project:	P54400-BL	Activity:	D-HRS-3000	Comment Resolution/Address Comments
- HRS Superstructure Final for Approval	Project:	P54400-BL	Activity:	D-HRS-3010	QC/IDR/STR/VC/Constructability
Review/QA - HRS Superstructure Final for Approval	Project:	P54400-BL	Activity:	D-HRS-3020	Prepare & Submit - HRS
Superstructure Final for Approval	Project:	P54400-BL	Activity:	D-HRS-3030	95 Express Review - HRS
Superstructure Final for Approval	Project:	P54400-BL	Activity:	D-HRS-3040	HRS Superstructure Approved for
Construction	Project:	P54400-BL	Activity:	D-HRS-4000	Design - HRS Substructure Final
	Project:	P54400-BL	Activity:	D-HRS-4010	QC/IDR/STR/VC/Constructability
Review/QA - HRS Substructure Final	Project:	P54400-BL	Activity:	D-HRS-4020	Prepare & Submit - HRS Substructure
Final	Project:	P54400-BL	Activity:	D-HRS-4030	95 Express Review - HRS Substructure
Final	Project:	P54400-BL	Activity:	D-HRS-5000	Comment Resolution/Address Comments
- HRS Substructure Final for Approval	Project:	P54400-BL	Activity:	D-HRS-5010	QC/IDR/STR/VC/Constructability
Review/QA - HRS Substructure Final for Approval	Project:	P54400-BL	Activity:	D-HRS-5020	Prepare & Submit - HRS Substructure
Final for Approval	Project:	P54400-BL	Activity:	D-HRS-5030	95 Express Review - HRS Substructure
Final for Approval	Project:	P54400-BL	Activity:	D-HRS-5030	95 Express Review - HRS Substructure

Fred Ex Baseline Schedule - Log Report

Construction	Project:	P54400-BL	Activity:	D-HRS-5040	HRS Substructure Approved for
	Project:	P54400-BL	Activity:	D-HWN-1000	Stage I Design - HWN Stage 1
	Project:	P54400-BL	Activity:	D-HWN-1010	QC/IDR/STR/VC/Constructability
Review/QA - HWN	Stage 1				
	Project:	P54400-BL	Activity:	D-HWN-1020	Prepare & Submit - HWN Stage 1
	Project:	P54400-BL	Activity:	D-HWN-1030	95 Express Review - HWN Stage 1
	Project:	P54400-BL	Activity:	D-HWN-2000	Design - HWN Superstructure Final
	Project:	P54400-BL	Activity:	D-HWN-2010	QC/IDR/STR/VC/Constructability
Review/QA - HWN	Superstructure Final				
	Project:	P54400-BL	Activity:	D-HWN-2020	Prepare & Submit - HWN
Superstructure	Final				
	Project:	P54400-BL	Activity:	D-HWN-2030	95 Express Review - HWN
Superstructure	Final				
	Project:	P54400-BL	Activity:	D-HWN-3000	Comment Resolution/Address Comments
- HWN Superstructure	Final for Approval				
	Project:	P54400-BL	Activity:	D-HWN-3010	QC/IDR/STR/VC/Constructability
Review/QA - HWN	Superstructure Final for Approval				
	Project:	P54400-BL	Activity:	D-HWN-3020	Prepare & Submit - HWN
Superstructure	Final for Approval				
	Project:	P54400-BL	Activity:	D-HWN-3030	95 Express Review - HWN
Superstructure	Final for Approval				
	Project:	P54400-BL	Activity:	D-HWN-3040	HWN Superstructure Approved for
Construction					
	Project:	P54400-BL	Activity:	D-HWN-4000	Design - HWN Substructure Final
	Project:	P54400-BL	Activity:	D-HWN-4010	QC/IDR/STR/VC/Constructability
Review/QA - HWN	Substructure Final				
	Project:	P54400-BL	Activity:	D-HWN-4020	Prepare & Submit - HWN Substructure
Final					
	Project:	P54400-BL	Activity:	D-HWN-4030	95 Express Review - HWN Substructure
Final					
	Project:	P54400-BL	Activity:	D-HWN-5000	Comment Resolution/Address Comments
- HWN Substructure	Final for Approval				
	Project:	P54400-BL	Activity:	D-HWN-5010	QC/IDR/STR/VC/Constructability
Review/QA - HWN	Substructure Final for Approval				
	Project:	P54400-BL	Activity:	D-HWN-5020	Prepare & Submit - HWN Substructure
Final for Approval					
	Project:	P54400-BL	Activity:	D-HWN-5030	95 Express Review - HWN Substructure
Final for Approval					
	Project:	P54400-BL	Activity:	D-HWN-5040	HWN Substructure Approved for
Construction					
	Project:	P54400-BL	Activity:	D-ITS-1000	Design - ITS/TTMS Preliminary Design
	Project:	P54400-BL	Activity:	D-ITS-1010	QC/IDR/STR/VC/Constructability
Review/QA - ITS/TTMS	Preliminary Design				
	Project:	P54400-BL	Activity:	D-ITS-1020	Prepare & Submit - ITS/TTMS
Preliminary	Design				
	Project:	P54400-BL	Activity:	D-ITS-1030	95 Express Review - ITS/TTMS
Preliminary	Design				
	Project:	P54400-BL	Activity:	D-MOT-1000	MOT Design - MOT Final
	Project:	P54400-BL	Activity:	D-MOT-1010	QC/IDR/STR/VC/Constructability
Review/QA - MOT	Final				
	Project:	P54400-BL	Activity:	D-MOT-1020	Prepare & Submit - MOT Final
	Project:	P54400-BL	Activity:	D-MOT-1030	95 Express Review - MOT Final
	Project:	P54400-BL	Activity:	D-MOT-2000	Comment Resolution/Address Comments
- MOT Final for	Approval				
	Project:	P54400-BL	Activity:	D-MOT-2010	QC/IDR/STR/VC/Constructability
Review/QA - MOT	Final for Approval				
	Project:	P54400-BL	Activity:	D-MOT-2020	Prepare & Submit - MOT Final for
Approval					
	Project:	P54400-BL	Activity:	D-MOT-2030	95 Express Review - MOT Final for
Approval					
	Project:	P54400-BL	Activity:	D-MOT-2040	MOT Approved for Construction
	Project:	P54400-BL	Activity:	D-NW-1000	Design - Noise Wall Final
	Project:	P54400-BL	Activity:	D-NW-1010	QC/IDR/STR/VC/Constructability
Review/QA - Noise	Wall Final				
	Project:	P54400-BL	Activity:	D-NW-1020	Prepare & Submit - Noise Wall Final
	Project:	P54400-BL	Activity:	D-NW-1030	95 Express Review - Noise Wall Final

Fred Ex Baseline Schedule - Log Report

	Project:	Activity:		Comment Resolution/Address Comments
- Noise Wall Final for Approval	P54400-BL	D-NW-2000		
Review/QA - Noise Wall Final for Approval	P54400-BL	D-NW-2010		QC/IDR/STR/VC/Constructability
for Approval	P54400-BL	D-NW-2020		Prepare & Submit - Noise Wall Final
for Approval	P54400-BL	D-NW-2030		95 Express Review - Noise Wall Final
	P54400-BL	D-NW-2040		Noise Wall Approved for Construction
	P54400-BL	D-NW-3000		Public Meeting/Voting Meeting
	P54400-BL	D-NW-3001		Model QC
	P54400-BL	D-NW-3002		Report QC
Locations	P54400-BL	D-NW-3003		Traffic Volume Adjustments at 3
	P54400-BL	D-NW-3004		Modifications & Submit to Branch
	P54400-BL	D-NW-3005		Branch Review - Noise Walls
Agencies - Noise Walls	P54400-BL	D-NW-3006		Modifications/Back-Check/Submit to
	P54400-BL	D-NW-3007		Public Notice/Notice to Land Owners
	P54400-BL	D-NW-3008		Noise Measurements
	P54400-BL	D-NW-3009		VDOT/FWHA Review - Noise Walls
Rates	P54400-BL	D-NW-3010		Traffic Counts & COG Model Growth
	P54400-BL	D-NW-3011		Update to Model & Noise Report
	P54400-BL	D-NW-3012		FHWA Final Approval of Walls
	P54400-BL	D-NW-3013		Update Model
	P54400-BL	D-PCB-1000		Stage I Design - Potomac Stage 1
Review/QA - Potomac Stage 1	P54400-BL	D-PCB-1010		QC/IDR/STR/VC/Constructability
	P54400-BL	D-PCB-1020		Prepare & Submit - Potomac Stage 1
	P54400-BL	D-PCB-1030		95 Express Review - Potomac Stage 1
Final	P54400-BL	D-PCB-2000		Design - Potomac Superstructure
Review/QA - Potomac Superstructure Final	P54400-BL	D-PCB-2010		QC/IDR/STR/VC/Constructability
Superstructure Final	P54400-BL	D-PCB-2020		Prepare & Submit - Potomac
Superstructure Final	P54400-BL	D-PCB-2030		95 Express Review - Potomac
Superstructure Final for Approval	P54400-BL	D-PCB-3000		Comment Resolution/Address Comments
Review/QA - Potomac Superstructure Final for Approval	P54400-BL	D-PCB-3010		QC/IDR/STR/VC/Constructability
Superstructure Final for Approval	P54400-BL	D-PCB-3020		Prepare & Submit - Potomac
Superstructure Final for Approval	P54400-BL	D-PCB-3030		95 Express Review - Potomac
Construction	P54400-BL	D-PCB-3040		Potomac Superstructure Approved for
	P54400-BL	D-PCB-4000		Design - Potomac Substructure Final
Review/QA - Potomac Substructure Final	P54400-BL	D-PCB-4010		QC/IDR/STR/VC/Constructability
Substructure Final	P54400-BL	D-PCB-4020		Prepare & Submit - Potomac
Substructure Final	P54400-BL	D-PCB-4030		95 Express Review - Potomac
Substructure Final for Approval	P54400-BL	D-PCB-5000		Comment Resolution/Address Comments
Review/QA - Potomac Substructure Final for Approval	P54400-BL	D-PCB-5010		QC/IDR/STR/VC/Constructability
Substructure Final for Approval	P54400-BL	D-PCB-5020		Prepare & Submit - Potomac
Substructure Final for Approval	P54400-BL	D-PCB-5030		95 Express Review - Potomac
Construction	P54400-BL	D-PCB-5040		Potomac Substructure Approved for
	P54400-BL	D-RHN-1000		Stage I Design - RHN Stage 1

Fred Ex Baseline Schedule - Log Report

Project:	Activity:	Activity:	Activity:
Review/QA - RHN Stage 1	P54400-BL	D-RHN-1010	QC/IDR/STR/VC/Constructability
Project:	P54400-BL	D-RHN-1020	Prepare & Submit - RHN Stage 1
Project:	P54400-BL	D-RHN-1030	95 Express Review - RHN Stage 1
Project:	P54400-BL	D-RHN-2000	Design - RHN Superstructure Final
Project:	P54400-BL	D-RHN-2010	QC/IDR/STR/VC/Constructability
Review/QA - RHN Superstructure Final			
Project:	P54400-BL	D-RHN-2020	Prepare & Submit - RHN
Superstructure Final			
Project:	P54400-BL	D-RHN-2030	95 Express Review - RHN
Superstructure Final			
Project:	P54400-BL	D-RHN-3000	Comment Resolution/Address Comments
- RHN Superstructure Final for Approval			
Project:	P54400-BL	D-RHN-3010	QC/IDR/STR/VC/Constructability
Review/QA - RHN Superstructure Final for Approval			
Project:	P54400-BL	D-RHN-3020	Prepare & Submit - RHN
Superstructure Final for Approval			
Project:	P54400-BL	D-RHN-3030	95 Express Review - RHN
Superstructure Final for Approval			
Project:	P54400-BL	D-RHN-3040	RHN Superstructure Approved for
Construction			
Project:	P54400-BL	D-RHN-4000	Design - RHN Substructure Final
Project:	P54400-BL	D-RHN-4010	QC/IDR/STR/VC/Constructability
Review/QA - RHN Substructure Final			
Project:	P54400-BL	D-RHN-4020	Prepare & Submit - RHN Substructure
Final			
Project:	P54400-BL	D-RHN-4030	95 Express Review - RHN Substructure
Final			
Project:	P54400-BL	D-RHN-5000	Comment Resolution/Address Comments
- RHN Substructure Final for Approval			
Project:	P54400-BL	D-RHN-5010	QC/IDR/STR/VC/Constructability
Review/QA - RHN Substructure Final for Approval			
Project:	P54400-BL	D-RHN-5020	Prepare & Submit - RHN Substructure
Final for Approval			
Project:	P54400-BL	D-RHN-5030	95 Express Review - RHN Substructure
Final for Approval			
Project:	P54400-BL	D-RHN-5040	RHN Substructure Approved for
Construction			
Project:	P54400-BL	D-ROW-1000	ROW Plan Preparation - ROW Final
Project:	P54400-BL	D-ROW-1010	QC/IDR/STR/VC/Constructability
Review/QA - ROW Final			
Project:	P54400-BL	D-ROW-1020	Prepare & Submit - ROW Final
Project:	P54400-BL	D-ROW-1030	95 Express Review - ROW Final
Project:	P54400-BL	D-ROW-1040	ROW Approved for Construction
Project:	P54400-BL	D-ROW01-1000	Title Report - ROW Acquisition
Parcel 001			
Project:	P54400-BL	D-ROW01-1010	Negotiation - ROW Acquisition Parcel
001			
Project:	P54400-BL	D-ROW01-1020	RW-24 Report - ROW Acquisition
Parcel 001			
Project:	P54400-BL	D-ROW01-1030	Title Reports, Title Insurance, &
Closing Statement - ROW Acquisition Parcel 001			
Project:	P54400-BL	D-ROW01-2000	Appraisal Report - ROW Acquisition
Parcel 001 Appraisal Package			
Project:	P54400-BL	D-ROW01-2010	Appraisal Review - ROW Acquisition
Parcel 001 Appraisal Package			
Project:	P54400-BL	D-ROW01-2020	VDOT Approval - ROW Acquisition
Parcel 001 Appraisal Package			
Project:	P54400-BL	D-ROW01-2030	Offers - ROW Acquisition Parcel 001
Appraisal Package			
Project:	P54400-BL	D-ROW04-1000	Title Report - ROW Acquisition
Parcel 004			
Project:	P54400-BL	D-ROW04-1010	Negotiation - ROW Acquisition Parcel
004			
Project:	P54400-BL	D-ROW04-1020	RW-24 Report - ROW Acquisition
Parcel 004			
Project:	P54400-BL	D-ROW04-1030	Title Reports, Title Insurance, &

Fred Ex Baseline Schedule - Log Report

Closing Statement - ROW Acquisition Parcel 004				
Parcel 004 Appraisal Package	Project: P54400-BL	Activity: D-ROW04-2000	Appraisal Report - ROW Acquisition	
Parcel 004 Appraisal Package	Project: P54400-BL	Activity: D-ROW04-2010	Appraisal Review - ROW Acquisition	
Parcel 004 Appraisal Package	Project: P54400-BL	Activity: D-ROW04-2020	VDOT Approval - ROW Acquisition	
Parcel 004 Appraisal Package	Project: P54400-BL	Activity: D-ROW04-2030	Offers - ROW Acquisition Parcel 004	
Appraisal Package	Project: P54400-BL	Activity: D-ROW05-1000	Title Report - ROW Acquisition	
Parcel 005	Project: P54400-BL	Activity: D-ROW05-1010	Negotiation - ROW Acquisition Parcel 005	
Parcel 005	Project: P54400-BL	Activity: D-ROW05-1020	RW-24 Report - ROW Acquisition	
Parcel 005	Project: P54400-BL	Activity: D-ROW05-1030	Title Reports, Title Insurance, &	
Closing Statement - ROW Acquisition Parcel 005	Project: P54400-BL	Activity: D-ROW05-2000	Appraisal Report - ROW Acquisition	
Parcel 005 Appraisal Package	Project: P54400-BL	Activity: D-ROW05-2010	Appraisal Review - ROW Acquisition	
Parcel 005 Appraisal Package	Project: P54400-BL	Activity: D-ROW05-2020	VDOT Approval - ROW Acquisition	
Parcel 005 Appraisal Package	Project: P54400-BL	Activity: D-ROW05-2030	Offers - ROW Acquisition Parcel 005	
Appraisal Package	Project: P54400-BL	Activity: D-ROW06A-1000	Title Report - ROW Acquisition	
Parcel 006A	Project: P54400-BL	Activity: D-ROW06A-1010	Negotiation - ROW Acquisition Parcel 006A	
Parcel 006A	Project: P54400-BL	Activity: D-ROW06A-1020	RW-24 Report - ROW Acquisition	
Parcel 006A (Truslow Abut B)	Project: P54400-BL	Activity: D-ROW06A-1030	Title Reports, Title Insurance, &	
Closing Statement - ROW Acquisition Parcel 006A	Project: P54400-BL	Activity: D-ROW06A-2000	Appraisal Report - ROW Acquisition	
Parcel 006A Appraisal Package	Project: P54400-BL	Activity: D-ROW06A-2010	Appraisal Review - ROW Acquisition	
Parcel 006A Appraisal Package	Project: P54400-BL	Activity: D-ROW06A-2020	VDOT Approval - ROW Acquisition	
Parcel 006A Appraisal Package	Project: P54400-BL	Activity: D-ROW06A-2030	Offers - ROW Acquisition Parcel 006A	
Appraisal Package	Project: P54400-BL	Activity: D-ROW08-1000	Title Report - ROW Acquisition	
Parcel 008	Project: P54400-BL	Activity: D-ROW08-1010	Negotiation - ROW Acquisition Parcel 008	
Parcel 008	Project: P54400-BL	Activity: D-ROW08-1020	RW-24 Report - ROW Acquisition	
Parcel 008	Project: P54400-BL	Activity: D-ROW08-1030	Title Reports, Title Insurance, &	
Closing Statement - ROW Acquisition Parcel 008	Project: P54400-BL	Activity: D-ROW08-2000	Appraisal Report - ROW Acquisition	
Parcel 008 Appraisal Package	Project: P54400-BL	Activity: D-ROW08-2010	Appraisal Review - ROW Acquisition	
Parcel 008 Appraisal Package	Project: P54400-BL	Activity: D-ROW08-2020	VDOT Approval - ROW Acquisition	
Parcel 008 Appraisal Package	Project: P54400-BL	Activity: D-ROW08-2030	Offers - ROW Acquisition Parcel 008	
Appraisal Package	Project: P54400-BL	Activity: D-ROW10-1000	Title Report - ROW Acquisition	
Parcel 010	Project: P54400-BL	Activity: D-ROW10-1010	Negotiation - ROW Acquisition Parcel 010	
Parcel 010	Project: P54400-BL	Activity: D-ROW10-1020	RW-24 Report - ROW Acquisition	
Parcel 010	Project: P54400-BL	Activity: D-ROW10-1030	Title Reports, Title Insurance, &	
Closing Statement - ROW Acquisition Parcel 010	Project: P54400-BL	Activity: D-ROW10-2000	Appraisal Report - ROW Acquisition	
Parcel 010 Appraisal Package				

Fred Ex Baseline Schedule - Log Report

Parcel	Project	Activity	Activity	Description
Parcel 010	Project: P54400-BL	Activity: D-ROW10-2010	Appraisal Review - ROW Acquisition	
Parcel 010	Project: P54400-BL	Activity: D-ROW10-2020	VDOT Approval - ROW Acquisition	
Parcel 010	Project: P54400-BL	Activity: D-ROW10-2030	Offers - ROW Acquisition Parcel 010	
Parcel 010A	Project: P54400-BL	Activity: D-ROW10A-1000	Title Report - ROW Acquisition	
Parcel 010A	Project: P54400-BL	Activity: D-ROW10A-1010	Negotiation - ROW Acquisition Parcel 010A	
Parcel 010A	Project: P54400-BL	Activity: D-ROW10A-1020	RW-24 Report - ROW Acquisition	
Closing Statement - ROW Acquisition Parcel 010A	Project: P54400-BL	Activity: D-ROW10A-1030	Title Reports, Title Insurance, &	
Parcel 010A	Project: P54400-BL	Activity: D-ROW10A-2000	Appraisal Report - ROW Acquisition	
Parcel 010A	Project: P54400-BL	Activity: D-ROW10A-2010	Appraisal Review - ROW Acquisition	
Parcel 010A	Project: P54400-BL	Activity: D-ROW10A-2020	VDOT Approval - ROW Acquisition	
Parcel 010A	Project: P54400-BL	Activity: D-ROW10A-2030	Offers - ROW Acquisition Parcel 010A	
Parcel 011	Project: P54400-BL	Activity: D-ROW11-1000	Title Report - ROW Acquisition	
Parcel 011	Project: P54400-BL	Activity: D-ROW11-1010	Negotiation - ROW Acquisition Parcel 011	
Parcel 011	Project: P54400-BL	Activity: D-ROW11-1020	RW-24 Report - ROW Acquisition	
Closing Statement - ROW Acquisition Parcel 011	Project: P54400-BL	Activity: D-ROW11-1030	Title Reports, Title Insurance, &	
Parcel 011	Project: P54400-BL	Activity: D-ROW11-2000	Appraisal Report - ROW Acquisition	
Parcel 011	Project: P54400-BL	Activity: D-ROW11-2010	Appraisal Review - ROW Acquisition	
Parcel 011	Project: P54400-BL	Activity: D-ROW11-2020	VDOT Approval - ROW Acquisition	
Parcel 011	Project: P54400-BL	Activity: D-ROW11-2030	Offers - ROW Acquisition Parcel 011	
Parcel 012	Project: P54400-BL	Activity: D-ROW12-1000	Title Report - ROW Acquisition	
Parcel 012	Project: P54400-BL	Activity: D-ROW12-1010	Negotiation - ROW Acquisition Parcel 012	
Parcel 012	Project: P54400-BL	Activity: D-ROW12-1020	RW-24 Report - ROW Acquisition	
Closing Statement - ROW Acquisition Parcel 012	Project: P54400-BL	Activity: D-ROW12-1030	Title Reports, Title Insurance, &	
Parcel 012	Project: P54400-BL	Activity: D-ROW12-2000	Appraisal Report - ROW Acquisition	
Parcel 012	Project: P54400-BL	Activity: D-ROW12-2010	Appraisal Review - ROW Acquisition	
Parcel 012	Project: P54400-BL	Activity: D-ROW12-2020	VDOT Approval - ROW Acquisition	
Parcel 012	Project: P54400-BL	Activity: D-ROW12-2030	Offers - ROW Acquisition Parcel 012	
Parcel 013	Project: P54400-BL	Activity: D-ROW13-1000	Title Report - ROW Acquisition	
Parcel 013	Project: P54400-BL	Activity: D-ROW13-1010	Negotiation - ROW Acquisition Parcel 013	
Parcel 013	Project: P54400-BL	Activity: D-ROW13-1020	RW-24 Report - ROW Acquisition	
Closing Statement - ROW Acquisition Parcel 013	Project: P54400-BL	Activity: D-ROW13-1030	Title Reports, Title Insurance, &	
Parcel 013	Project: P54400-BL	Activity: D-ROW13-2000	Appraisal Report - ROW Acquisition	
Parcel 013	Project: P54400-BL	Activity: D-ROW13-2010	Appraisal Review - ROW Acquisition	
Parcel 013	Project: P54400-BL	Activity: D-ROW13-2020	VDOT Approval - ROW Acquisition	

Fred Ex Baseline Schedule - Log Report

Parcel 013 Appraisal Package	Project:	P54400-BL	Activity:	D-ROW13-2030	Offers - ROW Acquisition Parcel 013
Appraisal Package	Project:	P54400-BL	Activity:	D-ROW14-1000	Title Report - ROW Acquisition
Parcel 014	Project:	P54400-BL	Activity:	D-ROW14-1010	Negotiation - ROW Acquisition Parcel
014	Project:	P54400-BL	Activity:	D-ROW14-1020	RW-24 Report - ROW Acquisition
Parcel 014	Project:	P54400-BL	Activity:	D-ROW14-1030	Title Reports, Title Insurance, &
Closing Statement - ROW Acquisition Parcel 014	Project:	P54400-BL	Activity:	D-ROW14-2000	Appraisal Report - ROW Acquisition
Parcel 014 Appraisal Package	Project:	P54400-BL	Activity:	D-ROW14-2010	Appraisal Review - ROW Acquisition
Parcel 014 Appraisal Package	Project:	P54400-BL	Activity:	D-ROW14-2020	VDOT Approval - ROW Acquisition
Parcel 014 Appraisal Package	Project:	P54400-BL	Activity:	D-ROW14-2030	Offers - ROW Acquisition Parcel 014
Appraisal Package	Project:	P54400-BL	Activity:	D-ROW15-1000	Title Report - ROW Acquisition
Parcel 015	Project:	P54400-BL	Activity:	D-ROW15-1010	Negotiation - ROW Acquisition Parcel
015	Project:	P54400-BL	Activity:	D-ROW15-1020	RW-24 Report - ROW Acquisition
Parcel 015	Project:	P54400-BL	Activity:	D-ROW15-1030	Title Reports, Title Insurance, &
Closing Statement - ROW Acquisition Parcel 015	Project:	P54400-BL	Activity:	D-ROW15-2000	Appraisal Report - ROW Acquisition
Parcel 015 Appraisal Package	Project:	P54400-BL	Activity:	D-ROW15-2010	Appraisal Review - ROW Acquisition
Parcel 015 Appraisal Package	Project:	P54400-BL	Activity:	D-ROW15-2020	VDOT Approval - ROW Acquisition
Parcel 015 Appraisal Package	Project:	P54400-BL	Activity:	D-ROW15-2030	Offers - ROW Acquisition Parcel 015
Appraisal Package	Project:	P54400-BL	Activity:	D-ROW16-1000	Title Report - ROW Acquisition
Parcel 016	Project:	P54400-BL	Activity:	D-ROW16-1010	Negotiation - ROW Acquisition Parcel
016	Project:	P54400-BL	Activity:	D-ROW16-1020	RW-24 Report - ROW Acquisition
Parcel 016	Project:	P54400-BL	Activity:	D-ROW16-1030	Title Reports, Title Insurance, &
Closing Statement - ROW Acquisition Parcel 016	Project:	P54400-BL	Activity:	D-ROW16-2000	Appraisal Report - ROW Acquisition
Parcel 016 Appraisal Report	Project:	P54400-BL	Activity:	D-ROW16-2010	Appraisal Review - ROW Acquisition
Parcel 016 Appraisal Report	Project:	P54400-BL	Activity:	D-ROW16-2020	VDOT Approval - ROW Acquisition
Parcel 016 Appraisal Report	Project:	P54400-BL	Activity:	D-ROW16-2030	Offers - ROW Acquisition Parcel 016
Appraisal Report	Project:	P54400-BL	Activity:	D-ROW19-1000	Title Report - ROW Acquisition
Parcel 019	Project:	P54400-BL	Activity:	D-ROW19-1010	Negotiation - ROW Acquisition Parcel
019	Project:	P54400-BL	Activity:	D-ROW19-1020	RW-24 Report - ROW Acquisition
Parcel 019	Project:	P54400-BL	Activity:	D-ROW19-1030	Title Reports, Title Insurance, &
Closing Statement - ROW Acquisition Parcel 019	Project:	P54400-BL	Activity:	D-ROW19-2000	Appraisal Report - ROW Acquisition
Parcel 019 Appraisal Report	Project:	P54400-BL	Activity:	D-ROW19-2010	Appraisal Review - ROW Acquisition
Parcel 019 Appraisal Report	Project:	P54400-BL	Activity:	D-ROW19-2020	VDOT Approval - ROW Acquisition
Parcel 019 Appraisal Report	Project:	P54400-BL	Activity:	D-ROW19-2030	Offers - ROW Acquisition Parcel 019
Appraisal Report					

Fred Ex Baseline Schedule - Log Report

Parcel	Project	Activity	Activity	Description
Parcel 021	Project: P54400-BL	Activity: D-ROW21-1000		Title Report - ROW Acquisition
Parcel 021	Project: P54400-BL	Activity: D-ROW21-1010		Negotiation - ROW Acquisition Parcel
Parcel 021	Project: P54400-BL	Activity: D-ROW21-1020		RW-24 Report - ROW Acquisition
Parcel 021	Project: P54400-BL	Activity: D-ROW21-1030		Title Reports, Title Insurance, &
Parcel 021 Appraisal Package	Project: P54400-BL	Activity: D-ROW21-2000		Appraisal Report - ROW Acquisition
Parcel 021 Appraisal Package	Project: P54400-BL	Activity: D-ROW21-2010		Appraisal Review - ROW Acquisition
Parcel 021 Appraisal Package	Project: P54400-BL	Activity: D-ROW21-2020		VDOT Approval - ROW Acquisition
Parcel 021 Appraisal Package	Project: P54400-BL	Activity: D-ROW21-2030		Offers - ROW Acquisition Parcel 021
Parcel 022	Project: P54400-BL	Activity: D-ROW22-1000		Title Report - ROW Acquisition
Parcel 022	Project: P54400-BL	Activity: D-ROW22-1010		Negotiation - ROW Acquisition Parcel
Parcel 022	Project: P54400-BL	Activity: D-ROW22-1020		RW-24 Report - ROW Acquisition
Parcel 022	Project: P54400-BL	Activity: D-ROW22-1030		Title Reports, Title Insurance, &
Parcel 022 Appraisal Package	Project: P54400-BL	Activity: D-ROW22-2000		Appraisal Report - ROW Acquisition
Parcel 022 Appraisal Package	Project: P54400-BL	Activity: D-ROW22-2010		Appraisal Review - ROW Acquisition
Parcel 022 Appraisal Package	Project: P54400-BL	Activity: D-ROW22-2020		VDOT Approval - ROW Acquisition
Parcel 022 Appraisal Package	Project: P54400-BL	Activity: D-ROW22-2030		Offers - ROW Acquisition Parcel 022
Parcel 023	Project: P54400-BL	Activity: D-ROW23-1000		Title Report - ROW Acquisition
Parcel 023	Project: P54400-BL	Activity: D-ROW23-1010		Negotiation - ROW Acquisition Parcel
Parcel 023	Project: P54400-BL	Activity: D-ROW23-1020		RW-24 Report - ROW Acquisition
Parcel 023	Project: P54400-BL	Activity: D-ROW23-1030		Title Reports, Title Insurance, &
Parcel 023 Appraisal Package	Project: P54400-BL	Activity: D-ROW23-2000		Appraisal Report - ROW Acquisition
Parcel 023 Appraisal Package	Project: P54400-BL	Activity: D-ROW23-2010		Appraisal Review - ROW Acquisition
Parcel 023 Appraisal Package	Project: P54400-BL	Activity: D-ROW23-2020		VDOT Approval - ROW Acquisition
Parcel 023 Appraisal Package	Project: P54400-BL	Activity: D-ROW23-2030		Offers - ROW Acquisition Parcel 023
Parcel 026	Project: P54400-BL	Activity: D-ROW26-1000		Title Report - ROW Acquisition
Parcel 026	Project: P54400-BL	Activity: D-ROW26-1010		Negotiation - ROW Acquisition Parcel
Parcel 026	Project: P54400-BL	Activity: D-ROW26-1020		RW-24 Report - ROW Acquisition
Parcel 026	Project: P54400-BL	Activity: D-ROW26-1030		Title Reports, Title Insurance, &
Parcel 026 Appraisal Package	Project: P54400-BL	Activity: D-ROW26-2000		Appraisal Report - ROW Acquisition
Parcel 026 Appraisal Package	Project: P54400-BL	Activity: D-ROW26-2010		Appraisal Review - ROW Acquisition
Parcel 026 Appraisal Package	Project: P54400-BL	Activity: D-ROW26-2020		VDOT Approval - ROW Acquisition
Parcel 026 Appraisal Package	Project: P54400-BL	Activity: D-ROW26-2030		Offers - ROW Acquisition Parcel 026
Preliminary Design	Project: P54400-BL	Activity: D-SGN-1000		Design - Signing/Paving Marking
	Project: P54400-BL	Activity: D-SGN-1010		QC/IDR/STR/VC/Constructability

Fred Ex Baseline Schedule - Log Report

Activity	Project	Activity	Activity	Description
Review/QA - Signing/Paving	Marking Preliminary Design	P54400-BL	Activity: D-SGN-1020	Prepare & Submit - Signing/Paving
Marking Preliminary Design	Project: P54400-BL	Activity: D-SGN-1030		95 Express Review - Signing/Paving
Marking Preliminary Design	Project: P54400-BL	Activity: D-SGN-1040		Comment Resolution - Signing/Paving
Marking Preliminary Design	Project: P54400-BL	Activity: D-SRV-1000		Secondary Project Horizontal &
Vertical Control Survey - Survey	Project: P54400-BL	Activity: D-SRV-1020		ROW Survey
Research - Survey	Project: P54400-BL	Activity: D-SRV-1030		Survey Coordination & General
	Project: P54400-BL	Activity: D-SRV-1040		ROW Monuments - Survey
	Project: P54400-BL	Activity: D-SRV-2000		Area 3 Topographic Plan Check
	Project: P54400-BL	Activity: D-SRV-2010		Area 4 Topographic Plan Check
	Project: P54400-BL	Activity: D-SRV-2020		Area 1 Topographic Plan Check
	Project: P54400-BL	Activity: D-SRV-2030		Area 2 Topographic Plan Check
	Project: P54400-BL	Activity: D-SRV-3000		Area 3 Additional Topographic Survey
	Project: P54400-BL	Activity: D-SRV-3010		Area 4 Additional Topographic Survey
	Project: P54400-BL	Activity: D-SRV-3020		Area 1 Additional Topographic Survey
	Project: P54400-BL	Activity: D-SRV-3030		Area 2 Additional Topographic Survey
	Project: P54400-BL	Activity: D-SRV-4000		Area 4 Pavement Cores Stakeout
	Project: P54400-BL	Activity: D-SRV-4010		Truslow Bridge & Wall Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4020		Area 3 Pavement Cores Stakeout
	Project: P54400-BL	Activity: D-SRV-4030		Potomac Creek Bridge & Wall Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4040		Area 2 Pavement Cores Stakeout
	Project: P54400-BL	Activity: D-SRV-4050		WHS Bridge & Wall Borings Stakeout
	Project: P54400-BL	Activity: D-SRV-4060		Area 1 Pavement Cores Stakeout
	Project: P54400-BL	Activity: D-SRV-4070		HWN Bridge & Wall Borings Stakeout
	Project: P54400-BL	Activity: D-SRV-4080		Area 3 Stormwater Management Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4090		Area 3 Culvert & Pipe Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4100		Area 3 Roadway Cut/Fill Slope
Borings Stakeout	Project: P54400-BL	Activity: D-SRV-4110		Area 4 Stormwater Management Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4120		Area 4 Culvert & Pipe Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4130		Area 4 Roadway Cut/Fill Slope
Borings Stakeout	Project: P54400-BL	Activity: D-SRV-4140		HRS Bridge & Wall Borings Stakeout
	Project: P54400-BL	Activity: D-SRV-4150		Area 2 Culvert & Pipe Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4160		Area 2 Roadway Cut/Fill Slope
Borings Stakeout	Project: P54400-BL	Activity: D-SRV-4170		Area 2 Stormwater Management Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4180		RHN Bridge & Wall Borings Stakeout
	Project: P54400-BL	Activity: D-SRV-4190		Area 1 Stormwater Management Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4200		Area 1 Culvert & Pipe Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4210		Area 1 Roadway Cut/Fill Slope
Borings Stakeout	Project: P54400-BL	Activity: D-SRV-4220		American Legion Bridge & Wall
Borings Stakeout	Project: P54400-BL	Activity: D-SRV-4230		CHR Wall Borings Stakeout
	Project: P54400-BL	Activity: D-SRV-4240		Area 3 Signs / Gantry / TTMS Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4250		Noise Barrier Wall UU Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4260		Noise Barrier Wall PP Borings
Stakeout	Project: P54400-BL	Activity: D-SRV-4270		Area 4 Signs / Gantry / TTMS Borings

Fred Ex Baseline Schedule - Log Report

Stakeout	Project:	P54400-BL	Activity:	D-SRV-4280	Noise Barrier Wall 00 Borings
Stakeout	Project:	P54400-BL	Activity:	D-SRV-4290	Area 1 Signs / Gantry / TTMS Borings
Stakeout	Project:	P54400-BL	Activity:	D-SRV-4300	Area 2 Signs / Gantry / TTMS Borings
Stakeout	Project:	P54400-BL	Activity:	D-TRL-1000	Stage I Design - Truslow Stage 1
	Project:	P54400-BL	Activity:	D-TRL-1010	QC/QC/IDR/STR/VC/Constructability
Review/QA - Truslow Stage 1	Project:	P54400-BL	Activity:	D-TRL-1020	Prepare & Submit - Truslow Stage 1
	Project:	P54400-BL	Activity:	D-TRL-1030	95 Express Review - Truslow Stage 1
	Project:	P54400-BL	Activity:	D-TRL-2000	Design - Truslow Superstructure
Final	Project:	P54400-BL	Activity:	D-TRL-2010	QC/IDR/STR/VC/Constructability
Review/QA - Truslow Superstructure Final	Project:	P54400-BL	Activity:	D-TRL-2020	Prepare & Submit - Truslow
Superstructure Final	Project:	P54400-BL	Activity:	D-TRL-2030	95 Express Review - Truslow
Superstructure Final	Project:	P54400-BL	Activity:	D-TRL-3000	Comment Resolution/Address Comments
- Truslow Superstructure Final for Approval	Project:	P54400-BL	Activity:	D-TRL-3010	QC/IDR/STR/VC/Constructability
Review/QA - Truslow Superstructure Final for Approval	Project:	P54400-BL	Activity:	D-TRL-3020	Prepare & Submit - Truslow
Superstructure Final for Approval	Project:	P54400-BL	Activity:	D-TRL-3030	95 Express Review - Truslow
Superstructure Final for Approval	Project:	P54400-BL	Activity:	D-TRL-3040	Truslow Superstructure Approved for
Construction	Project:	P54400-BL	Activity:	D-TRL-4000	Design - Truslow Substructure Final
	Project:	P54400-BL	Activity:	D-TRL-4010	QC/IDR/STR/VC/Constructability
Review/QA - Truslow Substructure Final	Project:	P54400-BL	Activity:	D-TRL-4020	Prepare & Submit - Truslow
Substructure Final	Project:	P54400-BL	Activity:	D-TRL-4030	95 Express Review - Truslow
Substructure Final	Project:	P54400-BL	Activity:	D-TRL-5000	Comment Resolution/Address Comments
- Truslow Substructure Final for Approval	Project:	P54400-BL	Activity:	D-TRL-5010	QC/IDR/STR/VC/Constructability
Review/QA - Truslow Substructure Final for Approval	Project:	P54400-BL	Activity:	D-TRL-5020	Prepare & Submit - Truslow
Substructure Final for Approval	Project:	P54400-BL	Activity:	D-TRL-5030	95 Express Review - Truslow
Substructure Final for Approval	Project:	P54400-BL	Activity:	D-TRL-5040	Truslow Substructure Approved for
Construction	Project:	P54400-BL	Activity:	D-TTMS-1000	Design - TTMS Common Details Final
	Project:	P54400-BL	Activity:	D-TTMS-1010	QC/IDR/STR/VC/Constructability
Review/QA - TTMS Common Details Final	Project:	P54400-BL	Activity:	D-TTMS-1020	Prepare & Submit - TTMS Common
Details Final	Project:	P54400-BL	Activity:	D-TTMS-1030	95 Express Review - TTMS Common
Details Final	Project:	P54400-BL	Activity:	D-TTMS-2000	Comment Resolution/Address Comments
- TTMS Common Details Final for Approval	Project:	P54400-BL	Activity:	D-TTMS-2010	QC/IDR/STR/VC/Constructability
Review/QA - TTMS Common Details Final for Approval	Project:	P54400-BL	Activity:	D-TTMS-2020	Prepare & Submit - TTMS Common
Details Final for Approval	Project:	P54400-BL	Activity:	D-TTMS-2030	95 Express Review - TTMS Common
Details Final for Approval	Project:	P54400-BL	Activity:	D-TTMS-2040	TTMS Common Details Approved for
Construction	Project:	P54400-BL	Activity:	D-UT-1000	Obtain Letter authorizing DB to
coordinate utility relocations	Project:	P54400-BL	Activity:	D-UT-10000	Provide Project Plans - VDOT Fiber

Fred Ex Baseline Schedule - Log Report

Optic/Comm	Project:	P54400-BL	Activity:	D-UT-10010	Utility Company Design - VDOT Fiber
Optic/Comm	Project:	P54400-BL	Activity:	D-UT-10020	Review Proposed Utility Design for
Project Compatibility - VDOT Fiber Optic/Comm	Project:	P54400-BL	Activity:	D-UT-10030	Comment Resolution & Final
Determination - VDOT Fiber Optic/Comm	Project:	P54400-BL	Activity:	D-UT-10040	Incorporate Final Design Into
Project Plans - VDOT Fiber Optic/Comm	Project:	P54400-BL	Activity:	D-UT-10050	QA/QC - VDOT Fiber Optic/Comm
Optic/Comm	Project:	P54400-BL	Activity:	D-UT-10060	Prepare & Submit - VDOT Fiber
Optic/Comm	Project:	P54400-BL	Activity:	D-UT-10070	95 Express Review - VDOT Fiber
Optic/Comm	Project:	P54400-BL	Activity:	D-UT-10080	Approve for Construction - VDOT
Fiber Optic/Comm	Project:	P54400-BL	Activity:	D-UT-1010	95 Express / VDOT Coordination
Meeting	Project:	P54400-BL	Activity:	D-UT-1020	Preliminary Review Meeting with
Utility Owners	Project:	P54400-BL	Activity:	D-UT-1030	Preliminary Utility Status Report
Plans for UFI)	Project:	P54400-BL	Activity:	D-UT-1040	Preliminary Plans to Utilities (30%
	Project:	P54400-BL	Activity:	D-UT-1050	Utility Field Inspection / Survey
	Project:	P54400-BL	Activity:	D-UT-1060	Prepare UT9 Forms
	Project:	P54400-BL	Activity:	D-UT-11000	Provide Project Plans - Lumos
Network	Project:	P54400-BL	Activity:	D-UT-11010	Utility Company Design - Lumos
Network	Project:	P54400-BL	Activity:	D-UT-11020	Review Proposed Utility Design for
Project Compatibility - Lumos Network	Project:	P54400-BL	Activity:	D-UT-11030	Comment Resolution & Final
Determination - Lumos Network	Project:	P54400-BL	Activity:	D-UT-11040	Incorporate Final Design Into
Project Plans - Lumos Network	Project:	P54400-BL	Activity:	D-UT-11050	QA/QC - Lumos Network
	Project:	P54400-BL	Activity:	D-UT-11060	Prepare & Submit - Lumos Network
	Project:	P54400-BL	Activity:	D-UT-11070	95 Express Review - Lumos Network
	Project:	P54400-BL	Activity:	D-UT-11080	Approve for Construction - Lumos
Network	Project:	P54400-BL	Activity:	D-UT-2000	Plan Sheet Preparation - Utilities
Companies - Utilities	Project:	P54400-BL	Activity:	D-UT-2010	Early Works Coordinate with Util
Companies - Utilities	Project:	P54400-BL	Activity:	D-UT-2020	Post NTP Coordinate with Util
County Utility Design	Project:	P54400-BL	Activity:	D-UT-3000	Provide Project Plans - Stafford
County Utility Design	Project:	P54400-BL	Activity:	D-UT-3010	Utility Company Design - Stafford
Project Compatibility - Stafford County Utility Design	Project:	P54400-BL	Activity:	D-UT-3020	Review Proposed Utility Design for
Determination - Stafford County Utility Design	Project:	P54400-BL	Activity:	D-UT-3030	Comment Resolution & Final
Project Plans - Stafford County Utility Design	Project:	P54400-BL	Activity:	D-UT-3040	Incorporate Final Design Into
Design	Project:	P54400-BL	Activity:	D-UT-3050	QA/QC - Stafford County Utility
Utility Design	Project:	P54400-BL	Activity:	D-UT-3060	Prepare & Submit - Stafford County
Utility Design	Project:	P54400-BL	Activity:	D-UT-3070	95 Express Review - Stafford County
County Utility Design	Project:	P54400-BL	Activity:	D-UT-3080	Approve for Construction - Stafford
County Schools Fiber Optics	Project:	P54400-BL	Activity:	D-UT-4000	Provide Project Plans - Stafford
County Schools Fiber Optics	Project:	P54400-BL	Activity:	D-UT-4010	Utility Company Design - Stafford

Fred Ex Baseline Schedule - Log Report

Project Compatibility - Stafford County Schools Fiber Optics	Project: P54400-BL	Activity: D-UT-4020	Review Proposed Utility Design for
Determination - Stafford County Schools Fiber Optics	Project: P54400-BL	Activity: D-UT-4030	Comment Resolution & Final
Project Plans - Stafford County Schools Fiber Optics	Project: P54400-BL	Activity: D-UT-4040	Incorporate Final Design Into
Fiber Optics	Project: P54400-BL	Activity: D-UT-4050	QA/QC - Stafford County Schools
Schools Fiber Optics	Project: P54400-BL	Activity: D-UT-4060	Prepare & Submit - Stafford County
Schools Fiber Optics	Project: P54400-BL	Activity: D-UT-4070	95 Express Review - Stafford County
County Schools Fiber Optics	Project: P54400-BL	Activity: D-UT-4080	Approve for Construction - Stafford
- Columbia Gas	Project: P54400-BL	Activity: D-UT-5000	Provide Project Plans - Columbia Gas
Gas	Project: P54400-BL	Activity: D-UT-5010	Utility Company Design - Columbia
Project Compatibility - Columbia Gas	Project: P54400-BL	Activity: D-UT-5020	Review Proposed Utility Design for
Determination - Columbia Gas	Project: P54400-BL	Activity: D-UT-5030	Comment Resolution & Final
Project Plans - Columbia Gas	Project: P54400-BL	Activity: D-UT-5040	Incorporate Final Design Into
Gas	Project: P54400-BL	Activity: D-UT-5050	QA/QC - Columbia Gas
	Project: P54400-BL	Activity: D-UT-5060	Prepare & Submit - Columbia Gas
	Project: P54400-BL	Activity: D-UT-5070	95 Express Review - Columbia Gas
	Project: P54400-BL	Activity: D-UT-5080	Approve for Construction - Columbia
Virginia	Project: P54400-BL	Activity: D-UT-6000	Provide Project Plans - Verizon -
Virginia	Project: P54400-BL	Activity: D-UT-6010	Utility Company Design - Verizon -
Project Compatibility - Verizon - Virginia	Project: P54400-BL	Activity: D-UT-6020	Review Proposed Utility Design for
Determination - Verizon - Virginia	Project: P54400-BL	Activity: D-UT-6030	Comment Resolution & Final
Project Plans - Verizon - Virginia	Project: P54400-BL	Activity: D-UT-6040	Incorporate Final Design Into
Virginia	Project: P54400-BL	Activity: D-UT-6050	QA/QC - Verizon - Virginia
	Project: P54400-BL	Activity: D-UT-6060	Prepare & Submit - Verizon -
Virginia	Project: P54400-BL	Activity: D-UT-6070	95 Express Review - Verizon -
Virginia	Project: P54400-BL	Activity: D-UT-6080	Approve for Construction - Verizon -
South	Project: P54400-BL	Activity: D-UT-7000	Provide Project Plans - Verizon -
South	Project: P54400-BL	Activity: D-UT-7010	Utility Company Design - Verizon -
Project Compatibility - Verizon - South	Project: P54400-BL	Activity: D-UT-7020	Review Proposed Utility Design for
Determination - Verizon - South	Project: P54400-BL	Activity: D-UT-7030	Comment Resolution & Final
Project Plans - Verizon - South	Project: P54400-BL	Activity: D-UT-7040	Incorporate Final Design Into
South	Project: P54400-BL	Activity: D-UT-7050	QA/QC - Verizon - South
	Project: P54400-BL	Activity: D-UT-7060	Prepare & Submit - Verizon - South
	Project: P54400-BL	Activity: D-UT-7070	95 Express Review - Verizon - South
	Project: P54400-BL	Activity: D-UT-7080	Approve for Construction - Verizon -
Project Compatibility - Summit IG	Project: P54400-BL	Activity: D-UT-8000	Provide Project Plans - Summit IG
Determination - Summit IG	Project: P54400-BL	Activity: D-UT-8010	Utility Company Design - Summit IG
	Project: P54400-BL	Activity: D-UT-8020	Review Proposed Utility Design for
	Project: P54400-BL	Activity: D-UT-8030	Comment Resolution & Final

Fred Ex Baseline Schedule - Log Report

Project Plans - Summit IG	Project: P54400-BL	Activity: D-UT-8040	Incorporate Final Design Into
	Project: P54400-BL	Activity: D-UT-8050	QA/QC - Summit IG
	Project: P54400-BL	Activity: D-UT-8060	Prepare & Submit - Summit IG
	Project: P54400-BL	Activity: D-UT-8070	95 Express Review - Summit IG
	Project: P54400-BL	Activity: D-UT-8080	Approve for Construction - Summit IG
Energy	Project: P54400-BL	Activity: D-UT-9000	Provide Project Plans - Dominion
Energy	Project: P54400-BL	Activity: D-UT-9010	Utility Company Design - Dominion
Project Compatibility - Dominion Energy	Project: P54400-BL	Activity: D-UT-9020	Review Proposed Utility Design for
Determination - Dominion Energy	Project: P54400-BL	Activity: D-UT-9030	Comment Resolution & Final
Project Plans - Dominion Energy	Project: P54400-BL	Activity: D-UT-9040	Incorporate Final Design Into
	Project: P54400-BL	Activity: D-UT-9050	QA/QC - Dominion Energy
	Project: P54400-BL	Activity: D-UT-9060	Prepare & Submit - Dominion Energy
	Project: P54400-BL	Activity: D-UT-9070	95 Express Review - Dominion Energy
Energy	Project: P54400-BL	Activity: D-UT-9080	Approve for Construction - Dominion
	Project: P54400-BL	Activity: D-UT-M-1000	Utility Coordination & Research
A	Project: P54400-BL	Activity: D-UT-M-2000	Utility Designation & Mapping - Area
	Project: P54400-BL	Activity: D-UT-M-2010	Conflict Review - Area A
	Project: P54400-BL	Activity: D-UT-M-2020	Test Pits - Area A
C	Project: P54400-BL	Activity: D-UT-M-3000	Utility Designation & Mapping - Area
	Project: P54400-BL	Activity: D-UT-M-3010	Conflict Review - Area C
	Project: P54400-BL	Activity: D-UT-M-3020	Test Pits - Area C
E	Project: P54400-BL	Activity: D-UT-M-4000	Utility Designation & Mapping - Area
	Project: P54400-BL	Activity: D-UT-M-4010	Conflict Review - Area E
	Project: P54400-BL	Activity: D-UT-M-4020	Test Pits - Area E
B	Project: P54400-BL	Activity: D-UT-M-5000	Utility Designation & Mapping - Area
	Project: P54400-BL	Activity: D-UT-M-5010	Conflict Review - Area B
	Project: P54400-BL	Activity: D-UT-M-5020	Test Pits - Area B
D	Project: P54400-BL	Activity: D-UT-M-6000	Utility Designation & Mapping - Area
	Project: P54400-BL	Activity: D-UT-M-6010	Conflict Review - Area D
	Project: P54400-BL	Activity: D-UT-M-6020	Test Pits - Area D
Review/QA - WHS Stage 1	Project: P54400-BL	Activity: D-WHS-1000	Stage I Design - WHN Stage 1
	Project: P54400-BL	Activity: D-WHS-1010	QC/IDR/STR/VC/Constructability
	Project: P54400-BL	Activity: D-WHS-1020	Prepare & Submit - WHS Stage 1
	Project: P54400-BL	Activity: D-WHS-1030	95 Express Review - WHS Stage 1
	Project: P54400-BL	Activity: D-WHS-2000	Design - WHS Superstructure Final
	Project: P54400-BL	Activity: D-WHS-2010	QC/IDR/STR/VC/Constructability
Review/QA - WHS Superstructure Final	Project: P54400-BL	Activity: D-WHS-2020	Prepare & Submit - WHS
Superstructure Final	Project: P54400-BL	Activity: D-WHS-2030	95 Express Review - WHS
Superstructure Final	Project: P54400-BL	Activity: D-WHS-3000	Comment Resolution/Address Comments
- WHN Superstructure Final for Approval	Project: P54400-BL	Activity: D-WHS-3010	QC/IDR/STR/VC/Constructability
Review/QA - WHN Superstructure Final for Approval	Project: P54400-BL	Activity: D-WHS-3020	Prepare & Submit - WHN
Superstructure Final for Approval	Project: P54400-BL	Activity: D-WHS-3030	95 Express Review - WHN
Superstructure Final for Approval	Project: P54400-BL	Activity: D-WHS-3040	WHN Superstructure Approved for
Construction	Project: P54400-BL	Activity: D-WHS-4000	Design - WHS Substructure Final
	Project: P54400-BL	Activity: D-WHS-4010	QC/IDR/STR/VC/Constructability
Review/QA - WHN Substructure Final			

Fred Ex Baseline Schedule - Log Report

Final	Project:	P54400-BL	Activity:	D-WHS-4020	Prepare & Submit - WHN Substructure
Final	Project:	P54400-BL	Activity:	D-WHS-4030	95 Express Review - WHN Substructure
- WHN Substructure Final for Approval	Project:	P54400-BL	Activity:	D-WHS-5000	Comment Resolution/Address Comments
Review/QA - WHN Substructure Final for Approval	Project:	P54400-BL	Activity:	D-WHS-5010	QC/IDR/STR/VC/Constructability
Final for Approval	Project:	P54400-BL	Activity:	D-WHS-5020	Prepare & Submit - WHN Substructure
Final for Approval	Project:	P54400-BL	Activity:	D-WHS-5030	95 Express Review - WHN Substructure
Construction	Project:	P54400-BL	Activity:	D-WHS-5040	WHN Substructure Approved for
Meeting	Project:	P54400-BL	Activity:	E-1000	Preconstruction Meeting Hold Point
Meeting	Project:	P54400-BL	Activity:	E-1010	MOT & Clearing Preparatory Inspection
Pile	Project:	P54400-BL	Activity:	E-AMB-1000	Prepare & Submit - American Legion
Anchor Bolts & Bearing Pads	Project:	P54400-BL	Activity:	E-AMB-1010	Prepare & Submit - American Legion
Concrete Girder	Project:	P54400-BL	Activity:	E-AMB-1020	Prepare & Submit - American Legion
Rebar	Project:	P54400-BL	Activity:	E-AMB-1030	Prepare & Submit - American Legion
Support of Excavation	Project:	P54400-BL	Activity:	E-AMB-1040	Prepare & Submit - American Legion
Pedestrian Fence	Project:	P54400-BL	Activity:	E-AMB-1050	Prepare & Submit - American Legion
Legion Pile Submittals	Project:	P54400-BL	Activity:	E-AMB-1060	HNTB Review & Approve - American
Legion Anchor Bolts & Bearing Pads	Project:	P54400-BL	Activity:	E-AMB-1070	HNTB Review & Approve - American
Legion Concrete Girder	Project:	P54400-BL	Activity:	E-AMB-1080	HNTB Review & Approve - American
Legion Rebar	Project:	P54400-BL	Activity:	E-AMB-1090	HNTB Review & Approve - American
Legion Support of Excavation	Project:	P54400-BL	Activity:	E-AMB-1100	HNTB Review & Approve - American
Legion Pedestrian Fence	Project:	P54400-BL	Activity:	E-AMB-1110	HNTB Review & Approve - American
Fiber & JB	Project:	P54400-BL	Activity:	E-COM-1000	Prepare & Submit - Conduit / Wire /
Wire / Fiber & JB	Project:	P54400-BL	Activity:	E-COM-1010	Prepare & Submit - Generators
Wire / Fiber & JB	Project:	P54400-BL	Activity:	E-COM-1020	HNTB Review & Approve - Conduit /
Roadside Units (IRU)	Project:	P54400-BL	Activity:	E-COM-1030	HNTB Review & Approve - Generators
Roadside Units (IRU)	Project:	P54400-BL	Activity:	E-ETC-1000	Prepare & Submit - Integrated
Infrastructure	Project:	P54400-BL	Activity:	E-ETC-1010	Prepare & Submit - Communication
Foundation Design	Project:	P54400-BL	Activity:	E-ETC-1020	Prepare & Submit - Gantry Pole
Roadside Units (IRU)	Project:	P54400-BL	Activity:	E-ETC-1030	HNTB Review & Approve - Integrated
Communication Infrastructure	Project:	P54400-BL	Activity:	E-ETC-1040	HNTB Review & Approve -
Foundation Design	Project:	P54400-BL	Activity:	E-ETC-1050	HNTB Review & Approve - Gantry Pole
Anchor Bolts	Project:	P54400-BL	Activity:	E-HRS-1000	Prepare & Submit - HRS Pile
Anchor Bolts	Project:	P54400-BL	Activity:	E-HRS-1010	Prepare & Submit - HRS Bearings &
Steel Girder	Project:	P54400-BL	Activity:	E-HRS-1020	Prepare & Submit - HRS Structural
Substructure	Project:	P54400-BL	Activity:	E-HRS-1030	Prepare & Submit - HRS Rebar -
Substructure	Project:	P54400-BL	Activity:	E-HRS-1040	Prepare & Submit - HRS Rebar -

Fred Ex Baseline Schedule - Log Report

Superstructure	Project:	P54400-BL	Activity:	E-HRS-1050	Prepare & Submit - HRS Expansion
Joints	Project:	P54400-BL	Activity:	E-HRS-1060	Prepare & Submit - HRS Support of
Excavation	Project:	P54400-BL	Activity:	E-HRS-1070	HNTB Review & Approve - HRS Pile
Submittals	Project:	P54400-BL	Activity:	E-HRS-1080	HNTB Review & Approve - HRS Bearings
& Anchor Bolts	Project:	P54400-BL	Activity:	E-HRS-1090	HNTB Review & Approve - HRS
Structural Steel Girder	Project:	P54400-BL	Activity:	E-HRS-1100	HNTB Review & Approve - HRS Rebar
Submittal - Substructure	Project:	P54400-BL	Activity:	E-HRS-1110	HNTB Review & Approve - HRS Rebar
Submittal - Superstructure	Project:	P54400-BL	Activity:	E-HRS-1120	HNTB Review & Approve - HRS
Expansion Joints	Project:	P54400-BL	Activity:	E-HRS-1130	HNTB Review & Approve - HRS Support
of Excavation	Project:	P54400-BL	Activity:	E-HWN-1000	Prepare & Submit - HWN Pile
Anchor Bolts	Project:	P54400-BL	Activity:	E-HWN-1010	Prepare & Submit - HWN Bearings &
Steel Girder	Project:	P54400-BL	Activity:	E-HWN-1020	Prepare & Submit - HWN Structural
Substructure	Project:	P54400-BL	Activity:	E-HWN-1030	Prepare & Submit - HWN Rebar -
Superstructure	Project:	P54400-BL	Activity:	E-HWN-1040	Prepare & Submit - HWN Rebar -
Joints	Project:	P54400-BL	Activity:	E-HWN-1050	Prepare & Submit - HWN Expansion
Excavation	Project:	P54400-BL	Activity:	E-HWN-1060	Prepare & Submit - HWN Support of
Submittals	Project:	P54400-BL	Activity:	E-HWN-1070	HNTB Review & Approve - HWN Pile
Structural Steel Girder Submittal	Project:	P54400-BL	Activity:	E-HWN-1080	HNTB Review & Approve - HWN
Submittal - Substructure	Project:	P54400-BL	Activity:	E-HWN-1090	HNTB Review & Approve - HWN Rebar
Submittal - Superstructure	Project:	P54400-BL	Activity:	E-HWN-1100	HNTB Review & Approve - HWN Rebar
Expansion Joints Submittal	Project:	P54400-BL	Activity:	E-HWN-1110	HNTB Review & Approve - HWN
Submittal	Project:	P54400-BL	Activity:	E-HWN-1120	HNTB Review & Approve - HWN Shoring
& Anchor Bolts Submittal	Project:	P54400-BL	Activity:	E-HWN-1130	HNTB Review & Approve - HWN Bearings
Foundation Design	Project:	P54400-BL	Activity:	E-LT-1000	Prepare & Submit - Lighting Pole
Pole Foundation Design	Project:	P54400-BL	Activity:	E-LT-1010	HNTB Review & Approve - Lighting
MSE RW01 & RW02 (WHS)	Project:	P54400-BL	Activity:	E-MSE-1000	Prepare & Submit - Shop Drawings for
Drawings for MSE RW01 & RW02 (WHS)	Project:	P54400-BL	Activity:	E-MSE-1010	HNTB Review & Approve - Shop
MSE RW05 & RW06 (HWN)	Project:	P54400-BL	Activity:	E-MSE-2000	Prepare & Submit - Shop Drawings for
Drawings for MSE RW05 & RW06 (HWN)	Project:	P54400-BL	Activity:	E-MSE-2010	HNTB Review & Approve - Shop
MSE RW03 & RW04 (Truslow)	Project:	P54400-BL	Activity:	E-MSE-3000	Prepare & Submit - Shop Drawings for
Drawings for MSE RW03 & RW04 (Truslow)	Project:	P54400-BL	Activity:	E-MSE-3010	HNTB Review & Approve - Shop
MSE RW07 (Americal Legion)	Project:	P54400-BL	Activity:	E-MSE-4000	Prepare & Submit - Shop Drawings for
Drawings for MSE RW07 (American Legion)	Project:	P54400-BL	Activity:	E-MSE-4010	HNTB Review & Approve - Shop
	Project:	P54400-BL	Activity:	E-MSE-5000	Prepare & Submit - Shop Drawings for

Fred Ex Baseline Schedule - Log Report

MSE RW08 (Courthouse)	Project:	P54400-BL	Activity:	E-MSE-5010	HNTB Review & Approve - Shop
Drawings for MSE RW08 (Courthouse)	Project:	P54400-BL	Activity:	E-MSE-6000	Prepare & Submit - Shop Drawings for
MSE RW09 & RW10 (HRS)	Project:	P54400-BL	Activity:	E-MSE-6010	HNTB Review & Approve - Shop
Drawings for MSE RW09 & RW10 (HRS)	Project:	P54400-BL	Activity:	E-MSE-7000	Prepare & Submit - Shop Drawings for
MSE RW11 & RW12 (RHN)	Project:	P54400-BL	Activity:	E-MSE-7010	HNTB Review & Approve - Shop
Drawings for MSE RW11 & RW12 (RHN)	Project:	P54400-BL	Activity:	E-PCB-1000	Prepare & Submit - Potomac Creek
Pile	Project:	P54400-BL	Activity:	E-PCB-1010	Prepare & Submit - Potomac Creek
Concrete Girder	Project:	P54400-BL	Activity:	E-PCB-1020	Prepare & Submit - Potomac Creek
Rebar - Substructure	Project:	P54400-BL	Activity:	E-PCB-1030	Prepare & Submit - Potomac Creek
Rebar - Superstructure	Project:	P54400-BL	Activity:	E-PCB-1040	Prepare & Submit - Potomac Creek
Strip Seals	Project:	P54400-BL	Activity:	E-PCB-1050	HNTB Review & Approve - Potomac
Creek Pile	Project:	P54400-BL	Activity:	E-PCB-1060	HNTB Review & Approve - Potomac
Creek Concrete Girder	Project:	P54400-BL	Activity:	E-PCB-1070	HNTB Review & Approve - Potomac
Creek Rebar - Substructure	Project:	P54400-BL	Activity:	E-PCB-1080	HNTB Review & Approve - Potomac
Creek Rebar - Superstructure	Project:	P54400-BL	Activity:	E-PCB-1090	HNTB Review & Approve - Potomac
Creek Strip Seals	Project:	P54400-BL	Activity:	E-RHN-1000	Prepare & Submit - RHN Pile
Anchor Bolts	Project:	P54400-BL	Activity:	E-RHN-1010	Prepare & Submit - RHN Bearings &
Steel Girder	Project:	P54400-BL	Activity:	E-RHN-1020	Prepare & Submit - RHN Structural
Substructure	Project:	P54400-BL	Activity:	E-RHN-1030	Prepare & Submit - RHN Rebar -
Superstructure	Project:	P54400-BL	Activity:	E-RHN-1040	Prepare & Submit - RHN Rebar -
Joints	Project:	P54400-BL	Activity:	E-RHN-1050	Prepare & Submit - RHN Expansion
Excavation	Project:	P54400-BL	Activity:	E-RHN-1060	Prepare & Submit - RHN Support of
Submittals	Project:	P54400-BL	Activity:	E-RHN-1070	HNTB Review & Approve - RHN Pile
& Anchor Bolts	Project:	P54400-BL	Activity:	E-RHN-1080	HNTB Review & Approve - RHN Bearings
Structural Steel Girder	Project:	P54400-BL	Activity:	E-RHN-1090	HNTB Review & Approve - RHN
Submittal - Substructure	Project:	P54400-BL	Activity:	E-RHN-1100	HNTB Review & Approve - RHN Rebar
Submittal - Superstructure	Project:	P54400-BL	Activity:	E-RHN-1110	HNTB Review & Approve - RHN Rebar
Expansion Joints	Project:	P54400-BL	Activity:	E-RHN-1120	HNTB Review & Approve - RHN
of Excavation	Project:	P54400-BL	Activity:	E-RHN-1130	HNTB Review & Approve - RHN Support
Shop Drawing for Overhead Signs	Project:	P54400-BL	Activity:	E-SGN-1000	Prepare & Submit - Found Design &
& Shop Drawing for Overhead Signs	Project:	P54400-BL	Activity:	E-SGN-1010	HNTB Review & Approve - Found Design
& Shop Drawing for Sound Walls	Project:	P54400-BL	Activity:	E-SW-1000	Prepare & Submit - Foundation Design
Design & Shop Drawing for Sound Walls	Project:	P54400-BL	Activity:	E-SW-1010	HNTB Review & Approve - Foundation
	Project:	P54400-BL	Activity:	E-TMS-1000	Area 1 - Prepare & Submit - ITS Pole

Fred Ex Baseline Schedule - Log Report

Foundation Design	Project:	P54400-BL	Activity:	E-TMS-1010	Area 1 - Prepare & Submit - Found
Design for DMS	Project:	P54400-BL	Activity:	E-TMS-1020	Area 1 - HNTB Review & Approve - ITS
Pole Found Design	Project:	P54400-BL	Activity:	E-TMS-1030	Area 1 - HNTB Review & Approve -
Found Design of DMS Structure	Project:	P54400-BL	Activity:	E-TMS-2000	Area 2 - Prepare & Submit - ITS Pole
Foundation Design	Project:	P54400-BL	Activity:	E-TMS-2010	Area 2 - HNTB Review & Approve - ITS
Pole Foundation Design	Project:	P54400-BL	Activity:	E-TMS-3000	Area 3 - Prepare & Submit - ITS Pole
Foundation Design	Project:	P54400-BL	Activity:	E-TMS-3010	Area 3 - Prepare & Submit - Found
Design for DMS	Project:	P54400-BL	Activity:	E-TMS-3020	Area 3 - HNTB Review & Approve - ITS
Pole Foundation Design	Project:	P54400-BL	Activity:	E-TMS-3030	Area 3 - HNTB Review & Approve -
Found Design of DMS Structure	Project:	P54400-BL	Activity:	E-TMS-4000	Area 4 - Prepare & Submit - ITS Pole
Foundation Design	Project:	P54400-BL	Activity:	E-TMS-4010	Area 4 - Prepare & Submit - Found
Design for DMS	Project:	P54400-BL	Activity:	E-TMS-4020	Area 4 - HNTB Review & Approve - ITS
Pole Found Design	Project:	P54400-BL	Activity:	E-TMS-4030	Area 4 - HNTB Review & Approve -
Found Design of DMS Structure	Project:	P54400-BL	Activity:	E-TRL-1000	Prepare & Submit - Truslow Pile
Girder	Project:	P54400-BL	Activity:	E-TRL-1010	Prepare & Submit - Truslow Concrete
	Project:	P54400-BL	Activity:	E-TRL-1020	Prepare & Submit - Truslow Rebar
of Excavation	Project:	P54400-BL	Activity:	E-TRL-1030	Prepare & Submit - Truslow Support
Bolts & Bearing Pads	Project:	P54400-BL	Activity:	E-TRL-1040	Prepare & Submit - Truslow Anchor
	Project:	P54400-BL	Activity:	E-TRL-1050	HNTB Review & Approve - Truslow Pile
Concrete Girder	Project:	P54400-BL	Activity:	E-TRL-1060	HNTB Review & Approve - Truslow
Rebar	Project:	P54400-BL	Activity:	E-TRL-1070	HNTB Review & Approve - Truslow
Support of Excavation	Project:	P54400-BL	Activity:	E-TRL-1080	HNTB Review & Approve - Truslow
Anchor Bolts & Bearing Pads	Project:	P54400-BL	Activity:	E-TRL-1090	HNTB Review & Approve - Truslow
	Project:	P54400-BL	Activity:	E-WHS-1000	Prepare & Submit - WHS Pile
Steel Girder	Project:	P54400-BL	Activity:	E-WHS-1010	Prepare & Submit - WHS Structural
Substructure	Project:	P54400-BL	Activity:	E-WHS-1020	Prepare & Submit - WHS Rebar -
Superstructure	Project:	P54400-BL	Activity:	E-WHS-1030	Prepare & Submit - WHS Rebar -
Excavation	Project:	P54400-BL	Activity:	E-WHS-1040	Prepare & Submit - WHS Support of
Submittals	Project:	P54400-BL	Activity:	E-WHS-1050	HNTB Review & Approve - WHS Pile
Structural Steel Girder Submittal	Project:	P54400-BL	Activity:	E-WHS-1060	HNTB Review & Approve - WHS
Submittal - Substructure	Project:	P54400-BL	Activity:	E-WHS-1070	HNTB Review & Approve - WHS Rebar
Submittal - Superstructure	Project:	P54400-BL	Activity:	E-WHS-1080	HNTB Review & Approve - WHS Rebar
Submittal	Project:	P54400-BL	Activity:	E-WHS-1090	HNTB Review & Approve - WHS Shoring
	Project:	P54400-BL	Activity:	GC-1000	95 Express Obtains Financial Close
	Project:	P54400-BL	Activity:	GC-1010	At-Risk Release
	Project:	P54400-BL	Activity:	GC-1020	Supply Performance & Payment Bond for LNTF
	Project:	P54400-BL	Activity:	GC-1030	Supply Certificates of Insurance

Fred Ex Baseline Schedule - Log Report

Purposes)	Project:	P54400-BL	Activity:	GC-1040	Develop - Submittal Register
	Project:	P54400-BL	Activity:	GC-1050	Performance & Payment Bond for LNTP (Billing
Purpose)	Project:	P54400-BL	Activity:	GC-1060	Submit - Submittal Register
	Project:	P54400-BL	Activity:	GC-1070	Certificates of Insurance LNTP (Billing
Construction	Project:	P54400-BL	Activity:	GC-1080	95 Express Review - Submittal Register
	Project:	P54400-BL	Activity:	GC-1090	Submittal Register Approved
	Project:	P54400-BL	Activity:	GC-1100	Supply Performance & Payment Bond for NTP
	Project:	P54400-BL	Activity:	GC-1110	Project Management for Early Works
	Project:	P54400-BL	Activity:	GC-1120	Quality Management During Design &
Construction	Project:	P54400-BL	Activity:	GC-1130	Design Services During Construction
	Project:	P54400-BL	Activity:	GC-1140	Project Management During Construction
	Project:	P54400-BL	Activity:	GC-1150	MOT During Construction
	Project:	P54400-BL	Activity:	GC-1160	Erosion & Sediment Control During
(10/31/20)	Project:	P54400-BL	Activity:	M-100	Notice of Intent to Award by 95 Express
	Project:	P54400-BL	Activity:	M-130	Design Full NTP (Apr 30 2019)
	Project:	P54400-BL	Activity:	M-140	Construction Full NTP (Apr 30 2019)
	Project:	P54400-BL	Activity:	M-150	Demolition of Existing Truslow Bridge
Work) (Jul 15 2021)	Project:	P54400-BL	Activity:	M-160	Design Complete
	Project:	P54400-BL	Activity:	M-170	Interim Milestone (Rte 17 GP Lane Exit Ramp
Jurisdictional Areas	Project:	P54400-BL	Activity:	M-180	ETC (Gantry) No.1 Turn Over (April 4 2022)
	Project:	P54400-BL	Activity:	M-190	ETC (Gantry) No.2 Turn Over (May 4 2022)
	Project:	P54400-BL	Activity:	M-200	ETC (Gantry) No.3 Turn Over (June 3 2022)
	Project:	P54400-BL	Activity:	MOB-1000	Mobilization
	Project:	P54400-BL	Activity:	MOB-1010	Construction Start - Non
Punchlist	Project:	P54400-BL	Activity:	MOB-1030	US-17 General Purpose Improvements
Legion Pile	Project:	P54400-BL	Activity:	MOB-1050	Environmental Mitigation Credits
	Project:	P54400-BL	Activity:	P-AMB-1000	Fabricate & Deliver - American
Legion Rebar	Project:	P54400-BL	Activity:	P-AMB-1010	Fabricate & Deliver - American
Legion Pedestrian Fence	Project:	P54400-BL	Activity:	P-AMB-1020	Fabricate & Deliver - American
	Project:	P54400-BL	Activity:	P-AMB-1030	Fabricate & Deliver - American
Legion Anchor Bolts & Bearing Pads	Project:	P54400-BL	Activity:	P-AMB-1040	Fabricate & Deliver - American
Legion Support of Excavation	Project:	P54400-BL	Activity:	P-AMB-1050	Fabricate & Deliver - American
Legion Concrete Girder	Project:	P54400-BL	Activity:	P-COM-1000	Fabricate & Deliver - Conduit
	Project:	P54400-BL	Activity:	P-COM-1010	Fabricate & Deliver - Power Cable
	Project:	P54400-BL	Activity:	P-COM-1020	Fabricate & Deliver - Junction Box
	Project:	P54400-BL	Activity:	P-COM-1030	Fabricate & Deliver - Fiber Optic
Cable	Project:	P54400-BL	Activity:	P-COM-1040	Fabricate & Deliver - Generator
	Project:	P54400-BL	Activity:	P-ETC-1000	Fabricate & Deliver - Integrated
Roadside Units	Project:	P54400-BL	Activity:	P-ETC-1010	Fabricate & Deliver - Gantries
	Project:	P54400-BL	Activity:	P-HRS-1000	Fabricate & Deliver - HRS Pile -
Mill Run	Project:	P54400-BL	Activity:	P-HRS-1010	Fabricate & Deliver - HRS Rebar -
Substructure	Project:	P54400-BL	Activity:	P-HRS-1020	Fabricate & Deliver - HRS Expansion
Joints	Project:	P54400-BL	Activity:	P-HRS-1030	Fabricate & Deliver - HRS Rebar -
Superstructure	Project:	P54400-BL	Activity:	P-HRS-1040	Fabricate & Deliver - HRS Bearing
	Project:	P54400-BL	Activity:	P-HRS-1050	Fabricate & Deliver - HRS Support of
Excavation	Project:	P54400-BL	Activity:	P-HRS-1060	Fabricate & Deliver - HRS Structural

Fred Ex Baseline Schedule - Log Report

Steel - Mill Run	Project:	P54400-BL	Activity:	P-HRS-1070	Fabricate & Deliver - HRS Structural
Steel Girder Manufacture	Project:	P54400-BL	Activity:	P-HWN-1000	Fabricate & Deliver - HWN Pile -
Mill Run	Project:	P54400-BL	Activity:	P-HWN-1010	Fabricate & Deliver - HWN Rebar -
Substructure	Project:	P54400-BL	Activity:	P-HWN-1020	Fabricate & Deliver - HWN Rebar -
Superstructure	Project:	P54400-BL	Activity:	P-HWN-1030	Fabricate & Deliver - HWN Expansion
Joint	Project:	P54400-BL	Activity:	P-HWN-1040	Fabricate & Deliver - HWN Bearing
	Project:	P54400-BL	Activity:	P-HWN-1050	Fabricate & Deliver - HWN Support of
Excavation	Project:	P54400-BL	Activity:	P-HWN-1060	Fabricate & Deliver - HWN Structural
Steel Girder Manufacture	Project:	P54400-BL	Activity:	P-HWN-1070	Fabricate & Deliver - HWN Structural
Steel Girder - Mill Run	Project:	P54400-BL	Activity:	P-LT-1000	Fabricate & Deliver - Lighting Poles
& Fixtures	Project:	P54400-BL	Activity:	P-LT-1010	Fabricate & Deliver - Lighting
Control Cabinets	Project:	P54400-BL	Activity:	P-MSE-1000	Fabricate & Deliver - Truslow MSE
Panels & Straps	Project:	P54400-BL	Activity:	P-MSE-1010	Fabricate & Deliver - American
Legion MSE Panels & Straps	Project:	P54400-BL	Activity:	P-MSE-1020	Fabricate & Deliver - Courthouse MSE
Panels & Straps	Project:	P54400-BL	Activity:	P-MSE-1030	Fabricate & Deliver - WHS MSE Panels
& Straps	Project:	P54400-BL	Activity:	P-MSE-1040	Fabricate & Deliver - HRS MSE Panels
& Straps	Project:	P54400-BL	Activity:	P-MSE-1050	Fabricate & Deliver - RHN MSE Panels
& Straps	Project:	P54400-BL	Activity:	P-MSE-1060	Fabricate & Deliver - HWN MSE Panels
Rebar - Superstructure	Project:	P54400-BL	Activity:	P-PCB-1000	Fabricate & Deliver - Potomac Creek
Pile	Project:	P54400-BL	Activity:	P-PCB-1010	Fabricate & Deliver - Potomac Creek
Strip Seals	Project:	P54400-BL	Activity:	P-PCB-1020	Fabricate & Deliver - Potomac Creek
Concrete Girder	Project:	P54400-BL	Activity:	P-PCB-1030	Fabricate & Deliver - Potomac Creek
Rebar - Substructure	Project:	P54400-BL	Activity:	P-PCB-1040	Fabricate & Deliver - Potomac Creek
Joint	Project:	P54400-BL	Activity:	P-RHN-1000	Fabricate & Deliver - RHN Expansion
Substructure	Project:	P54400-BL	Activity:	P-RHN-1010	Fabricate & Deliver - RHN Rebar -
Mill Run	Project:	P54400-BL	Activity:	P-RHN-1020	Fabricate & Deliver - RHN Pile -
Superstructure	Project:	P54400-BL	Activity:	P-RHN-1030	Fabricate & Deliver - RHN Rebar -
	Project:	P54400-BL	Activity:	P-RHN-1040	Fabricate & Deliver - RHN Bearing
Excavation	Project:	P54400-BL	Activity:	P-RHN-1050	Fabricate & Deliver - RHN Support of
Steel - Mill Run	Project:	P54400-BL	Activity:	P-RHN-1060	Fabricate & Deliver - RHN Structural
Steel Girder Manufacture	Project:	P54400-BL	Activity:	P-RHN-1070	Fabricate & Deliver - RHN Structural
Structure	Project:	P54400-BL	Activity:	P-SGN-1000	Fabricate & Deliver - OH Sign &
	Project:	P54400-BL	Activity:	P-SW-1000	Fabricate & Deliver - Post & Panel
Cabinets/UPS & Associated Equipment	Project:	P54400-BL	Activity:	P-TMS-1000	Fabricate & Deliver - ITS
	Project:	P54400-BL	Activity:	P-TMS-1010	Fabricate & Deliver - DMS

Fred Ex Baseline Schedule - Log Report

	Project:	P54400-BL	Activity:	P-TMS-1020	Fabricate & Deliver - Gates
Cameras	Project:	P54400-BL	Activity:	P-TMS-1030	Fabricate & Deliver - CCTV & AID
	Project:	P54400-BL	Activity:	P-TRL-1000	Fabricate & Deliver - Truslow Pile
	Project:	P54400-BL	Activity:	P-TRL-1010	Fabricate & Deliver - Truslow Rebar
Support of Excavation	Project:	P54400-BL	Activity:	P-TRL-1020	Fabricate & Deliver - Truslow
Bolts & Bearing Pads	Project:	P54400-BL	Activity:	P-TRL-1030	Fabricate & Deliver - Truslow Anchor
Concrete Girder	Project:	P54400-BL	Activity:	P-TRL-1040	Fabricate & Deliver - Truslow
Mill Run	Project:	P54400-BL	Activity:	P-WHS-1000	Fabricate & Deliver - WHS Pile -
Substructure	Project:	P54400-BL	Activity:	P-WHS-1010	Fabricate & Deliver - WHS Rebar -
Excavation	Project:	P54400-BL	Activity:	P-WHS-1020	Fabricate & Deliver - WHS Support of
Superstructure	Project:	P54400-BL	Activity:	P-WHS-1030	Fabricate & Deliver - WHS Rebar -
Joint	Project:	P54400-BL	Activity:	P-WHS-1040	Fabricate & Deliver - WHS Expansion
Steel Girder Manufacture	Project:	P54400-BL	Activity:	P-WHS-1050	Fabricate & Deliver - WHS Structural
Steel Girder - Mill Run	Project:	P54400-BL	Activity:	P-WHS-1060	Fabricate & Deliver - WHS Structural
	Project:	P54400-BL	Activity:	P-WHS-1070	Fabricate & Deliver - WHS Bearing
	Project:	P54400-BL	Activity:	PDP-1000	Develop - Design Builder Management
Plan	Project:	P54400-BL	Activity:	PDP-1010	Submit - Design Builder Management
Plan	Project:	P54400-BL	Activity:	PDP-1020	95 Express Review - Design Builder
Management Plan	Project:	P54400-BL	Activity:	PDP-1030	Design Builder Management Plan
Approved	Project:	P54400-BL	Activity:	PDP-1040	Develop - Document Management Plan
	Project:	P54400-BL	Activity:	PDP-1050	Submit - Document Management Plan
Management Plan	Project:	P54400-BL	Activity:	PDP-1060	95 Express Review - Document
	Project:	P54400-BL	Activity:	PDP-1070	Document Management Plan Approved
Plan (QMSP)	Project:	P54400-BL	Activity:	PDP-1080	Develop - Quality Management System
Plan (QMSP)	Project:	P54400-BL	Activity:	PDP-1090	Submit - Quality Management System
Management System Plan (QMSP)	Project:	P54400-BL	Activity:	PDP-1100	95 Express Review - Quality
(QMSP) Approved	Project:	P54400-BL	Activity:	PDP-1110	Quality Management System Plan
Plan (DQMP)	Project:	P54400-BL	Activity:	PDP-1120	Develop - Design Quality Management
Plan (DQMP)	Project:	P54400-BL	Activity:	PDP-1130	Submit - Design Quality Management
Management Plan (DQMP)	Project:	P54400-BL	Activity:	PDP-1140	95 Express Review - Design Quality
(DQMP) Approved	Project:	P54400-BL	Activity:	PDP-1150	Design Quality Management Plan
Communication Plan	Project:	P54400-BL	Activity:	PDP-1160	Develop - Public Information and
Communication Plan	Project:	P54400-BL	Activity:	PDP-1170	Submit - Public Information and
Information and Communication	Project:	P54400-BL	Activity:	PDP-1180	95 Express Review - Public
Approved	Project:	P54400-BL	Activity:	PDP-1190	Public Information and Communication
Plan	Project:	P54400-BL	Activity:	PDP-1200	Develop - DBE/SWaM and Workforce
	Project:	P54400-BL	Activity:	PDP-1210	Submit - DBE/SWaM and Workforce Plan
	Project:	P54400-BL	Activity:	PDP-1220	95 Express Review - DBE/SWaM and

Fred Ex Baseline Schedule - Log Report

Workforce Plan	Project:	P54400-BL	Activity:	PDP-1230	DBE/SWaM and Workforce Plan Approved
	Project:	P54400-BL	Activity:	PDP-1240	Develop - ROW Acquisition and
Relocation Plan	Project:	P54400-BL	Activity:	PDP-1250	Submit - ROW Acquisition and
Relocation Plan	Project:	P54400-BL	Activity:	PDP-1260	95 Express Review - ROW Acquisition
and Relocation Plan	Project:	P54400-BL	Activity:	PDP-1270	ROW Acquisition and Relocation Plan
Approved	Project:	P54400-BL	Activity:	PDP-2000	Develop - Maintenance of Traffic
Plan	Project:	P54400-BL	Activity:	PDP-2010	Submit - Maintenance of Traffic Plan
	Project:	P54400-BL	Activity:	PDP-2020	95 Express Review - Maintenance of
Traffic Plan	Project:	P54400-BL	Activity:	PDP-2030	Maintenance of Traffic Plan Approved
	Project:	P54400-BL	Activity:	PDP-2040	Develop - Health Safety and Security
Plan	Project:	P54400-BL	Activity:	PDP-2050	Submit - Health Safety and Security
Plan	Project:	P54400-BL	Activity:	PDP-2060	95 Express Review - Health Safety
and Security Plan	Project:	P54400-BL	Activity:	PDP-2070	Health Safety and Security Plan
Approved	Project:	P54400-BL	Activity:	PDP-2080	Develop & Submit - Construction
Quality Management Plan	Project:	P54400-BL	Activity:	PDP-2090	95 Express Review - Construction
Quality Management Plan	Project:	P54400-BL	Activity:	PDP-2100	Construction Quality Management Plan
Approved	Project:	P54400-BL	Activity:	PDP-2110	Develop & Submit - Sustainability
Plan	Project:	P54400-BL	Activity:	PDP-2120	95 Express Review - Sustainability
Plan	Project:	P54400-BL	Activity:	PDP-2130	Sustainability Plan Approved
	Project:	P54400-BL	Activity:	PDP-2140	Develop & Submit - Utilities Plan
	Project:	P54400-BL	Activity:	PDP-2150	95 Express Review - Utilities Plan
	Project:	P54400-BL	Activity:	PDP-2160	Utilities Plan Approved
	Project:	P54400-BL	Activity:	PDP-2170	Develop & Submit - Environmental
Management Plan	Project:	P54400-BL	Activity:	PDP-2180	95 Express Review - Environmental
Management Plan	Project:	P54400-BL	Activity:	PDP-2190	Environmental Management Plan
Approved	Project:	P54400-BL	Activity:	PDP-2200	Develop & Submit - Ethics Plan
	Project:	P54400-BL	Activity:	PDP-2210	95 Express Review - Ethics Plan
	Project:	P54400-BL	Activity:	PDP-2220	Ethics Plan Approved
	Project:	P54400-BL	Activity:	PS-1000	Prepare & Submit - Cost Loaded Baseline
Schedule	Project:	P54400-BL	Activity:	PS-1010	95 Express Review - Cost Loaded Baseline
Schedule	Project:	P54400-BL	Activity:	PS-1020	Cost Loaded Baseline Schedule Approved
	Project:	P54400-BL	Activity:	SV-1000	Storm Sewer CCTV Inspection
	Project:	P54400-BL	Activity:	SV-1010	Scope Validation Effort / Prepare Supporting
Documentation	Project:	P54400-BL	Activity:	SV-1020	Submit Scope Issues Supporting Documentation
(If Scope Issues Discovered)	Project:	P54400-BL	Activity:	SV-1030	End Scope Validation Period (LNTP + 120
Days)	Project:	P54400-BL	Activity:	SV-1040	Resolution of Scope Issues
	Project:	P54400-BL	Activity:	T-LA-1000	Area 1 - Service Commissioning
(Grounding & Insulation Resistance Testing)	Project:	P54400-BL	Activity:	T-LA-1010	Area 1 - TMS Testing & Integration
Level A - DMS UPS	Project:	P54400-BL	Activity:	T-LA-1020	Area 1 - TMS Testing & Integration
Level A - Equipment Cabinets	Project:	P54400-BL	Activity:	T-LA-1030	Area 1 - TMS Testing & Integration

Fred Ex Baseline Schedule - Log Report

Level A - Network Switches	Project:	P54400-BL	Activity:	T-LA-1040	Area 1 - Generator Commissioning
	Project:	P54400-BL	Activity:	T-LA-1050	Area 1 - TMS Testing & Integration
Level A - Telemetry Cabinets	Project:	P54400-BL	Activity:	T-LA-1060	Area 1 - TMS Testing & Integration
Level A - MVDs	Project:	P54400-BL	Activity:	T-LA-1070	Area 1 - TMS Testing & Integration
Level A - DMS	Project:	P54400-BL	Activity:	T-LA-1080	Area 1 - TMS Testing & Integration
Level A - CCTV (PTZ & AID)	Project:	P54400-BL	Activity:	T-LA-1090	Area 1 - TMS Testing & Integration
Level A - Gate Set	Project:	P54400-BL	Activity:	T-LA-2000	Area 2 - Generator Commissioning
	Project:	P54400-BL	Activity:	T-LA-2010	Area 2 - Service Commissioning
(Grounding & Insulation Resistance Testing)	Project:	P54400-BL	Activity:	T-LA-2020	Area 2 - TMS Testing & Integration
Level A - Telemetry Cabinets	Project:	P54400-BL	Activity:	T-LA-2030	Area 2 - TMS Testing & Integration
Level A - Equipment Cabinets	Project:	P54400-BL	Activity:	T-LA-2040	Area 2 - TMS Testing & Integration
Level A - Network Switches	Project:	P54400-BL	Activity:	T-LA-2050	Area 2 - TMS Testing & Integration
Level A - CCTV (PTZ & AID)	Project:	P54400-BL	Activity:	T-LA-2060	Area 2 - TMS Testing & Integration
Level A - MVDs	Project:	P54400-BL	Activity:	T-LA-3000	Area 3 - Generator Commissioning
	Project:	P54400-BL	Activity:	T-LA-3020	Area 3 - TMS Testing & Integration
Level A - Telemetry Cabinets	Project:	P54400-BL	Activity:	T-LA-3030	Area 3 - TMS Testing & Integration
Level A - DMS UPS	Project:	P54400-BL	Activity:	T-LA-4000	Area 4 - Service Commissioning
(Grounding & Insulation Resistance Testing)	Project:	P54400-BL	Activity:	T-LA-4010	Area 4 - TMS Testing & Integration
Level A - DMS UPS	Project:	P54400-BL	Activity:	T-LA-4020	Area 4 - TMS Testing & Integration
Level A - Equipment Cabinets	Project:	P54400-BL	Activity:	T-LA-4030	Area 4 - TMS Testing & Integration
Level A - Network Switches	Project:	P54400-BL	Activity:	T-LA-4040	Area 4 - Generator Commissioning
	Project:	P54400-BL	Activity:	T-LA-4050	Area 4 - TMS Testing & Integration
Level A - Telemetry Cabinets	Project:	P54400-BL	Activity:	T-LA-4060	Area 4 - TMS Testing & Integration
Level A - MVDs	Project:	P54400-BL	Activity:	T-LA-4070	Area 4 - TMS Testing & Integration
Level A - CCTV (PTZ & AID)	Project:	P54400-BL	Activity:	T-LA-4080	Area 4 - TMS Testing & Integration
Level A - DMS	Project:	P54400-BL	Activity:	T-LA-4090	Area 4 - TMS Testing & Integration
Level A - Gate Set	Project:	P54400-BL	Activity:	T-LB-1000	TMS Testing & Integration Level B -
DMS UPS	Project:	P54400-BL	Activity:	T-LB-1010	TMS Testing & Integration Level B -
Gate Set	Project:	P54400-BL	Activity:	T-LB-1020	TMS Testing & Integration Level B -
DMS	Project:	P54400-BL	Activity:	T-LB-1030	TMS Testing & Integration Level B -
Telemetry Cabinets	Project:	P54400-BL	Activity:	T-LB-1040	TMS Testing & Integration Level B -
CCTV (PTZ & AID)	Project:	P54400-BL	Activity:	T-LB-1050	TMS Testing & Integration Level B -
MVDs					

Attachment C
Earned Value Schedule

Average	Date	Early	% Billed	EARLY SPI	Late	% Billed	LATE SPI
\$189,647	Dec-18	\$367,983.02	0.13%	1.00	\$11,310.63	\$11,310.63	0.00%
\$1,566,572	Jan-19	\$2,462,187.33	0.97%	1.00	\$291,662.70	\$302,973.34	0.10%
\$3,192,183	Feb-19	\$2,391,371.56	1.79%	1.00	\$859,851.57	\$1,162,824.91	0.40%
\$4,840,294	Mar-19	\$2,332,998.45	2.60%	1.00	\$963,223.34	\$2,126,048.25	0.73%
\$9,135,877	Apr-19	\$7,511,228.90	5.18%	1.00	\$1,079,935.77	\$3,205,984.03	1.10%
\$12,654,641	May-19	\$4,838,344.40	6.84%	1.00	\$2,199,184.21	\$5,405,168.23	1.86%
\$16,110,358	Jun-19	\$5,150,622.78	8.61%	1.00	\$1,760,811.50	\$7,165,979.73	2.46%
\$19,882,331	Jul-19	\$5,674,716.03	10.56%	1.00	\$1,869,230.24	\$9,035,209.97	3.10%
\$23,073,703	Aug-19	\$4,651,940.73	12.16%	1.00	\$1,730,801.88	\$10,766,011.84	3.70%
\$28,463,552	Sep-19	\$3,453,679.94	13.35%	1.00	\$7,326,019.67	\$18,092,031.51	6.22%
\$31,899,315	Oct-19	\$4,009,873.67	14.72%	1.00	\$2,861,650.71	\$20,953,682.23	7.20%
\$35,230,120	Nov-19	\$3,218,900.92	15.83%	1.00	\$3,442,710.05	\$24,396,392.28	8.38%
\$40,087,833	Dec-19	\$5,347,101.11	17.67%	1.00	\$4,368,324.68	\$28,764,716.96	9.88%
\$46,550,204	Jan-20	\$8,570,905.97	20.61%	1.00	\$4,353,836.91	\$33,118,553.87	11.38%
\$53,469,019	Feb-20	\$9,204,766.08	23.78%	1.00	\$4,632,864.05	\$37,751,417.92	12.97%
\$61,990,043	Mar-20	\$11,795,163.96	27.83%	1.00	\$5,246,882.96	\$42,998,300.88	14.78%
\$72,435,300	Apr-20	\$15,211,014.47	33.06%	1.00	\$5,679,499.67	\$48,677,800.55	16.73%
\$81,553,169	May-20	\$13,060,717.76	37.54%	1.00	\$5,175,020.15	\$53,852,820.70	18.51%
\$92,341,998	Jun-20	\$17,742,403.17	43.64%	1.00	\$3,835,255.22	\$57,688,075.92	19.82%
\$105,703,117	Jul-20	\$20,286,219.99	50.61%	1.00	\$6,436,017.70	\$64,124,093.62	22.04%
\$114,295,733	Aug-20	\$11,763,903.58	54.65%	1.00	\$5,421,329.22	\$69,545,422.84	23.90%
\$121,202,727	Sep-20	\$7,621,969.79	57.27%	1.00	\$6,192,018.02	\$75,737,440.87	26.03%
\$127,921,089	Oct-20	\$6,528,396.79	59.52%	1.00	\$6,908,327.19	\$82,645,768.06	28.40%
\$134,609,441	Nov-20	\$6,338,560.67	61.70%	1.00	\$7,038,142.06	\$89,683,910.12	30.82%
\$141,172,962	Dec-20	\$6,330,586.33	63.87%	1.00	\$6,796,455.95	\$96,480,366.07	33.15%
\$147,443,877	Jan-21	\$5,912,323.24	65.90%	1.00	\$6,629,506.31	\$103,109,872.39	35.43%
\$153,050,295	Feb-21	\$4,989,336.31	67.62%	1.00	\$6,223,501.25	\$109,333,373.64	37.57%
\$159,958,121	Mar-21	\$7,398,655.26	70.16%	1.00	\$6,416,995.78	\$115,750,369.42	39.78%
\$169,093,281	Apr-21	\$7,772,198.56	72.83%	1.00	\$10,498,121.73	\$126,248,491.15	43.38%
\$176,524,249	May-21	\$5,118,750.04	74.59%	1.00	\$9,743,185.51	\$135,991,676.66	46.73%
\$183,513,953	Jun-21	\$4,446,387.07	76.12%	1.00	\$9,533,021.04	\$145,524,697.70	50.01%
\$189,389,149	Jul-21	\$3,207,812.27	77.22%	1.00	\$8,542,579.82	\$154,067,277.52	52.94%
\$195,528,467	Aug-21	\$3,429,501.31	78.40%	1.00	\$8,849,134.42	\$162,916,411.95	55.99%
\$201,296,423	Sep-21	\$2,993,387.21	79.43%	1.00	\$8,542,525.99	\$171,458,937.93	58.92%
\$209,013,692	Oct-21	\$2,874,214.01	80.42%	1.00	\$12,560,322.95	\$184,019,260.89	63.24%
\$220,184,826	Nov-21	\$5,157,816.96	82.19%	1.00	\$17,184,452.17	\$201,203,713.06	69.14%
\$227,351,592	Dec-21	\$4,281,428.50	83.66%	1.00	\$10,052,102.40	\$211,255,815.46	72.60%
\$231,781,250	Jan-22	\$2,760,163.55	84.61%	1.00	\$6,099,153.03	\$217,354,968.48	74.69%
\$236,663,355	Feb-22	\$3,693,031.08	85.88%	1.00	\$6,071,178.12	\$223,426,146.60	76.78%
\$243,920,988	Mar-22	\$6,272,362.83	88.03%	1.00	\$8,242,903.84	\$231,669,050.44	79.61%
\$251,217,265	Apr-22	\$5,963,520.61	90.08%	1.00	\$8,629,032.43	\$240,298,082.87	82.58%
\$259,267,071	May-22	\$4,539,659.68	91.64%	1.00	\$11,559,954.03	\$251,858,036.89	86.55%
\$265,408,965	Jun-22	\$3,005,021.72	92.67%	1.00	\$9,278,766.06	\$261,136,802.96	89.74%
\$272,223,911	Jul-22	\$3,785,419.66	93.97%	1.00	\$9,844,470.93	\$270,981,273.88	93.12%
\$276,730,250	Aug-22	\$4,045,902.70	95.37%	1.00	\$4,966,776.24	\$275,948,050.12	94.83%
\$278,759,482	Sep-22	\$1,409,150.03	95.85%	1.00	\$2,649,314.39	\$278,597,364.51	95.74%
\$282,974,149	Oct-22	\$7,354,580.74	98.38%	1.00	\$1,074,753.33	\$279,672,117.84	96.11%
\$284,017,364	Nov-22	\$1,043,215.15	98.74%	1.00	\$1,043,215.15	\$280,715,332.99	96.47%
\$284,937,848	Dec-22	\$920,483.95	99.05%	1.00	\$920,483.95	\$281,635,816.94	96.78%
\$285,858,332	Jan-23	\$920,483.95	99.37%	1.00	\$920,483.95	\$282,556,300.89	97.10%
\$286,840,182	Feb-23	\$981,849.55	99.71%	1.00	\$981,849.55	\$283,538,150.45	97.44%
\$291,000,000	Mar-23	\$857,786.65	100.00%	1.00	\$7,461,849.55	\$291,000,000.00	100.00%

Original Contract Value


\$291,000,000

Attachment D
Cash Flow Curves

95 Express Lanes Fred Ex

Initial Baseline Revenue

(Figure 1)



Attachment E
ACR Report

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
P54400-003 MOBILIZATION							
MOB-1000	Mobilization	\$1.00/LS	5250000.00LS	\$5,250,000.00	\$0.00	\$5,250,000.00	\$5,250,000.00
Subtotal			5250000.00	\$5,250,000.00	\$0.00	\$5,250,000.00	\$5,250,000.00
P54400-004 CONSTRUCTION MANAGEMENT & QA/QC							
GC-1140	Project Management During Construction	\$1.00/LS	17582537.00LS	\$17,582,537.00	\$0.00	\$17,582,537.00	\$17,582,537.00
GC-1120	Quality Management During Design & Construction	\$1.00/LS	13320530.00LS	\$13,320,530.00	\$0.00	\$13,320,530.00	\$13,320,530.00
MOB-1040	Service Commencement Punchlist	\$1.00/LS	562641.00LS	\$562,641.00	\$0.00	\$562,641.00	\$562,641.00
MOB-1030	US-17 General Purpose Improvements Punchlist	\$1.00/LS	492311.00LS	\$492,311.00	\$0.00	\$492,311.00	\$492,311.00
MOB-1060	Final Completion Punchlist & Closeout Documentation	\$1.00/LS	5820000.00LS	\$5,820,000.00	\$0.00	\$5,820,000.00	\$5,820,000.00
C-SRV-1000	Construction Surveying	\$1.00/LS	421981.00LS	\$421,981.00	\$0.00	\$421,981.00	\$421,981.00
Subtotal			38200000.00	\$38,200,000.00	\$0.00	\$38,200,000.00	\$38,200,000.00
P54400-005 DEMOLITION AND SITE PREPARATION							
C-A4-XPL-1020	Area 4 Exp Lanes - Clearing	\$1.00/LS	164972.00LS	\$164,972.00	\$0.00	\$164,972.00	\$164,972.00
C-A4-NB-1020	Area 4 NB - Clearing	\$1.00/LS	45749.00LS	\$45,749.00	\$0.00	\$45,749.00	\$45,749.00
C-A4-SB-1020	Area 4 SB - Clearing	\$1.00/LS	45749.00LS	\$45,749.00	\$0.00	\$45,749.00	\$45,749.00
C-A4-TG3-2010	Area 4 Exp Lanes ITS - Clear & Grub / Install ESC - Toll Gantry TL IS-3	\$1.00/LS	9150.00LS	\$9,150.00	\$0.00	\$9,150.00	\$9,150.00
C-A4-TG3-2005	Area 4 Exp Lanes ITS - Demo Existing Guardrail - Toll Gantry TL IS-3	\$1.00/LS	18300.00LS	\$18,300.00	\$0.00	\$18,300.00	\$18,300.00
C-A1-SW-1020	Area 1 - Soundwall UU - Clearing & Grubbing	\$1.00/LS	45749.00LS	\$45,749.00	\$0.00	\$45,749.00	\$45,749.00
C-A1-GEN-1000	Area 1 Exp Lanes ITS - Install ESC / Clear & Grub - Generator Sta 111	\$1.00/LS	27449.00LS	\$27,449.00	\$0.00	\$27,449.00	\$27,449.00
C-A1-GEN-2000	Area 1 Exp Lanes ITS - Install E&S / Clear & Grub - Generator Sta 192+50	\$1.00/LS	27449.00LS	\$27,449.00	\$0.00	\$27,449.00	\$27,449.00
C-A1-NB-1010	Area 1 NB - Clearing / E&S Installation	\$1.00/LS	247458.00LS	\$247,458.00	\$0.00	\$247,458.00	\$247,458.00
C-A1-NB-1020	Area 1 NB - Clearing on Parcel 008	\$1.00/LS	45749.00LS	\$45,749.00	\$0.00	\$45,749.00	\$45,749.00
C-A1-SB-1020	Area 1 SB - Clearing	\$1.00/LS	182996.00LS	\$182,996.00	\$0.00	\$182,996.00	\$182,996.00
C-A2-SB-1030	Area 2 SB - Clearing SB Area, Establish E&S	\$1.00/LS	27449.00LS	\$27,449.00	\$0.00	\$27,449.00	\$27,449.00
C-A2-XPL-1020	Area 2 Exp Lanes - Clearing & Grubbing	\$1.00/LS	494916.00LS	\$494,916.00	\$0.00	\$494,916.00	\$494,916.00
C-A2-XPL-13000	Area 2 Exp Lanes 95XL - Pavement Demo of Existing SB GP at American Legion	\$1.00/LS	77014.00LS	\$77,014.00	\$0.00	\$77,014.00	\$77,014.00
C-A2-AMB-1030	Am. Leg. - Clear & Grub at Abutments	\$1.00/LS	18300.00LS	\$18,300.00	\$0.00	\$18,300.00	\$18,300.00
C-A2-PCB-1010	Potomac Creek - Clear & Grub	\$1.00/LS	54899.00LS	\$54,899.00	\$0.00	\$54,899.00	\$54,899.00
C-A3-SW-2020	Area 3 - Soundwall PP - Clearing & Grubbing	\$1.00/LS	130924.00LS	\$130,924.00	\$0.00	\$130,924.00	\$130,924.00
C-A3-SW-1020	Area 3 - Soundwall OO - Clearing & Grubbing	\$1.00/LS	73199.00LS	\$73,199.00	\$0.00	\$73,199.00	\$73,199.00
C-A3-XPL-1020	Area 3 Exp Lanes - Clearing & Grubbing	\$1.00/LS	511413.00LS	\$511,413.00	\$0.00	\$511,413.00	\$511,413.00
C-A1-XPL-1020	Area 1 Exp Lanes - Clearing	\$1.00/LS	115480.00LS	\$115,480.00	\$0.00	\$115,480.00	\$115,480.00
C-A1-TRL-2000	Trusbw - Remove Superstructure	\$1.00/LS	118948.00LS	\$118,948.00	\$0.00	\$118,948.00	\$118,948.00
C-A1-TRL-2010	Trusbw - Remove Piers & Piling	\$1.00/LS	45749.00LS	\$45,749.00	\$0.00	\$45,749.00	\$45,749.00
C-A1-TRL-2020	Trusbw - Remove Abutments & Piling	\$1.00/LS	36599.00LS	\$36,599.00	\$0.00	\$36,599.00	\$36,599.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A2-AMB-2000	Am. Leg. - Remove Superstructure	\$1.00/LS	91498.00LS	\$91,498.00	\$0.00	\$91,498.00	\$91,498.00
C-A2-AMB-2010	Am. Leg. - Remove Pier & Piling	\$1.00/LS	45749.00LS	\$45,749.00	\$0.00	\$45,749.00	\$45,749.00
C-A2-AMB-2020	Am. Leg. - Remove Abutments & Piling	\$1.00/LS	36599.00LS	\$36,599.00	\$0.00	\$36,599.00	\$36,599.00
C-A1-TRL-1030	Trusbw - Clear & Grub at Abutments	\$1.00/LS	32994.00LS	\$32,994.00	\$0.00	\$32,994.00	\$32,994.00
Subtotal			2772500.00	\$2,772,500.00	\$0.00	\$2,772,500.00	\$2,772,500.00
P54400-006 EROSION AND SEDIMENT CONTROL							
C-A4-XPL-1010	Area 4 Exp Lanes - Establish E&S Controls	\$1.00/LS	31725.00LS	\$31,725.00	\$0.00	\$31,725.00	\$31,725.00
C-A4-NB-1010	Area 4 NB - Establish E&S Controls	\$1.00/LS	31725.00LS	\$31,725.00	\$0.00	\$31,725.00	\$31,725.00
C-A4-SB-1010	Area 4 SB - Establish E&S Controls	\$1.00/LS	31725.00LS	\$31,725.00	\$0.00	\$31,725.00	\$31,725.00
C-A1-SW-1010	Area 1 - Soundwall UU - Install E&S Measures	\$1.00/LS	31725.00LS	\$31,725.00	\$0.00	\$31,725.00	\$31,725.00
C-A1-GEN-2000	Area 1 Exp Lanes ITS - Install E&S / Clear & Grub - Generator Sta 192+50	\$1.00/LS	19035.00LS	\$19,035.00	\$0.00	\$19,035.00	\$19,035.00
C-A1-XPL-1010	Area 1 Exp Lanes - Establish E&S Controls	\$1.00/LS	126898.00LS	\$126,898.00	\$0.00	\$126,898.00	\$126,898.00
C-A1-NB-1010	Area 1 NB - Clearing / E&S Installation	\$1.00/LS	95174.00LS	\$95,174.00	\$0.00	\$95,174.00	\$95,174.00
C-A1-SB-1010	Area 1 SB - Establish Erosion Controls	\$1.00/LS	95174.00LS	\$95,174.00	\$0.00	\$95,174.00	\$95,174.00
C-A1-TRL-1020	Trusbw - Establish Erosion Controls	\$1.00/LS	12690.00LS	\$12,690.00	\$0.00	\$12,690.00	\$12,690.00
C-A2-SB-1030	Area 2 SB - Clearing SB Area, Establish E&S	\$1.00/LS	19035.00LS	\$19,035.00	\$0.00	\$19,035.00	\$19,035.00
C-A2-XPL-1010	Area 2 Exp Lanes - Establish E&S Controls	\$1.00/LS	95174.00LS	\$95,174.00	\$0.00	\$95,174.00	\$95,174.00
C-A2-AMB-1020	Am. Leg. - Establish Erosion Control	\$1.00/LS	12690.00LS	\$12,690.00	\$0.00	\$12,690.00	\$12,690.00
C-A2-PCB-1000	Potomac Creek - Install Erosion Control	\$1.00/LS	25380.00LS	\$25,380.00	\$0.00	\$25,380.00	\$25,380.00
C-A3-SW-2010	Area 3 - Soundwall PP - Install E&S Measures	\$1.00/LS	107864.00LS	\$107,864.00	\$0.00	\$107,864.00	\$107,864.00
C-A3-SW-1010	Area 3 - Soundwall OO - Install E&S Measures	\$1.00/LS	19035.00LS	\$19,035.00	\$0.00	\$19,035.00	\$19,035.00
C-A3-XPL-1010	Area 3 Exp Lanes - Establish E&S Controls	\$1.00/LS	63449.00LS	\$63,449.00	\$0.00	\$63,449.00	\$63,449.00
C-A4-XPL-2120	Area 4 Exp Lanes - Fine Grade Green Areas / Install Matting in Ditches / Permanent Seeding	\$1.00/LS	63449.00LS	\$63,449.00	\$0.00	\$63,449.00	\$63,449.00
C-A4-SB-3040	Area 4 SB HRS - Fine Grade Green Areas / Install Matting in Ditches / Permanent Seeding	\$1.00/LS	76139.00LS	\$76,139.00	\$0.00	\$76,139.00	\$76,139.00
C-A4-TG3-2070	Area 4 Exp Lanes ITS - Fine Grade Slopes & Seed - Toll Gantry TL IS-3	\$1.00/LS	6345.00LS	\$6,345.00	\$0.00	\$6,345.00	\$6,345.00
C-A1-XPL-10210	Area 1 Exp Lanes - Fine Grade Ditches Install Matting Permanent Seeding 170 to 224	\$1.00/LS	31725.00LS	\$31,725.00	\$0.00	\$31,725.00	\$31,725.00
C-A1-NB-8070	Area 1 NB Ramp HWN - Fine Grade Ditches / Install Matting / Permanent Seeding	\$1.00/LS	25380.00LS	\$25,380.00	\$0.00	\$25,380.00	\$25,380.00
C-A1-NB-8150	Area 1 NB Ramp GWN - Fine Grade Ditches / Install Matting / Permanent Seeding	\$1.00/LS	76139.00LS	\$76,139.00	\$0.00	\$76,139.00	\$76,139.00
C-A1-SB-6010	Area 1 SB WGS - Ramp WGS - Install Matting in Ditches / Permanent Seeding in Green Areas	\$1.00/LS	31725.00LS	\$31,725.00	\$0.00	\$31,725.00	\$31,725.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A3-CHR-1100	Area 3 CHR - Backfill Curb / Clean & Dress / Permanent Seeding	\$1.00/LS	31725.00LS	\$31,725.00	\$0.00	\$31,725.00	\$31,725.00
Subtotal			1161125.00	\$1,161,125.00	\$0.00	\$1,161,125.00	\$1,161,125.00
P54400-007 EARTHWORK							
C-A4-XPL-2040	Area 4 Exp Lanes - Rough Grading for Additional Lane Sta 588 to 663 (9k CTF / 6K Imp)	\$1.00/LS	73600.00LS	\$73,600.00	\$0.00	\$73,600.00	\$73,600.00
C-A4-XPL-2010	Area 4 Exp Lanes - Earthwork Stone Paving for Gantry #3 Location	\$1.00/LS	73600.00LS	\$73,600.00	\$0.00	\$73,600.00	\$73,600.00
C-A4-NB-2000	Area 4 NB - Rough Grading 95XL Sta 790+00 to 829+50 (7k CTF / 76k Imp)	\$1.00/LS	407145.00LS	\$407,145.00	\$0.00	\$407,145.00	\$407,145.00
C-A4-SB-2000	Area 4 SB - Rough Grading 95XL Sta 765+00 to 789+50 (14k CTF / 7k Exp)	\$1.00/LS	136000.00LS	\$136,000.00	\$0.00	\$136,000.00	\$136,000.00
C-A4-TG3-2020	Area 4 Exp Lanes ITS - Excavate / Backfill Slopes & Roadway - Toll Gantry TL IS-3	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A4-RHN-1010	RHN Pier 1 - Excavation & Finegrade	\$1.00/LS	27600.00LS	\$27,600.00	\$0.00	\$27,600.00	\$27,600.00
C-A4-RHN-1060	RHN Pier 1 - Backfill Pier	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A4-HRS-1010	HRS Pier 1 - Excavation & Finegrade	\$1.00/LS	27600.00LS	\$27,600.00	\$0.00	\$27,600.00	\$27,600.00
C-A4-HRS-1060	HRS Pier 1 - Backfill Pier	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A4-HRS-2010	HRS Pier 2 - Excavation & Finegrade	\$1.00/LS	27600.00LS	\$27,600.00	\$0.00	\$27,600.00	\$27,600.00
C-A4-HRS-2060	HRS Pier 2 - Backfill Pier	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A1-XPL-2010	Area 1 Exp Lanes - Rough Grading Sta 115 to 124 (1k CTF / 13k Imp)	\$1.00/LS	64400.00LS	\$64,400.00	\$0.00	\$64,400.00	\$64,400.00
C-A1-NB-5000	Area 1 NB Ramp HWN - Rough Grading	\$1.00/LS	138000.00LS	\$138,000.00	\$0.00	\$138,000.00	\$138,000.00
C-A1-NB-4030	Area 1 NB - Rough Grading 95XL Sta 98+00 to 153+00	\$1.00/LS	361145.00LS	\$361,145.00	\$0.00	\$361,145.00	\$361,145.00
C-A1-NB-6000	Area 1 NB Ramp GWN - Rough Grading	\$1.00/LS	570400.00LS	\$570,400.00	\$0.00	\$570,400.00	\$570,400.00
C-A1-SB-7070	Area 1 SB - Basin 1 - Finalize Earthwork / Forebay / Misc.	\$1.00/LS	40000.00LS	\$40,000.00	\$0.00	\$40,000.00	\$40,000.00
C-A1-SB-7060	Area 1 SB - Basin 2A / 2B - Finalize Grading/Forebay/Misc.	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-SB-3010	Area 1 SB - Earthwork Import Select Material for RW01 Foundation	\$1.00/LS	276000.00LS	\$276,000.00	\$0.00	\$276,000.00	\$276,000.00
C-A1-SB-3030	Area 1 SB - Earthwork - Ramp WHS 2011+00 to 2020+00 - Fill operation adjacent to RW-01 MSE Backfill	\$1.00/LS	120000.00LS	\$120,000.00	\$0.00	\$120,000.00	\$120,000.00
C-A1-SB-3000	Area 1 SB - Rough Grading SB Side 95XL Sta 117+00 to 159+50	\$1.00/LS	165600.00LS	\$165,600.00	\$0.00	\$165,600.00	\$165,600.00
C-A1-SB-3050	Area 1 SB - Rough Grading SB Side 95XL Sta 98+00 to 117+00	\$1.00/LS	92000.00LS	\$92,000.00	\$0.00	\$92,000.00	\$92,000.00
C-A1-HWN-3010	HWN Pier 1 - Excavation & Finegrade	\$1.00/LS	27600.00LS	\$27,600.00	\$0.00	\$27,600.00	\$27,600.00
C-A1-HWN-3060	HWN Pier 1 - Backfill Pier	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A1-HWN-4010	HWN Pier 2 - Excavation & Finegrade	\$1.00/LS	27600.00LS	\$27,600.00	\$0.00	\$27,600.00	\$27,600.00
C-A1-HWN-4060	HWN Pier 2 - Backfill Pier	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A1-HWN-5010	HWN Pier 3 - Excavation & Finegrade	\$1.00/LS	27600.00LS	\$27,600.00	\$0.00	\$27,600.00	\$27,600.00
C-A1-HWN-5060	HWN Pier 3 - Backfill Pier	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-TRL-9000	Truslow Approach Slab A - Select Backfill / EPS & Wal Drain	\$1.00/LS	55200.00LS	\$55,200.00	\$0.00	\$55,200.00	\$55,200.00
C-A1-TRL-10000	Truslow Approach Slab B - Select Backfill / EPS & Wal Drain	\$1.00/LS	55200.00LS	\$55,200.00	\$0.00	\$55,200.00	\$55,200.00
C-A1-TRL-11000	Truslow Finishes - Finalize Grading / Paving / Permanent Striping	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A1-TRL-3080	Truslow Pier 1 - Backfill Pier	\$1.00/LS	27600.00LS	\$27,600.00	\$0.00	\$27,600.00	\$27,600.00
C-A1-TRL-5070	Truslow Abutment A - Backfill Abutment Seat	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A1-TRL-6070	Truslow Abutment B - Backfill Abutment Seat	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A1-TRL-4080	Truslow Pier 2 - Backfill Pier	\$1.00/LS	27600.00LS	\$27,600.00	\$0.00	\$27,600.00	\$27,600.00
C-A1-WHS-1010	WHS Pier 1 - Excavation & Finegrade	\$1.00/LS	27600.00LS	\$27,600.00	\$0.00	\$27,600.00	\$27,600.00
C-A1-WHS-1060	WHS Pier 1 - Backfill Pier	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A1-WHS-2010	WHS Pier 2 - Excavation	\$1.00/LS	27600.00LS	\$27,600.00	\$0.00	\$27,600.00	\$27,600.00
C-A1-WHS-2060	WHS Pier 2 - Backfill Pier	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A2-SB-2010	Area 2 SB - Rough Grading Sta 1014 to 1037 (25k CTF / 5k Exp)	\$1.00/LS	120000.00LS	\$120,000.00	\$0.00	\$120,000.00	\$120,000.00
C-A2-SB-2050	Area 2 SB - Rough Grading Sta 1037 to 1056 (1k CTF / 40k Exp)	\$1.00/LS	168000.00LS	\$168,000.00	\$0.00	\$168,000.00	\$168,000.00
C-A2-AMB-4000	Am. Leg. Abutment A - Structural Excavation	\$1.00/LS	16000.00LS	\$16,000.00	\$0.00	\$16,000.00	\$16,000.00
C-A2-AMB-4060	Am. Leg. Abutment A - Backfill Abutment Seat	\$1.00/LS	16000.00LS	\$16,000.00	\$0.00	\$16,000.00	\$16,000.00
C-A2-AMB-5070	Am. Leg. Abutment B - Backfill Abutment Seat	\$1.00/LS	16000.00LS	\$16,000.00	\$0.00	\$16,000.00	\$16,000.00
C-A2-AMB-5000	Am. Leg. Abutment B - Structural Excavation	\$1.00/LS	16000.00LS	\$16,000.00	\$0.00	\$16,000.00	\$16,000.00
C-A2-AMB-3070	Am. Leg. Pier 1 - Backfill Pier	\$1.00/LS	16000.00LS	\$16,000.00	\$0.00	\$16,000.00	\$16,000.00
C-A2-AMB-8000	Am. Leg. Approach Slab A - Select Backfill / EPS & Wal Drain	\$1.00/LS	48000.00LS	\$48,000.00	\$0.00	\$48,000.00	\$48,000.00
C-A2-AMB-10020	Am. Leg. Finishes - Finalize Grading / Paving / Permanent Striping	\$1.00/LS	7290.00LS	\$7,290.00	\$0.00	\$7,290.00	\$7,290.00
C-A2-AMB-9000	Am. Leg. Approach Slab B - Select Backfill / EPS & Wal Drain	\$1.00/LS	48000.00LS	\$48,000.00	\$0.00	\$48,000.00	\$48,000.00
C-A2-PCB-2000	Potomac Creek Abutment A - Excavation & Finegrade	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A2-PCB-3000	Potomac Creek Abutment B - Excavation & Finegrade	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A2-PCB-4040	Potomac Creek Superstructure - Backfill Behind End Diaphragms	\$1.00/LS	36800.00LS	\$36,800.00	\$0.00	\$36,800.00	\$36,800.00
C-A3-XPL-3010	Area 3 Exp Lanes - Rough Grading Sta 540 to 554 (97k CTF / 44k Imp)	\$1.00/LS	653200.00LS	\$653,200.00	\$0.00	\$653,200.00	\$653,200.00
C-A3-XPL-7010	Area 3 Exp Lanes - Rough Grading Sta 484 to 498 (3k CTF / 58k Imp)	\$1.00/LS	248000.00LS	\$248,000.00	\$0.00	\$248,000.00	\$248,000.00
C-A3-XPL-10000	Area 3 Exp Lanes - Rough Grading Sta 442 to 456 (37k CTF / 90k Exp)	\$1.00/LS	233280.00LS	\$233,280.00	\$0.00	\$233,280.00	\$233,280.00
C-A3-XPL-5010	Area 3 Exp Lanes - Rough Grading Sta 512 to 526 (3k CTF / 38k Imp)	\$1.00/LS	168000.00LS	\$168,000.00	\$0.00	\$168,000.00	\$168,000.00
C-A3-XPL-6010	Area 3 Exp Lanes - Rough Grading Sta 498 to 512 (11k CTF / 38k Imp)	\$1.00/LS	200000.00LS	\$200,000.00	\$0.00	\$200,000.00	\$200,000.00
C-A3-XPL-8010	Area 3 Exp Lanes - Rough Grading Sta 470 to 484 (25k CTF / 5k Exp)	\$1.00/LS	54675.00LS	\$54,675.00	\$0.00	\$54,675.00	\$54,675.00
C-A3-XPL-11010	Area 3 Exp Lanes - Rough Grading Sta 428 to 442 (11k	\$1.00/LS	174960.00LS	\$174,960.00	\$0.00	\$174,960.00	\$174,960.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A3-XPL-4000	Area 3 Exp Lanes - Rough Grading Sta 526 to 540 (14k CTF / 220k Exp)	\$1.00/LS	1076400.00LS	\$1,076,400.00	\$0.00	\$1,076,400.00	\$1,076,400.00
C-A3-XPL-9010	Area 3 Exp Lanes - Rough Grading Sta 456 to 470 (35k CTF / Balanced)	\$1.00/LS	65610.00LS	\$65,610.00	\$0.00	\$65,610.00	\$65,610.00
C-A2-XPL-9000	Area 2 Exp Lanes - Rough Grading Sta 232 to 246 (0k CTF / 72k Imp)	\$1.00/LS	288000.00LS	\$288,000.00	\$0.00	\$288,000.00	\$288,000.00
C-A2-XPL-8000	Area 2 Exp Lanes - Rough Grading Sta 246 to 260 (0k CTF / 40k Imp)	\$1.00/LS	160000.00LS	\$160,000.00	\$0.00	\$160,000.00	\$160,000.00
C-A2-XPL-4000	Area 2 Exp Lanes - Rough Grading Sta 302 to 316 (8k CTF / 142k Exp)	\$1.00/LS	690000.00LS	\$690,000.00	\$0.00	\$690,000.00	\$690,000.00
C-A2-XPL-6000	Area 2 Exp Lanes - Rough Grading Sta 274 to 288 (2k CTF / 156k Exp)	\$1.00/LS	726800.00LS	\$726,800.00	\$0.00	\$726,800.00	\$726,800.00
C-A2-XPL-7000	Area 2 Exp Lanes - Rough Grading Sta 260 to 274 (3k CTF / 6k Exp)	\$1.00/LS	40000.00LS	\$40,000.00	\$0.00	\$40,000.00	\$40,000.00
C-A3-XPL-2000	Area 3 Exp Lanes - Rough Grading Sta 554 to 591 (72k CTF / 67k Exp)	\$1.00/LS	644000.00LS	\$644,000.00	\$0.00	\$644,000.00	\$644,000.00
C-A2-XPL-2000	Area 2 Exp Lanes - Rough Grading Sta 400 to 428 (20k CTF / 47k Exp)	\$1.00/LS	351945.00LS	\$351,945.00	\$0.00	\$351,945.00	\$351,945.00
C-A2-XPL-3010	Area 2 Exp Lanes - Rough Grading Sta 372 to 400 (9k CTF / 6k Imp)	\$1.00/LS	73600.00LS	\$73,600.00	\$0.00	\$73,600.00	\$73,600.00
C-A2-XPL-11010	Area 2 Exp Lanes - Rough Grading Sta 344 to 372 (12k CTF / 19k Imp)	\$1.00/LS	58320.00LS	\$58,320.00	\$0.00	\$58,320.00	\$58,320.00
C-A2-XPL-12000	Area 2 Exp Lanes - Rough Grading Sta 316 to 344 (5k CTF / 10k Imp)	\$1.00/LS	29160.00LS	\$29,160.00	\$0.00	\$29,160.00	\$29,160.00
C-A2-XPL-5000	Area 2 Exp Lanes - Rough Grading Sta 288 to 302 (0k CTF / 221k Exp)	\$1.00/LS	1021200.00LS	\$1,021,200.00	\$0.00	\$1,021,200.00	\$1,021,200.00
C-A2-XPL-10000	Area 2 Exp Lanes - Rough Grading Sta 218 to 232 (5k CTF / 128k Imp)	\$1.00/LS	536000.00LS	\$536,000.00	\$0.00	\$536,000.00	\$536,000.00
C-A1-XPL-3010	Area 1 Exp Lanes - Rough Grading Sta 124 to 136 (6k CTF / Balanced)	\$1.00/LS	27600.00LS	\$27,600.00	\$0.00	\$27,600.00	\$27,600.00
C-A1-XPL-4000	Area 1 Exp Lanes - Rough Grading Sta 136 to 149 (2k CTF / 5k Imp)	\$1.00/LS	36800.00LS	\$36,800.00	\$0.00	\$36,800.00	\$36,800.00
C-A1-XPL-5010	Area 1 Exp Lanes - Rough Grading Sta 149 to 163 (4k CTF / 28k Imp)	\$1.00/LS	30000.00LS	\$30,000.00	\$0.00	\$30,000.00	\$30,000.00
C-A1-XPL-6020	Area 1 Exp Lanes - Rough Grading Sta 163 to 176 (8k CTF / 4k Exp)	\$1.00/LS	55200.00LS	\$55,200.00	\$0.00	\$55,200.00	\$55,200.00
C-A1-XPL-7000	Area 1 Exp Lanes - Rough Grading Sta 176 to 190 (4k CTF / 6k Exp)	\$1.00/LS	46000.00LS	\$46,000.00	\$0.00	\$46,000.00	\$46,000.00
C-A1-XPL-8010	Area 1 Exp Lanes - Rough Grading Sta 190 to 204 (1k CTF / 17k Exp)	\$1.00/LS	82800.00LS	\$82,800.00	\$0.00	\$82,800.00	\$82,800.00
C-A1-XPL-9020	Area 1 Exp Lanes - Rough Grading Sta 204 to 219 (1k CTF / 34k Exp)	\$1.00/LS	165600.00LS	\$165,600.00	\$0.00	\$165,600.00	\$165,600.00
C-A1-TRL-3010	Trusbw Pier 1 - Excavate & Finegrade	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A1-TRL-4010	Trusbw Pier 2 - Excavate & Finegrade	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A1-TRL-5000	Trusbw Abutment A - Structural Excavation	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A1-TRL-5040	Trusbw Abutment A - Finegrade Abutment Seat	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A1-TRL-6000	Trusbw Abutment B - Structural Excavation	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-TRL-6040	Truslow Abutment B - Finegrade Abutment Seat	\$1.00/LS	18400.00LS	\$18,400.00	\$0.00	\$18,400.00	\$18,400.00
C-A1-HWN-8000	HWN Approach Slabs - Place & Grade Abutment A Approach Slab Base Stone	\$1.00/LS	21870.00LS	\$21,870.00	\$0.00	\$21,870.00	\$21,870.00
C-A1-HWN-8500	HWN Approach Slabs - Place & Grade Abutment B Approach Slab Base Stone	\$1.00/LS	21870.00LS	\$21,870.00	\$0.00	\$21,870.00	\$21,870.00
C-A1-WHS-6000	WHS Approach Slabs - Place & Grade Abutment A Approach Slab Base Stone	\$1.00/LS	21870.00LS	\$21,870.00	\$0.00	\$21,870.00	\$21,870.00
C-A1-WHS-6020	WHS Approach Slabs - Place & Grade Abutment B Approach Slab Base Stone	\$1.00/LS	21870.00LS	\$21,870.00	\$0.00	\$21,870.00	\$21,870.00
C-A4-XPL-3040	Area 4 Exp Lanes RHN - Fine Grade Mainline Sta 9000 to 9026+50	\$1.00/LS	29160.00LS	\$29,160.00	\$0.00	\$29,160.00	\$29,160.00
C-A4-XPL-2120	Area 4 Exp Lanes - Fine Grade Green Areas / Install Matting in Ditches / Permanent Seeding	\$1.00/LS	36450.00LS	\$36,450.00	\$0.00	\$36,450.00	\$36,450.00
C-A4-XPL-4000	Area 4 Exp Lanes HRS - Fine Grade Mainline Sta 8000 to 8026+35	\$1.00/LS	29160.00LS	\$29,160.00	\$0.00	\$29,160.00	\$29,160.00
C-A4-NB-3000	Area 4 NB RHN - Fine Grade Mainline RHN Sta 9043+50 to 9061+50	\$1.00/LS	36800.00LS	\$36,800.00	\$0.00	\$36,800.00	\$36,800.00
C-A4-SB-3000	Area 4 SB HRS - Fine Grade Mainline HRS Sta 8032+32 to 8048+90	\$1.00/LS	29160.00LS	\$29,160.00	\$0.00	\$29,160.00	\$29,160.00
C-A4-SB-3040	Area 4 SB HRS - Fine Grade Green Areas / Install Matting in Ditches / Permanent Seeding	\$1.00/LS	43740.00LS	\$43,740.00	\$0.00	\$43,740.00	\$43,740.00
C-A4-TG3-2070	Area 4 Exp Lanes ITS - Fine Grade Slopes & Seed - Toll Gantry TL IS-3	\$1.00/LS	9200.00LS	\$9,200.00	\$0.00	\$9,200.00	\$9,200.00
C-A1-HPN-1020	Area 1 HPN - Fine Grade Mainline 2507+655 to 2528+77	\$1.00/LS	55200.00LS	\$55,200.00	\$0.00	\$55,200.00	\$55,200.00
C-A1-XPL-10010	Area 1 Exp Lanes - Fine Grade 2 Lane Mainline 115 to 170	\$1.00/LS	92000.00LS	\$92,000.00	\$0.00	\$92,000.00	\$92,000.00
C-A1-XPL-10070	Area 1 Exp Lanes - Fine Grade Mainline 170 to 224	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A1-XPL-10210	Area 1 Exp Lanes - Fine Grade Ditches Install Matting Permanent Seeding 170 to 224	\$1.00/LS	40000.00LS	\$40,000.00	\$0.00	\$40,000.00	\$40,000.00
C-A1-NB-8000	Area 1 NB Ramp HWN - Fine Grade	\$1.00/LS	27600.00LS	\$27,600.00	\$0.00	\$27,600.00	\$27,600.00
C-A1-NB-8070	Area 1 NB Ramp HWN - Fine Grade Ditches / Install Matting / Permanent Seeding	\$1.00/LS	36800.00LS	\$36,800.00	\$0.00	\$36,800.00	\$36,800.00
C-A1-NB-8080	Area 1 NB Ramp GWN - Fine Grade	\$1.00/LS	72000.00LS	\$72,000.00	\$0.00	\$72,000.00	\$72,000.00
C-A1-NB-8150	Area 1 NB Ramp GWN - Fine Grade Ditches / Install Matting / Permanent Seeding	\$1.00/LS	96000.00LS	\$96,000.00	\$0.00	\$96,000.00	\$96,000.00
C-A1-SB-6040	Area 1 SB WGS - Fine Grade Mainline WGS Sta 1029+65 to 1068+61	\$1.00/LS	48000.00LS	\$48,000.00	\$0.00	\$48,000.00	\$48,000.00
C-A1-SB-6000	Area 1 SB WGS - Fine Grade Ditch Line	\$1.00/LS	40000.00LS	\$40,000.00	\$0.00	\$40,000.00	\$40,000.00
C-A1-SB-9030	Area 1 SB Ramp WHS - Fine Grade Mainline 1500+00 to 1522+50	\$1.00/LS	18225.00LS	\$18,225.00	\$0.00	\$18,225.00	\$18,225.00
C-A2-XPL-13100	Area 2 Exp Lanes 95XL - Fine Grade 2 Lane Mainline Sta 224 to 253	\$1.00/LS	36450.00LS	\$36,450.00	\$0.00	\$36,450.00	\$36,450.00
C-A2-XPL-13010	Area 2 Exp Lanes 95XL - Fine Grade 2 Lane Mainline	\$1.00/LS	72900.00LS	\$72,900.00	\$0.00	\$72,900.00	\$72,900.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A3-XPL-12000	Area 3 Exp Lanes - Fine Grade 2 Lane Mainline Sta 428 to 591	\$1.00/LS	72900.00LS	\$72,900.00	\$0.00	\$72,900.00	\$72,900.00
C-A4-XPL-2050	Area 4 Exp Lanes - Fine Grade Mainline Sta 588 to 663	\$1.00/LS	46000.00LS	\$46,000.00	\$0.00	\$46,000.00	\$46,000.00
C-A3-CHR-1100	Area 3 CHR - Backfill Curb / Clean & Dress / Permanent Seeding	\$1.00/LS	18225.00LS	\$18,225.00	\$0.00	\$18,225.00	\$18,225.00
Subtotal			13762980.00	\$13,762,980.00	\$0.00	\$13,762,980.00	\$13,762,980.00
P54400-008 PAVEMENT							
C-A4-XPL-2030	Area 4 Exp Lanes - Surface Asphalt & Permanent Striping for Gantry #3 Test Section	\$1.00/LS	178606.00LS	\$178,606.00	\$0.00	\$178,606.00	\$178,606.00
C-A4-XPL-3060	Area 4 Exp Lanes RHN - Place Asphalt to Intermediate Sta 9000 to 9026+50	\$1.00/LS	280000.00LS	\$280,000.00	\$0.00	\$280,000.00	\$280,000.00
C-A4-XPL-2130	Area 4 Exp Lanes - Install Surface Asphalt for 95XL/HRS/RHN	\$1.00/LS	133924.00LS	\$133,924.00	\$0.00	\$133,924.00	\$133,924.00
C-A4-XPL-4020	Area 4 Exp Lanes HRS - Place Asphalt to Intermediate Sta 8000 to 8026+35	\$1.00/LS	306157.00LS	\$306,157.00	\$0.00	\$306,157.00	\$306,157.00
C-A4-NB-3020	Area 4 NB RHN - Place Asphalt to Intermediate RHN Sta 9043+50 to 9061+50	\$1.00/LS	229617.00LS	\$229,617.00	\$0.00	\$229,617.00	\$229,617.00
C-A4-NB-3060	Area 4 NB RHN - Place Asphalt to Intermediate RHN Sta 9030+46 to 9043+50	\$1.00/LS	160000.00LS	\$160,000.00	\$0.00	\$160,000.00	\$160,000.00
C-A4-NB-3070	Area 4 NB RHN - Place Surface Asphalt	\$1.00/LS	133929.00LS	\$133,929.00	\$0.00	\$133,929.00	\$133,929.00
C-A4-SB-3020	Area 4 SB HRS - Place Asphalt to Intermediate HRS Sta 8032+32 to 8048+90	\$1.00/LS	270000.00LS	\$270,000.00	\$0.00	\$270,000.00	\$270,000.00
C-A4-SB-3050	Area 4 SB HRS - Install Surface Asphalt for 95SB/HRS	\$1.00/LS	357143.00LS	\$357,143.00	\$0.00	\$357,143.00	\$357,143.00
C-A4-TG3-2050	Area 4 Exp Lanes ITS - Asphalt Paving - Shoulders - Toll Gantry TLIS-3	\$1.00/LS	118513.00LS	\$118,513.00	\$0.00	\$118,513.00	\$118,513.00
C-A1-HPN-1060	Area 1 HPN - Base Asphalt	\$1.00/LS	48020.00LS	\$48,020.00	\$0.00	\$48,020.00	\$48,020.00
C-A1-HPN-1070	Area 1 HPN - Intermediate Asphalt	\$1.00/LS	114809.00LS	\$114,809.00	\$0.00	\$114,809.00	\$114,809.00
C-A1-HWN-1003	Area 1 HWN - Base Asphalt Sta 4020 to 4034	\$1.00/LS	70000.00LS	\$70,000.00	\$0.00	\$70,000.00	\$70,000.00
C-A1-HWN-1004	Area 1 HWN - Intermediate Asphalt Sta 4020 to 4034	\$1.00/LS	38270.00LS	\$38,270.00	\$0.00	\$38,270.00	\$38,270.00
C-A1-XPL-10080	Area 1 Exp Lanes - Base Asphalt 95XL 115 to 170	\$1.00/LS	2072000.00LS	\$2,072,000.00	\$0.00	\$2,072,000.00	\$2,072,000.00
C-A1-XPL-10150	Area 1 Exp Lanes - Intermediate Asphalt Sta 115 to 170	\$1.00/LS	260000.00LS	\$260,000.00	\$0.00	\$260,000.00	\$260,000.00
C-A1-XPL-10120	Area 1 Exp Lanes - Base Asphalt Sta 170 to 224	\$1.00/LS	1293600.00LS	\$1,293,600.00	\$0.00	\$1,293,600.00	\$1,293,600.00
C-A1-XPL-10180	Area 1 Exp Lanes - Intermediate Asphalt Sta 170 to 224	\$1.00/LS	187000.00LS	\$187,000.00	\$0.00	\$187,000.00	\$187,000.00
C-A1-WHS-7040	Area 1 WHS - Intermediate Asphalt Sta 1529 to 1550	\$1.00/LS	160000.00LS	\$160,000.00	\$0.00	\$160,000.00	\$160,000.00
C-A1-NB-8030	Area 1 NB Ramp HWN - Place Base Asphalt	\$1.00/LS	105000.00LS	\$105,000.00	\$0.00	\$105,000.00	\$105,000.00
C-A1-NB-8050	Area 1 NB Ramp HWN - Place Intermediate Asphalt	\$1.00/LS	76539.00LS	\$76,539.00	\$0.00	\$76,539.00	\$76,539.00
C-A1-NB-8110	Area 1 NB Ramp GWN - Base Asphalt	\$1.00/LS	616000.00LS	\$616,000.00	\$0.00	\$616,000.00	\$616,000.00
C-A1-NB-8130	Area 1 NB Ramp GWN - Intermediate Asphalt	\$1.00/LS	229617.00LS	\$229,617.00	\$0.00	\$229,617.00	\$229,617.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-SB-6090	Area 1 SB WGS - Base Asphalt WGS Sta 1029+65 to 1068+61	\$1.00/LS	140000.00LS	\$140,000.00	\$0.00	\$140,000.00	\$140,000.00
C-A1-SB-6100	Area 1 SB WGS - Intermediate Asphalt WGS Sta 1029+65 to 1068+61	\$1.00/LS	191348.00LS	\$191,348.00	\$0.00	\$191,348.00	\$191,348.00
C-A1-SB-6120	Area 1 SB WGS - Surface Asphalt WGS Sta 1029+66 to 1068+61	\$1.00/LS	223214.00LS	\$223,214.00	\$0.00	\$223,214.00	\$223,214.00
C-A1-SB-9070	Area 1 SB Ramp WHS - Asphalt up to Intermediate Ramp WHS - 1500+00 to 1522+50	\$1.00/LS	697407.00LS	\$697,407.00	\$0.00	\$697,407.00	\$697,407.00
C-PW-1000	Project Wide - Surface Asphalt - 95XL 113+00 to 590+00	\$1.00/LS	4750000.00LS	\$4,750,000.00	\$0.00	\$4,750,000.00	\$4,750,000.00
C-A2-SB-3070	Area 2 SB - Base Asphalt	\$1.00/LS	1260000.00LS	\$1,260,000.00	\$0.00	\$1,260,000.00	\$1,260,000.00
C-A2-SB-3080	Area 2 SB - Intermediate Asphalt	\$1.00/LS	200000.00LS	\$200,000.00	\$0.00	\$200,000.00	\$200,000.00
C-A2-SB-3090	Area 2 SB - Surface Asphalt	\$1.00/LS	89286.00LS	\$89,286.00	\$0.00	\$89,286.00	\$89,286.00
C-A2-XPL-13130	Area 2 Exp Lanes 95XL - Install Base Asphalt Sta 224 to 253	\$1.00/LS	539000.00LS	\$539,000.00	\$0.00	\$539,000.00	\$539,000.00
C-A2-XPL-13160	Area 2 Exp Lanes 95XL - Intermediate Asphalt Sta 224 to 253	\$1.00/LS	110000.00LS	\$110,000.00	\$0.00	\$110,000.00	\$110,000.00
C-A2-XPL-13040	Area 2 Exp Lanes 95XL - Base Asphalt Sta 253 to 430	\$1.00/LS	3407600.00LS	\$3,407,600.00	\$0.00	\$3,407,600.00	\$3,407,600.00
C-A2-XPL-13070	Area 2 Exp Lanes 95XL - Intermediate Asphalt Sta 253 to 430	\$1.00/LS	660000.00LS	\$660,000.00	\$0.00	\$660,000.00	\$660,000.00
C-A3-XPL-12030	Area 3 Exp Lanes - Base Asphalt Sta 428 to 591	\$1.00/LS	3640000.00LS	\$3,640,000.00	\$0.00	\$3,640,000.00	\$3,640,000.00
C-A3-XPL-12060	Area 3 Exp Lanes - Intermediate Asphalt Sta 428 to 591	\$1.00/LS	650000.00LS	\$650,000.00	\$0.00	\$650,000.00	\$650,000.00
C-A4-XPL-2080	Area 4 Exp Lanes - Base Asphalt Mainline Sta 588 to 663	\$1.00/LS	642600.00LS	\$642,600.00	\$0.00	\$642,600.00	\$642,600.00
C-A4-XPL-2110	Area 4 Exp Lanes - Intermediate Asphalt Mainline Sta 588 to 663	\$1.00/LS	150000.00LS	\$150,000.00	\$0.00	\$150,000.00	\$150,000.00
C-A1-WHS-7030	Area 1 WHS - Base Asphalt Sta 1529 to 1533+50	\$1.00/LS	214620.00LS	\$214,620.00	\$0.00	\$214,620.00	\$214,620.00
C-A3-CHR-1120	Area 3 CHR - Base Asphalt Sta 7007 to 7020	\$1.00/LS	51240.00LS	\$51,240.00	\$0.00	\$51,240.00	\$51,240.00
C-A3-CHR-1090	Area 3 CHR - Base Asphalt & Surface Asphalt for Entrance and Ring 7000 to 7007	\$1.00/LS	161929.00LS	\$161,929.00	\$0.00	\$161,929.00	\$161,929.00
C-A3-CHR-1130	Area 3 CHR - Intermediate Asphalt Sta 7007 to 7020	\$1.00/LS	114809.00LS	\$114,809.00	\$0.00	\$114,809.00	\$114,809.00
C-A4-NB-3050	Area 4 NB RHN - CTA/Aggregate Base RHN Sta 9030+46 to 9043+50	\$1.00/LS	264064.00LS	\$264,064.00	\$0.00	\$264,064.00	\$264,064.00
C-A1-HPN-1040	Area 1 HPN - Place CTA	\$1.00/LS	217143.00LS	\$217,143.00	\$0.00	\$217,143.00	\$217,143.00
C-A1-HWN-1001	Area 1 HWN - Place CTA Sta 4020 to 4034	\$1.00/LS	111286.00LS	\$111,286.00	\$0.00	\$111,286.00	\$111,286.00
C-A1-HWN-1002	Area 1 HWN - Place Compact Agg Base Sta 4020 to 4034	\$1.00/LS	27027.00LS	\$27,027.00	\$0.00	\$27,027.00	\$27,027.00
C-A1-XPL-10040	Area 1 Exp Lanes - CTA Mainline 115 to 170	\$1.00/LS	432929.00LS	\$432,929.00	\$0.00	\$432,929.00	\$432,929.00
C-A1-XPL-10090	Area 1 Exp Lanes - Place CTA 95XL 170 to 224	\$1.00/LS	278214.00LS	\$278,214.00	\$0.00	\$278,214.00	\$278,214.00
C-A1-WHS-7010	Area 1 WHS - Place CTA Sta 1529 to 1550	\$1.00/LS	78714.00LS	\$78,714.00	\$0.00	\$78,714.00	\$78,714.00
C-A1-NB-8010	Area 1 NB Ramp HWN - Place CTA	\$1.00/LS	111286.00LS	\$111,286.00	\$0.00	\$111,286.00	\$111,286.00
C-A1-NB-8090	Area 1 NB Ramp GWN - Place CTA	\$1.00/LS	128929.00LS	\$128,929.00	\$0.00	\$128,929.00	\$128,929.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-SB-6070	Area 1 SB WGS - Place CTA WGS Sta 1029+66 to 1068+61	\$1.00/LS	206286.00LS	\$206,286.00	\$0.00	\$206,286.00	\$206,286.00
C-A1-SB-9060	Area 1 SB Ramp WHS - Place / Compact Agg Base Sta 1500+00 to 1522+50 (AbutA)	\$1.00/LS	135135.00LS	\$135,135.00	\$0.00	\$135,135.00	\$135,135.00
C-A1-SB-9050	Area 1 SB Ramp WHS - Place CTA 1500+00 to 1522+50	\$1.00/LS	78714.00LS	\$78,714.00	\$0.00	\$78,714.00	\$78,714.00
C-A2-SB-3040	Area 2 SB - Place/Compact Aggregate Base/CTA	\$1.00/LS	667135.00LS	\$667,135.00	\$0.00	\$667,135.00	\$667,135.00
C-A2-XPL-13110	Area 2 Exp Lanes 95XL - CTA Mainline Sta 224 to 253	\$1.00/LS	122143.00LS	\$122,143.00	\$0.00	\$122,143.00	\$122,143.00
C-A2-XPL-13020	Area 2 Exp Lanes 95XL - CTA Mainline Sta 253 to 430	\$1.00/LS	525214.00LS	\$525,214.00	\$0.00	\$525,214.00	\$525,214.00
C-A2-XPL-13030	Area 2 Exp Lanes 95XL - Place Compact Agg Base Mainline Sta 253 to 430	\$1.00/LS	160000.00LS	\$160,000.00	\$0.00	\$160,000.00	\$160,000.00
C-A3-XPL-12010	Area 3 Exp Lanes - CTA Mainline Sta 428 to 591	\$1.00/LS	814286.00LS	\$814,286.00	\$0.00	\$814,286.00	\$814,286.00
C-A3-XPL-12020	Area 3 Exp Lanes - Place Compact Agg Base Mainline Sta 428 to 591	\$1.00/LS	170000.00LS	\$170,000.00	\$0.00	\$170,000.00	\$170,000.00
C-A4-XPL-2060	Area 4 Exp Lanes - CTA Mainline Sta 588 to 663	\$1.00/LS	14250.00LS	\$14,250.00	\$0.00	\$14,250.00	\$14,250.00
C-A4-XPL-2070	Area 4 Exp Lanes - Place Compact Agg Base Mainline Sta 588 to 663	\$1.00/LS	50890.00LS	\$50,890.00	\$0.00	\$50,890.00	\$50,890.00
C-A3-CHR-1060	Area 3 CHR - Place/Compact Agg Base 7000 to 7020	\$1.00/LS	81081.00LS	\$81,081.00	\$0.00	\$81,081.00	\$81,081.00
C-A3-CHR-1050	Area 3 CHR - CTA Full Width Sta 7007 to 7020	\$1.00/LS	124857.00LS	\$124,857.00	\$0.00	\$124,857.00	\$124,857.00
C-A1-SB-7050	Area 1 SB - Basin 3B-1 - SB GP - Install Access Road at 3703+75	\$1.00/LS	296283.00LS	\$296,283.00	\$0.00	\$296,283.00	\$296,283.00
C-A1-SB-6060	Area 1 SB WGS - Install Access Road at WGS Sta 1053+00	\$1.00/LS	296283.00LS	\$296,283.00	\$0.00	\$296,283.00	\$296,283.00
C-A1-SB-6080	Area 1 SB WGS - Place / Compact Agg Base WGS Sta 1029+66 to 1068+61	\$1.00/LS	135135.00LS	\$135,135.00	\$0.00	\$135,135.00	\$135,135.00
C-A1-XPL-10060	Area 1 Exp Lanes - Place Compact Agg Base Mainline 115 to 170	\$1.00/LS	94000.00LS	\$94,000.00	\$0.00	\$94,000.00	\$94,000.00
C-A1-XPL-10100	Area 1 Exp Lanes - Place Compact Shoulder Stone 115 to 170	\$1.00/LS	550000.00LS	\$550,000.00	\$0.00	\$550,000.00	\$550,000.00
C-A1-XPL-10110	Area 1 Exp Lanes - Place Compact Agg Base 170 to 224	\$1.00/LS	90000.00LS	\$90,000.00	\$0.00	\$90,000.00	\$90,000.00
C-A1-XPL-10140	Area 1 Exp Lanes - Place Compact Shoulder Stone 170 to 224	\$1.00/LS	430000.00LS	\$430,000.00	\$0.00	\$430,000.00	\$430,000.00
C-A1-WHS-7020	Area 1 WHS - Place Compact Agg Base Sta 1529 to 1550	\$1.00/LS	135135.00LS	\$135,135.00	\$0.00	\$135,135.00	\$135,135.00
C-A1-HPN-1050	Area 1 HPN - Place Compact Agg Base	\$1.00/LS	81081.00LS	\$81,081.00	\$0.00	\$81,081.00	\$81,081.00
C-A1-NB-8020	Area 1 NB Ramp HWN - Place Agg Base	\$1.00/LS	54054.00LS	\$54,054.00	\$0.00	\$54,054.00	\$54,054.00
C-A1-NB-8100	Area 1 NB Ramp GWN - Place Agg Base	\$1.00/LS	162162.00LS	\$162,162.00	\$0.00	\$162,162.00	\$162,162.00
C-A1-NB-8160	Area 1 NB SB GP - Mill & Overlay	\$1.00/LS	200000.00LS	\$200,000.00	\$0.00	\$200,000.00	\$200,000.00
Subtotal			32655513.00	\$32,655,513.00	\$0.00	\$32,655,513.00	\$32,655,513.00
P54400-009 PERMANENT BARRIERS, GUARDRAIL, & FENCING							
C-A4-XPL-3070	Area 4 Exp Lanes RHN - Install MGS-1/End Treatments Sta 9000 to 9026+50	\$1.00/LS	108841.00LS	\$108,841.00	\$0.00	\$108,841.00	\$108,841.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A4-XPL-4030	Area 4 Exp Lanes HRS- Install MGS-1/End Treatments Sta 8000 to 8026+35	\$1.00/LS	108841.00LS	\$108,841.00	\$0.00	\$108,841.00	\$108,841.00
C-A4-XPL-2020	Area 4 Exp Lanes - MGS-1/End Treatments for Gantry #3	\$1.00/LS	100056.00LS	\$100,056.00	\$0.00	\$100,056.00	\$100,056.00
C-A4-NB-3030	Area 4 NB RHN - Install MGS-1/End Treatments RHN Sta 9032+00 to 9061+50	\$1.00/LS	105000.00LS	\$105,000.00	\$0.00	\$105,000.00	\$105,000.00
C-A4-NB-3040	Area 4 NB RHN - Install Pier Protection at RHN Abut B & MGS-1 195 NB Right Shoulder	\$1.00/LS	350000.00LS	\$350,000.00	\$0.00	\$350,000.00	\$350,000.00
C-A4-SB-3030	Area 4 SB HRS - Install MGS-1/End Treatments HRS Sta 8032+32 to 8048+90	\$1.00/LS	108841.00LS	\$108,841.00	\$0.00	\$108,841.00	\$108,841.00
C-A4-RHN-1090	RHN Pier 1 - Pier Protection Barrier	\$1.00/LS	130000.00LS	\$130,000.00	\$0.00	\$130,000.00	\$130,000.00
C-A4-RHN-2090	RHN Abutment A - Pier Protection Barrier	\$1.00/LS	115000.00LS	\$115,000.00	\$0.00	\$115,000.00	\$115,000.00
C-A4-RHN-3090	RHN Abutment B - Pier Protection Barrier	\$1.00/LS	115000.00LS	\$115,000.00	\$0.00	\$115,000.00	\$115,000.00
C-A4-HRS-2090	HRS Pier 2 - Pier Protection Barrier	\$1.00/LS	115000.00LS	\$115,000.00	\$0.00	\$115,000.00	\$115,000.00
C-A1-HPN-1010	Area 1 HPN - Install MB-7E Barrier adjacent to NB GP	\$1.00/LS	185000.00LS	\$185,000.00	\$0.00	\$185,000.00	\$185,000.00
C-A1-XPL-10020	Area 1 Exp Lanes - MB-7E adjacent to SB GP 700 LF Sta 128+50 to 135+50	\$1.00/LS	370000.00LS	\$370,000.00	\$0.00	\$370,000.00	\$370,000.00
C-A1-XPL-10050	Area 1 Exp Lanes - MB-7E Barrier Adjacent to NB GP 170 to 192+50	\$1.00/LS	555000.00LS	\$555,000.00	\$0.00	\$555,000.00	\$555,000.00
C-A1-XPL-10190	Area 1 Exp Lanes - Install MGS-1/End Treatments NB Shoulder 192+50 to 224	\$1.00/LS	215808.00LS	\$215,808.00	\$0.00	\$215,808.00	\$215,808.00
C-A1-XPL-10000	Area 1 Exp Lanes - MB-7E adjacent to WHS Abutment B Sta 122 to 129+25	\$1.00/LS	185000.00LS	\$185,000.00	\$0.00	\$185,000.00	\$185,000.00
C-A1-XPL-10170	Area 1 Exp Lanes - Install MGS-1/End Treatments 135+50 to 153	\$1.00/LS	200000.00LS	\$200,000.00	\$0.00	\$200,000.00	\$200,000.00
C-A1-XPL-10200	Area 1 Exp Lanes - Install MGS-1/End Treatments 177 to 224	\$1.00/LS	175000.00LS	\$175,000.00	\$0.00	\$175,000.00	\$175,000.00
C-A1-XPL-10030	Area 1 Exp Lanes - MB-7E adjacent to HWN Abutment B 153 to 170	\$1.00/LS	185000.00LS	\$185,000.00	\$0.00	\$185,000.00	\$185,000.00
C-A1-SB-6020	Area 1 SB WGS - Prep & Install MB-7E WGS Sta 1040+20 to 1054+00	\$1.00/LS	181882.00LS	\$181,882.00	\$0.00	\$181,882.00	\$181,882.00
C-A1-SB-6110	Area 1 SB WGS - Install MGS-1/End Treatments Right Shoulder WGS Sta 1029+66 to 1068+61	\$1.00/LS	87073.00LS	\$87,073.00	\$0.00	\$87,073.00	\$87,073.00
C-A1-SB-6030	Area 1 SB WGS - Install MGS-1/End Treatments WGS Sta 1054+00 to 1064+00	\$1.00/LS	175000.00LS	\$175,000.00	\$0.00	\$175,000.00	\$175,000.00
C-A1-SB-9000	Area 1 SB Ramp WHS - Install MB-7E Right Shoulder Sta 1040+75 to 1042+75	\$1.00/LS	151569.00LS	\$151,569.00	\$0.00	\$151,569.00	\$151,569.00
C-A1-SB-9010	Area 1 SB Ramp WHS - Install MB-7F Right Shoulder Sta 1042+75 to 1054+00	\$1.00/LS	151569.00LS	\$151,569.00	\$0.00	\$151,569.00	\$151,569.00
C-A1-SB-9020	Area 1 SB Ramp WHS - Install MB-7D/8A Barrier (two sided) WHS 1100+00 to 1509+00	\$1.00/LS	454706.00LS	\$454,706.00	\$0.00	\$454,706.00	\$454,706.00
C-A1-HWN-4090	HWN Pier 2 - Pier Protection Barrier	\$1.00/LS	115000.00LS	\$115,000.00	\$0.00	\$115,000.00	\$115,000.00
C-A1-HWN-5090	HWN Pier 3 - Pier Protection Barrier	\$1.00/LS	115000.00LS	\$115,000.00	\$0.00	\$115,000.00	\$115,000.00

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name

Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-TRL-3120	Truslow Pier 1 - Pier Protection Barrier	\$1.00/LS	115000.00LS	\$115,000.00	\$0.00	\$115,000.00	\$115,000.00
C-A1-TRL-4120	Truslow Pier 2 - Pier Protection Barrier	\$1.00/LS	115000.00LS	\$115,000.00	\$0.00	\$115,000.00	\$115,000.00
C-A1-WHS-1090	WHS Pier 1 - Pier Protection Barrier	\$1.00/LS	115000.00LS	\$115,000.00	\$0.00	\$115,000.00	\$115,000.00
C-A1-WHS-2090	WHS Pier 2 - Pier Protection Barrier	\$1.00/LS	115000.00LS	\$115,000.00	\$0.00	\$115,000.00	\$115,000.00
C-A2-XPL-13170	Area 2 Exp Lanes 95XL - Install MGS-1/End Treatments Sta 224 to 253	\$1.00/LS	108841.00LS	\$108,841.00	\$0.00	\$108,841.00	\$108,841.00
C-A2-XPL-13090	Area 2 Exp Lanes 95XL - Install MGS-1/End Treatments Sta 253 to 430	\$1.00/LS	174146.00LS	\$174,146.00	\$0.00	\$174,146.00	\$174,146.00
C-A2-AMB-5090	Am. Leg. Abutment B - Pier Protection Barrier	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A2-AMB-3110	Am. Leg. Pier 1 - Pier Protection Barrier	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A3-XPL-12080	Area 3 Exp Lanes - Install MGS-1/End Treatments Sta 428 to 591	\$1.00/LS	544207.00LS	\$544,207.00	\$0.00	\$544,207.00	\$544,207.00
C-A2-NB-1030	Area 2 NB - Install MGS-1 / End Treatments Sta 259 to 369 (Median Shoulder)	\$1.00/LS	350000.00LS	\$350,000.00	\$0.00	\$350,000.00	\$350,000.00
C-A1-NB-8060	Area 1 NB Ramp HWN - Install Guardrail	\$1.00/LS	140000.00LS	\$140,000.00	\$0.00	\$140,000.00	\$140,000.00
C-A1-NB-8140	Area 1 NB Ramp GWN - Install Guardrail	\$1.00/LS	174146.00LS	\$174,146.00	\$0.00	\$174,146.00	\$174,146.00
Subtotal			6960526.00	\$6,960,526.00	\$0.00	\$6,960,526.00	\$6,960,526.00

P54400-010 SIGNING & PAVEMENT MARKINGS

C-A4-XPL-2140	Area 4 Exp Lanes - Install Permanent Pavement Markings for 95XL/HRS/RHN	\$1.00/LS	22638.00LS	\$22,638.00	\$0.00	\$22,638.00	\$22,638.00
C-A4-SB-3060	Area 4 SB HRS - Install Permanent Pavement Markings for 95SB/ HRS Sta 8032+32 to 8048+90	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A4-ITS-1010	Area 4 Exp Lanes ITS - FRP Sign Structure Footer - Sta 833 to 818	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-ITS-1020	Area 4 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 833 to 818	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-ITS-1070	Area 4 Exp Lanes ITS - Erect Sign Span Structure - Sta 833 to 818	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-1090	Area 4 Exp Lanes ITS - Install DMS Signs - Sta 833 to 818	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-2010	Area 4 Exp Lanes ITS - FRP Sign Structure Footer - Sta 818 to 804	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-ITS-2020	Area 4 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 818 to 804	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-ITS-2030	Area 4 Exp Lanes ITS - Erect Sign Cantilever Structure - Sta 818 to 804	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-2050	Area 4 Exp Lanes ITS - Install Signs - Sta 818 to 804	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-3010	Area 4 Exp Lanes ITS - FRP Sign Structure Footer - Sta 804 to 790	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-ITS-3020	Area 4 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 804 to 790	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-ITS-3040	Area 4 Exp Lanes ITS - Erect Sign Span Structure - Sta 804 to 790	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A4-ITS-3080	Area 4 Exp Lanes ITS - Install DMS Signs - Sta 804 to 790	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-4010	Area 4 Exp Lanes ITS - FRP Sign Structure Footer - Sta 790 to 776	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-ITS-4020	Area 4 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 790 to 776	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-ITS-4040	Area 4 Exp Lanes ITS - Erect Sign Span Structure - Sta 790 to 776	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-4090	Area 4 Exp Lanes ITS - Install DMS Signs - Sta 790 to 776	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-5010	Area 4 Exp Lanes ITS - FRP Sign Structure Footer - Sta 776 to 762	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-ITS-5020	Area 4 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 776 to 762	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-ITS-5030	Area 4 Exp Lanes ITS - Erect Sign Span Structure - Sta 776 to 762	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-5050	Area 4 Exp Lanes ITS - Install DMS Signs & Signs - Sta 776 to 762	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-6010	Area 4 Exp Lanes ITS - FRP Sign Structure Footer - Sta 762 to 748	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-ITS-6030	Area 4 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 762 to 748	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-ITS-6080	Area 4 Exp Lanes ITS - Erect Sign Span Structure - Sta 762 to 748	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-6110	Area 4 Exp Lanes ITS - Install Signs - Sta 762 to 748	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-7010	Area 4 Exp Lanes ITS - FRP Sign Structure Footer - Sta 748 to 734	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-7030	Area 4 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 748 to 734	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-7080	Area 4 Exp Lanes ITS - Erect Sign Span Structure - Sta 748 to 734	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-7100	Area 4 Exp Lanes ITS - Install Signs - Sta 748 to 734	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-8090	Area 4 Exp Lanes ITS - Install DMS Sign - Sta 734 to 721	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A4-ITS-8030	Area 4 Exp Lanes ITS - FRP Sign Structure Footer - Sta 734 to 721	\$1.00/LS	96000.00LS	\$96,000.00	\$0.00	\$96,000.00	\$96,000.00
C-A4-ITS-8040	Area 4 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 734 to 721	\$1.00/LS	90000.00LS	\$90,000.00	\$0.00	\$90,000.00	\$90,000.00
C-A4-ITS-8070	Area 4 Exp Lanes ITS - Erect Sign Span Structure - Sta 734 to 721	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A4-ITS-9030	Area 4 Exp Lanes ITS - Install DMS Sign - Sta 721 to 707	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A4-ITS-9000	Area 4 Exp Lanes ITS - FRP Sign Structure Footer - Sta 721 to 707	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-9010	Area 4 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 721 to 707	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A4-ITS-9020	Area 4 Exp Lanes ITS - Erect Sign Span & Cantilever	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A4-ITS-11050	Area 4 Exp Lanes ITS - Install DMS Sign - Sta 693 to 679	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A4-ITS-11010	Area 4 Exp Lanes ITS - FRP Sign Structure Footer - Sta 693 to 679	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A4-ITS-11020	Area 4 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 693 to 679	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A4-ITS-11030	Area 4 Exp Lanes ITS - Erect Sign Span Structure - Sta 693 to 679	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A4-ITS-13030	Area 4 Exp Lanes ITS - Install Sign - Sta 651 to 637	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A4-ITS-13000	Area 4 Exp Lanes ITS - FRP Sign Structure Footer - Sta 651 to 637	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A4-ITS-13010	Area 4 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 651 to 637	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A4-ITS-13020	Area 4 Exp Lanes ITS - Erect Sign Cantilever Structure - Sta 651 to 637	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A1-ITS-1030	Area 1 Exp Lanes ITS - FRP Sign Structure Footer - Sta 96 to 82	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-1040	Area 1 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 96 to 82	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-1050	Area 1 Exp Lanes ITS - Erect Sign Span Structure - Sta 96 to 82	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-1060	Area 1 Exp Lanes ITS - Install DMS Sign - Sta 96 to 82	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-2030	Area 1 Exp Lanes ITS - FRP Sign Structure Footer - Sta 110 to 96	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-2040	Area 1 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 110 to 96	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-2050	Area 1 Exp Lanes ITS - Erect Sign Span Structure - Sta 110 to 96	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-2060	Area 1 Exp Lanes ITS - Install DMS Sign - Sta 110 to 96	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-3030	Area 1 Exp Lanes ITS - FRP Sign Structure Footer - Sta 124 to 110	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-3040	Area 1 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 124 to 110	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-3050	Area 1 Exp Lanes ITS - Erect Sign Cantilever Structure - Sta 124 to 110	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-3060	Area 1 Exp Lanes ITS - Install DMS Sign - Sta 124 to 110	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-4020	Area 1 Exp Lanes ITS - FRP Sign Structure Footer - Sta 136 to 124	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-4030	Area 1 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 136 to 124	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-4040	Area 1 Exp Lanes ITS - Erect Sign Span Structure - Sta 136 to 124	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-4050	Area 1 Exp Lanes ITS - Install DMS Sign - Sta 136 to 124	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-5020	Area 1 Exp Lanes ITS - FRP Sign Structure Footer - Sta 149 to 136	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-ITS-5030	Area 1 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 149 to 136	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-5040	Area 1 Exp Lanes ITS - Erect Sign Span Structure - Sta 149 to 136	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-5050	Area 1 Exp Lanes ITS - Install Signs - Sta 149 to 136	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-6020	Area 1 Exp Lanes ITS - FRP Sign Structure Footer - Sta 163 to 149	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-6030	Area 1 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 163 to 149	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-6040	Area 1 Exp Lanes ITS - Erect Sign Span Structure - Sta 163 to 149	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-6050	Area 1 Exp Lanes ITS - Install Signs - Sta 163 to 149	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-8020	Area 1 Exp Lanes ITS - FRP Sign Structure Footer - Sta 190 to 176	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-8030	Area 1 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 190 to 176	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-8040	Area 1 Exp Lanes ITS - Erect Sign Span Structure - Sta 190 to 176	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-8050	Area 1 Exp Lanes ITS - Install Signs - Sta 190 to 176	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-9020	Area 1 Exp Lanes ITS - FRP Sign Structure Footer - Sta 204 to 190	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-9030	Area 1 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 204 to 190	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-9040	Area 1 Exp Lanes ITS - Erect Sign Span Structure - Sta 204 to 190	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A1-ITS-9050	Area 1 Exp Lanes ITS - Install Signs - Sta 204 to 190	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A1-ITS-10020	Area 1 Exp Lanes ITS - FRP Sign Structure Footer - Sta 218 to 204	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A1-ITS-10030	Area 1 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 218 to 204	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A1-ITS-10040	Area 1 Exp Lanes ITS - Erect Sign Span Structure - Sta 218 to 204	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A1-ITS-10050	Area 1 Exp Lanes ITS - Install DMS Sign - Sta 218 to 204	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-PW-1010	Project Wide - Perm Pavement Markings - 95XL 113+00 to 590+00	\$1.00/LS	120759.00LS	\$120,759.00	\$0.00	\$120,759.00	\$120,759.00
C-A3-ITS-12003	Area 3 Exp Lanes ITS - Install Sign - Sta 595 to 581	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A3-ITS-12000	Area 3 Exp Lanes ITS - FRP Sign Structure Footer - Sta 595 to 581	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A3-ITS-12001	Area 3 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 595 to 581	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A3-ITS-12002	Area 3 Exp Lanes ITS - Erect Sign Span Structure - Sta 595 to 581	\$1.00/LS	80000.00LS	\$80,000.00	\$0.00	\$80,000.00	\$80,000.00
C-A3-ITS-8001	Area 3 Exp Lanes ITS - Install DMS Sign - Sta 540 to 526	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A3-ITS-7005	Area 3 Exp Lanes ITS - Install DMS Sign - Sta 526 to 512	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-7002	Area 3 Exp Lanes ITS - FRP Sign Structure Footer - Sta 526 to 512	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-7003	Area 3 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 526 to 512	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-7004	Area 3 Exp Lanes ITS - Erect Sign Span Structure - Sta 526 to 512	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-6004	Area 3 Exp Lanes ITS - Install Sign - Sta 512 to 498	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-6001	Area 3 Exp Lanes ITS - FRP Sign Structure Footer - Sta 512 to 498	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-6002	Area 3 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 512 to 498	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-6003	Area 3 Exp Lanes ITS - Erect Sign Cantilever Structure - Sta 512 to 498	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-4004	Area 3 Exp Lanes ITS - Install Sign - Sta 484 to 470	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-4001	Area 3 Exp Lanes ITS - FRP Sign Structure Footer - Sta 484 to 470	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-4002	Area 3 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 484 to 470	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-4003	Area 3 Exp Lanes ITS - Erect Sign Cantilever Structure - Sta 484 to 470	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-2004	Area 3 Exp Lanes ITS - Install Sign - Sta 456 to 442	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-2001	Area 3 Exp Lanes ITS - FRP Sign Structure Footer - Sta 456 to 442	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-2002	Area 3 Exp Lanes ITS - FRP Sign Structure Top Cap - Sta 456 to 442	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-2003	Area 3 Exp Lanes ITS - Erect Sign Span Structure - Sta 456 to 442	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A3-ITS-1006	Area 3 Exp Lanes ITS - Install DMS Sign - Sta 442 to 428	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
E-SGN-1000	Prepare & Submit - Found Design & Shop Drawing for Overhead Signs	\$1.00/LS	640000.00LS	\$640,000.00	\$0.00	\$640,000.00	\$640,000.00
P-SGN-1000	Fabricate & Deliver - OH Sign & Structure	\$1.00/LS	1792000.00LS	\$1,792,000.00	\$0.00	\$1,792,000.00	\$1,792,000.00
C-A4-XPL-2030	Area 4 Exp Lanes - Surface Asphalt & Permanent Striping for Gantry #3 Test Section	\$1.00/LS	64000.00LS	\$64,000.00	\$0.00	\$64,000.00	\$64,000.00
C-A4-NB-3080	Area 4 NB RHIN - Permanent Striping	\$1.00/LS	22638.00LS	\$22,638.00	\$0.00	\$22,638.00	\$22,638.00
C-A1-SB-6130	Area 1 SB WGS - Permanent Striping WGS Sta 1029+66 to 1068+61	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
C-A2-SB-3110	Area 2 SB - Permanent Striping Out of Traffic	\$1.00/LS	37730.00LS	\$37,730.00	\$0.00	\$37,730.00	\$37,730.00
Subtotal			9960635.00	\$9,960,635.00	\$0.00	\$9,960,635.00	\$9,960,635.00
P54400-011 LIGHTING							
C-A4-ITS-1060	Area 4 Exp Lanes ITS - Install Light Foundations - Sta 833 to 818	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A4-ITS-1080	Area 4 Exp Lanes ITS - Install Light Poles & Lights - Sta	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A4-ITS-2040	Area 4 Exp Lanes ITS - Install Light Foundations - Sta 818 to 804	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A4-ITS-2060	Area 4 Exp Lanes ITS - Install Light Poles & Lights - Sta 818 to 804	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A4-ITS-3100	Area 4 Exp Lanes ITS - Install Light Foundations - Sta 804 to 790	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A4-ITS-3110	Area 4 Exp Lanes ITS - Install Light Poles & Lights - Sta 804 to 790	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A4-ITS-4130	Area 4 Exp Lanes ITS - Install Light Foundations - Sta 790 to 776	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A4-ITS-4140	Area 4 Exp Lanes ITS - Install Light Poles & Lights - Sta 790 to 776	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A4-ITS-5090	Area 4 Exp Lanes ITS - Install Light Foundations - Sta 776 to 762	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A4-ITS-5100	Area 4 Exp Lanes ITS - Install Light Poles & Lights - Sta 776 to 762	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A4-ITS-6120	Area 4 Exp Lanes ITS - Install Light Foundations - Sta 762 to 748	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A4-ITS-6130	Area 4 Exp Lanes ITS - Install Light Poles & Lights - Sta 762 to 748	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A4-ITS-7090	Area 4 Exp Lanes ITS - Install Light Foundations - Sta 748 to 734	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A4-ITS-7110	Area 4 Exp Lanes ITS - Install Light Poles & Lights - Sta 748 to 734	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A1-ITS-1110	Area 1 Exp Lanes ITS - Install Light Foundations - Sta 96 to 82	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A1-ITS-1120	Area 1 Exp Lanes ITS - Install Light Poles & Lights - Sta 96 to 82	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A1-ITS-2130	Area 1 Exp Lanes ITS - Install Light Foundations - Sta 110 to 96	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A1-ITS-2140	Area 1 Exp Lanes ITS - Install Light Poles & Lights - Sta 110 to 96	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A1-ITS-3130	Area 1 Exp Lanes ITS - Install Light Foundations - Sta 124 to 110	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00
C-A1-ITS-3140	Area 1 Exp Lanes ITS - Install Light Poles & Lights - Sta 124 to 110	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00
C-A1-ITS-4120	Area 1 Exp Lanes ITS - Install Light Foundations - Sta 136 to 124	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00
C-A1-ITS-4130	Area 1 Exp Lanes ITS - Install Light Poles & Lights - Sta 136 to 124	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00
C-A1-ITS-5120	Area 1 Exp Lanes ITS - Install Light Foundations - Sta 149 to 136	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00
C-A1-ITS-5130	Area 1 Exp Lanes ITS - Install Light Poles & Lights - Sta 149 to 136	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00
C-A1-ITS-6060	Area 1 Exp Lanes ITS - Install Light Foundations - Sta 163 to 149	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00
C-A1-ITS-6070	Area 1 Exp Lanes ITS - Install Light Poles & Lights - Sta 163 to 149	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00
C-A1-ITS-7080	Area 1 Exp Lanes ITS - Install Light Foundations - Sta 176	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
	to 163						
C-A1-ITS-7090	Area 1 Exp Lanes ITS - Install Light Poles & Lights - Sta 176 to 163	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00
C-A1-ITS-8120	Area 1 Exp Lanes ITS - Install Light Foundations - Sta 190 to 176	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00
C-A1-ITS-8130	Area 1 Exp Lanes ITS - Install Light Poles & Lights - Sta 190 to 176	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A1-ITS-9120	Area 1 Exp Lanes ITS - Install Light Foundations - Sta 204 to 190	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A1-ITS-9130	Area 1 Exp Lanes ITS - Install Light Poles & Lights - Sta 204 to 190	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A3-ITS-12004	Area 3 Exp Lanes ITS - Install Light Foundation - Sta 595 to 581	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00
C-A3-ITS-12005	Area 3 Exp Lanes ITS - Install Light Pole & Lights - Sta 595 to 581	\$1.00/LS	28500.00LS	\$28,500.00	\$0.00	\$28,500.00	\$28,500.00
C-A3-ITS-3005	Area 3 Exp Lanes ITS - Install Light Foundations - Sta 470 to 456	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A3-ITS-3006	Area 3 Exp Lanes ITS - Install Light Poles & Lights - Sta 470 to 456	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A3-ITS-2009	Area 3 Exp Lanes ITS - Install Light Foundations - Sta 456 to 442	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A3-ITS-2010	Area 3 Exp Lanes ITS - Install Light Poles & Lights - Sta 456 to 442	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A3-ITS-1009	Area 3 Exp Lanes ITS - Install Light Foundations - Sta 442 to 428	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
C-A3-ITS-1010	Area 3 Exp Lanes ITS - Install Light Poles & Lights - Sta 442 to 428	\$1.00/LS	24980.00LS	\$24,980.00	\$0.00	\$24,980.00	\$24,980.00
E-LT-1000	Prepare & Submit - Lighting Pole Foundation Design	\$1.00/LS	57300.00LS	\$57,300.00	\$0.00	\$57,300.00	\$57,300.00
E-COM-1010	Prepare & Submit - Generators	\$1.00/LS	171000.00LS	\$171,000.00	\$0.00	\$171,000.00	\$171,000.00
E-COM-1000	Prepare & Submit - Conduit / Wire / Fiber & JB	\$1.00/LS	57000.00LS	\$57,000.00	\$0.00	\$57,000.00	\$57,000.00
P-COM-1000	Fabricate & Deliver - Conduit	\$1.00/LS	171000.00LS	\$171,000.00	\$0.00	\$171,000.00	\$171,000.00
P-COM-1010	Fabricate & Deliver - Power Cable	\$1.00/LS	171000.00LS	\$171,000.00	\$0.00	\$171,000.00	\$171,000.00
P-COM-1030	Fabricate & Deliver - Fiber Optic Cable	\$1.00/LS	638400.00LS	\$638,400.00	\$0.00	\$638,400.00	\$638,400.00
P-COM-1020	Fabricate & Deliver - Junction Box	\$1.00/LS	342000.00LS	\$342,000.00	\$0.00	\$342,000.00	\$342,000.00
P-COM-1040	Fabricate & Deliver - Generator	\$1.00/LS	478800.00LS	\$478,800.00	\$0.00	\$478,800.00	\$478,800.00
P-LT-1000	Fabricate & Deliver - Lighting Poles & Fixtures	\$1.00/LS	399000.00LS	\$399,000.00	\$0.00	\$399,000.00	\$399,000.00
P-LT-1010	Fabricate & Deliver - Lighting Control Cabinets	\$1.00/LS	478800.00LS	\$478,800.00	\$0.00	\$478,800.00	\$478,800.00
Subtotal			4009260.00	\$4,009,260.00	\$0.00	\$4,009,260.00	\$4,009,260.00
P54400-012 DRAINAGE & STORMWATER MANAGEMENT							
C-A1-SB-6050	Area 1 SB WGS - Install Underdrain WGS Sta 1029+66 to 1068+61	\$1.00/LS	63745.45LS	\$63,745.45	\$0.00	\$63,745.45	\$63,745.45
C-A1-SB-4000	Area 1 Truslow - Str 2-66B to 2-66A 24" RCP 17 LF Sta 3664+50 of I-95 SB GP	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-SB-4010	Area 1 Truslow - Str 2-66C to 2-66D 15" RCP 42 LF Sta 3664+25 of I-95 SB GP	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-SB-4020	Area 1 Truslow - Str 2-66E to 2-66F 15" RCP 68 LF Sta 3663+25 of I-95 SB GP	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-SB-4030	Area 1 Truslow - Str 2-66G 24" RCP 26 LF Sta 3663+50 of I-95 SB GP	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-SB-2040	Area 1 SB - Str 2-17 to 2-18 18" RCP 39 LF WGS Sta 1037+80	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-SB-2090	Area 1 SB - Str 2-20 3 - 8' x 8' RCB 122 LF Sta 1043+00 of WGS	\$1.00/LS	428098.00LS	\$428,098.00	\$0.00	\$428,098.00	\$428,098.00
C-A1-SB-2000	Area 1 SB - Basin 1: Str 2-30 to 2-31 48" RCP 108 LF WGS Sta 1046+75	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-SB-2020	Area 1 SB - Str 2-4 to 2-3 24" RCP 56 LF WGS Sta 1035+00	\$1.00/LS	171920.00LS	\$171,920.00	\$0.00	\$171,920.00	\$171,920.00
C-A1-SB-2010	Area 1 SB - Str 2-42X (Spec Des) to 2-42J 24" RCP 69 LF PHS Sta 2017+30	\$1.00/LS	221040.00LS	\$221,040.00	\$0.00	\$221,040.00	\$221,040.00
C-A1-SB-2080	Area 1 SB - Jack and Bore Str 3-1 to 3-2 36" RCP 114 LF Sta 3682+40 of I-95 SB GP	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-SB-2060	Area 1 SB - Str 3-5 to 3-6 24" RCP 91 LF Sta 3682+00 of I-95 SB GP	\$1.00/LS	24560.00LS	\$24,560.00	\$0.00	\$24,560.00	\$24,560.00
C-A1-SB-2050	Area 1 SB - Str 3-6 to 6' x 6' RCB 26 LF SB GP Sta 3681+75	\$1.00/LS	61105.00LS	\$61,105.00	\$0.00	\$61,105.00	\$61,105.00
C-A1-SB-2070	Area 1 SB - Str 3-43 / 3-42 46LF of 36" RCP SB GP Sta 3708+10	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-SB-2030	Area 1 SB - Str 3-11/3-10 30" RCP 64 LF SB GP Sta 3687+00	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-SB-3020	Area 1 SB - Str 2-29 to 2-30 42" RCP 254 LF Sta 1044+00 of WGS	\$1.00/LS	102000.00LS	\$102,000.00	\$0.00	\$102,000.00	\$102,000.00
C-A1-SB-3040	Area 1 SB - Str 2-35 to 2-30 36" RCP 130 LF, Sta 1046+75 of WGS	\$1.00/LS	102000.00LS	\$102,000.00	\$0.00	\$102,000.00	\$102,000.00
C-A1-SB-7000	Area 1 SB - Str 2-31A to 2-31B 24" RCP 47 LF Basin 1	\$1.00/LS	20400.00LS	\$20,400.00	\$0.00	\$20,400.00	\$20,400.00
C-A1-SB-7020	Area 1 SB - Str 3-12A to 3-12B 15" RCP 27 LF Basin 2B	\$1.00/LS	11602.80LS	\$11,602.80	\$0.00	\$11,602.80	\$11,602.80
C-A1-SB-7010	Area 1 SB - Str 3-13A to 3-13B 15" RCP 27 LF Basin 2B	\$1.00/LS	20400.00LS	\$20,400.00	\$0.00	\$20,400.00	\$20,400.00
C-A1-SB-7030	Area 1 SB - Str 3-27/3-26/3-25 188 LF SWM Basin Drainage Basin 2B	\$1.00/LS	23205.60LS	\$23,205.60	\$0.00	\$23,205.60	\$23,205.60
C-A1-SB-7040	Area 1 SB - Str 3-44 to 3-45 24" RCP 112 LF Basin 3B	\$1.00/LS	23205.60LS	\$23,205.60	\$0.00	\$23,205.60	\$23,205.60
C-A1-HPN-1000	Area 1 HPN - Surface Drainage Sta 101+75 to 108+50 (7 Str / 700 LF)	\$1.00/LS	245600.00LS	\$245,600.00	\$0.00	\$245,600.00	\$245,600.00
C-A1-XPL-2020	Area 1 Exp Lanes - Surface Drainage Sta 114 to 116 (3 Str / 550 LF)	\$1.00/LS	171920.00LS	\$171,920.00	\$0.00	\$171,920.00	\$171,920.00
C-A1-HPN-1030	Area 1 HPN - Install Underdrain	\$1.00/LS	45532.47LS	\$45,532.47	\$0.00	\$45,532.47	\$45,532.47
C-A1-HWN-1000I	Area 1 HWN - Surface Drainage Sta 4020 to 4034 (12 Str / 1000 LF)	\$1.00/LS	343840.00LS	\$343,840.00	\$0.00	\$343,840.00	\$343,840.00
C-A1-XPL-3020	Area 1 Exp Lanes - Surface Drainage Sta 126+90 (4 Str / 125 LF)	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-XPL-3030	Area 1 Exp Lanes - Surface Drainage Sta 128 to 131 (5 Str / 400 LF)	\$1.00/LS	147360.00LS	\$147,360.00	\$0.00	\$147,360.00	\$147,360.00
C-A1-XPL-4010	Area 1 Exp Lanes - Surface Drainage Sta 136+40 (3 Str / 125 LF)	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00
C-A1-XPL-4020	Area 1 Exp Lanes - Surface Drainage Sta 140+75 to 143+50 (5 Str / 350 LF)	\$1.00/LS	147360.00LS	\$147,360.00	\$0.00	\$147,360.00	\$147,360.00
C-A1-XPL-4030	Area 1 Exp Lanes - Surface Drainage Sta 144+50 to 147+50 (6 Str / 400 LF)	\$1.00/LS	171920.00LS	\$171,920.00	\$0.00	\$171,920.00	\$171,920.00
C-A1-XPL-6030	Area 1 Exp Lanes - Surface Drainage Sta 162+50 to 169+50 (7 Str / 850 LF)	\$1.00/LS	245600.00LS	\$245,600.00	\$0.00	\$245,600.00	\$245,600.00
C-A1-XPL-6040	Area 1 Exp Lanes - Surface Drainage Sta 175 (3 Str / 148 LF)	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00
C-A1-XPL-7010	Area 1 Exp Lanes - Surface Drainage Sta 176 to 180 (3 Str / 400 LF)	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-XPL-7020	Area 1 Exp Lanes - Surface Drainage Sta 187 to 191 (4 Str / 425 LF)	\$1.00/LS	147360.00LS	\$147,360.00	\$0.00	\$147,360.00	\$147,360.00
C-A1-XPL-8020	Area 1 Exp Lanes - Surface Drainage Sta 191 to 192+50 (3 Str / 150 LF)	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00
C-A1-XPL-9030	Area 1 Exp Lanes - Surface Drainage Sta 205 to 218 (11 Str / 1350 LF)	\$1.00/LS	392960.00LS	\$392,960.00	\$0.00	\$392,960.00	\$392,960.00
C-A1-XPL-10130	Area 1 Exp Lanes - Install Underdrain 115 to 170	\$1.00/LS	72851.95LS	\$72,851.95	\$0.00	\$72,851.95	\$72,851.95
C-A1-XPL-10160	Area 1 Exp Lanes - Install Underdrain 170 to 224	\$1.00/LS	72851.95LS	\$72,851.95	\$0.00	\$72,851.95	\$72,851.95
C-A1-XPL-9010	Area 1 Exp Lanes - Str 3-89 to 3-78 24" RCP 556 LF Sta 215+50	\$1.00/LS	221040.00LS	\$221,040.00	\$0.00	\$221,040.00	\$221,040.00
C-A1-XPL-2000	Area 1 Exp Lanes - Str 2-39 to 2-38 Jack & Bore 36" RCP 102 LF Sta 116	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-XPL-2030	Area 1 Exp Lanes - Surface Drainage Sta 120 to 124 (4 Str / 450 LF) (Adjacent to SB)	\$1.00/LS	147360.00LS	\$147,360.00	\$0.00	\$147,360.00	\$147,360.00
C-A1-WHS-7000	Area 1 WHS - Surface Drainage Sta 1529 to 1533+50 (3 Str / 450 LF)	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-XPL-3000	Area 1 Exp Lanes - Str 2-57 to 2-58 36" RCP 34 LF under MSE Sta 127+10	\$1.00/LS	49120.00LS	\$49,120.00	\$0.00	\$49,120.00	\$49,120.00
C-A1-XPL-5000	Area 1 Exp Lanes - Jack and Bore Str 3-17C to 3-16 24" RCP 70 LF Sta 155+50	\$1.00/LS	196480.00LS	\$196,480.00	\$0.00	\$196,480.00	\$196,480.00
C-A1-XPL-8000	Area 1 Exp Lanes - Jack and Bore Str 3-61 to 3-62 36" RCP 29 LF Sta 191	\$1.00/LS	221040.00LS	\$221,040.00	\$0.00	\$221,040.00	\$221,040.00
C-A1-XPL-6010	Area 1 Exp Lanes - Str 3-94 to 3-93 60" RCP 69 LF Sta 163+40	\$1.00/LS	98240.00LS	\$98,240.00	\$0.00	\$98,240.00	\$98,240.00
C-A1-NB-3000	Area 1 NB - Str 3-22 Box Culvert Ext. 6' x 6' RCB, 15 LF, Sta 4014+50 of HWN	\$1.00/LS	42405.00LS	\$42,405.00	\$0.00	\$42,405.00	\$42,405.00
C-A1-NB-3010	Area 1 NB - Box Culvert Ext 6' x 6' RCB 7 LF Sta 3046+95 of I-95 NB GP (154+00 of 95XL)	\$1.00/LS	43870.26LS	\$43,870.26	\$0.00	\$43,870.26	\$43,870.26
C-A1-NB-4010	Area 1 NB - Str 2-71 to Ex. Pipe, 24" RCP 17 LF, Sta 4004+50 of HWN	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-NB-4000	Area 1 NB - Str 2-72 to 2-71, 24" RCP 11 LF, Sta 4004+50 of HWN	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-NB-4020	Area 1 NB - Str 3-1C to 3-1D, 18" RCP 38 LF, Sta 4011+40 of HWN	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-NB-9000	Area 1 SWM - Detention Basin 3B-2 Sta 178+50 of 95XL	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-NB-9010	Area 1 SWM - Detention Basin 4 Sta 188+50 of 95XL	\$1.00/LS	221040.00LS	\$221,040.00	\$0.00	\$221,040.00	\$221,040.00
C-A1-NB-8040	Area 1 NB Ramp HWN - Install Underdrain	\$1.00/LS	27319.48LS	\$27,319.48	\$0.00	\$27,319.48	\$27,319.48
C-A1-NB-8120	Area 1 NB Ramp GWN - Install Underdrain	\$1.00/LS	81958.44LS	\$81,958.44	\$0.00	\$81,958.44	\$81,958.44
C-A1-NB-7000	Area 1 NB - Str 2-55 to 2-56, 30" RCP 13 LF, Sta 3019+40 of GWN	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-SB-9040	Area 1 SB Ramp WHS - Install Underdrain Sta 1500+00 to 1522+50 (Abut A)	\$1.00/LS	45532.47LS	\$45,532.47	\$0.00	\$45,532.47	\$45,532.47
C-A2-SB-2020	Area 2 SB - Str 5-13 5' x 5' RCB 12 LF Sta 1022+80 of I95 SB GP	\$1.00/LS	33924.00LS	\$33,924.00	\$0.00	\$33,924.00	\$33,924.00
C-A2-SB-3060	Area 2 SB - Install Underdrain	\$1.00/LS	36425.97LS	\$36,425.97	\$0.00	\$36,425.97	\$36,425.97
C-A2-SB-3000	Area 2 SB - Surface Drainage Sta 1018+50 to 1025 (4 Str / 650 LF)	\$1.00/LS	92822.40LS	\$92,822.40	\$0.00	\$92,822.40	\$92,822.40
C-A2-SB-2070	Area 2 SB - Jack and Bore Str 5-19 to 5-61 24" RCP 54 LF Sta 1050+40 of I95 SB GP	\$1.00/LS	58014.00LS	\$58,014.00	\$0.00	\$58,014.00	\$58,014.00
C-A2-SB-2030	Area 2 SB - Jack and Bore Str 5-8 to 5-9 36" RCP 130 LF Sta 1017 of I95 SB GP	\$1.00/LS	102000.00LS	\$102,000.00	\$0.00	\$102,000.00	\$102,000.00
C-A2-SB-2000	Area 2 NB - Str 5-14 Box Culvert Extension Sta 324	\$1.00/LS	20000.00LS	\$20,000.00	\$0.00	\$20,000.00	\$20,000.00
C-A2-SB-2040	Area 2 SB - Detention Basin 6B-7 w/ Storm Drain	\$1.00/LS	183600.00LS	\$183,600.00	\$0.00	\$183,600.00	\$183,600.00
C-A2-SB-3010	Area 2 SB - Surface Drainage Sta 1014 to 1016 (2 Str / 200 LF)	\$1.00/LS	34808.40LS	\$34,808.40	\$0.00	\$34,808.40	\$34,808.40
C-A2-SB-3030	Area 2 SB - Surface Drainage Sta 1039+25 to 1050 (5 Str / 1100 LF)	\$1.00/LS	139233.60LS	\$139,233.60	\$0.00	\$139,233.60	\$139,233.60
C-A2-SB-3020	Area 2 SB - Surface Drainage Sta 1050 to 1054+50 (4 Str / 500 LF)	\$1.00/LS	69616.80LS	\$69,616.80	\$0.00	\$69,616.80	\$69,616.80
C-A2-SB-2060	Area 2 SB - Detention Basin 7-1 w/ Storm Drain	\$1.00/LS	104425.20LS	\$104,425.20	\$0.00	\$104,425.20	\$104,425.20
C-A1-XPL-5020	Area 1 Exp Lanes - Surface Drainage Sta 153 to 155+50 (4 Str / 350 LF)	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-XPL-5030	Area 1 Exp Lanes - Surface Drainage Sta 159+50 to 163 (2 Str / 350 LF)	\$1.00/LS	98240.00LS	\$98,240.00	\$0.00	\$98,240.00	\$98,240.00
C-A1-XPL-9000	Area 1 Exp Lanes - Str 3-74 to 3-72 to 3-69 48" RCP 325 LF Sta 207 to 210	\$1.00/LS	147360.00LS	\$147,360.00	\$0.00	\$147,360.00	\$147,360.00
C-A1-XPL-3040	Area 1 Exp Lanes - Surface Drainage Sta 124 to 132+75 (7 Str / 875 LF) (Adjacent to SB)	\$1.00/LS	245600.00LS	\$245,600.00	\$0.00	\$245,600.00	\$245,600.00
C-A2-XPL-10040	Area 2 Exp Lanes - Surface Drainage Sta 222+40 (3 Str / 400 LF)	\$1.00/LS	69616.80LS	\$69,616.80	\$0.00	\$69,616.80	\$69,616.80
C-A2-XPL-10020	Area 2 Exp Lanes - Str 4-3 to 3-89 60" RCP 1100 LF Sta 223+80	\$1.00/LS	197247.60LS	\$197,247.60	\$0.00	\$197,247.60	\$197,247.60
C-A2-NB-1010	Area 2 NB - Jack and Bore Str 6-10 to 6-11 36" RCP 159 LF Sta 400+60	\$1.00/LS	40800.00LS	\$40,800.00	\$0.00	\$40,800.00	\$40,800.00
C-A2-XPL-6030	Area 2 Exp Lanes - Str 4-40 to 4-37 24" RCP 114 LF Sta	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
	279+75						
C-A2-XPL-10010	Area 2 Exp Lanes - Str 4-4 to 4-6 48" RCP 327 LF Sta 230+50	\$1.00/LS	69616.80LS	\$69,616.80	\$0.00	\$69,616.80	\$69,616.80
C-A2-XPL-9020	Area 2 Exp Lanes - Str 4-14 to 4-13 42" RCP 111 LF Sta 238+90	\$1.00/LS	61200.00LS	\$61,200.00	\$0.00	\$61,200.00	\$61,200.00
C-A2-XPL-9010	Area 2 Exp Lanes - Str 4-15 to 4-16 27" RCP 110 LF Sta 243+75	\$1.00/LS	61200.00LS	\$61,200.00	\$0.00	\$61,200.00	\$61,200.00
C-A2-XPL-8010	Area 2 Exp Lanes - Str 4-20 to 4-21 24" RCP 122 LF Sta 247+50	\$1.00/LS	40800.00LS	\$40,800.00	\$0.00	\$40,800.00	\$40,800.00
C-A2-XPL-7010	Area 2 Exp Lanes - Str 4-23 to 4-24 18" RCP 51 LF Sta 262	\$1.00/LS	40800.00LS	\$40,800.00	\$0.00	\$40,800.00	\$40,800.00
C-A2-XPL-6010	Area 2 Exp Lanes - Str 4-31 to 4-33 24" RCP 86 LF Sta 275+30	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00
C-A2-XPL-6020	Area 2 Exp Lanes - Str 4-35A to 4-34 24" RCP 110 LF Sta 275+75	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00
C-A2-XPL-4010	Area 2 Exp Lanes - Str 5-1 to 5-2 24" RCP 94 LF Sta 312+90	\$1.00/LS	49120.00LS	\$49,120.00	\$0.00	\$49,120.00	\$49,120.00
C-A2-XPL-11030	Area 2 Exp Lanes - Surface Drainage Sta 354 to 363 (6 Str / 275 LF)	\$1.00/LS	69616.80LS	\$69,616.80	\$0.00	\$69,616.80	\$69,616.80
C-A2-XPL-11020	Area 2 Exp Lanes - Surface Drainage Sta 364 to 372 (5 Str / 850 LF)	\$1.00/LS	116028.00LS	\$116,028.00	\$0.00	\$116,028.00	\$116,028.00
C-A2-XPL-11000	Area 2 Exp Lanes - Str 5-21A to 5-39 60" RCP 1039 (8 Str)	\$1.00/LS	220453.20LS	\$220,453.20	\$0.00	\$220,453.20	\$220,453.20
C-A2-XPL-12010	Area 2 Exp Lanes - Str 5-5 to 5-8 24" RCP 125 LF Sta 318+50	\$1.00/LS	34808.40LS	\$34,808.40	\$0.00	\$34,808.40	\$34,808.40
C-A2-XPL-3000	Area 2 Exp Lanes - Box Culvert 4 - 10' x 10' RCB 98 LF Sta 376+50	\$1.00/LS	645700.00LS	\$645,700.00	\$0.00	\$645,700.00	\$645,700.00
C-A2-XPL-2020	Area 2 Exp Lanes - Str 6-16 to 6-17 60" RCP 69 LF Sta 410+10	\$1.00/LS	49120.00LS	\$49,120.00	\$0.00	\$49,120.00	\$49,120.00
C-A2-XPL-3020	Area 2 Exp Lanes - Str 6-5 to 6-4 60" RCP 87 LF Sta 398+60	\$1.00/LS	49120.00LS	\$49,120.00	\$0.00	\$49,120.00	\$49,120.00
C-A2-XPL-13150	Area 2 Exp Lanes 95XL - Install Underdrain Sta 224 to 253	\$1.00/LS	63745.45LS	\$63,745.45	\$0.00	\$63,745.45	\$63,745.45
C-A2-XPL-13060	Area 2 Exp Lanes 95XL - Install Underdrain Sta 253 to 430	\$1.00/LS	318727.27LS	\$318,727.27	\$0.00	\$318,727.27	\$318,727.27
C-A3-XPL-12050	Area 3 Exp Lanes - Install Underdrain Sta 428 to 591	\$1.00/LS	200342.86LS	\$200,342.86	\$0.00	\$200,342.86	\$200,342.86
C-A3-XPL-11000	Area 3 Exp Lanes - Str 6-21 to 6-23 42" RCP 96 LF Sta 436+05	\$1.00/LS	34808.40LS	\$34,808.40	\$0.00	\$34,808.40	\$34,808.40
C-A3-XPL-10030	Area 3 Exp Lanes - Str 6-44 to 6-54 24" RCP 105 LF Sta 453+10	\$1.00/LS	58014.00LS	\$58,014.00	\$0.00	\$58,014.00	\$58,014.00
C-A3-XPL-10010	Area 3 Exp Lanes - Str 6-54 to 6-45 2 - 5' x 5' RCB 157 LF Sta 453	\$1.00/LS	242880.00LS	\$242,880.00	\$0.00	\$242,880.00	\$242,880.00
C-A3-XPL-8020	Area 3 Exp Lanes - Str 7-14A to 7-14 24" RCP 142 LF Sta 482+20	\$1.00/LS	61200.00LS	\$61,200.00	\$0.00	\$61,200.00	\$61,200.00
C-A3-XPL-7000	Area 3 Exp Lanes - Str 7-18 to 7-19 60" RCP 125 LF Sta 488+30	\$1.00/LS	81600.00LS	\$81,600.00	\$0.00	\$81,600.00	\$81,600.00
C-A3-XPL-7030	Area 3 Exp Lanes - Str 7-24 to 7-25A 24" RCP 95 LF Sta 496+50	\$1.00/LS	61200.00LS	\$61,200.00	\$0.00	\$61,200.00	\$61,200.00
C-A3-XPL-6000	Area 3 Exp Lanes - Str 7-29 to 7-30 60" RCP 110 LF Sta	\$1.00/LS	61200.00LS	\$61,200.00	\$0.00	\$61,200.00	\$61,200.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A3-XPL-5020	Area 3 Exp Lanes - Str 7-38 to 7-40 30" RCP 208 LF Sta 516+10	\$1.00/LS	102000.00LS	\$102,000.00	\$0.00	\$102,000.00	\$102,000.00
C-A3-XPL-5000	Area 3 Exp Lanes - Str 7-43 to 2 - 8' x 10' RCB 110 LF Sta 521+40	\$1.00/LS	368368.00LS	\$368,368.00	\$0.00	\$368,368.00	\$368,368.00
C-A3-XPL-4010	Area 3 Exp Lanes - Str 7-49 to 7-50 30" RCP 86 LF Sta 531+40	\$1.00/LS	49120.00LS	\$49,120.00	\$0.00	\$49,120.00	\$49,120.00
C-A3-XPL-2010	Area 3 Exp Lanes - Str 8-15 to 8-16 48" RCP 235 LF Sta 563	\$1.00/LS	98240.00LS	\$98,240.00	\$0.00	\$98,240.00	\$98,240.00
C-A3-XPL-8000	Area 3 Exp Lanes - Str 7-8 Box Culvert 2 - 5' x 5' 125 LF Sta 473+40	\$1.00/LS	242880.00LS	\$242,880.00	\$0.00	\$242,880.00	\$242,880.00
C-A3-XPL-3000	Area 3 Exp Lanes - Box Culvert Ext. 2 - 10' x 10' RCB 137 LF Sta 544+60	\$1.00/LS	672329.84LS	\$672,329.84	\$0.00	\$672,329.84	\$672,329.84
C-A3-XPL-9020	Area 3 Exp Lanes - Str 6-46 to 6-47 36" RCP 134 LF Sta 459	\$1.00/LS	61200.00LS	\$61,200.00	\$0.00	\$61,200.00	\$61,200.00
C-A3-XPL-7060	Area 3 Exp Lanes - Surface Drainage Sta 487 to Detention Basin 10-5 (3 Str / 125 LF)	\$1.00/LS	81600.00LS	\$81,600.00	\$0.00	\$81,600.00	\$81,600.00
C-A3-XPL-7020	Area 3 Exp Lanes - Str 7-20 to 7-21 30" RCP 95 LF Sta 493+60	\$1.00/LS	81600.00LS	\$81,600.00	\$0.00	\$81,600.00	\$81,600.00
C-A3-XPL-6030	Area 3 Exp Lanes - Str 7-30A to 7-31 15" RCP 12 LF Sta 506+40	\$1.00/LS	20400.00LS	\$20,400.00	\$0.00	\$20,400.00	\$20,400.00
C-A3-XPL-6020	Area 3 Exp Lanes - Str 7-31 to 7-32 36" RCP 112 LF Sta 506+20	\$1.00/LS	61200.00LS	\$61,200.00	\$0.00	\$61,200.00	\$61,200.00
C-A3-XPL-8030	Area 3 Exp Lanes - Str 7-9 to 7-10 24" RCP 121 LF Sta 475+90	\$1.00/LS	61200.00LS	\$61,200.00	\$0.00	\$61,200.00	\$61,200.00
C-A3-XPL-3020	Area 3 Exp Lanes - Str 8-1 to 8-3 18" RCP 143 LF Sta 542+70	\$1.00/LS	98240.00LS	\$98,240.00	\$0.00	\$98,240.00	\$98,240.00
C-A3-XPL-3030	Area 3 Exp Lanes - Str 8-4 to 8-8 18" RCP 74 LF Sta 544+50	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00
C-A3-XPL-9000	Area 3 Exp Lanes - Str 7-1 Box Culvert 10' x 10' 161 LF Sta 463+10	\$1.00/LS	368368.00LS	\$368,368.00	\$0.00	\$368,368.00	\$368,368.00
C-A3-XPL-9030	Area 3 Exp Lanes - Surface Drainage Sta 459 to 470 (4 Str / 1100 LF)	\$1.00/LS	224400.00LS	\$224,400.00	\$0.00	\$224,400.00	\$224,400.00
C-A3-XPL-11020	Area 3 Exp Lanes - Str 6-25 to 6-26 24" RCP 184 LF Sta 436	\$1.00/LS	58014.00LS	\$58,014.00	\$0.00	\$58,014.00	\$58,014.00
C-A3-XPL-11040	Area 3 Exp Lanes - Surface Drainage 429+75 to 436 (7 Str / 650 LF)	\$1.00/LS	104425.20LS	\$104,425.20	\$0.00	\$104,425.20	\$104,425.20
C-A3-XPL-10020	Area 3 Exp Lanes - Str 6-39 to 6-40 54" RCP 131 LF Sta 449+50	\$1.00/LS	34808.40LS	\$34,808.40	\$0.00	\$34,808.40	\$34,808.40
C-A3-XPL-10060	Area 3 Exp Lanes - Surface Drainage Sta 441 to 446+50 (6 Str / 600 LF)	\$1.00/LS	116028.00LS	\$116,028.00	\$0.00	\$116,028.00	\$116,028.00
C-A3-XPL-10040	Area 3 Exp Lanes - Detention Basin 10-1 (2 Levels)	\$1.00/LS	92822.40LS	\$92,822.40	\$0.00	\$92,822.40	\$92,822.40
C-A3-XPL-10050	Area 3 Exp Lanes - Detention Basin 10-2 (2 Levels) with Storm Drain	\$1.00/LS	116028.00LS	\$116,028.00	\$0.00	\$116,028.00	\$116,028.00
C-A3-XPL-8040	Area 3 Exp Lanes - Detention Basin 10-3 (2 Levels)	\$1.00/LS	163200.00LS	\$163,200.00	\$0.00	\$163,200.00	\$163,200.00
C-A3-XPL-8060	Area 3 Exp Lanes - Detention Basin 10-4 (2 Levels) with Storm Drain	\$1.00/LS	204000.00LS	\$204,000.00	\$0.00	\$204,000.00	\$204,000.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A3-XPL-8050	Area 3 Exp Lanes - Surface Drainage Sta 470 to Detention Basin 10-3 (3 Str / 150 LF)	\$1.00/LS	81600.00LS	\$81,600.00	\$0.00	\$81,600.00	\$81,600.00
C-A3-XPL-7040	Area 3 Exp Lanes - Detention Basin 10-5 (2 Levels)	\$1.00/LS	122400.00LS	\$122,400.00	\$0.00	\$122,400.00	\$122,400.00
C-A3-XPL-7050	Area 3 Exp Lanes - Surface Drainage Sta 495 to 498 (2 Str / 350 LF)	\$1.00/LS	102000.00LS	\$102,000.00	\$0.00	\$102,000.00	\$102,000.00
C-A3-XPL-6040	Area 3 Exp Lanes - Detention Basin 10-6 (2 Levels)	\$1.00/LS	102000.00LS	\$102,000.00	\$0.00	\$102,000.00	\$102,000.00
C-A3-XPL-6050	Area 3 Exp Lanes - Detention Basin 10-7 (2 Levels)	\$1.00/LS	102000.00LS	\$102,000.00	\$0.00	\$102,000.00	\$102,000.00
C-A3-XPL-6060	Area 3 Exp Lanes - Surface Drainage Sta 498 to Detention Basin 10-6 (4 Str / 400 LF)	\$1.00/LS	142800.00LS	\$142,800.00	\$0.00	\$142,800.00	\$142,800.00
C-A3-XPL-5030	Area 3 Exp Lanes - Detention Basin 10-8	\$1.00/LS	163200.00LS	\$163,200.00	\$0.00	\$163,200.00	\$163,200.00
C-A3-XPL-5060	Area 3 Exp Lanes - Detention Basin 10-9	\$1.00/LS	163200.00LS	\$163,200.00	\$0.00	\$163,200.00	\$163,200.00
C-A3-XPL-5040	Area 3 Exp Lanes - Surface Drainage Sta 512 to Detention Basin 10-7 (3 Str / 125 LF)	\$1.00/LS	81600.00LS	\$81,600.00	\$0.00	\$81,600.00	\$81,600.00
C-A3-XPL-5050	Area 3 Exp Lanes - Surface Drainage Sta 518 (2 Str / 100 LF)	\$1.00/LS	61200.00LS	\$61,200.00	\$0.00	\$61,200.00	\$61,200.00
C-A3-XPL-5070	Area 3 Exp Lanes - Surface Drainage Sta 523 to Detention Basin 10-9 (5 Str / 350 LF)	\$1.00/LS	142800.00LS	\$142,800.00	\$0.00	\$142,800.00	\$142,800.00
C-A3-XPL-4020	Area 3 Exp Lanes - Detention Basin 10-10 (2 Levels) w/ Surface Drainage	\$1.00/LS	245600.00LS	\$245,600.00	\$0.00	\$245,600.00	\$245,600.00
C-A3-XPL-3040	Area 3 Exp Lanes - Detention Basin 11-1	\$1.00/LS	147360.00LS	\$147,360.00	\$0.00	\$147,360.00	\$147,360.00
C-A3-XPL-3060	Area 3 Exp Lanes - Surface Drainage Sta 544+50 to 555+75 (5 Str / 1200 LF)	\$1.00/LS	294720.00LS	\$294,720.00	\$0.00	\$294,720.00	\$294,720.00
C-A3-XPL-2020	Area 3 Exp Lanes - Surface Drainage Sta 584 (2 Str / 150 LF)	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00
C-A2-XPL-2010	Area 2 Exp Lanes - Str 6-18 to 6-19 36" RCP 108 LF Sta 422+00	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00
C-A2-XPL-2030	Area 2 Exp Lanes - Str 6-10 to 6-11 36" RCP 159 LF Sta 402+00	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00
C-A2-XPL-2040	Area 2 Exp Lanes - Surface Drainage Sta 401 to 411 (6 Str / 850 LF)	\$1.00/LS	245600.00LS	\$245,600.00	\$0.00	\$245,600.00	\$245,600.00
C-A2-XPL-3050	Area 2 Exp Lanes - Surface Drainage Sta 399 (2 Str / 50 LF)	\$1.00/LS	49120.00LS	\$49,120.00	\$0.00	\$49,120.00	\$49,120.00
C-A2-XPL-3030	Area 2 Exp Lanes - Detention Basin 8-2	\$1.00/LS	147360.00LS	\$147,360.00	\$0.00	\$147,360.00	\$147,360.00
C-A2-XPL-3060	Area 2 Exp Lanes - Surface Drainage Sta 372 to 379 (4 Str / 600 LF)	\$1.00/LS	171920.00LS	\$171,920.00	\$0.00	\$171,920.00	\$171,920.00
C-A2-XPL-11040	Area 2 Exp Lanes - Surface Drainage Sta 342 to 352 (5 Str / 1000 LF) (Barrier DI Inlets)	\$1.00/LS	127630.80LS	\$127,630.80	\$0.00	\$127,630.80	\$127,630.80
C-A2-XPL-12020	Area 2 Exp Lanes - Surface Drainage Sta 332+50 (2 Str / 50 LF)	\$1.00/LS	23205.60LS	\$23,205.60	\$0.00	\$23,205.60	\$23,205.60
C-A2-XPL-4020	Area 2 Exp Lanes - Detention Basin 5D-6 w/ Storm Drain	\$1.00/LS	196480.00LS	\$196,480.00	\$0.00	\$196,480.00	\$196,480.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A2-XPL-5010	Area 2 Exp Lanes - Str 4-50 to 4-51 30" RCP 93 LF	\$1.00/LS	49120.00LS	\$49,120.00	\$0.00	\$49,120.00	\$49,120.00
C-A2-XPL-5020	Area 2 Exp Lanes - Detention Basin 5D w/ Storm Drain	\$1.00/LS	147360.00LS	\$147,360.00	\$0.00	\$147,360.00	\$147,360.00
C-A2-XPL-6040	Area 2 Exp Lanes - Detention Basin 5B	\$1.00/LS	98240.00LS	\$98,240.00	\$0.00	\$98,240.00	\$98,240.00
C-A2-XPL-6050	Area 2 Exp Lanes - Detention Basin 5C w/ Storm Drain	\$1.00/LS	196480.00LS	\$196,480.00	\$0.00	\$196,480.00	\$196,480.00
C-A2-XPL-7020	Area 2 Exp Lanes - Detention Basin 5-4 w/ Storm Drain	\$1.00/LS	102000.00LS	\$102,000.00	\$0.00	\$102,000.00	\$102,000.00
C-A2-XPL-7030	Area 2 Exp Lanes - Detention Basin 5A w/ Storm Drain	\$1.00/LS	163200.00LS	\$163,200.00	\$0.00	\$163,200.00	\$163,200.00
C-A2-XPL-8020	Area 2 Exp Lanes - Surface Drainage Sta 251 to 252+50 (2 Str / 150 LF)	\$1.00/LS	61200.00LS	\$61,200.00	\$0.00	\$61,200.00	\$61,200.00
C-A2-XPL-9030	Area 2 Exp Lanes - Detention Basin 5-2	\$1.00/LS	81600.00LS	\$81,600.00	\$0.00	\$81,600.00	\$81,600.00
C-A2-XPL-9040	Area 2 Exp Lanes - Surface Drainage Sta 231 to 238 (5 Str / 900 LF)	\$1.00/LS	116028.00LS	\$116,028.00	\$0.00	\$116,028.00	\$116,028.00
C-A2-XPL-10030	Area 2 Exp Lanes - Detention Basin 5-1	\$1.00/LS	46411.20LS	\$46,411.20	\$0.00	\$46,411.20	\$46,411.20
C-A2-NB-1000	Area 2 NB - Detention Basin 5-3 w/ Storm Drain Sta 248 (Retrofit)	\$1.00/LS	163200.00LS	\$163,200.00	\$0.00	\$163,200.00	\$163,200.00
C-A4-XPL-2000	Area 4 Exp Lanes - Surface Drainage for Gantry #3 (4 Str / 300 LF)	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A4-XPL-2100	Area 4 Exp Lanes - Install Underdrain Mainline Sta 588 to 663	\$1.00/LS	45532.47LS	\$45,532.47	\$0.00	\$45,532.47	\$45,532.47
C-A4-XPL-3000	Area 4 Exp Lanes - Str 11-2E to 11-2 18" RCP 6 LF for Ramp RHIN Sta 793+90	\$1.00/LS	49120.00LS	\$49,120.00	\$0.00	\$49,120.00	\$49,120.00
C-A4-XPL-3010	Area 4 Exp Lanes - Surface Drainage for RHIN 10-26 to 10-27 & 10-31 to 10-30 (3 Str / 200 LF)	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00
C-A4-XPL-3020	Area 4 Exp Lanes - Surface Drainage for RHIN 10-32 to 10-33 (4 Str / 550 LF)	\$1.00/LS	171920.00LS	\$171,920.00	\$0.00	\$171,920.00	\$171,920.00
C-A4-XPL-3030	Area 4 Exp Lanes - Surface Drainage for RHIN 10-35 to 10-34 (3 Str / 100 LF)	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00
C-A4-XPL-3050	Area 4 Exp Lanes RHN - CTA / Aggregate Base / Underdrain Sta 9000 to 9026+50	\$1.00/LS	91064.94LS	\$91,064.94	\$0.00	\$91,064.94	\$91,064.94
C-A4-XPL-4010	Area 4 Exp Lanes HRS - CTA/Aggregate Base/Underdrain Sta 8000 to 8026+35	\$1.00/LS	91064.94LS	\$91,064.94	\$0.00	\$91,064.94	\$91,064.94
C-A4-SB-2010	Area 4 SB - Str 10-23 to 10-24 18" RCP 55 LF Sta 773	\$1.00/LS	40800.00LS	\$40,800.00	\$0.00	\$40,800.00	\$40,800.00
C-A4-SB-3010	Area 4 SB HRS - CTA/Aggregate Base/Underdrain HRS Sta 8032+32 to 8048+90	\$1.00/LS	72851.95LS	\$72,851.95	\$0.00	\$72,851.95	\$72,851.95
C-A4-NB-2010	Area 4 NB - Str 11-16 to Ex. Pipe 30" RCP 11 LF Sta 822	\$1.00/LS	49120.00LS	\$49,120.00	\$0.00	\$49,120.00	\$49,120.00
C-A4-NB-3010	Area 4 NB RHN - CTA/Aggregate Base/Underdrain RHN Sta 9043+50 to 9061+50	\$1.00/LS	72851.95LS	\$72,851.95	\$0.00	\$72,851.95	\$72,851.95
C-A1-SB-5010	Area 1 SB - Surface Drainage (Str 2-16 to 2-17) 44 LF Sta 1037+80 of VWS	\$1.00/LS	20400.00LS	\$20,400.00	\$0.00	\$20,400.00	\$20,400.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-SB-5000	Area 1 SB - Surface Drainage (Str 2-3B/2-3A) 49 LF Sta 1033+50 of WGS	\$1.00/LS	20400.00LS	\$20,400.00	\$0.00	\$20,400.00	\$20,400.00
C-A1-SB-5030	Area 1 SB - Surface Drainage (Str 2-42M to 2-42N / 2-42K to 2-42L) 160 LF Sta 1052+50 of WGS	\$1.00/LS	40800.00LS	\$40,800.00	\$0.00	\$40,800.00	\$40,800.00
C-A1-SB-5040	Area 1 SB - Surface Drainage (Str 2-67 to 2-67A) 21 LF Sta 1067+20 of WGS	\$1.00/LS	20400.00LS	\$20,400.00	\$0.00	\$20,400.00	\$20,400.00
C-A1-SB-5020	Area 1 SB - Surface Drainage (Str 2-29 to 2-24) LF Sta 1042+75 to 1044+00 of WGS	\$1.00/LS	81600.00LS	\$81,600.00	\$0.00	\$81,600.00	\$81,600.00
C-A1-SB-5050	Area 1 SB - Surface Drainage (Str 3-42 to 3-39) 247 LF SB GP 3708+00 to 3710+15	\$1.00/LS	81600.00LS	\$81,600.00	\$0.00	\$81,600.00	\$81,600.00
C-A4-NB-2020	Area 4 NB - Surface Drainage (Str 11-14 to 11-41 / 11-4A) 11 Str / 1900 LF	\$1.00/LS	491200.00LS	\$491,200.00	\$0.00	\$491,200.00	\$491,200.00
C-A4-SB-2030	Area 4 SB - Surface Drainage (10-24 to 10-22 / 10-16 to 10-19 / 10-21) 750 LF	\$1.00/LS	183600.00LS	\$183,600.00	\$0.00	\$183,600.00	\$183,600.00
C-A1-NB-2000	Area 1 NB - Truslow Surface Drainage (2-55A to 2-55C)	\$1.00/LS	73680.00LS	\$73,680.00	\$0.00	\$73,680.00	\$73,680.00
C-A1-SB-8000	Area 1 SB - Surface Drainage (Str 2-23 to 2-21, 2-29 to 2-21E) 265 LF WHS Sta 1508+00	\$1.00/LS	81600.00LS	\$81,600.00	\$0.00	\$81,600.00	\$81,600.00
C-A1-SB-8020	Area 1 SB - Surface Drainage (Str 2-36 to 2-44) 764 LF SB CD 367+00 to 374+00	\$1.00/LS	102000.00LS	\$102,000.00	\$0.00	\$102,000.00	\$102,000.00
C-A1-SB-8010	Area 1 SB - Surface Drainage (Str 2-42X to 2-42A) 457 LF PHS 2017+50 to 2022+00	\$1.00/LS	122400.00LS	\$122,400.00	\$0.00	\$122,400.00	\$122,400.00
C-A3-CHR-1020	Area 3 CHR - Surface Drainage Sta 7000 to 7010 (11 Str / 300 LF)	\$1.00/LS	92822.40LS	\$92,822.40	\$0.00	\$92,822.40	\$92,822.40
C-A3-CHR-1030	Area 3 CHR - Surface Drainage Sta 7014 to 7020	\$1.00/LS	58014.00LS	\$58,014.00	\$0.00	\$58,014.00	\$58,014.00
C-A1-XPL-6000	Area 1 Exp Lanes - Jack & Bore Sta 175+50 (3-38 to 3-39)	\$1.00/LS	196480.00LS	\$196,480.00	\$0.00	\$196,480.00	\$196,480.00
C-A1-NB-7010	Area 1 NB - Str 2-9A to 2-9B	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
C-A1-NB-7020	Area 1 NB - Str 2-9C to 2-9B	\$1.00/LS	122800.00LS	\$122,800.00	\$0.00	\$122,800.00	\$122,800.00
Subtotal			22745950.50	\$22,745,950.50	\$0.00	\$22,745,950.50	\$22,745,950.50
P54400-013 BRIDGES							
C-A4-RHN-1000	RHN Pier 1 - Install Support Of Excavation	\$1.00/LS	16000.00LS	\$16,000.00	\$0.00	\$16,000.00	\$16,000.00
C-A4-RHN-1070	RHN Pier 1 - Remove Support Of Excavation	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A4-HRS-1000	HRS Pier 1 - Install Support of Excavation	\$1.00/LS	16000.00LS	\$16,000.00	\$0.00	\$16,000.00	\$16,000.00
C-A4-HRS-1070	HRS Pier 1 - Remove Support of Excavation	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A4-HRS-2000	HRS Pier 2 - Install Support of Excavation	\$1.00/LS	16000.00LS	\$16,000.00	\$0.00	\$16,000.00	\$16,000.00
C-A4-HRS-2070	HRS Pier 2 - Remove Support of Excavation	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A1-HWN-3000	HWN Pier 1 - Install Support Of Excavation	\$1.00/LS	16000.00LS	\$16,000.00	\$0.00	\$16,000.00	\$16,000.00
C-A1-HWN-3070	HWN Pier 1 - Remove	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-HWN-4000	HWN Pier 2 - Install Support Of Excavation	\$1.00/LS	16000.00LS	\$16,000.00	\$0.00	\$16,000.00	\$16,000.00
C-A1-HWN-4070	HWN Pier 2 - Remove Support Of Excavation	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A1-HWN-5000	HWN Pier 3 - Install Support Of Excavation	\$1.00/LS	16000.00LS	\$16,000.00	\$0.00	\$16,000.00	\$16,000.00
C-A1-HWN-5070	HWN Pier 3 - Remove Support Of Excavation	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A1-TRL-3000	Trusbw Pier 1 - Install Support Of Excavation	\$1.00/LS	17500.00LS	\$17,500.00	\$0.00	\$17,500.00	\$17,500.00
C-A1-TRL-3090	Trusbw Pier 1 - Remove Support Of Excavation	\$1.00/LS	10500.00LS	\$10,500.00	\$0.00	\$10,500.00	\$10,500.00
C-A1-TRL-4000	Trusbw Pier 2 - Install Support Of Excavation	\$1.00/LS	17500.00LS	\$17,500.00	\$0.00	\$17,500.00	\$17,500.00
C-A1-TRL-4090	Trusbw Pier 2 - Remove Support Of Excavation	\$1.00/LS	10500.00LS	\$10,500.00	\$0.00	\$10,500.00	\$10,500.00
C-A1-WHS-1000	WHS Pier 1 - Install Support Of Excavation	\$1.00/LS	17500.00LS	\$17,500.00	\$0.00	\$17,500.00	\$17,500.00
C-A1-WHS-1070	WHS Pier 1 - Remove Support Of Excavation	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A1-WHS-2000	WHS Pier 2 - Install Support Of Excavation	\$1.00/LS	17500.00LS	\$17,500.00	\$0.00	\$17,500.00	\$17,500.00
C-A1-WHS-2070	WHS Pier 2 - Remove Support Of Excavation	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A2-AMB-3000	Am. Leg. Pier 1 - Install Support Of Excavation	\$1.00/LS	15795.00LS	\$15,795.00	\$0.00	\$15,795.00	\$15,795.00
C-A2-AMB-3080	Am. Leg. Pier 1 - Remove Support Of Excavation	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A4-HRS-1020	HRS Pier 1 - Install Test Pile W/ PDA	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A4-HRS-1030	HRS Pier 1 - Install H-Pile	\$1.00/LS	25272.00LS	\$25,272.00	\$0.00	\$25,272.00	\$25,272.00
C-A4-HRS-1040	HRS Pier 1 - FPS Pile Cap	\$1.00/LS	31590.00LS	\$31,590.00	\$0.00	\$31,590.00	\$31,590.00
C-A4-HRS-1050	HRS Pier 1 - FPS Columns	\$1.00/LS	37908.00LS	\$37,908.00	\$0.00	\$37,908.00	\$37,908.00
C-A4-HRS-1080	HRS Pier 1 - Form Pier Cap	\$1.00/LS	41067.00LS	\$41,067.00	\$0.00	\$41,067.00	\$41,067.00
C-A4-HRS-3040	HRS Abutment A - Install Test Pile W/ PDA	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A4-HRS-3050	HRS Abutment A - Install H-Pile	\$1.00/LS	12636.00LS	\$12,636.00	\$0.00	\$12,636.00	\$12,636.00
C-A4-HRS-3060	HRS Abutment A - FPS Pile Cap	\$1.00/LS	31590.00LS	\$31,590.00	\$0.00	\$31,590.00	\$31,590.00
C-A4-HRS-3070	HRS Abutment A - FPS Backwall	\$1.00/LS	37908.00LS	\$37,908.00	\$0.00	\$37,908.00	\$37,908.00
C-A4-HRS-4040	HRS Abutment B - Install Test Pile W/ PDA	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A4-HRS-4050	HRS Abutment B - Install H-Pile	\$1.00/LS	12636.00LS	\$12,636.00	\$0.00	\$12,636.00	\$12,636.00
C-A4-HRS-4060	HRS Abutment B - FPS Pile Cap	\$1.00/LS	31590.00LS	\$31,590.00	\$0.00	\$31,590.00	\$31,590.00
C-A4-HRS-4070	HRS Abutment B - FPS Backwall	\$1.00/LS	37908.00LS	\$37,908.00	\$0.00	\$37,908.00	\$37,908.00
C-A4-HRS-2020	HRS Pier 2 - Install Test Pile W/ PDA	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A4-HRS-2030	HRS Pier 2 - Install H-Pile	\$1.00/LS	25272.00LS	\$25,272.00	\$0.00	\$25,272.00	\$25,272.00
C-A4-HRS-2040	HRS Pier 2 - FPS Pile Cap	\$1.00/LS	34749.00LS	\$34,749.00	\$0.00	\$34,749.00	\$34,749.00
C-A4-HRS-2050	HRS Pier 2 - FPS Columns	\$1.00/LS	37908.00LS	\$37,908.00	\$0.00	\$37,908.00	\$37,908.00
C-A4-HRS-5000	HRS Superstructure - Install Beam Bearings	\$1.00/LS	37908.00LS	\$37,908.00	\$0.00	\$37,908.00	\$37,908.00
C-A4-HRS-5010	HRS Superstructure - Erect Structural Steel Girders	\$1.00/LS	69498.00LS	\$69,498.00	\$0.00	\$69,498.00	\$69,498.00
C-A4-HRS-5020	HRS Superstructure - FPS Diaphragm / Backwall Abutment A	\$1.00/LS	34749.00LS	\$34,749.00	\$0.00	\$34,749.00	\$34,749.00
C-A4-HRS-5030	HRS Superstructure - FPS Diaphragm / Backwall Abutment B	\$1.00/LS	34749.00LS	\$34,749.00	\$0.00	\$34,749.00	\$34,749.00
C-A4-HRS-5120	HRS Superstructure - Install Tooth Expansion Dam Abutment A	\$1.00/LS	15795.00LS	\$15,795.00	\$0.00	\$15,795.00	\$15,795.00
C-A4-HRS-5130	HRS Superstructure - Install Tooth Expansion Dam Abutment B	\$1.00/LS	15795.00LS	\$15,795.00	\$0.00	\$15,795.00	\$15,795.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A4-HRS-5060	HRS Superstructure - Install Sip Deck Soffit Forms	\$1.00/LS	78975.00LS	\$78,975.00	\$0.00	\$78,975.00	\$78,975.00
C-A4-HRS-5050	HRS Superstructure - Install / Form Overhang Platform & Edge Forms	\$1.00/LS	78975.00LS	\$78,975.00	\$0.00	\$78,975.00	\$78,975.00
C-A4-HRS-5070	HRS Superstructure - Place Deck Rebar	\$1.00/LS	78975.00LS	\$78,975.00	\$0.00	\$78,975.00	\$78,975.00
C-A4-HRS-5080	HRS Superstructure - Setup Deck Screed & Rails	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A4-HRS-5090	HRS Superstructure - Dryrun Deck Screed	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A4-HRS-5100	HRS Superstructure - Place Deck Concrete (5 Pours)	\$1.00/LS	37908.00LS	\$37,908.00	\$0.00	\$37,908.00	\$37,908.00
C-A4-HRS-5110	HRS Superstructure - Cure, Remove Deck Edge Forms	\$1.00/LS	22113.00LS	\$22,113.00	\$0.00	\$22,113.00	\$22,113.00
C-A4-HRS-5170	HRS Superstructure - Remove Overhang Platforms	\$1.00/LS	41067.00LS	\$41,067.00	\$0.00	\$41,067.00	\$41,067.00
C-A4-HRS-5200	HRS Superstructure - Groove Deck	\$1.00/LS	18954.00LS	\$18,954.00	\$0.00	\$18,954.00	\$18,954.00
C-A4-HRS-5040	HRS Superstructure - Install Temp Underbridge Protection	\$1.00/LS	56862.00LS	\$56,862.00	\$0.00	\$56,862.00	\$56,862.00
C-A4-HRS-5180	HRS Superstructure - P&P Deck	\$1.00/LS	31590.00LS	\$31,590.00	\$0.00	\$31,590.00	\$31,590.00
C-A4-HRS-5190	HRS Superstructure - Remove Temp Underbridge Protection	\$1.00/LS	37908.00LS	\$37,908.00	\$0.00	\$37,908.00	\$37,908.00
C-A4-HRS-6000	HRS Approach Slabs - Place & Grade Abutment A Approach Slab Base Stone	\$1.00/LS	3159.00LS	\$3,159.00	\$0.00	\$3,159.00	\$3,159.00
C-A4-HRS-6010	HRS Approach Slabs - FPS Abutment A Approach Slab	\$1.00/LS	18954.00LS	\$18,954.00	\$0.00	\$18,954.00	\$18,954.00
C-A4-HRS-6020	HRS Approach Slabs - Place & Grade Abutment B Approach Slab Base Stone	\$1.00/LS	3159.00LS	\$3,159.00	\$0.00	\$3,159.00	\$3,159.00
C-A4-HRS-6030	HRS Approach Slabs - FPS Abutment B Approach Slab	\$1.00/LS	18963.90LS	\$18,963.90	\$0.00	\$18,963.90	\$18,963.90
C-A4-HRS-5140	HRS Superstructure - FPS Parapets	\$1.00/LS	50544.00LS	\$50,544.00	\$0.00	\$50,544.00	\$50,544.00
C-A4-HRS-5150	HRS Superstructure - Parapets - Wet Cure	\$1.00/LS	28431.00LS	\$28,431.00	\$0.00	\$28,431.00	\$28,431.00
C-A4-HRS-5160	HRS Superstructure - Parapets - Point & Patch	\$1.00/LS	31590.00LS	\$31,590.00	\$0.00	\$31,590.00	\$31,590.00
C-A4-HRS-2080	HRS Pier 2 - FPS Pier Cap	\$1.00/LS	41067.00LS	\$41,067.00	\$0.00	\$41,067.00	\$41,067.00
E-AMB-1000	Prepare & Submit - American Legion Pile	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-AMB-1020	Prepare & Submit - American Legion Concrete Girder	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-AMB-1030	Prepare & Submit - American Legion Rebar	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-AMB-1040	Prepare & Submit - American Legion Support of Excavation	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-AMB-1010	Prepare & Submit - American Legion Anchor Bolts & Bearing Pads	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-AMB-1050	Prepare & Submit - American Legion Pedestrian Fence	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-WHS-1000	Prepare & Submit - WHS Pile	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-WHS-1010	Prepare & Submit - WHS Structural Steel Girder	\$1.00/LS	140000.00LS	\$140,000.00	\$0.00	\$140,000.00	\$140,000.00
E-WHS-1020	Prepare & Submit - WHS Rebar - Substructure	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-WHS-1040	Prepare & Submit - WHS Support of Excavation	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-WHS-1030	Prepare & Submit - WHS Rebar - Superstructure	\$1.00/LS	52500.00LS	\$52,500.00	\$0.00	\$52,500.00	\$52,500.00
E-PCB-1000	Prepare & Submit - Potomac Creek Pile	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-PCB-1010	Prepare & Submit - Potomac Creek Concrete Girder	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
E-PCB-1020	Prepare & Submit - Potomac Creek Rebar - Substructure	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-PCB-1040	Prepare & Submit - Potomac Creek Strip Seals	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-PCB-1030	Prepare & Submit - Potomac Creek Rebar - Superstructure	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-TRL-1000	Prepare & Submit - Truslow Pile	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-TRL-1010	Prepare & Submit - Truslow Concrete Girder	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-TRL-1020	Prepare & Submit - Truslow Rebar	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-TRL-1030	Prepare & Submit - Truslow Support of Excavation	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-TRL-1040	Prepare & Submit - Truslow Anchor Bolts & Bearing Pads	\$1.00/LS	14000.00LS	\$14,000.00	\$0.00	\$14,000.00	\$14,000.00
E-HRS-1000	Prepare & Submit - HRS Pile	\$1.00/LS	17500.00LS	\$17,500.00	\$0.00	\$17,500.00	\$17,500.00
E-HRS-1020	Prepare & Submit - HRS Structural Steel Girder	\$1.00/LS	140000.00LS	\$140,000.00	\$0.00	\$140,000.00	\$140,000.00
E-HRS-1030	Prepare & Submit - HRS Rebar - Substructure	\$1.00/LS	70000.00LS	\$70,000.00	\$0.00	\$70,000.00	\$70,000.00
E-HRS-1060	Prepare & Submit - HRS Support of Excavation	\$1.00/LS	105000.00LS	\$105,000.00	\$0.00	\$105,000.00	\$105,000.00
E-HRS-1010	Prepare & Submit - HRS Bearings & Anchor Bolts	\$1.00/LS	70000.00LS	\$70,000.00	\$0.00	\$70,000.00	\$70,000.00
E-HRS-1040	Prepare & Submit - HRS Rebar - Superstructure	\$1.00/LS	70000.00LS	\$70,000.00	\$0.00	\$70,000.00	\$70,000.00
E-HRS-1050	Prepare & Submit - HRS Expansion Joints	\$1.00/LS	52500.00LS	\$52,500.00	\$0.00	\$52,500.00	\$52,500.00
E-RHN-1000	Prepare & Submit - RHN Pile	\$1.00/LS	70000.00LS	\$70,000.00	\$0.00	\$70,000.00	\$70,000.00
E-RHN-1020	Prepare & Submit - RHN Structural Steel Girder	\$1.00/LS	140000.00LS	\$140,000.00	\$0.00	\$140,000.00	\$140,000.00
E-RHN-1030	Prepare & Submit - RHN Rebar - Substructure	\$1.00/LS	70000.00LS	\$70,000.00	\$0.00	\$70,000.00	\$70,000.00
E-RHN-1060	Prepare & Submit - RHN Support of Excavation	\$1.00/LS	105000.00LS	\$105,000.00	\$0.00	\$105,000.00	\$105,000.00
E-RHN-1040	Prepare & Submit - RHN Rebar - Superstructure	\$1.00/LS	70000.00LS	\$70,000.00	\$0.00	\$70,000.00	\$70,000.00
E-RHN-1050	Prepare & Submit - RHN Expansion Joints	\$1.00/LS	52500.00LS	\$52,500.00	\$0.00	\$52,500.00	\$52,500.00
E-RHN-1010	Prepare & Submit - RHN Bearings & Anchor Bolts	\$1.00/LS	70000.00LS	\$70,000.00	\$0.00	\$70,000.00	\$70,000.00
E-HWN-1000	Prepare & Submit - HWN Pile	\$1.00/LS	17500.00LS	\$17,500.00	\$0.00	\$17,500.00	\$17,500.00
E-HWN-1020	Prepare & Submit - HWN Structural Steel Girder	\$1.00/LS	140000.00LS	\$140,000.00	\$0.00	\$140,000.00	\$140,000.00
E-HWN-1030	Prepare & Submit - HWN Rebar - Substructure	\$1.00/LS	52500.00LS	\$52,500.00	\$0.00	\$52,500.00	\$52,500.00
E-HWN-1060	Prepare & Submit - HWN Support of Excavation	\$1.00/LS	105000.00LS	\$105,000.00	\$0.00	\$105,000.00	\$105,000.00
E-HWN-1010	Prepare & Submit - HWN Bearings & Anchor Bolts	\$1.00/LS	70000.00LS	\$70,000.00	\$0.00	\$70,000.00	\$70,000.00
E-HWN-1040	Prepare & Submit - HWN Rebar - Superstructure	\$1.00/LS	52500.00LS	\$52,500.00	\$0.00	\$52,500.00	\$52,500.00
E-HWN-1050	Prepare & Submit - HWN Expansion Joints	\$1.00/LS	52500.00LS	\$52,500.00	\$0.00	\$52,500.00	\$52,500.00
P-HWN-1000	Fabricate & Deliver - HWN Pile - Mill Run	\$1.00/LS	603360.00LS	\$603,360.00	\$0.00	\$603,360.00	\$603,360.00
P-HWN-1010	Fabricate & Deliver - HWN Rebar - Substructure	\$1.00/LS	168818.00LS	\$168,818.00	\$0.00	\$168,818.00	\$168,818.00
P-HWN-1050	Fabricate & Deliver - HWN Support of Excavation	\$1.00/LS	158235.00LS	\$158,235.00	\$0.00	\$158,235.00	\$158,235.00
P-HWN-1040	Fabricate & Deliver - HWN Bearing	\$1.00/LS	185600.00LS	\$185,600.00	\$0.00	\$185,600.00	\$185,600.00
P-HWN-1030	Fabricate & Deliver - HWN Expansion Joint	\$1.00/LS	183890.00LS	\$183,890.00	\$0.00	\$183,890.00	\$183,890.00
P-HWN-1060	Fabricate & Deliver - HWN Structural Steel Girder Manufacture	\$1.00/LS	1497316.00LS	\$1,497,316.00	\$0.00	\$1,497,316.00	\$1,497,316.00
P-HWN-1020	Fabricate & Deliver - HWN Rebar - Superstructure	\$1.00/LS	556746.00LS	\$556,746.00	\$0.00	\$556,746.00	\$556,746.00
P-HWN-1070	Fabricate & Deliver - HWN	\$1.00/LS	704138.00LS	\$704,138.00	\$0.00	\$704,138.00	\$704,138.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
P-HRS-1000	Fabricate & Deliver - HRS Pile - Mill Run	\$1.00/LS	387375.00LS	\$387,375.00	\$0.00	\$387,375.00	\$387,375.00
P-HRS-1010	Fabricate & Deliver - HRS Rebar - Substructure	\$1.00/LS	141957.00LS	\$141,957.00	\$0.00	\$141,957.00	\$141,957.00
P-HRS-1050	Fabricate & Deliver - HRS Support of Excavation	\$1.00/LS	121125.00LS	\$121,125.00	\$0.00	\$121,125.00	\$121,125.00
P-HRS-1040	Fabricate & Deliver - HRS Bearing	\$1.00/LS	147040.00LS	\$147,040.00	\$0.00	\$147,040.00	\$147,040.00
P-HRS-1020	Fabricate & Deliver - HRS Expansion Joints	\$1.00/LS	192000.00LS	\$192,000.00	\$0.00	\$192,000.00	\$192,000.00
P-HRS-1060	Fabricate & Deliver - HRS Structural Steel - Mill Run	\$1.00/LS	937702.00LS	\$937,702.00	\$0.00	\$937,702.00	\$937,702.00
P-HRS-1030	Fabricate & Deliver - HRS Rebar - Superstructure	\$1.00/LS	582488.00LS	\$582,488.00	\$0.00	\$582,488.00	\$582,488.00
P-HRS-1070	Fabricate & Deliver - HRS Structural Steel Girder Manufacture	\$1.00/LS	1992194.00LS	\$1,992,194.00	\$0.00	\$1,992,194.00	\$1,992,194.00
P-RHN-1020	Fabricate & Deliver - RHN Pile - Mill Run	\$1.00/LS	398200.00LS	\$398,200.00	\$0.00	\$398,200.00	\$398,200.00
P-RHN-1010	Fabricate & Deliver - RHN Rebar - Substructure	\$1.00/LS	88036.00LS	\$88,036.00	\$0.00	\$88,036.00	\$88,036.00
P-RHN-1050	Fabricate & Deliver - RHN Support of Excavation	\$1.00/LS	83592.00LS	\$83,592.00	\$0.00	\$83,592.00	\$83,592.00
P-RHN-1040	Fabricate & Deliver - RHN Bearing	\$1.00/LS	110280.00LS	\$110,280.00	\$0.00	\$110,280.00	\$110,280.00
P-RHN-1000	Fabricate & Deliver - RHN Expansion Joint	\$1.00/LS	200660.00LS	\$200,660.00	\$0.00	\$200,660.00	\$200,660.00
P-RHN-1060	Fabricate & Deliver - RHN Structural Steel - Mill Run	\$1.00/LS	737702.00LS	\$737,702.00	\$0.00	\$737,702.00	\$737,702.00
P-RHN-1030	Fabricate & Deliver - RHN Rebar - Superstructure	\$1.00/LS	448267.00LS	\$448,267.00	\$0.00	\$448,267.00	\$448,267.00
P-RHN-1070	Fabricate & Deliver - RHN Structural Steel Girder Manufacture	\$1.00/LS	1560314.00LS	\$1,560,314.00	\$0.00	\$1,560,314.00	\$1,560,314.00
P-TRL-1000	Fabricate & Deliver - Truslow Pile	\$1.00/LS	250777.00LS	\$250,777.00	\$0.00	\$250,777.00	\$250,777.00
P-TRL-1010	Fabricate & Deliver - Truslow Rebar	\$1.00/LS	353967.00LS	\$353,967.00	\$0.00	\$353,967.00	\$353,967.00
P-TRL-1020	Fabricate & Deliver - Truslow Support of Excavation	\$1.00/LS	122304.00LS	\$122,304.00	\$0.00	\$122,304.00	\$122,304.00
P-TRL-1040	Fabricate & Deliver - Truslow Concrete Girder	\$1.00/LS	819000.00LS	\$819,000.00	\$0.00	\$819,000.00	\$819,000.00
P-TRL-1030	Fabricate & Deliver - Truslow Anchor Bolts & Bearing Pads	\$1.00/LS	72600.00LS	\$72,600.00	\$0.00	\$72,600.00	\$72,600.00
P-AMB-1000	Fabricate & Deliver - American Legion Pile	\$1.00/LS	198054.00LS	\$198,054.00	\$0.00	\$198,054.00	\$198,054.00
P-AMB-1010	Fabricate & Deliver - American Legion Rebar	\$1.00/LS	307167.00LS	\$307,167.00	\$0.00	\$307,167.00	\$307,167.00
P-AMB-1040	Fabricate & Deliver - American Legion Support of Excavation	\$1.00/LS	95513.00LS	\$95,513.00	\$0.00	\$95,513.00	\$95,513.00
P-AMB-1030	Fabricate & Deliver - American Legion Anchor Bolts & Bearing Pads	\$1.00/LS	43600.00LS	\$43,600.00	\$0.00	\$43,600.00	\$43,600.00
P-AMB-1050	Fabricate & Deliver - American Legion Concrete Girder	\$1.00/LS	720300.00LS	\$720,300.00	\$0.00	\$720,300.00	\$720,300.00
P-AMB-1020	Fabricate & Deliver - American Legion Pedestrian Fence	\$1.00/LS	116460.00LS	\$116,460.00	\$0.00	\$116,460.00	\$116,460.00
P-WHS-1000	Fabricate & Deliver - WHS Pile - Mill Run	\$1.00/LS	547098.00LS	\$547,098.00	\$0.00	\$547,098.00	\$547,098.00
P-WHS-1010	Fabricate & Deliver - WHS Rebar - Substructure	\$1.00/LS	178819.00LS	\$178,819.00	\$0.00	\$178,819.00	\$178,819.00
P-WHS-1020	Fabricate & Deliver - WHS Support of Excavation	\$1.00/LS	147865.00LS	\$147,865.00	\$0.00	\$147,865.00	\$147,865.00
P-WHS-1070	Fabricate & Deliver - WHS Bearing	\$1.00/LS	185600.00LS	\$185,600.00	\$0.00	\$185,600.00	\$185,600.00
P-WHS-1040	Fabricate & Deliver - WHS Expansion Joint	\$1.00/LS	217500.00LS	\$217,500.00	\$0.00	\$217,500.00	\$217,500.00
P-WHS-1050	Fabricate & Deliver - WHS Structural Steel Girder	\$1.00/LS	2486920.00LS	\$2,486,920.00	\$0.00	\$2,486,920.00	\$2,486,920.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
P-WHS-1030	Fabricate & Deliver - WHS Rebar - Superstructure	\$1.00/LS	678729.00LS	\$678,729.00	\$0.00	\$678,729.00	\$678,729.00
P-WHS-1060	Fabricate & Deliver - WHS Structural Steel Girder - Mill Run	\$1.00/LS	1170985.00LS	\$1,170,985.00	\$0.00	\$1,170,985.00	\$1,170,985.00
P-PCB-1010	Fabricate & Deliver - Potomac Creek Pile	\$1.00/LS	76820.00LS	\$76,820.00	\$0.00	\$76,820.00	\$76,820.00
P-PCB-1040	Fabricate & Deliver - Potomac Creek Rebar - Substructure	\$1.00/LS	41035.00LS	\$41,035.00	\$0.00	\$41,035.00	\$41,035.00
P-PCB-1020	Fabricate & Deliver - Potomac Creek Strip Seals	\$1.00/LS	32640.00LS	\$32,640.00	\$0.00	\$32,640.00	\$32,640.00
P-PCB-1030	Fabricate & Deliver - Potomac Creek Concrete Girder	\$1.00/LS	488280.00LS	\$488,280.00	\$0.00	\$488,280.00	\$488,280.00
P-PCB-1000	Fabricate & Deliver - Potomac Creek Rebar - Superstructure	\$1.00/LS	235693.00LS	\$235,693.00	\$0.00	\$235,693.00	\$235,693.00
P-MSE-1040	Fabricate & Deliver - HRS MSE Panels & Straps	\$1.00/LS	0.00LS	\$0.00	\$0.00	\$0.00	\$0.00
P-MSE-1010	Fabricate & Deliver - American Legion MSE Panels & Straps	\$1.00/LS	0.00LS	\$0.00	\$0.00	\$0.00	\$0.00
P-MSE-1000	Fabricate & Deliver - Truslow MSE Panels & Straps	\$1.00/LS	0.00LS	\$0.00	\$0.00	\$0.00	\$0.00
P-MSE-1030	Fabricate & Deliver - WHS MSE Panels & Straps	\$1.00/LS	0.00LS	\$0.00	\$0.00	\$0.00	\$0.00
P-MSE-1060	Fabricate & Deliver - HWN MSE Panels & Straps	\$1.00/LS	0.00LS	\$0.00	\$0.00	\$0.00	\$0.00
P-MSE-1050	Fabricate & Deliver - RHN MSE Panels & Straps	\$1.00/LS	0.00LS	\$0.00	\$0.00	\$0.00	\$0.00
P-MSE-1020	Fabricate & Deliver - Courthouse MSE Panels & Straps	\$1.00/LS	0.00LS	\$0.00	\$0.00	\$0.00	\$0.00
C-A1-TRL-3020	Trusbw Pier 1 - Install Test Pile W/ PDA	\$1.00/LS	7000.00LS	\$7,000.00	\$0.00	\$7,000.00	\$7,000.00
C-A1-TRL-3030	Trusbw Pier 1 - Install H-Pile	\$1.00/LS	17500.00LS	\$17,500.00	\$0.00	\$17,500.00	\$17,500.00
C-A1-TRL-3040	Trusbw Pier 1 - FPS Pile Cap	\$1.00/LS	28000.00LS	\$28,000.00	\$0.00	\$28,000.00	\$28,000.00
C-A1-TRL-3050	Trusbw Pier 1 - FPS Columns	\$1.00/LS	31500.00LS	\$31,500.00	\$0.00	\$31,500.00	\$31,500.00
C-A1-TRL-3100	Trusbw Pier 1 - FPS Pier Cap	\$1.00/LS	28000.00LS	\$28,000.00	\$0.00	\$28,000.00	\$28,000.00
C-A1-TRL-3060	Trusbw Pier 1 - Point & Patch Columns	\$1.00/LS	7000.00LS	\$7,000.00	\$0.00	\$7,000.00	\$7,000.00
C-A1-TRL-3070	Trusbw Pier 1 - Install Storm Drain	\$1.00/LS	7000.00LS	\$7,000.00	\$0.00	\$7,000.00	\$7,000.00
C-A1-TRL-3110	Trusbw Pier 1 - Point & Patch Pier Cap	\$1.00/LS	6400.00LS	\$6,400.00	\$0.00	\$6,400.00	\$6,400.00
C-A1-TRL-4020	Trusbw Pier 2 - Install Test Pile W/ PDA	\$1.00/LS	7000.00LS	\$7,000.00	\$0.00	\$7,000.00	\$7,000.00
C-A1-TRL-4030	Trusbw Pier 2 - Install H-Pile	\$1.00/LS	17500.00LS	\$17,500.00	\$0.00	\$17,500.00	\$17,500.00
C-A1-TRL-4040	Trusbw Pier 2 - FPS Pile Cap	\$1.00/LS	28000.00LS	\$28,000.00	\$0.00	\$28,000.00	\$28,000.00
C-A1-TRL-4050	Trusbw Pier 2 - FPS Columns	\$1.00/LS	31500.00LS	\$31,500.00	\$0.00	\$31,500.00	\$31,500.00
C-A1-TRL-4100	Trusbw Pier 2 - FPS Pier Cap	\$1.00/LS	28000.00LS	\$28,000.00	\$0.00	\$28,000.00	\$28,000.00
C-A1-TRL-4060	Trusbw Pier 2 - Point & Patch Columns	\$1.00/LS	7000.00LS	\$7,000.00	\$0.00	\$7,000.00	\$7,000.00
C-A1-TRL-4070	Trusbw Pier 2 - Install Storm Drain	\$1.00/LS	7000.00LS	\$7,000.00	\$0.00	\$7,000.00	\$7,000.00
C-A1-TRL-4110	Trusbw Pier 2 - Point & Patch Pier Cap	\$1.00/LS	6400.00LS	\$6,400.00	\$0.00	\$6,400.00	\$6,400.00
C-A1-TRL-5010	Trusbw Abutment A - Install Test Pile w/ PDA	\$1.00/LS	7000.00LS	\$7,000.00	\$0.00	\$7,000.00	\$7,000.00
C-A1-TRL-5020	Trusbw Abutment A - Install H-Pile w/ CMP	\$1.00/LS	17500.00LS	\$17,500.00	\$0.00	\$17,500.00	\$17,500.00
C-A1-TRL-5050	Trusbw Abutment A - FPS Abutment Seat	\$1.00/LS	28000.00LS	\$28,000.00	\$0.00	\$28,000.00	\$28,000.00
C-A1-TRL-5060	Trusbw Abutment A - Point & Patch Abutment Seat	\$1.00/LS	7000.00LS	\$7,000.00	\$0.00	\$7,000.00	\$7,000.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-TRL-6010	TrusbwAbutment B - Install Test Pile w/ PDA	\$1.00/LS	7000.00LS	\$7,000.00	\$0.00	\$7,000.00	\$7,000.00
C-A1-TRL-6020	TrusbwAbutment B - Install H-Pile w/ CMP	\$1.00/LS	17500.00LS	\$17,500.00	\$0.00	\$17,500.00	\$17,500.00
C-A1-TRL-6050	TrusbwAbutment B - FPS Abutment Seat	\$1.00/LS	28000.00LS	\$28,000.00	\$0.00	\$28,000.00	\$28,000.00
C-A1-TRL-6060	TrusbwAbutment B - Point & Patch Abutment Seat	\$1.00/LS	7000.00LS	\$7,000.00	\$0.00	\$7,000.00	\$7,000.00
C-A1-TRL-9010	TrusbwApproach Slab A - FPS Sleeper Slab	\$1.00/LS	12636.00LS	\$12,636.00	\$0.00	\$12,636.00	\$12,636.00
C-A1-TRL-9020	TrusbwApproach Slab A - FPS Approach Slab	\$1.00/LS	18954.00LS	\$18,954.00	\$0.00	\$18,954.00	\$18,954.00
C-A1-TRL-9030	TrusbwApproach Slab A - Wet Cure	\$1.00/LS	31590.00LS	\$31,590.00	\$0.00	\$31,590.00	\$31,590.00
C-A1-TRL-7000	Trusbw Superstructure - Prep & Install Anchor Bolts / Bearing Pads	\$1.00/LS	38400.00LS	\$38,400.00	\$0.00	\$38,400.00	\$38,400.00
C-A1-TRL-7010	Trusbw Superstructure - Prep & Erect Span A Girders	\$1.00/LS	6400.00LS	\$6,400.00	\$0.00	\$6,400.00	\$6,400.00
C-A1-TRL-7020	Trusbw Superstructure - Prep & Erect Span B Girders	\$1.00/LS	6400.00LS	\$6,400.00	\$0.00	\$6,400.00	\$6,400.00
C-A1-TRL-7030	Trusbw Superstructure - Prep & Erect Span C Girders	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A1-TRL-7040	Trusbw Superstructure - Weld Bearings	\$1.00/LS	12636.00LS	\$12,636.00	\$0.00	\$12,636.00	\$12,636.00
C-A1-TRL-8020	Trusbw Superstructure - FPS Diaphragms	\$1.00/LS	63180.00LS	\$63,180.00	\$0.00	\$63,180.00	\$63,180.00
C-A1-TRL-8010	Trusbw Superstructure - Install Slip Forms	\$1.00/LS	18954.00LS	\$18,954.00	\$0.00	\$18,954.00	\$18,954.00
C-A1-TRL-8030	Trusbw Superstructure - Place Deck Rebar	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-TRL-8040	Trusbw Superstructure - Setup Deck Screed & Rails	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A1-TRL-8050	Trusbw Superstructure - Clean Deck & Dry Run Deck Machine	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A1-TRL-8060	Trusbw Superstructure - Deck Pours (7 ea)	\$1.00/LS	69498.00LS	\$69,498.00	\$0.00	\$69,498.00	\$69,498.00
C-A1-TRL-8080	Trusbw Superstructure - Wet Cure Deck	\$1.00/LS	31590.00LS	\$31,590.00	\$0.00	\$31,590.00	\$31,590.00
C-A1-TRL-8090	Trusbw Superstructure - Strip Overhangs & Edge Forms	\$1.00/LS	18954.00LS	\$18,954.00	\$0.00	\$18,954.00	\$18,954.00
C-A1-TRL-8000	Trusbw Superstructure - Install Temp Underbridge Protection	\$1.00/LS	31590.00LS	\$31,590.00	\$0.00	\$31,590.00	\$31,590.00
C-A1-TRL-8100	Trusbw Superstructure - Point & Patch Deck Edges / Overhangs / Diaphragms	\$1.00/LS	18954.00LS	\$18,954.00	\$0.00	\$18,954.00	\$18,954.00
C-A1-TRL-8120	Trusbw Superstructure - Remove Temp Underbridge Protection	\$1.00/LS	22113.00LS	\$22,113.00	\$0.00	\$22,113.00	\$22,113.00
C-A1-TRL-10010	TrusbwApproach Slab B - FPS Sleeper Slab	\$1.00/LS	12636.00LS	\$12,636.00	\$0.00	\$12,636.00	\$12,636.00
C-A1-TRL-10020	TrusbwApproach Slab B - FPS Approach Slab	\$1.00/LS	18954.00LS	\$18,954.00	\$0.00	\$18,954.00	\$18,954.00
C-A1-TRL-10030	TrusbwApproach Slab B - Wet Cure	\$1.00/LS	31590.00LS	\$31,590.00	\$0.00	\$31,590.00	\$31,590.00
C-A1-TRL-11020	Trusbw Finishes - Install Pedestrian Fence	\$1.00/LS	12636.00LS	\$12,636.00	\$0.00	\$12,636.00	\$12,636.00
C-A1-TRL-11010	Trusbw Finishes - Groove Deck & Seal Joints	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A1-TRL-11030	Trusbw Finishes - Install Guardrail	\$1.00/LS	15795.00LS	\$15,795.00	\$0.00	\$15,795.00	\$15,795.00
C-A1-HWN-1040	HWN Abutment A - Install Test Pile W/ PDA	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A1-HWN-1050	HWN Abutment A - Install H-Pile	\$1.00/LS	15795.00LS	\$15,795.00	\$0.00	\$15,795.00	\$15,795.00
C-A1-HWN-1060	HWN Abutment A - FPS Pile Cap	\$1.00/LS	44226.00LS	\$44,226.00	\$0.00	\$44,226.00	\$44,226.00
C-A1-HWN-1070	HWN Abutment A - FPS Backwall	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-HWN-3020	HWN Pier 1 - Install Test Pile W/ PDA	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-HWN-3030	HWN Pier 1 - Install H-Pile	\$1.00/LS	22113.00LS	\$22,113.00	\$0.00	\$22,113.00	\$22,113.00
C-A1-HWN-3040	HWN Pier 1 - FPS Pile Cap	\$1.00/LS	44226.00LS	\$44,226.00	\$0.00	\$44,226.00	\$44,226.00
C-A1-HWN-3050	HWN Pier 1 - FPS Columns	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-HWN-3080	HWN Pier 1 - FPS Pier Cap	\$1.00/LS	50544.00LS	\$50,544.00	\$0.00	\$50,544.00	\$50,544.00
C-A1-HWN-4020	HWN Pier 2 - Install Test Pile W/ PDA	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A1-HWN-4030	HWN Pier 2 - Install H-Pile	\$1.00/LS	22113.00LS	\$22,113.00	\$0.00	\$22,113.00	\$22,113.00
C-A1-HWN-4040	HWN Pier 2 - FPS Pile Cap	\$1.00/LS	44226.00LS	\$44,226.00	\$0.00	\$44,226.00	\$44,226.00
C-A1-HWN-4050	HWN Pier 2 - FPS Columns	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-HWN-4080	HWN Pier 2 - FPS Pier Cap	\$1.00/LS	50544.00LS	\$50,544.00	\$0.00	\$50,544.00	\$50,544.00
C-A1-HWN-5020	HWN Pier 3 - Install Test Pile W/ PDA	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A1-HWN-5030	HWN Pier 3 - Install H-Pile	\$1.00/LS	22113.00LS	\$22,113.00	\$0.00	\$22,113.00	\$22,113.00
C-A1-HWN-5040	HWN Pier 3 - FPS Pile Cap	\$1.00/LS	44226.00LS	\$44,226.00	\$0.00	\$44,226.00	\$44,226.00
C-A1-HWN-5050	HWN Pier 3 - FPS Columns	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-HWN-5080	HWN Pier 3 - FPS Pier Cap	\$1.00/LS	50544.00LS	\$50,544.00	\$0.00	\$50,544.00	\$50,544.00
C-A1-HWN-2040	HWN Abutment B - Install Test Pile W/ PDA	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A1-HWN-2050	HWN Abutment B - Install H-Pile	\$1.00/LS	22113.00LS	\$22,113.00	\$0.00	\$22,113.00	\$22,113.00
C-A1-HWN-2060	HWN Abutment B - FPS Pile Cap	\$1.00/LS	44226.00LS	\$44,226.00	\$0.00	\$44,226.00	\$44,226.00
C-A1-HWN-2070	HWN Abutment B - FPS Backwall	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-HWN-6000	HWN Superstructure - Install Beam Bearings	\$1.00/LS	37908.00LS	\$37,908.00	\$0.00	\$37,908.00	\$37,908.00
C-A1-HWN-6010	HWN Superstructure - Erect Structural Steel Girders	\$1.00/LS	69498.00LS	\$69,498.00	\$0.00	\$69,498.00	\$69,498.00
C-A1-HWN-6020	HWN Superstructure - FPS Diaphragm / Backwall Abutment A	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-HWN-6030	HWN Superstructure - FPS Diaphragm / Backwall Abutment B	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-HWN-7070	HWN Superstructure - Install Tooth Expansion Dam Abutment A	\$1.00/LS	15795.00LS	\$15,795.00	\$0.00	\$15,795.00	\$15,795.00
C-A1-HWN-7080	HWN Superstructure - Install Tooth Expansion Dam Abutment B	\$1.00/LS	15795.00LS	\$15,795.00	\$0.00	\$15,795.00	\$15,795.00
C-A1-HWN-7020	HWN Superstructure - Install Sip Deck Soffit Forms	\$1.00/LS	78975.00LS	\$78,975.00	\$0.00	\$78,975.00	\$78,975.00
C-A1-HWN-7010	HWN Superstructure - Install / Form Overhang Platform & Edge Forms	\$1.00/LS	78975.00LS	\$78,975.00	\$0.00	\$78,975.00	\$78,975.00
C-A1-HWN-7030	HWN Superstructure - Place Deck Rebar	\$1.00/LS	78975.00LS	\$78,975.00	\$0.00	\$78,975.00	\$78,975.00
C-A1-HWN-7040	HWN Superstructure - Setup Deck Screed & Rails	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A1-HWN-7050	HWN Superstructure - Dryrun Deck Screed	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A1-HWN-7060	HWN Superstructure - Place Deck Concrete (9 Pours)	\$1.00/LS	88452.00LS	\$88,452.00	\$0.00	\$88,452.00	\$88,452.00
C-A1-HWN-7090	HWN Superstructure - Cure / Remove Deck Edge Forms	\$1.00/LS	28431.00LS	\$28,431.00	\$0.00	\$28,431.00	\$28,431.00
C-A1-HWN-7140	HWN Superstructure - Remove Overhang Platforms	\$1.00/LS	41067.00LS	\$41,067.00	\$0.00	\$41,067.00	\$41,067.00
C-A1-HWN-7000	HWN Superstructure - Install Temp Underbridge Protection	\$1.00/LS	56862.00LS	\$56,862.00	\$0.00	\$56,862.00	\$56,862.00
C-A1-HWN-7150	HWN Superstructure - P & P Deck Edges/Overhangs/Diaphragm	\$1.00/LS	31590.00LS	\$31,590.00	\$0.00	\$31,590.00	\$31,590.00
C-A1-HWN-7160	HWN Superstructure - Remove Temp Underbridge Protection	\$1.00/LS	37908.00LS	\$37,908.00	\$0.00	\$37,908.00	\$37,908.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-HWN-8010	HWN Approach Slabs - FPS Abutment A Approach Slab	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-HWN-8510	HWN Approach Slabs - FPS Abutment B Approach Slab	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-HWN-9000	HWN Superstructure - Groove Deck	\$1.00/LS	18954.00LS	\$18,954.00	\$0.00	\$18,954.00	\$18,954.00
C-A1-WHS-1020	WHS Pier 1 - Install Test Pile W/ PDA	\$1.00/LS	6400.00LS	\$6,400.00	\$0.00	\$6,400.00	\$6,400.00
C-A1-WHS-1030	WHS Pier 1 - Install H-Pile	\$1.00/LS	25600.00LS	\$25,600.00	\$0.00	\$25,600.00	\$25,600.00
C-A1-WHS-1040	WHS Pier 1 - FPS Pile Cap	\$1.00/LS	44226.00LS	\$44,226.00	\$0.00	\$44,226.00	\$44,226.00
C-A1-WHS-1050	WHS Pier 1 - FPS Column	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-WHS-1080	WHS Pier 1 - FPS Pier Cap	\$1.00/LS	50544.00LS	\$50,544.00	\$0.00	\$50,544.00	\$50,544.00
C-A1-WHS-2020	WHS Pier 2 - Install Test Pile W/ PDA	\$1.00/LS	6400.00LS	\$6,400.00	\$0.00	\$6,400.00	\$6,400.00
C-A1-WHS-2030	WHS Pier 2 - Install H-Pile	\$1.00/LS	25600.00LS	\$25,600.00	\$0.00	\$25,600.00	\$25,600.00
C-A1-WHS-2040	WHS Pier 2 - FPS Pile Cap	\$1.00/LS	44226.00LS	\$44,226.00	\$0.00	\$44,226.00	\$44,226.00
C-A1-WHS-2050	WHS Pier 2 - FPS Column	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-WHS-2080	WHS Pier 2 - FPS Pier Cap	\$1.00/LS	50544.00LS	\$50,544.00	\$0.00	\$50,544.00	\$50,544.00
C-A1-WHS-3040	WHS Abutment A - Install Test Pile W/ PDA	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A1-WHS-3050	WHS Abutment A - Install H-Pile	\$1.00/LS	12636.00LS	\$12,636.00	\$0.00	\$12,636.00	\$12,636.00
C-A1-WHS-3060	WHS Abutment A - FPS Pile Cap	\$1.00/LS	44226.00LS	\$44,226.00	\$0.00	\$44,226.00	\$44,226.00
C-A1-WHS-3070	WHS Abutment A - FPS Backwall	\$1.00/LS	50544.00LS	\$50,544.00	\$0.00	\$50,544.00	\$50,544.00
C-A1-WHS-4040	WHS Abutment B - Install Test Pile W/ PDA	\$1.00/LS	6318.00LS	\$6,318.00	\$0.00	\$6,318.00	\$6,318.00
C-A1-WHS-4050	WHS Abutment B - Install H-Pile	\$1.00/LS	12636.00LS	\$12,636.00	\$0.00	\$12,636.00	\$12,636.00
C-A1-WHS-4060	WHS Abutment B - FPS Pile Cap	\$1.00/LS	44226.00LS	\$44,226.00	\$0.00	\$44,226.00	\$44,226.00
C-A1-WHS-4070	WHS Abutment B - FPS Backwall	\$1.00/LS	50544.00LS	\$50,544.00	\$0.00	\$50,544.00	\$50,544.00
C-A1-WHS-5000	WHS Superstructure - Install Beam Bearings	\$1.00/LS	37908.00LS	\$37,908.00	\$0.00	\$37,908.00	\$37,908.00
C-A1-WHS-5010	WHS Superstructure - Erect Structural Steel Girders	\$1.00/LS	69498.00LS	\$69,498.00	\$0.00	\$69,498.00	\$69,498.00
C-A1-WHS-5020	WHS Superstructure - FPS Diaphragm / Backwall Abutment A	\$1.00/LS	44226.00LS	\$44,226.00	\$0.00	\$44,226.00	\$44,226.00
C-A1-WHS-5030	WHS Superstructure - FPS Diaphragm / Backwall Abutment B	\$1.00/LS	44226.00LS	\$44,226.00	\$0.00	\$44,226.00	\$44,226.00
C-A1-WHS-5110	WHS Superstructure - Install Tooth Expansion Dam Abutment A	\$1.00/LS	15795.00LS	\$15,795.00	\$0.00	\$15,795.00	\$15,795.00
C-A1-WHS-5120	WHS Superstructure - Install Tooth Expansion Dam Abutment B	\$1.00/LS	15795.00LS	\$15,795.00	\$0.00	\$15,795.00	\$15,795.00
C-A1-WHS-5060	WHS Superstructure - Install Sip Deck Soffit Forms	\$1.00/LS	78975.00LS	\$78,975.00	\$0.00	\$78,975.00	\$78,975.00
C-A1-WHS-5050	WHS Superstructure - Install / Form Overhang & Edge Forms	\$1.00/LS	78975.00LS	\$78,975.00	\$0.00	\$78,975.00	\$78,975.00
C-A1-WHS-5070	WHS Superstructure - Place Deck Rebar	\$1.00/LS	78975.00LS	\$78,975.00	\$0.00	\$78,975.00	\$78,975.00
C-A1-WHS-5080	WHS Superstructure - Setup Deck Screed & Rails	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A1-WHS-5090	WHS Superstructure - Dryrun Deck Screed	\$1.00/LS	9477.00LS	\$9,477.00	\$0.00	\$9,477.00	\$9,477.00
C-A1-WHS-5100	WHS Superstructure - Place Deck Concrete (7 Pours)	\$1.00/LS	69498.00LS	\$69,498.00	\$0.00	\$69,498.00	\$69,498.00
C-A1-WHS-5130	WHS Superstructure - Cure / Remove Deck Edge Forms	\$1.00/LS	28431.00LS	\$28,431.00	\$0.00	\$28,431.00	\$28,431.00
C-A1-WHS-5180	WHS Superstructure - Remove Overhangs	\$1.00/LS	41067.00LS	\$41,067.00	\$0.00	\$41,067.00	\$41,067.00
C-A1-WHS-5040	WHS Superstructure - Install Temp Underbridge Protection	\$1.00/LS	56862.00LS	\$56,862.00	\$0.00	\$56,862.00	\$56,862.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-WHS-5190	WHS Superstructure - Point & Patch Deck Edges/Overhangs/Diaphragm	\$1.00/LS	31590.00LS	\$31,590.00	\$0.00	\$31,590.00	\$31,590.00
C-A1-WHS-5200	WHS Superstructure - Remove Temp Underbridge Protection	\$1.00/LS	37908.00LS	\$37,908.00	\$0.00	\$37,908.00	\$37,908.00
C-A1-WHS-6010	WHS Approach Slabs - FPS Abutment A Approach Slab	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-WHS-6030	WHS Approach Slabs - FPS Abutment B Approach Slab	\$1.00/LS	47385.00LS	\$47,385.00	\$0.00	\$47,385.00	\$47,385.00
C-A1-WHS-6040	WHS Superstructure - Groove Deck	\$1.00/LS	18954.00LS	\$18,954.00	\$0.00	\$18,954.00	\$18,954.00
Subtotal			29461923.90	\$29,461,923.90	\$0.00	\$29,461,923.90	\$29,461,923.90
P54400-014 RETAINING WALLS							
C-A1-HWN-2000	HWN Abutment B - MSE RW06 (Includes Vertical Drainage Structures)	\$1.00/LS	2397879.00LS	\$2,397,879.00	\$0.00	\$2,397,879.00	\$2,397,879.00
C-A1-HWN-2020	HWN Abutment B - MSE Moment Slabs	\$1.00/LS	1198939.00LS	\$1,198,939.00	\$0.00	\$1,198,939.00	\$1,198,939.00
C-A1-HWN-2030	HWN Abutment B - MSE Parapet Walls	\$1.00/LS	143873.00LS	\$143,873.00	\$0.00	\$143,873.00	\$143,873.00
C-A1-HWN-2080	HWN Abutment B - Slope Protection / MSE Coping	\$1.00/LS	95915.00LS	\$95,915.00	\$0.00	\$95,915.00	\$95,915.00
C-A1-HWN-1000	HWN Abutment A - MSE RW05	\$1.00/LS	144458.00LS	\$144,458.00	\$0.00	\$144,458.00	\$144,458.00
C-A1-HWN-1020	HWN Abutment A - MSE Moment Slabs	\$1.00/LS	28891.00LS	\$28,891.00	\$0.00	\$28,891.00	\$28,891.00
C-A1-HWN-1030	HWN Abutment A - MSE Parapet Walls	\$1.00/LS	14446.00LS	\$14,446.00	\$0.00	\$14,446.00	\$14,446.00
C-A1-HWN-1080	HWN Abutment A - Slope Protection / MSE Coping	\$1.00/LS	28891.00LS	\$28,891.00	\$0.00	\$28,891.00	\$28,891.00
C-A1-TRL-5030	Truslow Abutment A - RW-03 to Bottom of Abutment	\$1.00/LS	123508.00LS	\$123,508.00	\$0.00	\$123,508.00	\$123,508.00
C-A1-TRL-5080	Truslow Abutment A - Finish RW-03 & Install Coping	\$1.00/LS	37052.00LS	\$37,052.00	\$0.00	\$37,052.00	\$37,052.00
C-A1-TRL-6030	Truslow Abutment B - RW-04 to Bottom of Abutment	\$1.00/LS	99077.00LS	\$99,077.00	\$0.00	\$99,077.00	\$99,077.00
C-A1-TRL-6080	Truslow Abutment B - Finish RW-04 & Install Coping	\$1.00/LS	29723.00LS	\$29,723.00	\$0.00	\$29,723.00	\$29,723.00
C-A1-WHS-3000	WHS Abutment A - MSE RW01	\$1.00/LS	1566939.00LS	\$1,566,939.00	\$0.00	\$1,566,939.00	\$1,566,939.00
C-A1-WHS-3020	WHS Abutment A - MSE Moment Slabs	\$1.00/LS	684157.00LS	\$684,157.00	\$0.00	\$684,157.00	\$684,157.00
C-A1-WHS-3030	WHS Abutment A - MSE Parapet Walls	\$1.00/LS	88278.00LS	\$88,278.00	\$0.00	\$88,278.00	\$88,278.00
C-A1-WHS-3080	WHS Abutment A - Slope Protection / MSE Coping	\$1.00/LS	88278.00LS	\$88,278.00	\$0.00	\$88,278.00	\$88,278.00
C-A1-WHS-4000	WHS Abutment B - MSE RW02 (Includes Vertical Drainage Structures)	\$1.00/LS	653166.00LS	\$653,166.00	\$0.00	\$653,166.00	\$653,166.00
C-A1-WHS-4020	WHS Abutment B - MSE Moment Slabs	\$1.00/LS	343771.00LS	\$343,771.00	\$0.00	\$343,771.00	\$343,771.00
C-A1-WHS-4030	WHS Abutment B - MSE Parapet Walls	\$1.00/LS	51566.00LS	\$51,566.00	\$0.00	\$51,566.00	\$51,566.00
C-A1-WHS-4080	WHS Abutment B - Slope Protection / MSE Coping	\$1.00/LS	68754.00LS	\$68,754.00	\$0.00	\$68,754.00	\$68,754.00
C-A4-RHN-2000	RHN Abutment A - MSE RW11	\$1.00/LS	1093548.00LS	\$1,093,548.00	\$0.00	\$1,093,548.00	\$1,093,548.00
C-A4-RHN-2020	RHN Abutment A - MSE Moment Slabs	\$1.00/LS	437419.00LS	\$437,419.00	\$0.00	\$437,419.00	\$437,419.00
C-A4-RHN-2030	RHN Abutment A - MSE Parapet Walls	\$1.00/LS	59648.00LS	\$59,648.00	\$0.00	\$59,648.00	\$59,648.00
C-A4-RHN-2080	RHN Abutment A - Slope Protection / MSE Coping	\$1.00/LS	79532.00LS	\$79,532.00	\$0.00	\$79,532.00	\$79,532.00
C-A4-RHN-3000	RHN Abutment B - MSE RW12	\$1.00/LS	652700.00LS	\$652,700.00	\$0.00	\$652,700.00	\$652,700.00
C-A4-RHN-3020	RHN Abutment B - MSE Moment Slabs	\$1.00/LS	287956.00LS	\$287,956.00	\$0.00	\$287,956.00	\$287,956.00

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A4-RHN-3030	RHN Abutment B - MSE Parapet Walls	\$1.00/LS	57591.00LS	\$57,591.00	\$0.00	\$57,591.00	\$57,591.00
C-A4-RHN-3080	RHN Abutment B - Slope Protection / MSE Coping	\$1.00/LS	76788.00LS	\$76,788.00	\$0.00	\$76,788.00	\$76,788.00
C-A4-HRS-3000	HRS Abutment A - MSE RW09	\$1.00/LS	515969.00LS	\$515,969.00	\$0.00	\$515,969.00	\$515,969.00
C-A4-HRS-3020	HRS Abutment A - MSE Moment Slabs	\$1.00/LS	331695.00LS	\$331,695.00	\$0.00	\$331,695.00	\$331,695.00
C-A4-HRS-3030	HRS Abutment A - MSE Parapet Walls	\$1.00/LS	55283.00LS	\$55,283.00	\$0.00	\$55,283.00	\$55,283.00
C-A4-HRS-3080	HRS Abutment A - Slope Protection / MSE Coping	\$1.00/LS	73710.00LS	\$73,710.00	\$0.00	\$73,710.00	\$73,710.00
C-A4-HRS-4000	HRS Abutment B - MSE RW10	\$1.00/LS	187101.00LS	\$187,101.00	\$0.00	\$187,101.00	\$187,101.00
C-A4-HRS-4020	HRS Abutment B - MSE Moment Slabs	\$1.00/LS	71962.00LS	\$71,962.00	\$0.00	\$71,962.00	\$71,962.00
C-A4-HRS-4030	HRS Abutment B - MSE Parapet Walls	\$1.00/LS	28785.00LS	\$28,785.00	\$0.00	\$28,785.00	\$28,785.00
C-A4-HRS-4080	HRS Abutment B - Slope Protection / MSE Coping	\$1.00/LS	57570.00LS	\$57,570.00	\$0.00	\$57,570.00	\$57,570.00
C-A2-AMB-5030	Am. Leg. Abutment B - RW-07 to Bottom of Abutment	\$1.00/LS	160809.00LS	\$160,809.00	\$0.00	\$160,809.00	\$160,809.00
C-A2-AMB-5080	Am. Leg. Abutment B - Finish RW-07 & Install Coping	\$1.00/LS	16081.00LS	\$16,081.00	\$0.00	\$16,081.00	\$16,081.00
C-A4-HRS-4010	HRS Abutment B - Settlement Period	\$1.00/LS	71962.00LS	\$71,962.00	\$0.00	\$71,962.00	\$71,962.00
C-A4-HRS-3010	HRS Abutment A - Settlement Period	\$1.00/LS	92138.00LS	\$92,138.00	\$0.00	\$92,138.00	\$92,138.00
E-MSE-3000	Prepare & Submit - Shop Drawings for MSE RW03 & RW04 (Truslow)	\$1.00/LS	15000.00LS	\$15,000.00	\$0.00	\$15,000.00	\$15,000.00
E-MSE-4000	Prepare & Submit - Shop Drawings for MSE RW07 (Americal Legion)	\$1.00/LS	15000.00LS	\$15,000.00	\$0.00	\$15,000.00	\$15,000.00
E-MSE-1000	Prepare & Submit - Shop Drawings for MSE RW01 & RW02 (WHS)	\$1.00/LS	15000.00LS	\$15,000.00	\$0.00	\$15,000.00	\$15,000.00
E-MSE-2000	Prepare & Submit - Shop Drawings for MSE RW05 & RW06 (HWN)	\$1.00/LS	15000.00LS	\$15,000.00	\$0.00	\$15,000.00	\$15,000.00
E-MSE-6000	Prepare & Submit - Shop Drawings for MSE RW09 & RW10 (HRS)	\$1.00/LS	15000.00LS	\$15,000.00	\$0.00	\$15,000.00	\$15,000.00
E-MSE-7000	Prepare & Submit - Shop Drawings for MSE RW11 & RW12 (RHN)	\$1.00/LS	15000.00LS	\$15,000.00	\$0.00	\$15,000.00	\$15,000.00
E-MSE-5000	Prepare & Submit - Shop Drawings for MSE RW08 (Courthouse)	\$1.00/LS	15000.00LS	\$15,000.00	\$0.00	\$15,000.00	\$15,000.00
C-A1-HWN-1010	HWN Abutment A - Settlement Period	\$1.00/LS	36114.00LS	\$36,114.00	\$0.00	\$36,114.00	\$36,114.00
C-A1-HWN-2010	HWN Abutment B - Settlement Period	\$1.00/LS	59894.00LS	\$59,894.00	\$0.00	\$59,894.00	\$59,894.00
C-A1-WHS-3010	WHS Abutment A - Settlement Period	\$1.00/LS	65348.00LS	\$65,348.00	\$0.00	\$65,348.00	\$65,348.00
C-A1-WHS-4010	WHS Abutment B - Settlement Period	\$1.00/LS	85943.00LS	\$85,943.00	\$0.00	\$85,943.00	\$85,943.00
Subtotal			12648107.00	\$12,648,107.00	\$0.00	\$12,648,107.00	\$12,648,107.00
P54400-015 UTILITIES							
C-UT-1000	Stafford County - Perform Waterline Relocation	\$1.00/LS	507560.00LS	\$507,560.00	\$0.00	\$507,560.00	\$507,560.00
C-UT-3000	Stafford County - Perform Sewer Relocation at Station 253+00	\$1.00/LS	5000.00LS	\$5,000.00	\$0.00	\$5,000.00	\$5,000.00
C-UT-3010	Stafford County - Perform Sewer Relocation at Station 102+00	\$1.00/LS	36120.00LS	\$36,120.00	\$0.00	\$36,120.00	\$36,120.00
Subtotal			548680.00	\$548,680.00	\$0.00	\$548,680.00	\$548,680.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name

Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
P54400-016 ITS & TTMS							
E-TMS-1000	Area 1 - Prepare & Submit - ITS Pole Foundation Design	\$1.00/LS	574719.00LS	\$574,719.00	\$0.00	\$574,719.00	\$574,719.00
E-TMS-1010	Area 1 - Prepare & Submit - Found Design for DMS	\$1.00/LS	574784.00LS	\$574,784.00	\$0.00	\$574,784.00	\$574,784.00
E-TMS-3000	Area 3 - Prepare & Submit - ITS Pole Foundation Design	\$1.00/LS	574784.00LS	\$574,784.00	\$0.00	\$574,784.00	\$574,784.00
E-TMS-3010	Area 3 - Prepare & Submit - Found Design for DMS	\$1.00/LS	574784.00LS	\$574,784.00	\$0.00	\$574,784.00	\$574,784.00
E-TMS-4000	Area 4 - Prepare & Submit - ITS Pole Foundation Design	\$1.00/LS	574784.00LS	\$574,784.00	\$0.00	\$574,784.00	\$574,784.00
E-TMS-4010	Area 4 - Prepare & Submit - Found Design for DMS	\$1.00/LS	574784.00LS	\$574,784.00	\$0.00	\$574,784.00	\$574,784.00
E-TMS-2000	Area 2 - Prepare & Submit - ITS Pole Foundation Design	\$1.00/LS	574784.00LS	\$574,784.00	\$0.00	\$574,784.00	\$574,784.00
E-ETC-1020	Prepare & Submit - Gantry Pole Foundation Design	\$1.00/LS	574784.00LS	\$574,784.00	\$0.00	\$574,784.00	\$574,784.00
E-ETC-1000	Prepare & Submit - Integrated Roadside Units	\$1.00/LS	215544.00LS	\$215,544.00	\$0.00	\$215,544.00	\$215,544.00
E-ETC-1010	Prepare & Submit - Communication Infrastructure	\$1.00/LS	215544.00LS	\$215,544.00	\$0.00	\$215,544.00	\$215,544.00
E-COM-1010	Prepare & Submit - Generators	\$1.00/LS	431088.00LS	\$431,088.00	\$0.00	\$431,088.00	\$431,088.00
E-COM-1000	Prepare & Submit - Conduit / Wire / Fiber & JB	\$1.00/LS	143696.00LS	\$143,696.00	\$0.00	\$143,696.00	\$143,696.00
P-COM-1000	Fabricate & Deliver - Conduit	\$1.00/LS	431088.00LS	\$431,088.00	\$0.00	\$431,088.00	\$431,088.00
P-COM-1010	Fabricate & Deliver - Power Cable	\$1.00/LS	431088.00LS	\$431,088.00	\$0.00	\$431,088.00	\$431,088.00
P-COM-1030	Fabricate & Deliver - Fiber Optic Cable	\$1.00/LS	1609394.00LS	\$1,609,394.00	\$0.00	\$1,609,394.00	\$1,609,394.00
P-COM-1020	Fabricate & Deliver - Junction Box	\$1.00/LS	862176.00LS	\$862,176.00	\$0.00	\$862,176.00	\$862,176.00
P-COM-1040	Fabricate & Deliver - Generator	\$1.00/LS	1207046.00LS	\$1,207,046.00	\$0.00	\$1,207,046.00	\$1,207,046.00
P-ETC-1010	Fabricate & Deliver - Gantries	\$1.00/LS	1609394.00LS	\$1,609,394.00	\$0.00	\$1,609,394.00	\$1,609,394.00
P-ETC-1000	Fabricate & Deliver - Integrated Roadside Units	\$1.00/LS	862176.00LS	\$862,176.00	\$0.00	\$862,176.00	\$862,176.00
P-TMS-1010	Fabricate & Deliver - DMS	\$1.00/LS	1724351.00LS	\$1,724,351.00	\$0.00	\$1,724,351.00	\$1,724,351.00
P-TMS-1030	Fabricate & Deliver - CCTV & AID Cameras	\$1.00/LS	646632.00LS	\$646,632.00	\$0.00	\$646,632.00	\$646,632.00
P-TMS-1020	Fabricate & Deliver - Gates	\$1.00/LS	646632.00LS	\$646,632.00	\$0.00	\$646,632.00	\$646,632.00
P-TMS-1000	Fabricate & Deliver - ITS Cabinets/UPS & Associated Equipment	\$1.00/LS	646632.00LS	\$646,632.00	\$0.00	\$646,632.00	\$646,632.00
TLA-4020	Area 4 - TMS Testing & Integration Level A - Equipment Cabinets	\$1.00/LS	57478.00LS	\$57,478.00	\$0.00	\$57,478.00	\$57,478.00
TLA-4070	Area 4 - TMS Testing & Integration Level A - CCTV (PTZ & AID)	\$1.00/LS	43109.00LS	\$43,109.00	\$0.00	\$43,109.00	\$43,109.00
TLA-4060	Area 4 - TMS Testing & Integration Level A - MVDs	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
TLA-4080	Area 4 - TMS Testing & Integration Level A - DMS	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
TLA-4030	Area 4 - TMS Testing & Integration Level A - Network Switches	\$1.00/LS	114957.00LS	\$114,957.00	\$0.00	\$114,957.00	\$114,957.00
TLA-4010	Area 4 - TMS Testing & Integration Level A - DMS UPS	\$1.00/LS	43109.00LS	\$43,109.00	\$0.00	\$43,109.00	\$43,109.00
TLA-4050	Area 4 - TMS Testing & Integration Level A - Telemetry Cabinets	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
TLA-4090	Area 4 - TMS Testing & Integration Level A - Gate Set	\$1.00/LS	129326.00LS	\$129,326.00	\$0.00	\$129,326.00	\$129,326.00
TLA-4040	Area 4 - Generator Commissioning	\$1.00/LS	287392.00LS	\$287,392.00	\$0.00	\$287,392.00	\$287,392.00
TLA-4000	Area 4 - Service	\$1.00/LS	129326.00LS	\$129,326.00	\$0.00	\$129,326.00	\$129,326.00

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
	Insulation Resistance Testing)						
TLA-1020	Area 1 - TMS Testing & Integration Level A - Equipment Cabinets	\$1.00/LS	129326.00LS	\$129,326.00	\$0.00	\$129,326.00	\$129,326.00
TLA-1080	Area 1 - TMS Testing & Integration Level A - CCTV (PTZ & AID)	\$1.00/LS	114957.00LS	\$114,957.00	\$0.00	\$114,957.00	\$114,957.00
TLA-1060	Area 1 - TMS Testing & Integration Level A - MVDs	\$1.00/LS	57478.00LS	\$57,478.00	\$0.00	\$57,478.00	\$57,478.00
TLA-1070	Area 1 - TMS Testing & Integration Level A - DMS	\$1.00/LS	57478.00LS	\$57,478.00	\$0.00	\$57,478.00	\$57,478.00
TLA-1030	Area 1 - TMS Testing & Integration Level A - Network Switches	\$1.00/LS	258653.00LS	\$258,653.00	\$0.00	\$258,653.00	\$258,653.00
TLA-1010	Area 1 - TMS Testing & Integration Level A - DMS UPS	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
TLA-1050	Area 1 - TMS Testing & Integration Level A - Telemetry Cabinets	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
TLA-1090	Area 1 - TMS Testing & Integration Level A - Gate Set	\$1.00/LS	172435.00LS	\$172,435.00	\$0.00	\$172,435.00	\$172,435.00
TLA-1040	Area 1 - Generator Commissioning	\$1.00/LS	287392.00LS	\$287,392.00	\$0.00	\$287,392.00	\$287,392.00
TLA-1000	Area 1 - Service Commissioning (Grounding & Insulation Resistance Testing)	\$1.00/LS	215544.00LS	\$215,544.00	\$0.00	\$215,544.00	\$215,544.00
TLA-3040	Area 3 - TMS Testing & Integration Level A - Equipment Cabinets	\$1.00/LS	57478.00LS	\$57,478.00	\$0.00	\$57,478.00	\$57,478.00
TLA-3090	Area 3 - TMS Testing & Integration Level A - CCTV (PTZ & AID)	\$1.00/LS	57478.00LS	\$57,478.00	\$0.00	\$57,478.00	\$57,478.00
TLA-3060	Area 3 - TMS Testing & Integration Level A - MVDs	\$1.00/LS	43109.00LS	\$43,109.00	\$0.00	\$43,109.00	\$43,109.00
TLA-3070	Area 3 - TMS Testing & Integration Level A - DMS	\$1.00/LS	43109.00LS	\$43,109.00	\$0.00	\$43,109.00	\$43,109.00
TLA-3050	Area 3 - TMS Testing & Integration Level A - Network Switches	\$1.00/LS	129326.00LS	\$129,326.00	\$0.00	\$129,326.00	\$129,326.00
TLA-3030	Area 3 - TMS Testing & Integration Level A - DMS UPS	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
TLA-3020	Area 3 - TMS Testing & Integration Level A - Telemetry Cabinets	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
TLA-3080	Area 3 - TMS Testing & Integration Level A - Gate Set	\$1.00/LS	43109.00LS	\$43,109.00	\$0.00	\$43,109.00	\$43,109.00
TLA-3000	Area 3 - Generator Commissioning	\$1.00/LS	287392.00LS	\$287,392.00	\$0.00	\$287,392.00	\$287,392.00
TLA-3010	Area 3 - Service Commissioning (Grounding & Insulation Resistance Testing)	\$1.00/LS	129326.00LS	\$129,326.00	\$0.00	\$129,326.00	\$129,326.00
TLA-2030	Area 2 - TMS Testing & Integration Level A - Equipment Cabinets	\$1.00/LS	43109.00LS	\$43,109.00	\$0.00	\$43,109.00	\$43,109.00
TLA-2050	Area 2 - TMS Testing & Integration Level A - CCTV (PTZ & AID)	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
TLA-2060	Area 2 - TMS Testing & Integration Level A - MVDs	\$1.00/LS	57478.00LS	\$57,478.00	\$0.00	\$57,478.00	\$57,478.00
TLA-2040	Area 2 - TMS Testing & Integration Level A - Network Switches	\$1.00/LS	86218.00LS	\$86,218.00	\$0.00	\$86,218.00	\$86,218.00
TLA-2020	Area 2 - TMS Testing & Integration Level A - Telemetry Cabinets	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
TLA-2000	Area 2 - Generator Commissioning	\$1.00/LS	143696.00LS	\$143,696.00	\$0.00	\$143,696.00	\$143,696.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
T-LA-2010	Area 2 - Service Commissioning (Grounding & Insulation Resistance Testing)	\$1.00/LS	86218.00LS	\$86,218.00	\$0.00	\$86,218.00	\$86,218.00
T-LB-1040	TMS Testing & Integration Level B - CCTV (PTZ & AID)	\$1.00/LS	244283.00LS	\$244,283.00	\$0.00	\$244,283.00	\$244,283.00
T-LB-1050	TMS Testing & Integration Level B - MVDs	\$1.00/LS	172435.00LS	\$172,435.00	\$0.00	\$172,435.00	\$172,435.00
T-LB-1020	TMS Testing & Integration Level B - DMS	\$1.00/LS	172435.00LS	\$172,435.00	\$0.00	\$172,435.00	\$172,435.00
T-LB-1060	TMS Testing & Integration Level B - Network Switches	\$1.00/LS	287392.00LS	\$287,392.00	\$0.00	\$287,392.00	\$287,392.00
T-LB-1000	TMS Testing & Integration Level B - DMS UPS	\$1.00/LS	43109.00LS	\$43,109.00	\$0.00	\$43,109.00	\$43,109.00
T-LB-1030	TMS Testing & Integration Level B - Telemetry Cabinets	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
T-LB-1010	TMS Testing & Integration Level B - Gate Set	\$1.00/LS	114957.00LS	\$114,957.00	\$0.00	\$114,957.00	\$114,957.00
C-A4-ITS-1000	Area 4 Exp Lanes ITS - Install Communication & Power Conduit - Sta 833 to 818	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A4-ITS-1120	Area 4 Exp Lanes ITS - Power & Fiber Terminations - Sta 833 to 818	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A4-ITS-2000	Area 4 Exp Lanes ITS - Install Communication & Power Conduit - Sta 818 to 804	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A4-ITS-2070	Area 4 Exp Lanes ITS - Power & Fiber Terminations - Sta 818 to 804	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A4-ITS-3000	Area 4 Exp Lanes ITS - Install Communication & Power Conduit - Sta 804 to 790	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A4-ITS-3120	Area 4 Exp Lanes ITS - Power & Fiber Terminations - Sta 804 to 790	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A4-ITS-4000	Area 4 Exp Lanes ITS - Install Communication & Power Conduit - Sta 790 to 776	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A4-ITS-4150	Area 4 Exp Lanes ITS - Power & Fiber Terminations - Sta 790 to 776	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A4-ITS-5000	Area 4 Exp Lanes ITS - Install Communication & Power Conduit - Sta 776 to 762	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A4-ITS-5110	Area 4 Exp Lanes ITS - Power & Fiber Terminations - Sta 776 to 762	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A4-ITS-6000	Area 4 Exp Lanes ITS - Install Communication & Power Conduit - Sta 762 to 748	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A4-ITS-6150	Area 4 Exp Lanes ITS - Power & Fiber Terminations - Sta 762 to 748	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A4-ITS-7000	Area 4 Exp Lanes ITS - Install Communication & Power Conduit - Sta 748 to 734	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A4-ITS-7130	Area 4 Exp Lanes ITS - Power & Fiber Terminations - Sta 748 to 734	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A4-ITS-8000	Area 4 Exp Lanes ITS - Install Communication & Power Conduit - Sta 734 to 721	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A4-ITS-8100	Area 4 Exp Lanes ITS -	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A4-ITS-9040	Area 4 Exp Lanes ITS - Power & Fiber Terminations - Sta 721 to 707	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A4-ITS-10020	Area 4 Exp Lanes ITS - Power & Fiber Terminations - Sta 707 to 693	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A4-ITS-11070	Area 4 Exp Lanes ITS - Power & Fiber Terminations - Sta 693 to 679	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A4-ITS-11000	Area 4 Exp Lanes ITS - Install Communication & Power Conduit - Sta 693 to 679	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A4-ITS-12050	Area 4 Exp Lanes ITS - Power & Fiber Terminations - Sta 665 to 651	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A4-ITS-13040	Area 4 Exp Lanes ITS - Power & Fiber Terminations - Sta 651 to 637	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A1-ITS-1000	Area 1 Exp Lanes ITS - Install Communication & Power Conduit - Sta 96 to 82	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A1-ITS-1150	Area 1 Exp Lanes ITS - Power & Fiber Terminations - Sta 96 to 82	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A1-ITS-1020	Area 1 Exp Lanes ITS - Pull Communication & Power Cable - Sta 96 to 82	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
C-A1-ITS-2000	Area 1 Exp Lanes ITS - Install Communication & Power Conduit - Sta 110 to 96	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A1-ITS-2170	Area 1 Exp Lanes ITS - Power & Fiber Terminations - Sta 110 to 96	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A1-ITS-2020	Area 1 Exp Lanes ITS - Pull Communication & Power Cable - Sta 110 to 96	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
C-A1-ITS-3000	Area 1 Exp Lanes ITS - Install Communication & Power Conduit - Sta 124 to 110	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A1-ITS-3170	Area 1 Exp Lanes ITS - Power & Fiber Terminations - Sta 124 to 110	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A1-ITS-3020	Area 1 Exp Lanes ITS - Pull Communication & Power Cable - Sta 124 to 110	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
C-A1-ITS-4000	Area 1 Exp Lanes ITS - Install Communication & Power Conduit - Sta 136 to 124	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A1-ITS-4160	Area 1 Exp Lanes ITS - Power & Fiber Terminations - Sta 136 to 124	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A1-ITS-4010	Area 1 Exp Lanes ITS - Pull Communication & Power Cable - Sta 136 to 124	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
C-A1-ITS-5000	Area 1 Exp Lanes ITS - Install Communication & Power Conduit - Sta 149 to 136	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A1-ITS-5140	Area 1 Exp Lanes ITS - Power & Fiber Terminations - Sta 149 to 136	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A1-ITS-5010	Area 1 Exp Lanes ITS - Pull Communication & Power Cable - Sta 149 to 136	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
C-A1-ITS-6000	Area 1 Exp Lanes ITS - Install Communication & Power Conduit - Sta 163 to 149	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
C-A1-ITS-6080	Area 1 Exp Lanes ITS - Power & Fiber Terminations - Sta 163 to 149	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A1-ITS-6010	Area 1 Exp Lanes ITS - Pull Communication & Power Cable - Sta 163 to 149	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
C-A1-ITS-7000	Area 1 Exp Lanes ITS - Install Communication & Power Conduit - Sta 176 to 163	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A1-ITS-7100	Area 1 Exp Lanes ITS - Power & Fiber Terminations - Sta 176 to 163	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A1-ITS-7010	Area 1 Exp Lanes ITS - Pull Communication & Power Cable - Sta 176 to 163	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
C-A1-ITS-8000	Area 1 Exp Lanes ITS - Install Communication & Power Conduit - Sta 190 to 176	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A1-ITS-8160	Area 1 Exp Lanes ITS - Power & Fiber Terminations - Sta 190 to 176	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A1-ITS-8010	Area 1 Exp Lanes ITS - Pull Communication & Power Cable - Sta 190 to 176	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
C-A1-ITS-9000	Area 1 Exp Lanes ITS - Install Communication & Power Conduit - Sta 204 to 190	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A1-ITS-9140	Area 1 Exp Lanes ITS - Power & Fiber Terminations - Sta 204 to 190	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A1-ITS-9010	Area 1 Exp Lanes ITS - Pull Communication & Power Cable - Sta 204 to 190	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
C-A1-ITS-10000	Area 1 Exp Lanes ITS - Install Communication & Power Conduit - Sta 218 to 204	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A1-ITS-10130	Area 1 Exp Lanes ITS - Power & Fiber Terminations - Sta 218 to 204	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A1-ITS-10010	Area 1 Exp Lanes ITS - Pull Communication & Power Cable - Sta 218 to 204	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
C-A2-ITS-9000	Area 2 Exp Lanes ITS - Install Communication & Power Conduit Sta 232 to 218	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A2-ITS-9060	Area 2 Exp Lanes ITS - Power & Fiber Terminations Sta 232 to 218	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A2-ITS-9010	Area 2 Exp Lanes ITS - Pull Communication & Power Cable Sta 232 to 218	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
C-A2-ITS-8000	Area 2 Exp Lanes ITS - Install Communication & Power Conduit Sta 246 to 232	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A2-ITS-8060	Area 2 Exp Lanes ITS - Power & Fiber Terminations Sta 246 to 232	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A2-ITS-8010	Area 2 Exp Lanes ITS - Pull Communication & Power Cable Sta 246 to 232	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00
C-A2-ITS-7000	Area 2 Exp Lanes ITS - Install Communication & Power Conduit Sta 255 to 246	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A2-ITS-7060	Area 2 Exp Lanes ITS - Power & Fiber Terminations Sta 255 to 246	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A2-ITS-7010	Area 2 Exp Lanes ITS - Pull	\$1.00/LS	71848.00LS	\$71,848.00	\$0.00	\$71,848.00	\$71,848.00

Branch Civil, Inc.

03-05-19

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
	Cable Sta 255 to 246						
C-A2-ITS-6000	Area 2 Exp Lanes ITS - Install Communication & Power Conduit Sta 274 to 260	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A2-ITS-6090	Area 2 Exp Lanes ITS - Power & Fiber Terminations Sta 274 to 260	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A2-ITS-5000	Area 2 Exp Lanes ITS - Install Communication & Power Conduit Sta 288 to 274	\$1.00/LS	14370.00LS	\$14,370.00	\$0.00	\$14,370.00	\$14,370.00
C-A2-ITS-5050	Area 2 Exp Lanes ITS - Power & Fiber Terminations Sta 288 to 274	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A2-ITS-4000	Area 2 Exp Lanes ITS - Install Communication & Power Conduit Sta 316 to 288	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A2-ITS-4050	Area 2 Exp Lanes ITS - Power & Fiber Terminations Sta 316 to 302	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
C-A2-ITS-11000	Area 2 Exp Lanes ITS - Install Communication & Power Conduit Sta 344 to 316	\$1.00/LS	28739.00LS	\$28,739.00	\$0.00	\$28,739.00	\$28,739.00
Subtotal			23063141.00	\$23,063,141.00	\$0.00	\$23,063,141.00	\$23,063,141.00
P54400-017 NOISE BARRIERS							
C-A1-SW-1040	Area 1 - Soundwall UU - Install Soundwall Foundations	\$1.00/LS	246530.00LS	\$246,530.00	\$0.00	\$246,530.00	\$246,530.00
C-A1-SW-1050	Area 1 - Soundwall UU - Install Soundwall Posts	\$1.00/LS	231122.00LS	\$231,122.00	\$0.00	\$231,122.00	\$231,122.00
C-A1-SW-1060	Area 1 - Soundwall UU - Install Soundwall Panels	\$1.00/LS	169490.00LS	\$169,490.00	\$0.00	\$169,490.00	\$169,490.00
C-A3-SW-1040	Area 3 - Soundwall OO - Install Soundwall Foundations	\$1.00/LS	228935.00LS	\$228,935.00	\$0.00	\$228,935.00	\$228,935.00
C-A3-SW-1050	Area 3 - Soundwall OO - Install Soundwall Posts	\$1.00/LS	228935.00LS	\$228,935.00	\$0.00	\$228,935.00	\$228,935.00
C-A3-SW-1060	Area 3 - Soundwall OO - Install Soundwall Panels	\$1.00/LS	218033.00LS	\$218,033.00	\$0.00	\$218,033.00	\$218,033.00
C-A3-SW-2040	Area 3 - Soundwall PP - Install Soundwall Foundations	\$1.00/LS	875102.00LS	\$875,102.00	\$0.00	\$875,102.00	\$875,102.00
C-A3-SW-2050	Area 3 - Soundwall PP - Install Soundwall Posts	\$1.00/LS	875102.00LS	\$875,102.00	\$0.00	\$875,102.00	\$875,102.00
C-A3-SW-2060	Area 3 - Soundwall PP - Install Soundwall Panels	\$1.00/LS	836098.00LS	\$836,098.00	\$0.00	\$836,098.00	\$836,098.00
C-A1-SW-1070	Area 1 - Soundwall UU - Final Grading & Clean Up	\$1.00/LS	92449.00LS	\$92,449.00	\$0.00	\$92,449.00	\$92,449.00
C-A1-SW-1030	Area 1 - Soundwall UU - Grading - Establish Bench/Access Road	\$1.00/LS	123265.00LS	\$123,265.00	\$0.00	\$123,265.00	\$123,265.00
C-A3-SW-1030	Area 3 - Soundwall OO - Grading - Establish Bench/Access Road	\$1.00/LS	87213.00LS	\$87,213.00	\$0.00	\$87,213.00	\$87,213.00
C-A3-SW-1070	Area 3 - Soundwall OO - Final Grading & Clean Up	\$1.00/LS	109017.00LS	\$109,017.00	\$0.00	\$109,017.00	\$109,017.00
C-A3-SW-2030	Area 3 - Soundwall PP - Grading - Establish Bench/Access Road	\$1.00/LS	381807.55LS	\$381,807.55	\$0.00	\$381,807.55	\$381,807.55
C-A3-SW-2070	Area 3 - Soundwall PP - Final Grading & Clean Up	\$1.00/LS	292531.00LS	\$292,531.00	\$0.00	\$292,531.00	\$292,531.00
P-SW-1000	Fabricate & Deliver - Post & Panel	\$1.00/LS	4339520.45LS	\$4,339,520.45	\$0.00	\$4,339,520.45	\$4,339,520.45
E-SW-1000	Prepare & Submit - Foundation Design & Shop Drawing for Sound Walls	\$1.00/LS	10000.00LS	\$10,000.00	\$0.00	\$10,000.00	\$10,000.00

Branch Civil, Inc.

03-05-19

95 Express Lanes Fred Ex - Baseline Schedule

Contractor's Activity Cost-loading Report (ACR)

Resource ID Name							
Activity ID	Activity Name	Price / Unit	Budgeted Units	Budgeted Cost	Actual Cost	Rem Cost	At Completion Cost
Subtotal			9345150.00	\$9,345,150.00	\$0.00	\$9,345,150.00	\$9,345,150.00
P54400-018 ENVIRONMENTAL MITIGATION							
MOB-1050	Environmental Mitigation Credits	\$1.00/LS	6250000.00LS	\$6,250,000.00	\$0.00	\$6,250,000.00	\$6,250,000.00
Subtotal			6250000.00	\$6,250,000.00	\$0.00	\$6,250,000.00	\$6,250,000.00
P54400-019 MAINTENANCE OF TRAFFIC							
C-A1-SW-1000	Area 1 - Soundwall UU - Place Temporary Concrete Barrier/MOT	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A3-SW-2000	Area 3 - Soundwall PP - Place Temporary Concrete Barrier/MOT	\$1.00/LS	140000.00LS	\$140,000.00	\$0.00	\$140,000.00	\$140,000.00
C-A3-SW-1000	Area 3 - Soundwall OO - Place Temporary Concrete Barrier/MOT	\$1.00/LS	75000.00LS	\$75,000.00	\$0.00	\$75,000.00	\$75,000.00
C-A4-XPL-1000	Area 4 Exp Lanes - Establish MOT	\$1.00/LS	200000.00LS	\$200,000.00	\$0.00	\$200,000.00	\$200,000.00
C-A4-NB-1000	Area 4 NB - Establish MOT	\$1.00/LS	125000.00LS	\$125,000.00	\$0.00	\$125,000.00	\$125,000.00
C-A4-SB-1000	Area 4 SB - Establish MOT	\$1.00/LS	200000.00LS	\$200,000.00	\$0.00	\$200,000.00	\$200,000.00
C-A4-TG3-2000	Area 4 Exp Lanes ITS - Set Temporary Barrier / MOT - Toll Gantry TL IS-3	\$1.00/LS	40000.00LS	\$40,000.00	\$0.00	\$40,000.00	\$40,000.00
C-A1-XPL-1000	Area 1 Exp Lanes - Establish MOT	\$1.00/LS	200000.00LS	\$200,000.00	\$0.00	\$200,000.00	\$200,000.00
C-A1-NB-1000	Area 1 NB - Establish MOT	\$1.00/LS	200000.00LS	\$200,000.00	\$0.00	\$200,000.00	\$200,000.00
C-A1-SB-1000	Area 1 SB - Establish MOT along I-95 SB of Area 1 Outside	\$1.00/LS	150000.00LS	\$150,000.00	\$0.00	\$150,000.00	\$150,000.00
C-A1-TRL-1000	Implement MOT for Detour of Truslow Road Traffic	\$1.00/LS	50000.00LS	\$50,000.00	\$0.00	\$50,000.00	\$50,000.00
C-A2-XPL-1000	Area 2 Exp Lanes - Establish MOT	\$1.00/LS	200000.00LS	\$200,000.00	\$0.00	\$200,000.00	\$200,000.00
C-A2-AMB-1000	Am. Leg. - Implement MOT for Detour of American Legion Road	\$1.00/LS	50000.00LS	\$50,000.00	\$0.00	\$50,000.00	\$50,000.00
C-A3-XPL-1000	Area 3 Exp Lanes - Establish MOT	\$1.00/LS	200000.00LS	\$200,000.00	\$0.00	\$200,000.00	\$200,000.00
C-A1-TRL-1040	Remove Truslow Bridge Closure	\$1.00/LS	6002.00LS	\$6,002.00	\$0.00	\$6,002.00	\$6,002.00
Subtotal			1911002.00	\$1,911,002.00	\$0.00	\$1,911,002.00	\$1,911,002.00
Total			220706493.40	\$220,706,493.40	\$0.00	\$220,706,493.40	\$220,706,493.40

Attachment F
Critical Path to Service Commencement Gantt Chart

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Revenue	2019												2020												2021												2022												2023											
							O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M				
95 Express Lanes Fred Ex - Baseline Schedule							942	15-Jan-19	30-Sep-22	0	\$17,367,216.86																																																							
Project Milestones							1355	15-Jan-19	30-Sep-22	1	\$0.00																																																							
M-110	Design-Build Contract Execution (Jan 15 2019)	0	15-Jan-19*		6	\$0.00	◆ Design-Build Contract Execution (Jan 15 2019)																																																											
M-120	Limited Notice to Proceed (Jan 15 2019)	0	15-Jan-19*		6	\$0.00	◆ Limited Notice to Proceed (Jan 15 2019)																																																											
M-210	Service Commencement Date (NTP + 1250 Days = Oct 1 2022)	0		30-Sep-22*	1	\$0.00	◆ Service Commencement																																																											
Design							237	15-Jan-19	18-Dec-19	2	\$576,979.00																																																							
Survey							15	15-Jan-19	04-Feb-19	4	\$3,279.00																																																							
Survey							15	15-Jan-19	04-Feb-19	4	\$3,279.00																																																							
D-SRV-1010	Wetland Flag Survey	15	15-Jan-19	04-Feb-19	4	\$3,279.00	■ Wetland Flag Survey																																																											
Environmental Permits							237	15-Jan-19	18-Dec-19	2	\$573,700.00																																																							
Wetland / Water Quality Permit							237	15-Jan-19	18-Dec-19	2	\$573,700.00																																																							
D-ENV-2000	WOUS Field Confirmation (Wetland, Stream Delineation)	20	15-Jan-19	11-Feb-19	4	\$55,000.00	■ WOUS Field Confirmation (Wetland, Stream Delineation)																																																											
D-ENV-2010	Field Survey (Assumes no T&E Survey)	22	05-Feb-19	06-Mar-19	4	\$131,200.00	■ Field Survey (Assumes no T&E Survey)																																																											
D-ENV-2020	Preliminary JD Report	19	07-Mar-19	02-Apr-19	4	\$100,000.00	■ Preliminary JD Report																																																											
D-ENV-2030	QA/QC Review of PJD Report	5	03-Apr-19	09-Apr-19	4	\$10,000.00	■ QA/QC Review of PJD Report																																																											
D-ENV-2040	Modifications/Submit of PJD Report to Agencies	5	10-Apr-19	16-Apr-19	4	\$25,000.00	■ Modifications/Submit of PJD Report to Agencies																																																											
D-ENV-2050	USACE/DEQ Field Review	31	17-Apr-19	17-May-19	6	\$5,000.00	■ USACE/DEQ Field Review																																																											
D-ENV-2060	Necessary Modifications to WOUS Report, Submit to USACE/DEQ for Approval	5	20-May-19	24-May-19	4	\$22,500.00	■ Necessary Modifications to WOUS Report, Submit to USACE/DEQ for Approval																																																											
D-ENV-2070	JPA Plate Development	24	20-May-19	21-Jun-19	4	\$108,000.00	■ JPA Plate Development																																																											
D-ENV-2090	QA/QC Review of JPA Plates	5	24-Jun-19	28-Jun-19	4	\$19,500.00	■ QA/QC Review of JPA Plates																																																											
D-ENV-2100	Modifications/Back check/submit to VMRC	10	01-Jul-19	15-Jul-19	4	\$39,000.00	■ Modifications/Back check/submit to VMRC																																																											
D-ENV-2110	USACE/DEQ Permit Application Complete	15	16-Jul-19	30-Jul-19	5	\$58,500.00	■ USACE/DEQ Permit Application Complete																																																											
D-ENV-2120	USACE Issues 30 Day Public Notice	5	31-Jul-19	06-Aug-19	3	\$0.00	■ USACE Issues 30 Day Public Notice																																																											
D-ENV-2130	DEQ Issues 30 Day Public Notice	10	07-Aug-19	20-Aug-19	3	\$0.00	■ DEQ Issues 30 Day Public Notice																																																											
D-ENV-2140	401/404 Water Quality & Wetland Permit Processing & Issued	120	21-Aug-19	18-Dec-19	4	\$0.00	■ 401/404 Water Quality & Wetland Permit Processing & Issued																																																											
Mobilization / Demobilization / Punchlist							705	19-Dec-19	30-Sep-22	0	\$562,641.00																																																							
MOB-1020	Construction Start - Jurisdictional Areas	0	19-Dec-19		4	\$0.00	◆ Construction Start - Jurisdictional Areas																																																											
MOB-1040	Service Commencement Punchlist	35	04-Aug-22	30-Sep-22	0	\$562,641.00	■ Service Commencement																																																											
Construction							683	19-Dec-19	30-Aug-22	0	\$16,227,596.86																																																							
Area 3 - I-95 MM 140.4 to 143.4 (Courthouse Rd to Southern Terminus) (I-95 Sta. 430+00 to 443+00)							646	19-Dec-19	08-Jul-22	0	\$11,356,837.86																																																							
Area 3 - Roadway Construction							646	19-Dec-19	08-Jul-22	0	\$11,356,837.86																																																							
Area 3 - Middle/95XL							646	19-Dec-19	08-Jul-22	0	\$11,356,837.86																																																							
Area 3 - Express Lanes - 554+00 to 591+00							70	19-Dec-19	30-Apr-20	2	\$644,000.00																																																							
C-A3-XPL-2000	Area 3 Exp Lanes - Rough Grading Sta 554 to 591 (72k CTF / 67k Exp)	70	19-Dec-19	30-Apr-20	2	\$644,000.00	■ Area 3 Exp Lanes - Rough Grading Sta 554 to 591 (72k CTF / 67k Exp)																																																											
Area 3 - Express Lanes - 540+00 to 554+00 (TL IS-2)							71	01-May-20	02-Sep-20	2	\$653,200.00																																																							
C-A3-XPL-3010	Area 3 Exp Lanes - Rough Grading Sta 540 to 554 (97k CTF / 44k Imp)	71	01-May-20	02-Sep-20	2	\$653,200.00	■ Area 3 Exp Lanes - Rough Grading Sta 540 to 554 (97k CTF / 44k Imp)																																																											
Area 3 - Express Lanes - 526+00 to 540+00							117	14-Jul-20	08-Feb-21	2	\$1,076,400.00																																																							
C-A3-XPL-4000	Area 3 Exp Lanes - Rough Grading Sta 526 to 540 (14k CTF / 220K Exp)	117	14-Jul-20	08-Feb-21	2	\$1,076,400.00	■ Area 3 Exp Lanes - Rough Grading Sta 526 to 540 (14k CTF / 220K Exp)																																																											
Area 3 - Express Lanes - 512+00 to 526+00							21	09-Feb-21	19-Mar-21	2	\$168,000.00																																																							
C-A3-XPL-5010	Area 3 Exp Lanes - Rough Grading Sta 512 to 526 (3k CTF / 38k Imp)	21	09-Feb-21	19-Mar-21	2	\$168,000.00	■ Area 3 Exp Lanes - Rough Grading Sta 512 to 526 (3k CTF / 38k Imp)																																																											
Area 3 - Express Lanes - 498+00 to 512+00							25	22-Mar-21	03-May-21	2	\$281,600.00																																																							
C-A3-XPL-6010	Area 3 Exp Lanes - Rough Grading Sta 498 to 512 (11k CTF / 38k Imp)	25	22-Mar-21	03-May-21	2	\$281,600.00	■ Area 3 Exp Lanes - Rough Grading Sta 498 to 512 (11k CTF / 38k Imp)																																																											
C-A3-XPL-6020	Area 3 Exp Lanes - Str 7-31 to 7-32 36" RCP 112 LF Sta 506+20	3	30-Mar-21	02-Apr-21	2	\$61,200.00	■ Area 3 Exp Lanes - Str 7-31 to 7-32 36" RCP 112 LF Sta 506+20																																																											
C-A3-XPL-6030	Area 3 Exp Lanes - Str 7-30A to 7-31 15" RCP 12 LF Sta 506+40	1	05-Apr-21	05-Apr-21	2	\$20,400.00	■ Area 3 Exp Lanes - Str 7-30A to 7-31 15" RCP 12 LF Sta 506+40																																																											
Area 3 - Express Lanes - 484+00 to 498+00							35	06-Apr-21	08-Jun-21	2	\$329,600.00																																																							
C-A3-XPL-7000	Area 3 Exp Lanes - Str 7-18 to 7-19 60" RCP 125 LF Sta 488+30	4	06-Apr-21	12-Apr-21	2	\$81,600.00	■ Area 3 Exp Lanes - Str 7-18 to 7-19 60" RCP 125 LF Sta 488+30																																																											
C-A3-XPL-7010	Area 3 Exp Lanes - Rough Grading Sta 484 to 498 (3k CTF / 58k Imp)	31	13-Apr-21	08-Jun-21	2	\$248,000.00	■ Area 3 Exp Lanes - Rough Grading Sta 484 to 498 (3k CTF / 58k Imp)																																																											
Area 3 - Express Lanes - 470+00 to 484+00							15	21-May-21	17-Jun-21	2	\$54,675.00																																																							
C-A3-XPL-8010	Area 3 Exp Lanes - Rough Grading Sta 470 to 484 (25k CTF / 5k Exp)	15	21-May-21	17-Jun-21	2	\$54,675.00	■ Area 3 Exp Lanes - Rough Grading Sta 470 to 484 (25k CTF / 5k Exp)																																																											
Area 3 - Express Lanes - 456+00 to 470+00							18	18-Jun-21	14-Jul-21	2	\$65,610.00																																																							
C-A3-XPL-9010	Area 3 Exp Lanes - Rough Grading Sta 456 to 470 (35k CTF / Balanced)	18	18-Jun-21	14-Jul-21	2	\$65,610.00	■ Area 3 Exp Lanes - Rough Grading Sta 456 to 470 (35k CTF / Balanced)																																																											
Area 3 - Express Lanes - 442+00 to 456+00							64	15-Jul-21	29-Oct-21	2	\$568,982.40																																																							
C-A3-XPL-10000	Area 3 Exp Lanes - Rough Grading Sta 442 to 456 (37k CTF / 90k Exp)	64	15-Jul-21	29-Oct-21	2	\$233,280.00	■ Area 3 Exp Lanes - Rough Grading Sta 442 to 456 (37k CTF / 90k Exp)																																																											
C-A3-XPL-10010	Area 3 Exp Lanes - Str 6-54 to 6-45 2 - 5' x 5' RCB 157 LF Sta 453	28	23-Jul-21	08-Sep-21	2	\$242,880.00	■ Area 3 Exp Lanes - Str 6-54 to 6-45 2 - 5' x 5' RCB 157 LF Sta 453																																																											
C-A3-XPL-10020	Area 3 Exp Lanes - Str 6-39 to 6-40 54" RCP 131 LF Sta 449+50	3	09-Sep-21	13-Sep-21	2	\$34,808.40	■ Area 3 Exp Lanes - Str 6-39 to 6-40 54" RCP 131 LF Sta 449+50																																																											
C-A3-XPL-10030	Area 3 Exp Lanes - Str 6-44 to 6-54 24" RCP 105 LF Sta 453+10	5	14-Sep-21	21-Sep-21	2	\$58,014.00	■ Area 3 Exp Lanes - Str 6-44 to 6-54 24" RCP 105 LF Sta 453+10																																																											
Area 3 - Express Lanes - 428+00 to 442+00							60	23-Sep-21	10-Jan-22	6	\$314,193.60																																																							
C-A3-XPL-11000	Area 3 Exp Lanes - Str 6-21 to 6-23 42" RCP 96 LF Sta 436+05	3	23-Sep-21	27-Sep-21	2	\$34,808.40	■ Area 3 Exp Lanes - Str 6-21 to 6-23 42" RCP 96 LF Sta 436+05																																																											
C-A3-XPL-11010	Area 3 Exp Lanes - Rough Grading Sta 428 to 442 (11k CTF / 84k Exp)	48	28-Sep-21	20-Dec-21	2	\$174,960.00	■ Area 3 Exp Lanes - Rough Grading Sta 428 to 442 (11k CTF / 84k Exp)																																																											
C-A3-XPL-11040	Area 3 Exp Lanes - Surface Drainage 429+75 to 436 (7 Str / 650 LF)	9	21-Dec-21	10-Jan-22	6	\$104,425.20	■ Area 3 Exp Lanes - Surface Drainage 429+75 to 436 (7 Str / 650 LF)																																																											
Area 3 - Roadway Activities							125	13-Jan-22	08-Jul-22	0	\$7,200,576.86																																																							
C-A3-XPL-12000	Area 3 Exp Lanes - Fine Grade 2 Lane Mainline Sta 428 to 591	20	13-Jan-22	18-Feb-22	6	\$72,900.00	■ Area 3 Exp Lanes - Fine Grade 2 Lane Mainline Sta 428 to 591																																																											
C-A3-XPL-12010	Area 3 Exp Lanes - CTA Mainline Sta 428 to 591	16	21-Feb-22	21-Mar-22	6	\$814,286.00	■ Area 3 Exp Lanes - CTA Mainline Sta 428 to 591																																																											
C-A3-XPL-12020	Area 3 Exp Lanes - Place Compact Agg Base Mainline Sta 428 to 591	15	03-Mar-22	29-Mar-22	6	\$170,000.00	■ Area 3 Exp Lanes - Place Compact Agg Base Mainline Sta 428 to 591																																																											
C-A3-XPL-12030	Area 3 Exp Lanes - Base Asphalt Sta 428 to 591	20	16-Mar-22	21-Apr-22	0	\$3,640,000.00	■ Area 3 Exp Lanes - Base Asphalt Sta 428 to 591																																																											
C-A3-XPL-12040	Area 3 Exp Lanes - Place Compact Shoulder Stone Sta 428 to 591	26	25-Mar-22	09-May-22	0	\$1,000,000.00	■ Area 3 Exp Lanes - Place Compact Shoulder Stone Sta 428 to 591																																																											
C-A3-XPL-12050	Area 3 Exp Lanes - Install Underdrain Sta 428 to 591	22	11-Apr-22	17-May-22	0	\$200,342.86	■ Area 3 Exp Lanes - Install Underdrain Sta 428 to 591																																																											
C-A3-XPL-12060	Area 3 Exp Lanes - Intermediate Asphalt Sta 428 to 591	8	20-May-22	03-Jun-22	0	\$650,000.00	■ Area 3 Exp Lanes - Intermediate Asphalt Sta 428 to 591																																																											

Longest Path to Service Commencement
Data Date: 06-Nov-18



BRANCH - FLATIRON
JOINT VENTURE

Attachment G
Critical Path to Final Completion Gantt Chart

Attachment H
Unit Cost Layout

Activity ID	Activity Name	UNIT COST		Budgeted Revenue	Revenue to Date	Remaining Revenue	At Completion Revenue
		Start	Finish				
P54400 FredEx Design Build Cost Loaded Resources		03-Dec-18	27-Mar-23	\$291,000,000.00	\$0.00	\$291,000,000.00	\$291,000,000.00
P54400-001 EARLY WORKS		03-Dec-18	23-Mar-20	\$10,000,000.00	\$0.00	\$10,000,000.00	\$10,000,000.00
P54400-002 DESIGN SERVICES		29-Apr-19	30-Sep-22	\$26,263,874.60	\$0.00	\$26,263,874.60	\$26,263,874.60
P54400-003 MOBILIZATION		29-Apr-19	29-Apr-19	\$5,250,000.00	\$0.00	\$5,250,000.00	\$5,250,000.00
P54400-004 CONSTRUCTION MANAGEMENT & QA/QC		27-Apr-19	27-Mar-23	\$38,200,000.00	\$0.00	\$38,200,000.00	\$38,200,000.00
P54400-005 DEMOLITION AND SITE PREPARATION		25-Jun-19	16-Dec-21	\$2,849,514.00	\$0.00	\$2,849,514.00	\$2,849,514.00
P54400-006 EROSION AND SEDIMENT CONTROL		27-Apr-19	30-Sep-22	\$7,827,915.00	\$0.00	\$7,827,915.00	\$7,827,915.00
P54400-007 EARTHWORK		19-Dec-19	08-Jul-22	\$13,915,300.00	\$0.00	\$13,915,300.00	\$13,915,300.00
P54400-008 PAVEMENT		16-Mar-20	22-Aug-22	\$36,395,875.00	\$0.00	\$36,395,875.00	\$36,395,875.00
P54400-009 PERMANENT BARRIERS, GUARDRAIL, & FENCING		02-Mar-20	08-Jul-22	\$7,696,450.00	\$0.00	\$7,696,450.00	\$7,696,450.00
P54400-010 SIGNING & PAVEMENT MARKINGS		23-Dec-19	30-Aug-22	\$9,960,635.00	\$0.00	\$9,960,635.00	\$9,960,635.00
P54400-011 LIGHTING		24-Feb-20	17-Jan-22	\$5,300,000.00	\$0.00	\$5,300,000.00	\$5,300,000.00
P54400-012 DRAINAGE & STORMWATER MANAGEMENT		19-Dec-19	09-Jun-22	\$23,056,510.50	\$0.00	\$23,056,510.50	\$23,056,510.50
P54400-013 BRIDGES		14-Oct-19	17-May-22	\$31,763,751.90	\$0.00	\$31,763,751.90	\$31,763,751.90
P54400-014 RETAINING WALLS		14-Oct-19	28-Feb-22	\$13,522,645.00	\$0.00	\$13,522,645.00	\$13,522,645.00
P54400-015 UTILITIES		28-May-19	06-Sep-19	\$548,680.00	\$0.00	\$548,680.00	\$548,680.00
P54400-016 ITS & TTMS		27-Dec-19	29-Mar-22	\$34,875,000.00	\$0.00	\$34,875,000.00	\$34,875,000.00
P54400-017 NOISE BARRIERS		22-Apr-20	30-Jun-22	\$9,345,150.00	\$0.00	\$9,345,150.00	\$9,345,150.00
P54400-018 ENVIRONMENTAL MITIGATION		03-Oct-22	03-Oct-22	\$6,250,000.00	\$0.00	\$6,250,000.00	\$6,250,000.00
P54400-019 MAINTENANCE OF TRAFFIC		27-Apr-19	30-Sep-22	\$7,970,299.00	\$0.00	\$7,970,299.00	\$7,970,299.00
P54400-020 RIGHT-OF-WAY		03-Oct-22	02-Mar-23	\$8,400.00	\$0.00	\$8,400.00	\$8,400.00

Attachment I
Activity Codes

FredEx - Activity Type	
Code Value	Description
Design	Design-Activity
Constru	Construction Activity
Contrac	Contractual Activity
Subm	Submittal Review

FredEx - Activity Type	
Code Value	Description
ALL	Areas 1, 2, 3, 4
A-1	Area 1
A-2	Area 2
A-3	Area 3
A-4	Area 4

FredEx - Bridges	
Code Value	Description
by Bridge	per Bridge
--Design	Design Activities
--Procurement	Procurement Activities
--Construction	Construction Activities

FredEx - DBE Activities	
Code Value	Description
N	Non-DBE Activity
DBE	DBE Activity
PDBE	Partial DBE
Swam	SWaM Activity
PSWaM	Partial SWaM

FredEx - Bridges	
Code Value	Description
by Bridge	per Bridge
--Design	Design Activities
--Procurement	Procurement Activities
--Construction	Construction Activities

FredEx - Submittal Review	
Code Value	Description
Plan	Plan Submittal
Mat	Engineering Submittal
Eng	Construction Submittal

FredEx - Utility Conflict	
Code Value	Description
CGV	Columbia Gas
VZN	Verizon
StafFO	Stafford FO
DMN	Dominion Energy
Sum	Summit IG
StafW	Stafford Water
StafS	Stafford Sewer
VDOT	VDOT

FredEx - Responsibility	
Code Value	Description
95 EXP	95 Express
TTMS	TTMS
D-Bteam	Design-Build Project Team
FHWA	Federal Highway Administration

FredEx - RW Parcel	
Code Value	Description
Parcel No.	By RW Parcel
All Parcels	All RW Parcels

Attachment J
Initial Baseline Schedule Comments from Concessionaire

FredEx – Initial Baseline Schedule Review

Items for consideration/discussion:

1. Can we figure out a better way to model the turnover process for the Gentries? Constrain first to SC-180 CD's then have activities representing 30 CD for the turnover cycle? Not sure.
2. To minimize activities and get the cost curves correct, we could use resource curve with 100% at completion – just a thought.
3. Consider adding one more Level of Detail under WBS for PMPs.
4. Consider adding design milestones for structure AFC's
5. How much work do you have to take this from IBL to Baseline?

Items to address:

1. For bridge structure design, add to activity description the AFC Approval / Issuance for clarity.
2. Provide DETAILED rationale used for the development of lag values on SS/FF Pair structure design activities. Justify the values are not simply used to consume float.
3. Engineering activities for Shop Drawings Prep/Approve should have a transmit to TU. (?)
4. Procurement activities for MSE Wall Panels seem aggressive for duration, confirm duration with estimated sf of MSE Walls including requirement for panel cure. 30 days is really aggressive.
5. Bridge deck concrete placements are not on a winter shutdown calendar, confirm the intent to place deck concrete requiring cold weather protective measures or re-assign calendar. HWN deck concrete shows to be placed late Jan 2022.
6. ROW Granted for Perm Drainage Easement activities are not appropriately tied to successor construction activities.
7. Review all activities with TF in excess of 400 days (~1/3 the contract time) and verify the activities are appropriately tied into the network.
8. Explain why the American Legion and Potomac Creek structures contain so much float – should the structures be tied with resource logic both in design and construction?
9. HWN piers are to be shored with the backfill of the pier and removal of the shoring tied only to final completion. Is there enough headroom to pull the anticipated shoring prior to setting of the girders? Do the piers need to be backfilled prior to putting traffic on the structure or constructing adjacent work?
10. Activity G1157 needs an original duration.
11. Please verify accuracy of construction activities with one (1) day durations especially drainage activities, these seem aggressive.
12. Construction activities with greater than one (1) working month duration will be required to be broken down into greater detail within the Baseline Schedule.
13. There are 7 FS with lag relationships in the schedule which MUST be removed/remodeled within the Baseline Schedule.

14. The FF+25-day non-overlapping lag relationship between D10360 and D11140 must be remodeled.

ODD LAGS OR LEADS USED (Rel Key: Relationship/Lag)			
PRED	SUCC	FLOAT	TITLE
C13150	Rel=SS/100	39	Area 1 SB - Rough Grading SB Side 95XL Sta 98+00
C16800		41	Area 1 SB - Surf Drainage (Str. 2-3B/2-3A), 49 LF
D10830	Rel=SS/80	1	Ramp HRS & RHN - Stage II Design (Superstructure)
D12280		1	Ramp WHS & HWN - Stage II Design (Superstructure)
D10830	Rel=FF/80	1	Ramp HRS & RHN - Stage II Design (Superstructure)
D12280		1	Ramp WHS & HWN - Stage II Design (Superstructure)
D10970	Rel=FS/85	113	Truslow - Stage II Design (Substructure)
C10290		87	Implement MOT for Detour of Truslow Road Traffic
D12230	Rel=FS/44	77	Property Owners Accept Offer
D12750		821	Offer Signed/ROE Granted Parcel 016 Needed 0.99

15. Fix this.

16. Excessive use of lags.....

ACTIVITIES ON REVERSE LOGICAL PATHS (FF PRED. & SS SUCC.)			
ACT	O-DUR	FLOAT	TITLE
D10360	30	43	Geotech Struct. - Perform Soil Borings
D10250	10	55	Geotech Struct. - Miss Utility Markings
D12280	120	1	Ramp WHS & HWN - Stage II Design (Superstructure)
C16300	100	6	Area 3 Mid - Rough Grading 95XL Sta 486+00 to 507+50
C21270	5	111	RHN, Superstructure - Form Diaphragm / Backwall Abutm

17. Fix this.