

Activity ID	Activity Description	ROW Acquisition Required	OD	TF	Start	Finish	Successor Activity ID	Successor Activity Description	Successor Activity Start	Conflict #	Sheet #
New Midtown Tunnel											
Portsmouth Approach											
PTS-UTIL-03.T4	Relocate Telephone (Sheet 3) - Level 3 [T4]	No	60	209	8/24/2012	10/22/2012	PTS-UTIL-03.T7	Relocate VDOT TC Duct (Sheet 4) - SKW [T7]	10/23/2012	T4	3
							PTS-MOBI-015	Mobilize Heavy Equipment - Portsmouth Approach	5/6/2013	T4	3
							PTS-SITE-010	Construct Relocation of Overheight Truck Turnaround	6/11/2013	T4	3
							PTS-SOE-010	Drive SOE Sheet Piles - Portsmouth Cut & Cover	6/11/2013	T4	3
							PTS-SOE-005	Drive SOE Sheet Piles - Portsmouth Boat Section	12/4/2013	T4	3
							PTS-SITE-045	Construct Ramp "P" (Phase 5)	11/7/2014	T4	3
PTS-UTIL-04.E1	Relocate Electric (Sheet 4) - Dominion VA Power [E1, E2]	Yes	60	15	2/28/2013	4/28/2013	PTS-UTIL-04.T4	Relocate Telephone (Sheet 4) - Level 3 [T4]	3/6/2013	E1, E2	4
							PTS-MOBI-015	Mobilize Heavy Equipment - Portsmouth Approach	5/6/2013	E1, E2	4
							PTS-SITE-010	Construct Relocation of Overheight Truck Turnaround	6/11/2013	E1, E2	4
							PTS-SOE-005	Drive SOE Sheet Piles - Portsmouth Boat Section	12/4/2013	E1, E2	4
PTS-UTIL-04.T3	Relocate Telephone / FO Cable (Sheet 4) - AT&T [T3]	Yes	90	36	9/5/2013	12/3/2013	PTS-SOE-005	Drive SOE Sheet Piles - Portsmouth Boat Section	12/4/2013	T3	4
PTS-UTIL-04.T4	Relocate Telephone (Sheet 4) - Level 3 [T4]	Yes	60	15	3/6/2013	5/4/2013	PTS-MOBI-015	Mobilize Heavy Equipment - Portsmouth Approach	5/6/2013	T4	4
							PTS-SITE-010	Construct Relocation of Overheight Truck Turnaround	6/11/2013	T4	4
							PTS-SOE-010	Drive SOE Sheet Piles - Portsmouth Cut & Cover	6/11/2013	T4	4
							PTS-UTIL-04.T3	Relocate Telephone / FO Cable (Sheet 4) - AT&T [T3]	9/5/2013	T4	4
							PTS-SOE-005	Drive SOE Sheet Piles - Portsmouth Boat Section	12/4/2013	T4	4
							PTS-SITE-045	Construct Ramp "P" (Phase 5)	11/7/2014	T4	4
PTS-UTIL-05.E3	Relocate Electric (Sheet 5) - Dominion VA Power [E3, E4, E5, E6]	Yes	60	35	12/10/2012	2/7/2013	PTS-SOE-005	Drive SOE Sheet Piles - Portsmouth Boat Section	12/4/2013	E3, E4, E5, E6	5
							PTS-SOE-010	Drive SOE Sheet Piles - Portsmouth Cut & Cover	6/11/2013	E3, E4, E5, E6	5
							PTS-UTIL-05.T4	Relocate Telephone (Sheet 5) - Level 3 [T4, T5, T9]	2/8/2013	E3, E4, E5, E6	5
							PTS-UTIL-04.E1	Relocate Electric (Sheet 4) - Dominion VA Power [E1, E2]	2/28/2013	E3, E4, E5, E6	5
							PTS-MOBI-015	Mobilize Heavy Equipment - Portsmouth Approach	5/6/2013	E3, E4, E5, E6	5
PTS-UTIL-05.T3	Relocate Telephone / FO Cable (Sheet 5) - AT&T [T3]	Yes	90	36	4/9/2013	7/7/2013	PTS-UTIL-04.T3	Relocate Telephone / FO Cable (Sheet 4) - AT&T [T3]	9/5/2013	T3	5
							PTS-SOE-005	Drive SOE Sheet Piles - Portsmouth Boat Section	12/4/2013	T3	5
PTS-UTIL-05.T4	Relocate Telephone (Sheet 5) - Level 3 [T4, T5, T9]	Yes	60	36	2/8/2013	4/8/2013	PTS-UTIL-05.T3	Relocate Telephone / FO Cable (Sheet 5) - AT&T [T3]	4/9/2013	T4, T5, T9	5
							PTS-MOBI-015	Mobilize Heavy Equipment - Portsmouth Approach	5/6/2013	T4, T5, T9	5
							PTS-SOE-010	Drive SOE Sheet Piles - Portsmouth Cut & Cover	6/11/2013	T4, T5, T9	5
							PTS-SOE-005	Drive SOE Sheet Piles - Portsmouth Boat Section	12/4/2013	T4, T5, T9	5
							TSYS-ELEC-050	Set Generators	12/10/2015	T4, T5, T9	5
PTS-UTIL-06.T1	Relocate Telephone / FO Cable (Sheets 6, 7) - Verizon [T1, T2]	Yes	60	19	12/10/2012	2/7/2013	DRED-SOE-P10	Portsmouth Dredge SOE - STA 96+00.00 to 90+01.50 (South)	2/8/2013	T1, T2	6
							PTS-SITE-015	Construct Relocation of Port Road "A"	3/7/2013	T1, T2	6
							DRED-SOE-P05	Portsmouth Dredge SOE - STA 96+00.00 to 90+01.50 (North)	5/20/2013	T1, T2	6
							PTS-SITE-010	Construct Relocation of Overheight Truck Turnaround	6/11/2013	T1, T2	6
Norfolk Approach											
NFK-UTIL-12.PP1	Relocate Power Poles (Sheet 12) - Dominion VA Power [PP#1, PP#6]	No	60	72	2/4/2013	4/4/2013	NFK-UTIL-12.T24	Relocate Telephone (Sheet 12) - AT&T [T24]	4/20/2013	PP#1, PP#6	12
							NFK-MOBI-015	Mobilize Heavy Equipment - Norfolk Approach	8/19/2013	PP#1, PP#6	12
							NFK-SOE-010	Drive SOE Sheet Piles - Norfolk Cut & Cover	10/1/2013	PP#1, PP#6	12
							NFK-SOE-005	Drive SOE Sheet Piles - Norfolk Boat Section	1/13/2014	PP#1, PP#6	12
NFK-UTIL-12.T16	Relocate Telephone (Sheet 12) - Verizon / AT&T [T16, T17, T18]	Yes	60	72	11/21/2012	1/19/2013	NFK-UTIL-12.PP1	Relocate Power Poles (Sheet 12) - Dominion VA Power [PP#1, PP#6]	2/4/2013	T16, T17, T18	12
							NFK-UTIL-12.T24	Relocate Telephone (Sheet 12) - AT&T [T24]	4/20/2013	T16, T17, T18	12
							NFK-MOBI-015	Mobilize Heavy Equipment - Norfolk Approach	8/19/2013	T16, T17, T18	12
							NFK-SOE-010	Drive SOE Sheet Piles - Norfolk Cut & Cover	10/1/2013	T16, T17, T18	12
							NFK-SOE-005	Drive SOE Sheet Piles - Norfolk Boat Section	1/13/2014	T16, T17, T18	12
NFK-UTIL-12.T20	Relocate Telephone (Sheet 12) - Level 3 [T20]	Yes	60	72	6/19/2013	8/17/2013	NFK-UTIL-12.E26	Relocate DVP / VDOT Electric (Sheet 12) - SKW [E26, E27]	8/19/2013	T20	12
							NFK-MOBI-015	Mobilize Heavy Equipment - Norfolk Approach	8/19/2013	T20	12
							NFK-SOE-010	Drive SOE Sheet Piles - Norfolk Cut & Cover	10/1/2013	T20	12
							NFK-SOE-005	Drive SOE Sheet Piles - Norfolk Boat Section	1/13/2014	T20	12
							NFK-SITE-035	Construct Ramp "N" (Phase 4A)	6/29/2015	T20	12
							NFK-SITE-065	Construct Ramp "N" & Gore (Phase 4A)	6/29/2015	T20	12
NFK-UTIL-12.T24	Relocate Telephone (Sheet 12) - AT&T [T24]	Yes	60	72	4/20/2013	6/18/2013	NFK-UTIL-12.T20	Relocate Telephone (Sheet 12) - Level 3 [T20]	6/19/2013	T24	12
							NFK-MOBI-015	Mobilize Heavy Equipment - Norfolk Approach	8/19/2013	T24	12
							NFK-SOE-010	Drive SOE Sheet Piles - Norfolk Cut & Cover	10/1/2013	T24	12
							NFK-SOE-005	Drive SOE Sheet Piles - Norfolk Boat Section	1/13/2014	T24	12
NFK-UTIL-14.T23	Relocate Telephone (Sheet 14) - Level 3 [T23]	No	60	77	9/30/2012	11/28/2012	NFK-UTIL-14.E16	Relocate VDOT Electric (Sheet 14) - SKW [E16, E29]	11/29/2012	T23	14
							HARB-WTRL-N15	Open Cut / J&B / Tie-In Water Line - Norfolk Approach	2/11/2013	T23	14
							ITS-MTTE-010	East of MTT - Rough-in exposed conduit	5/12/2015	T23	14
							ITS-MTTE-015	East of MTT - Install devices and cable	11/23/2015	T23	14
							ITS-MTTE-020	East of MTT - Install signs and supports	12/2/2015	T23	14
NFK-UTIL-14.T24	Relocate Telephone (Sheet 14) - AT&T [T24]	No	60	77	7/12/2012	9/9/2012	NFK-UTIL-14.T23	Relocate Telephone (Sheet 14) - Level 3 [T23]	9/30/2012	T24	14
							HARB-WTRL-N15	Open Cut / J&B / Tie-In Water Line - Norfolk Approach	2/11/2013	T24	14
							ITS-MTTE-010	East of MTT - Rough-in exposed conduit	5/12/2015	T24	14
							ITS-MTTE-015	East of MTT - Install devices and cable	11/23/2015	T24	14
							ITS-MTTE-020	East of MTT - Install signs and supports	12/2/2015	T24	14
NFK-UTIL-14C.E30	Relocate Distribution Service (Sheet 14C) - Dominion VA Power [E30]	Yes	30	43	11/12/2012	12/11/2012	NFK-UTIL-14C.G2	Relocate 1 1/4" - 2" Gas (Sheet 14C) - Virginia Natural Gas [G2, G4]	11/25/2012	E30	14C
							NFK-UTIL-12.PP1	Relocate Power Poles (Sheet 12) - Dominion VA Power [PP#1, PP#6]	2/4/2013	E30	14C
							HARB-WTRL-N15	Open Cut / J&B / Tie-In Water Line - Norfolk Approach	2/11/2013	E30	14C
							NFK-MOBI-015	Mobilize Heavy Equipment - Norfolk Approach	8/19/2013	E30	14C
NFK-UTIL-14C.G2	Relocate 1 1/4" - 2" Gas (Sheet 14C) - Virginia Natural Gas [G2, G4]	Yes	30	43	11/25/2012	12/24/2012	NFK-UTIL-14C.T26	Protect CATV (Sheet 14C) - SKW [T26]	12/26/2012	G2, G4	14C
							HARB-WTRL-N15	Open Cut / J&B / Tie-In Water Line - Norfolk Approach	2/11/2013	G2, G4	14C

Activity ID	Activity Description	ROW Acquisition Required	OD	TF	Start	Finish	Successor Activity ID	Successor Activity Description	Successor Activity Start	Conflict #	Sheet #
MLK Expressway Extension											
Phase 1											
MLK.1-UTIL-06.G24	Relocate 2" Gas (Sheets 6, 7) - Columbia Gas [G24]	Yes	30	98	1/7/2013	2/5/2013	MLK.1-UTIL-19.G20	Relocate 2" - 3" Gas (Sheet 19) - Columbia Gas [G20]	3/16/2013	G24	6
							MLK.4-UTIL-25.G9	Abandon 1 1/4" - 1 1/2" - 2" Gas (Sheet 25) - Columbia Gas [G9, G10, G11, G12, G13]	5/7/2013	G24	6
							MLK-MOBI-000	Mobilize Heavy Equipment - MLK Expressway Extension	5/31/2013	G24	6
							TREX.1-RELO-005	Relocate Trexler Avenue	6/11/2013	G24	6
							MLK.2-UTIL-16.G18	Relocate 3" Gas (Sheet 16) - Columbia Gas [G18]	6/28/2013	G24	6
MLK.1-UTIL-06.PP78	Relocate Power Poles (Sheet 6) - Dominion VA Power [PP#78, PP#79]	Yes	22	71	2/8/2013	3/1/2013	MLK.2-UTIL-19.PP52	Relocate OHE to UGE (Sheet 19) - Dominion VA Power [PP#52, PP#53]	3/30/2013	PP#78, PP#79	6
							MLK-MOBI-000	Mobilize Heavy Equipment - MLK Expressway Extension	5/31/2013	PP#78, PP#79	6
							TREX.1-RELO-005	Relocate Trexler Avenue	6/11/2013	PP#78, PP#79	6
							MLK.4-UTIL-25.PP21	Relocate Power Poles & OHE (Sheet 25) - Dominion VA Power [PP#21-PP#39]	10/1/2013	PP#78, PP#79	6
MLK.1-UTIL-07.PP76	Relocate Power Poles (Sheet 7) - Dominion VA Power [PP#76, PP#77]	Yes	22	109	1/17/2013	2/7/2013	MLK.2-UTIL-19.PP52	Relocate OHE to UGE (Sheet 19) - Dominion VA Power [PP#52, PP#53]	3/30/2013	PP#76, PP#77	7
							MLK-MOBI-000	Mobilize Heavy Equipment - MLK Expressway Extension	5/31/2013	PP#76, PP#77	7
							TREX.1-RELO-005	Relocate Trexler Avenue	6/11/2013	PP#76, PP#77	7
							MLK.4-UTIL-25.PP21	Relocate Power Poles & OHE (Sheet 25) - Dominion VA Power [PP#21-PP#39]	10/1/2013	PP#76, PP#77	7
MLK.1-UTIL-08.PP75	Relocate Power Pole (Sheet 8) - Dominion VA Power [PP#75]	No	22	146	8/16/2012	9/6/2012	MLK.2-UTIL-16.PP51	Relocate Power Poles (Sheet 16) - Dominion VA Power [PP#51, PP#54]	8/22/2012	PP#75	8
							MLK.2-UTIL-15.E9	Relocate Electric / Duct & Power Poles (Sheet 15) - Dominion VA Power [E9, PP#56, PP#57]	8/28/2012	PP#75	8
							MLK.2-UTIL-16.PP49	Relocate Power Poles (Sheet 16) - Dominion VA Power [PP#49, PP#50]	8/28/2012	PP#75	8
							MLK.2-UTIL-16.PP55	Protect Power Pole (Sheet 16) - SKW [PP#55]	9/7/2012	PP#75	8
							MLK.1-UTIL-08.W18	Relocate 12" Water (Sheet 8) - SKW [W18]	9/7/2012	PP#75	8
							MLK-MOBI-000	Mobilize Heavy Equipment - MLK Expressway Extension	5/31/2013	PP#75	8
							REN.1-PILE-C05	Drive Test Piles - Ramp EN - Unit C	8/20/2013	PP#75	8
MLK.1-UTIL-11.E24	Relocate Electric & Power Poles (Sheet 11) - Dominion VA Power [E24-E36, PP#67-PP#74]	Yes	110	20	10/29/2012	2/15/2013	MLK.2-UTIL-19.PP52	Relocate OHE to UGE (Sheet 19) - Dominion VA Power [PP#52, PP#53]	3/30/2013	E24-E36, PP#67-PP#74	11
							MLK-MOBI-000	Mobilize Heavy Equipment - MLK Expressway Extension	5/31/2013	E24-E36, PP#67-PP#74	11
							REN.1-PILE-E05	Drive Test Piles - Ramp EN - Unit E	8/2/2013	E24-E36, PP#67-PP#74	11
							REN.1-PILE-D05	Drive Test Piles - Ramp EN - Unit D	8/12/2013	E24-E36, PP#67-PP#74	11
							MLK.4-UTIL-25.PP21	Relocate Power Poles & OHE (Sheet 25) - Dominion VA Power [PP#21-PP#39]	10/1/2013	E24-E36, PP#67-PP#74	11
							NPBL.1-PILE-005	Drive Test Piles (incl. Ground Improvement Test Piles) - N&P Belt Line Railroad widening	1/30/2014	E24-E36, PP#67-PP#74	11
MLK.1-UTIL-14.G19	Cap 2" Gas (Sheets 14, 15) - Columbia Gas [G19]	Yes	10	88	3/14/2013	3/23/2013	MLK-MOBI-000	Mobilize Heavy Equipment - MLK Expressway Extension	5/31/2013	G19	14
							ML.1-PILE-C05	Drive Test Piles - Mainline - Unit C - Phase 1	6/24/2013	G19	14
							ML.1-PILE-B05	Drive Test Piles - Mainline - Unit B	7/1/2013	G19	14
							COL.1-ROAD-005	Construct Columbus Avenue Driveway	1/20/2014	G19	14
MLK.1-UTIL-15.PP58	Relocate Electric / Duct & Power Poles (Sheet 15) - Dominion VA Power [PP#58, PP#59, PP#61]	Yes	22	48	11/8/2012	11/29/2012	MLK.1-UTIL-15.W23	Relocate / Remove / Abandon 6" Water (Sheet 15) - SKW [W23]	11/30/2012	PP#58, PP#59, PP#61	15
							MLK-MOBI-000	Mobilize Heavy Equipment - MLK Expressway Extension	5/31/2013	PP#58, PP#59, PP#61	15
							ML.1-PILE-C05	Drive Test Piles - Mainline - Unit C - Phase 1	6/24/2013	PP#58, PP#59, PP#61	15
							SWP.1-STORM-014	Construct Storm Water Pond 14	12/29/2014	PP#58, PP#59, PP#61	15
MLK.1-UTIL-19.G20	Relocate 2" - 3" Gas (Sheet 19) - Columbia Gas [G20]	Yes	30	99	3/16/2013	4/14/2013	MLK.1-UTIL-06.S12B	Relocate / Remove 8" San FM (Sheets 6, 7) - SKW [S12B, S12C]	4/15/2013	G20	19
							MLK.4-UTIL-25.G9	Abandon 1 1/4" - 1 1/2" - 2" Gas (Sheet 25) - Columbia Gas [G9, G10, G11, G12, G13]	5/7/2013	G20	19
							RWN.2-PILE-A05	Drive Test Piles - Ramp WN - Unit A	2/18/2014	G20	19
Phase 2											
MLK.2-UTIL-15.E9	Relocate Electric / Duct & Power Poles (Sheet 15) - Dominion VA Power [E9, PP#56, PP#57]	No	22	274	8/28/2012	9/18/2012	MLK-MOBI-000	Mobilize Heavy Equipment - MLK Expressway Extension	5/31/2013	E9, PP#56, PP#57	15
							RSW.2-PILE-010	Drive Test Piles (incl. Ground Improvement Test Piles) - Ramp SW	3/5/2014	E9, PP#56, PP#57	15
MLK.2-UTIL-16.G18	Relocate 3" Gas (Sheet 16) - Columbia Gas [G18]	Yes	30	99	6/28/2013	7/27/2013	MLK.2-UTIL-24.G14	Abandon 1 1/2" Gas (Sheet 24) - Columbia Gas [G14]	8/30/2013	G18	16
							RSW.2-PILE-010	Drive Test Piles (incl. Ground Improvement Test Piles) - Ramp SW	3/5/2014	G18	16
MLK.2-UTIL-16.PP49	Relocate Power Poles (Sheet 16) - Dominion VA Power [PP#49, PP#50]	No	22	274	8/28/2012	9/18/2012	MLK-MOBI-000	Mobilize Heavy Equipment - MLK Expressway Extension	5/31/2013	PP#49, PP#50	16
							ML.2-PILE-D05	Drive Test Piles - Mainline - Unit D	10/1/2013	PP#49, PP#50	16
							RSW.2-PILE-010	Drive Test Piles (incl. Ground Improvement Test Piles) - Ramp SW	3/5/2014	PP#49, PP#50	16
							SWP.2-STORM-016	Construct Storm Water Pond 16	6/2/2015	PP#49, PP#50	16
MLK.2-UTIL-16.PP51	Relocate Power Poles (Sheet 16) - Dominion VA Power [PP#51, PP#54]	No	22	280	8/22/2012	9/12/2012	MLK-MOBI-000	Mobilize Heavy Equipment - MLK Expressway Extension	5/31/2013	PP#51, PP#54	16
							ML.2-PILE-C20	Drive Test Piles - Mainline - Unit C - Phase 2	9/23/2013	PP#51, PP#54	16
MLK.2-UTIL-19.PP52	Relocate OHE to UGE (Sheet 19) - Dominion VA Power [PP#52, PP#53]	Yes	22	96	3/30/2013	4/20/2013	MLK.2-UTIL-24.PP42	Relocate Power Poles & OHE (Sheet 24) - Dominion VA Power [PP#42 - PP#44]	6/25/2013	PP#52, PP#53	19
							MLK.4-UTIL-25.PP21	Relocate Power Poles & OHE (Sheet 25) - Dominion VA Power [PP#21-PP#39]	10/1/2013	PP#52, PP#53	19
							RWN.2-PILE-A05	Drive Test Piles - Ramp WN - Unit A	2/18/2014	PP#52, PP#53	19
MLK.2-UTIL-24.G14	Abandon 1 1/2" Gas (Sheet 24) - Columbia Gas [G14]	Yes	30	99	8/30/2013	9/28/2013	MLK.2-UTIL-24.PP45	Relocate Power Poles (Sheet 24) - SKW [PP#45, PP#46]	9/30/2013	G14	24
							ML.2-PILE-H05	Drive Test Piles - Mainline - Unit H - Phase 2	12/10/2013	G14	24
							SWP.2-STORM-024	Construct Storm Water Pond 24	11/19/2015	G14	24
MLK.2-UTIL-24.PP42	Relocate Power Poles & OHE (Sheet 24) - Dominion VA Power [PP#42 - PP#44]	Yes	44	96	6/25/2013	8/7/2013	MLK.2-UTIL-24.PP45	Relocate Power Poles (Sheet 24) - SKW [PP#45, PP#46]	9/30/2013	PP#42-PP#44	24
							MLK.4-UTIL-25.PP21	Relocate Power Poles & OHE (Sheet 25) - Dominion VA Power [PP#21-PP#39]	10/1/2013	PP#42-PP#44	24
							ML.2-PILE-G05	Drive Test Piles - Mainline - Unit G	10/28/2013	PP#42-PP#44	24
							MLK.3-UTIL-28.PP1	Relocate Power Poles & OHE (Sheet 28) - Dominion VA Power [PP#1-PP#8]	5/6/2014	PP#42-PP#44	24
							SWP.2-STORM-024	Construct Storm Water Pond 24	11/19/2015	PP#42-PP#44	24
Phase 3											
MLK.3-UTIL-28.G1	Cap & Abandon 1 1/4" Gas (Sheet 28) - Columbia Gas [G1]	Yes	30	236	10/17/2013	11/15/2013	MLK.3-UTIL-28.S2	Abandon 4" - 8" San FM (Sheet 28) - SKW [S2]	11/18/2013	G1	28
							MLK.4-UTIL-27.G7	Abandon 1 1/4" Gas (Sheet 27) - Columbia Gas [G7]	5/22/2014	G1	28
							ML.3-MOT-005	Close Harbor Drive from Queen St to London Blvd (thru-traffic only)	10/9/2014	G1	28
							ML.3-MSE-1112	Construct MSE Walls 11 and 12 - Mainline	11/3/2014	G1	28
							ML.3-EART-005	Excavate / Place Embankment Fill - Mainline	11/3/2014	G1	28
MLK.3-UTIL-28.G2	Relocate 6" Gas (Sheet 28) - Columbia Gas [G2]	No	30	236	9/17/2013	10/16/2013	MLK.3-UTIL-28.G1	Cap & Abandon 1 1/4" Gas (Sheet 28) - Columbia Gas [G1]	10/17/2013	G2	28
							ML.4-PILE-AB05	Drive Test Piles - Mainline - Abutment A	7/21/2014	G2	28
							ML.3-MOT-005	Close Harbor Drive from Queen St to London Blvd (thru-traffic only)	10/9/2014	G2	28
MLK.3-UTIL-28.PP1	Relocate Power Poles & OHE (Sheet 28) - Dominion VA Power [PP#1-PP#8]	Yes	22	195	5/6/2014	5/27/2014	MLK.4-UTIL-27.PP9	Relocate Power Poles & OHE (Sheet 27) - Dominion VA Power [PP#9-PP#20]	6/21/2014	PP#1-PP#8	28
							MLK.3-UTIL-29.E2	Relocate Electric / Duct (Sheet 29) - Dominion VA Power [E2]	7/13/2014	PP#1-PP#8	28
							ML.4-PILE-AB05	Drive Test Piles - Mainline - Abutment A	7/21/2014	PP#1-PP#8	28

Activity ID	Activity Description	ROW Acquisition Required	OD	TF	Start	Finish	Successor Activity ID	Successor Activity Description	Successor Activity Start	Conflict #	Sheet #
							ML.4-PILE-M05	Drive Test Piles - Mainline - Unit M	7/28/2014	PP#1-PP#8	28
							ML.3-MOT-005	Close Harbor Drive from Queen St to London Blvd (thru-traffic only)	10/9/2014	PP#1-PP#8	28
							ML.3-MSE-1112	Construct MSE Walls 11 and 12 - Mainline	11/3/2014	PP#1-PP#8	28
							ML.3-EART-005	Excavate / Place Embankment Fill - Mainline	11/3/2014	PP#1-PP#8	28
MLK.3-UTIL-28.T2	Relocate Telephone (Sheet 28) - Verizon / AT&T [T2]	Yes	120	171	8/25/2013	12/22/2013	MLK.4-UTIL-27.T3	Relocate Telephone (Sheets 27) - Verizon / AT&T [T3, T4, T12, T14]	12/23/2013	T2	28
							ML.4-PILE-AB05	Drive Test Piles - Mainline - Abutment A	7/21/2014	T2	28
							ML.3-MOT-005	Close Harbor Drive from Queen St to London Blvd (thru-traffic only)	10/9/2014	T2	28
MLK.3-UTIL-29.E2	Relocate Electric / Duct (Sheet 29) - Dominion VA Power [E2]	No	44	190	7/13/2014	8/25/2014	MLK.3-UTIL-30.E2	Relocate Roadway Lighting (Sheet 30) - Dominion VA Power [E2, E3, E4, E5, E7]	8/26/2014	E2	29
							MLK.3-UTIL-29.W2	Remove / Abandon 3" Water (Sheet 29) - SKW [W2]	8/26/2014	E2	29
							ML.3-MOT-005	Close Harbor Drive from Queen St to London Blvd (thru-traffic only)	10/9/2014	E2	29
							SWP.3-STORM-030	Construct Storm Water Pond 30	3/24/2015	E2	29
MLK.3-UTIL-30.E2	Relocate Roadway Lighting (Sheet 30) - Dominion VA Power [E2, E3, E4, E5, E7]	No	44	190	8/26/2014	10/8/2014	ML.3-MOT-005	Close Harbor Drive from Queen St to London Blvd (thru-traffic only)	10/9/2014	E2, E3, E4, E5, E7	30
							RA.3-MOT-005	Close / Detour Ramp A	10/13/2014	E2, E3, E4, E5, E7	30
							RB.3-MOT-005	Close / Detour Ramp B	1/30/2015	E2, E3, E4, E5, E7	30
MLK.3-UTIL-30.T1	Relocate Telephone / FO Cable (Sheet 30) - Verizon / AT&T [T1]	No	120	234	2/23/2013	6/22/2013	MLK.3-UTIL-30.W1	Remove 8" Water (Sheet 30) - SKW [W1]	6/24/2013	T1	30
							MLK.3-UTIL-28.T2	Relocate Telephone (Sheet 28) - Verizon / AT&T [T2]	8/25/2013	T1	30
							ML.3-MOT-005	Close Harbor Drive from Queen St to London Blvd (thru-traffic only)	10/9/2014	T1	30
							ML.3-ROAD-005	Fine grade, place sub-base, and underdrains - Mainline	12/17/2014	T1	30
Phase 4											
MLK.4-UTIL-25.G9	Abandon 1 1/4" - 1 1/2" - 2" Gas (Sheet 25) - Columbia Gas [G9, G10, G11, G12, G13]	Yes	30	99	5/7/2013	6/5/2013	MLK.2-UTIL-16.G18	Relocate 3" Gas (Sheet 16) - Columbia Gas [G18]	6/28/2013	G9, G10, G11, G12, G13	25
							ML.2-PILE-H05	Drive Test Piles - Mainline - Unit H - Phase 2	12/10/2013	G9, G10, G11, G12, G13	25
							MLK.4-UTIL-25.T16	Relocate Telephone (Sheet 25) - Verizon [T16]	3/17/2014	G9, G10, G11, G12, G13	25
							ML.4-PILE-J05	Drive Test Piles - Mainline - Unit J	8/20/2014	G9, G10, G11, G12, G13	25
							ML.4-PILE-I05	Drive Test Piles - Mainline - Unit I	8/27/2014	G9, G10, G11, G12, G13	25
							SWP.4-STORM-025	Construct Storm Water Pond 25	12/14/2015	G9, G10, G11, G12, G13	25
MLK.4-UTIL-25.PP21	Relocate Power Poles & OHE (Sheet 25) - Dominion VA Power [PP#21-PP#39]	Yes	66	96	10/1/2013	12/5/2013	ML.2-PILE-H05	Drive Test Piles - Mainline - Unit H - Phase 2	12/10/2013	PP#21-PP#39	25
							MLK.4-UTIL-25.T16	Relocate Telephone (Sheet 25) - Verizon [T16]	3/17/2014	PP#21-PP#39	25
							MLK.3-UTIL-28.PP1	Relocate Power Poles & OHE (Sheet 28) - Dominion VA Power [PP#1-PP#8]	5/6/2014	PP#21-PP#39	25
							MLK.4-UTIL-27.PP9	Relocate Power Poles & OHE (Sheet 27) - Dominion VA Power [PP#9-PP#20]	6/21/2014	PP#21-PP#39	25
							ML.4-PILE-J05	Drive Test Piles - Mainline - Unit J	8/20/2014	PP#21-PP#39	25
							ML.4-PILE-I05	Drive Test Piles - Mainline - Unit I	8/27/2014	PP#21-PP#39	25
							ML.4-PILE-H20	Drive Test Piles - Mainline - Unit H - Phase 4	9/5/2014	PP#21-PP#39	25
MLK.4-UTIL-25.T16	Relocate Telephone (Sheet 25) - Verizon [T16]	Yes	90	229	3/17/2014	6/14/2014	ML.4-PILE-K05	Drive Test Piles - Mainline - Unit K	8/12/2014	T16	25
							ML.4-PILE-J05	Drive Test Piles - Mainline - Unit J	8/20/2014	T16	25
MLK.4-UTIL-25.T17	Relocate Telephone / FO Cable (Sheet 25) - Verizon / AT&T [T17]	No	90	90	8/4/2012	11/1/2012	MLK.4-UTIL-25.T18	Relocate CATV (Sheet 25) - Verizon / AT&T [T18]	12/19/2012	T17	25
							ML.2-PILE-H05	Drive Test Piles - Mainline - Unit H - Phase 2	12/10/2013	T17	25
							ML.4-PILE-K05	Drive Test Piles - Mainline - Unit K	8/12/2014	T17	25
							ML.4-PILE-J05	Drive Test Piles - Mainline - Unit J	8/20/2014	T17	25
							ML.4-PILE-I05	Drive Test Piles - Mainline - Unit I	8/27/2014	T17	25
							ML.4-PILE-H20	Drive Test Piles - Mainline - Unit H - Phase 4	9/5/2014	T17	25
MLK.4-UTIL-25.T18	Relocate CATV (Sheet 25) - Verizon / AT&T [T18]	No	90	90	12/19/2012	3/18/2013	MLK.4-UTIL-27.T5	Protect Telephone (Sheet 27) - SKW [T5, T6, T7]	3/19/2013	T18	25
							MLK.4-UTIL-25.S5C	Install 8" San FM (Sheets, 25, 26) - SKW [S5C]	3/19/2013	T18	25
							ML.2-PILE-H05	Drive Test Piles - Mainline - Unit H - Phase 2	12/10/2013	T18	25
							ML.4-PILE-K05	Drive Test Piles - Mainline - Unit K	8/12/2014	T18	25
							ML.4-PILE-J05	Drive Test Piles - Mainline - Unit J	8/20/2014	T18	25
							ML.4-PILE-I05	Drive Test Piles - Mainline - Unit I	8/27/2014	T18	25
							ML.4-PILE-H20	Drive Test Piles - Mainline - Unit H - Phase 4	9/5/2014	T18	25
MLK.4-UTIL-27.G3	Relocate 6" Gas (Sheet 27) - Columbia Gas [G3, G5, G6]	Yes	30	171	3/23/2014	4/21/2014	MLK.4-UTIL-27.G8	Cap & Abandon 6" Gas (Sheet 27) - Columbia Gas [G8]	4/22/2014	G3, G5, G6	27
							ML.4-PILE-L05	Drive Test Piles - Mainline - Unit L	8/5/2014	G3, G5, G6	27
							ML.4-PILE-K05	Drive Test Piles - Mainline - Unit K	8/12/2014	G3, G5, G6	27
MLK.4-UTIL-27.G7	Abandon 1 1/4" Gas (Sheet 27) - Columbia Gas [G7]	No	30	171	5/22/2014	6/20/2014	MLK.4-UTIL-27.PP9	Relocate Power Poles & OHE (Sheet 27) - Dominion VA Power [PP#9-PP#20]	6/21/2014	G7	27
							ML.4-PILE-L05	Drive Test Piles - Mainline - Unit L	8/5/2014	G7	27
MLK.4-UTIL-27.G8	Cap & Abandon 6" Gas (Sheet 27) - Columbia Gas [G8]	No	30	171	4/22/2014	5/21/2014	MLK.4-UTIL-27.G7	Abandon 1 1/4" Gas (Sheet 27) - Columbia Gas [G7]	5/22/2014	G8	27
							ML.4-PILE-L05	Drive Test Piles - Mainline - Unit L	8/5/2014	G8	27
							ML.4-PILE-K05	Drive Test Piles - Mainline - Unit K	8/12/2014	G8	27
MLK.4-UTIL-27.PP9	Relocate Power Poles & OHE (Sheet 27) - Dominion VA Power [PP#9-PP#20]	Yes	22	171	6/21/2014	7/12/2014	MLK.3-UTIL-29.E2	Relocate Electric / Duct (Sheet 29) - Dominion VA Power [E2]	7/13/2014	PP#9-PP#20	27
							RN.4-PILE-010	Drive Test Piles (incl. Ground Improvement Test Piles) - Ramp N	7/14/2014	PP#9-PP#20	27
							ML.4-PILE-M05	Drive Test Piles - Mainline - Unit M	7/28/2014	PP#9-PP#20	27
							ML.4-PILE-L05	Drive Test Piles - Mainline - Unit L	8/5/2014	PP#9-PP#20	27
MLK.4-UTIL-27.T15	Relocate Telephone / FO Cable (Sheet 27) - Verizon / AT&T [T15]	No	90	173	6/18/2013	9/15/2013	MLK.4-UTIL-27.T3	Relocate Telephone (Sheets 27) - Verizon / AT&T [T3, T4, T12, T14]	12/23/2013	T15	27
							ML.4-PILE-L05	Drive Test Piles - Mainline - Unit L	8/5/2014	T15	27
							ML.4-PILE-K05	Drive Test Piles - Mainline - Unit K	8/12/2014	T15	27
							ML.4-PILE-J05	Drive Test Piles - Mainline - Unit J	8/20/2014	T15	27
							ML.4-PILE-I05	Drive Test Piles - Mainline - Unit I	8/27/2014	T15	27
							ML.4-PILE-H20	Drive Test Piles - Mainline - Unit H - Phase 4	9/5/2014	T15	27
MLK.4-UTIL-27.T3	Relocate Telephone (Sheets 27) - Verizon / AT&T [T3, T4, T12, T14]	Yes	90	171	12/23/2013	3/22/2014	MLK.4-UTIL-25.T16	Relocate Telephone (Sheet 25) - Verizon [T16]	3/17/2014	T3, T4, T12, T14	27
							MLK.4-UTIL-27.G3	Relocate 6" Gas (Sheet 27) - Columbia Gas [G3, G5, G6]	3/23/2014	T3, T4, T12, T14	27
							ML.4-PILE-M05	Drive Test Piles - Mainline - Unit M	7/28/2014	T3, T4, T12, T14	27
							ML.4-PILE-L05	Drive Test Piles - Mainline - Unit L	8/5/2014	T3, T4, T12, T14	27
							ML.4-PILE-K05	Drive Test Piles - Mainline - Unit K	8/12/2014	T3, T4, T12, T14	27